

Grantee: Louisiana

Grant: B-08-DI-22-0001

October 1, 2025 thru December 31, 2025

Grant Number: B-08-DI-22-0001	Obligation Date: 04/27/2009	Award Date: 04/27/2009
Grantee Name: Louisiana	Contract End Date:	Review by HUD: Original - In Progress
Grant Award Amount: \$1,093,212,571.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$1,093,212,571.00	Estimated PI/RL Funds: \$38,191,041.89	
Total Budget: \$1,131,403,612.89		

Disasters:

Declaration Number

FEMA-1792-LA

Narratives

Disaster Damage:

Hurricane Gustav caused major wind and flood damage throughout the state, from the southern coastal parishes through central and north Louisiana. Two weeks later, Hurricane Ike hit sending tidal surges across the State's southern coastal communities. Ike exceeded storm surge caused by hurricanes Rita and Katrina. More than 1.9 million Louisiana residents were forced to evacuate for hurricanes Gustav and Ike. Many of these residents were unable to return to their homes and jobs for a number of days, and a large number of residents whose homes remain unlivable continue to need short-term shelter and longer-term transitional housing. The State was forced to evacuate 30,000 critical transportation-need residents, including 10,400 medical evacuations. This represented the largest medical evacuation in U.S. history. The State was also left with 1.5 million cubic yards of debris from Hurricane Gustav along federal and state highways. Approximately 150,000 to 300,000 homes experienced some level of damage in the storm; more than 12,000 homes were flooded. Preliminary estimates show that approximately \$2 to \$7 billion in residential property loss was incurred. Even homes built to the Federal Emergency Management Agencies Advisory Base Flood Elevations flooded as a result of this storm. The state also estimates more than \$1 billion in public infrastructure damage. The state has spent more than \$400 million in emergency response and immediate recovery activities. Fifty-three (53) of the States sixty-four (64) parishes were included in the President's disaster declaration for individual assistance; all 64 parishes were declared for public assistance. The two storms caused tremendous damage, which, in turn, left most communities without electricity for days, and many for weeks. More than 120,000 homes received some damage.

Recovery Needs:

A large percentage of the State's educational facilities received damage from the storm. Preliminary estimates indicate that there was at least \$100 to \$150 million in damages to the primary (including pre-K) and secondary education facilities. While most of these repairs will be covered through FEMA's public assistance program, certain repairs or necessary rebuilds may be deemed ineligible through FEMA's program. Hurricanes Gustav and Ike impacted many of the State's port facilities resulting in large economic losses to the State and exposing the nation to large and significant economic impacts, from long-term disruptions as much of the nation's oil and gas, commodity and cargo traffic flows through south Louisiana facilities. While oil and gas enter the Nation through facilities in south Louisiana, many more commodities that are vital to the upper Midwest, and north and central Louisiana flow down the Mississippi River and are maintained at specific temperatures at port warehouse facilities along the Mississippi River before becoming exports. These raw products in turn employ thousands of Louisianans and create millions of dollars in economic value.

While the majority of public infrastructure repairs will be covered by FEMA programs, it is known from experience with the 2005 storms that there are certain costs of repair including improvements or rebuilding will be deemed ineligible for FEMA funding. Preliminary cost estimates for the repair of Federal Highway Administration (FHWA) eligible roads and bridges sustained as a result of Hurricane Gustav total \$127 million. Federal-aid highway damage estimates are about \$119 million.



While funding to address these damages is authorized under current law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical infrastructure. To repair this critical infrastructure, \$119 million would be needed for Louisiana (Gustav - \$53 million; Ike - \$66 million) through the Federal Highway Administrations Emergency Relief program.

Preliminary estimates indicate approximately \$1.7 billion in uninsured housing losses, with over half of that amount likely being homeowners. Hurricanes Katrina and Rita have taught us that repair costs generally outstrip insurance proceeds. Initial damage models based on flood and

wind damage vary widely, but have a midpoint between \$3 and 4 billion dollars. Half of this damage may be uninsured losses due to uninsured and underinsured properties.

With losses of housing stock concentrated in certain communities, Louisiana could have up to \$1.5 billion in uncompensated housing losses. Of this, the State will need to design programs in concert with local communities to rebuild and make up this loss. The State will develop the programs in concert with local communities to rebuild and make up this loss.

Based of the 2007 Summary of Agriculture and Natural Resources by the LSU Agriculture Center and NMFS Revenue Data, the seafood industries experienced nearly \$250 million in revenue loss as a result of the two storms. Even prior to hurricanes Gustav and Ike, Louisiana,s fisheries were struggling to recover from more than \$528 million in losses resulting from hurricanes Katrina and Rita in 2005. Hurricanes Gustav and Ike moved across the central Gulf of Mexico through some of the nation's most valuable and productive fishing grounds at the start of the state's most valuable shrimp season.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$1,097,699,668.14
Total Budget	\$0.00	\$1,097,244,886.12
Total Obligated	\$0.00	\$1,097,244,886.12
Total Funds Drawdown	\$98,881.34	\$1,094,827,106.27
Program Funds Drawdown	\$98,881.34	\$1,075,105,881.32
Program Income Drawdown	\$0.00	\$19,721,224.95
Program Income Received	\$9,953.34	\$31,157,294.02
Total Funds Expended	\$98,881.34	\$1,094,827,106.27
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 454,782.02
Match Funds	\$ 0.00	\$ 454,782.02
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
18th Judicial District	\$ 0.00	\$ 299,838.91
Ascension Parish Government	\$ 0.00	\$ 19,867,879.35
Livingston Parish Council	\$ 0.00	\$ 11,372,689.26
Louisiana Association of Nonprofit Organizations (LANO)	\$ 0.00	\$ 159,521.08
Louisiana Center Against Poverty, Inc	\$ 0.00	\$ 200,000.00
Louisiana Department of Agriculture and Forestry	\$ 0.00	\$ 75,545,285.09
Louisiana Department of Economic Development	\$ 0.00	\$ 6,592,497.18
Louisiana Department of Education/Recovery School	\$ 0.00	\$ 215,000.00
Louisiana Department of Transportation and Development	\$ 0.00	\$ 3,911,405.21
Louisiana Department of Wildlife and Fisheries	\$ 0.00	\$ 1,653,434.69
Louisiana Division of Administration DBA The Department	\$ 0.00	\$ 19,845,472.07
Louisiana Governor's Office of Homeland Security and Assumption Parish	\$ 0.00	\$ 26,790,206.42
Louisiana Housing Corporation	\$ 0.00	\$ 4,704,933.80
Louisiana Housing Council	\$ 0.00	\$ 1,598,235.05
Louisiana Municipal Association	\$ 0.00	\$ 149,938.16
Louisiana Office of Coastal Protection & Restoration	\$ 0.00	\$ 30,202,850.07
Louisiana Office of Community Development	\$ 0.00	\$ 85,567.64
Louisiana Recovery Authority	\$ 0.00	\$ 4,828,095.84
Louisiana Solutions, LLC	\$ 0.00	\$ 1,278,122.70
Louisiana State Board of Regents	\$ 0.00	\$ 7,635,791.71
Louisiana State University	\$ 0.00	\$ 6,042,080.80



Louisiana Tech University	\$ 0.00	\$ 2,381,624.30
Avoyelles Parish Police Jury	\$ 0.00	\$ 3,898,985.84
Louisiana Wildlife and Fisheries Foundation	\$ 0.00	\$ 300,000.00
Loyola University New Orleans	\$ 0.00	\$ 31,335.59
Madison Parish Police Jury	\$ 0.00	\$ 149,500.00
Mary Bird Perkins Cancer Center	\$ 0.00	\$ 250,000.00
Mathernes Market, LLC	\$ 0.00	\$ 750,000.00
McNeese State University Foundation	\$ 0.00	\$ 864,189.76
Mir, Fox, & Rodriguez	\$ 0.00	\$ 1,917,957.13
Morehouse Parish Police Jury	\$ 0.00	\$ 344,260.00
New Orleans Redevelopment Authority	\$ 0.00	\$ 403,583.62
Northshore Community Foundation	\$ 0.00	\$ 177,525.00
B.W. Cooper 1B, LLC	\$ 0.00	\$ 13,000,000.00
Office of Community Development (OCD), Disaster	\$ 98,881.34	\$ 42,818,328.66
On Iberville Phase V, LLC	\$ 0.00	\$ 1,000,000.00
On Iberville Phase VI, LLC	\$ 0.00	\$ 1,000,000.00
Operation HOPE, Inc.	\$ 0.00	\$ 588,000.00
Options Foundation, Inc.	\$ 0.00	\$ 500,000.00
Orleans Parish	\$ 0.00	\$ 2,470,196.44
Ouachita Parish Police Jury	\$ 0.00	\$ 3,708,898.42
Ouachita Square Affordable Housing Limited Partners, LLC	\$ 0.00	\$ 2,368,000.00
Pan American Engineers Inc	\$ 0.00	\$ 430,048.75
Plaquemines Parish Government	\$ 0.00	\$ 3,279,289.50
Barataria Station Apartments II, LLC	\$ 0.00	\$ 3,733,723.00
Pointe Coupee Parish Police Jury	\$ 0.00	\$ 15,869,910.98
Port of New Orleans	\$ 0.00	\$ 23,524,900.00
Rapides Area Planning Commission	\$ 0.00	\$ 161,212.95
Rapides Parish Police Jury	\$ 0.00	\$ 17,147,000.09
Richland Parish Police Jury	\$ 0.00	\$ 596,746.76
SLEIDD Business Center	\$ 0.00	\$ 0.00
Sabine Parish Police Jury	\$ 0.00	\$ 142,500.00
Sacred Heart at St. Bernard LLC	\$ 0.00	\$ 310,000.00
Save the Children Federation, Inc	\$ 0.00	\$ 49,195.44
Social Entrepreneurs of New Orleans (SENO)	\$ 0.00	\$ 349,814.12
Baton Rouge Area Chamber	\$ 0.00	\$ 200,000.00
South Central Planning & Development Commission	\$ 0.00	\$ 3,472,512.65
South Louisiana Economic Council	\$ 0.00	\$ 250,704.96
Southeastern University	\$ 0.00	\$ 718,499.85
Southern University Baton Rouge	\$ 0.00	\$ 567,771.16
Southern University at New Orleans	\$ 0.00	\$ 1,482,150.05
Southwest Louisiana Alliance Foundation Inc	\$ 0.00	\$ 10,908.53
Southwest Louisiana Economic Development Alliance	\$ 0.00	\$ 753,978.77
Southwest Louisiana Primary Healthcare Center	\$ 0.00	\$ 200,000.00
St Tammany Parish Council	\$ 0.00	\$ 1,600,000.00
St. Bernard Parish Government	\$ 0.00	\$ 509,017.70
Beauregard Parish Police Jury	\$ 0.00	\$ 694,224.04
St. Charles Parish	\$ 0.00	\$ 7,934,219.63
St. Helena Parish Police Jury	\$ 0.00	\$ 3,351,400.73
St. James Parish	\$ 0.00	\$ 9,499,376.72
St. John the Baptist Parish	\$ 0.00	\$ 7,158,910.81
St. Landry Parish	\$ 0.00	\$ 12,769,280.01
St. Martin Parish	\$ 0.00	\$ 1,865,961.03
St. Mary Parish	\$ 0.00	\$ 20,011,923.00
St. Tammany Parish Government	\$ 0.00	\$ 3,629,361.68
Tangipahoa Parish	\$ 0.00	\$ 10,032,566.00
Tensas Parish Police Jury	\$ 0.00	\$ 149,389.20
Burnette Place LP I	\$ 0.00	\$ 0.00



Terrebonne Economic Development Foundation (TEDFo)	\$ 0.00	\$ 89,965.52
Terrebonne Parish	\$ 0.00	\$ 146,501,404.53
The Compass Group, LLC	\$ 0.00	\$ 350,275.15
The Elysian, LLC	\$ 0.00	\$ 4,000,000.00
The Gardens, LLC	\$ 0.00	\$ 4,000,000.00
The Idea Village	\$ 0.00	\$ 500,000.00
The National WWII Museum	\$ 0.00	\$ 5,000,000.00
Town of Arnaudville	\$ 0.00	\$ 109,313.01
Town of Baldwin	\$ 0.00	\$ 1,000,000.00
Town of Boyce	\$ 0.00	\$ 643,336.74
Bywater Art Lofts II, LLC	\$ 0.00	\$ 3,932,247.00
Town of Cheneyville	\$ 0.00	\$ 190,879.00
Town of Church Point	\$ 0.00	\$ 200,520.00
Town of Clayton	\$ 0.00	\$ 357,998.27
Town of Clinton	\$ 0.00	\$ 1,818,857.63
Town of Colfax	\$ 0.00	\$ 569,373.23
Town of Delcambre	\$ 0.00	\$ 485,998.23
Town of Elton	\$ 0.00	\$ 404,359.30
Town of Erath	\$ 0.00	\$ 430,000.00
Town of Farmerville	\$ 0.00	\$ 284,110.00
Town of Golden Meadow	\$ 0.00	\$ 1,959,400.00
Calcasieu Parish Affordable Homes	\$ 0.00	\$ 2,725,000.00
Town of Grand Coteau	\$ 0.00	\$ 84,000.00
Town of Greensburg	\$ 0.00	\$ 468,590.21
Town of Henderson	\$ 0.00	\$ 164,806.00
Town of Hornbeck	\$ 0.00	\$ 143,923.32
Town of Independence	\$ 0.00	\$ 367,687.00
Town of Iota	\$ 0.00	\$ 807,089.46
Town of Jean Lafitte	\$ 0.00	\$ 0.00
Town of Jonesville	\$ 0.00	\$ 191,287.00
Town of Lecompte	\$ 0.00	\$ 522,154.08
Town of Leonville	\$ 0.00	\$ 247,450.00
313 Carondelet Complex, LLC	\$ 0.00	\$ 4,000,000.00
Calcasieu Parish Police Jury	\$ 0.00	\$ 14,909,083.40
Town of Livingston	\$ 0.00	\$ 1,047,879.78
Town of Merryville	\$ 0.00	\$ 590,000.00
Town of Olla	\$ 0.00	\$ 242,500.00
Town of Pollock	\$ 0.00	\$ 110,825.00
Town of Roseland	\$ 0.00	\$ 112,267.83
Town of Rosepine	\$ 0.00	\$ 231,766.06
Town of Springfield	\$ 0.00	\$ 799,966.37
Town of Sunset	\$ 0.00	\$ 219,000.50
Town of Tullos	\$ 0.00	\$ 250,000.00
Town of Washington	\$ 0.00	\$ 539,916.00
Cameron Parish Police Jury	\$ 0.00	\$ 57,893,575.53
Town of Waterproof	\$ 0.00	\$ 233,201.65
Town of Wisner	\$ 0.00	\$ 228,105.32
Town of Woodworth	\$ 0.00	\$ 478,619.99
Union Parish Police Jury	\$ 0.00	\$ 43,839.12
University of Louisiana Lafayette	\$ 0.00	\$ 299,997.55
Urban Entrepreneur Partnership, Inc. (UEP, Inc.)	\$ 0.00	\$ 997,310.68
Urban Strategies	\$ 0.00	\$ 981,576.71
Vermilion Parish Police Jury	\$ 0.00	\$ 9,130,905.99
Vermilion Parish School Board	\$ 0.00	\$ 0.00
Vernon Parish Police Jury	\$ 0.00	\$ 13,284,262.00
Capital Access Project Inc.	\$ 0.00	\$ 31,737.86
Vietnamese Initiatives in Economic Training (VIET)	\$ 0.00	\$ 187,351.05

Village of Albany	\$ 0.00	\$ 76,670.00
Village of Bonita	\$ 0.00	\$ 400,328.57
Village of Calvin	\$ 0.00	\$ 167,779.89
Village of Converse	\$ 0.00	\$ 149,460.00
Village of Dry Prong	\$ 0.00	\$ 159,035.25
Village of Elizabeth	\$ 0.00	\$ 598,510.76
Village of Estherwood	\$ 0.00	\$ 487,685.60
Village of Fenton	\$ 0.00	\$ 231,050.77
Village of Florian	\$ 0.00	\$ 209,059.64
Catahoula Parish Police Jury	\$ 0.00	\$ 2,391,597.58
Village of Forest Hill	\$ 0.00	\$ 444,100.00
Village of Mermentau	\$ 0.00	\$ 256,256.81
Village of Morse	\$ 0.00	\$ 89,946.07
Village of Napoleonville	\$ 0.00	\$ 992,479.10
Village of Palmetto	\$ 0.00	\$ 71,846.00
Village of Pine Prairie	\$ 0.00	\$ 83,703.19
Village of Plaquemine	\$ 0.00	\$ 248,377.43
Village of Reeves	\$ 0.00	\$ 959,576.64
Village of Rosedale	\$ 0.00	\$ 611,166.00
Village of Sicily Island	\$ 0.00	\$ 638,490.52
Catholic Charities	\$ 0.00	\$ 5,375.79
Village of Tangipahoa	\$ 0.00	\$ 525,643.77
Ville Platte Housing Authority	\$ 0.00	\$ 3,330,000.00
Washington Parish	\$ 0.00	\$ 228,287.00
West Baton Rouge Parish	\$ 0.00	\$ 8,197,025.00
West Carroll Parish Police Jury	\$ 0.00	\$ 175,361.56
West Feliciana Parish Police Jury	\$ 0.00	\$ 1,438,279.80
Winn Parish Police Jury	\$ 0.00	\$ 149,976.48
Woodcrest Apartments, LP	\$ 0.00	\$ 2,250,000.00
Zachary Taylor Parkway Commission	\$ 0.00	\$ 299,265.90
Cenla Advantage Partnership	\$ 0.00	\$ 924,761.66
Center for Planning Excellence	\$ 0.00	\$ 500,000.00
Chennault International Airport Authority	\$ 0.00	\$ 14,099,677.75
Choctaw Lodge GP, LLC	\$ 0.00	\$ 1,528,329.64
City of Abbeville	\$ 0.00	\$ 260,404.00
4321 Associates, LLC	\$ 0.00	\$ 1,940,000.00
City of Alexandria	\$ 0.00	\$ 2,434,195.00
City of Baker	\$ 0.00	\$ 1,065,996.07
City of Bogalusa	\$ 0.00	\$ 293,370.00
City of Breaux Bridge	\$ 0.00	\$ 678,344.38
City of Bunkie	\$ 0.00	\$ 505,100.00
City of Central	\$ 0.00	\$ 320,125.00
City of Covington	\$ 0.00	\$ 135,863.00
City of DeQuincy	\$ 0.00	\$ 223,731.05
City of Gretna	\$ 0.00	\$ 1,890,199.26
City of Hammond	\$ 0.00	\$ 215,901.00
438 Main Street LLC.	\$ 0.00	\$ 3,500,000.00
City of Jennings	\$ 0.00	\$ 812,729.79
City of Kaplan	\$ 0.00	\$ 97,889.44
City of Kenner	\$ 0.00	\$ 238,125.00
City of Lake Charles	\$ 0.00	\$ 2,798,405.60
City of Monroe	\$ 0.00	\$ 416,732.25
City of Morgan City	\$ 0.00	\$ 130,000.00
City of New Iberia	\$ 0.00	\$ 2,000,000.00
City of New Orleans - K/R	\$ 0.00	\$ 1,071,277.05
City of New Roads	\$ 0.00	\$ 250,000.00
City of Opelousas	\$ 0.00	\$ 720,122.90

ACCION Texas, Inc., DBA ACCION Texas-Louisiana	\$ 0.00	\$ 78,298.15
City of Pineville	\$ 0.00	\$ 55,543.75
City of Plaquemine	\$ 0.00	\$ 0.00
City of Ponchatoula	\$ 0.00	\$ 493,592.25
City of Scott	\$ 0.00	\$ 237,500.00
City of Slidell	\$ 0.00	\$ 313,606.10
City of Tallulah	\$ 0.00	\$ 484,825.00
City of Walker	\$ 0.00	\$ 94,275.00
City of West Monroe	\$ 0.00	\$ 564,713.00
City of Zachary	\$ 0.00	\$ 1,892,548.00
Classic Construction of New Orleans Tudor Square	\$ 0.00	\$ 800,000.00
AMKids Grand Bois	\$ 0.00	\$ 2,500,000.00
Committee of 100 for Economic Development, Inc	\$ 0.00	\$ 190,059.90
Community Directions, Inc.	\$ 0.00	\$ 500,000.00
Concordia Parish Police Jury	\$ 0.00	\$ 457,455.91
Cyrus Homes, LP	\$ 0.00	\$ 3,200,000.00
District 2 Community Enhancement Corporation	\$ 0.00	\$ 349,220.55
Division of Administration Facility Planning	\$ 0.00	\$ 39,764,314.87
East Baton Rouge Parish	\$ 0.00	\$ 31,053,095.37
East Baton Rouge Redevelopment Authority	\$ 0.00	\$ 226,584.97
East Carroll Parish Police Jury	\$ 0.00	\$ 1,016,150.83
East Feliciana Parish Police Jury	\$ 0.00	\$ 3,261,091.38
Acadia Parish Police Jury	\$ 0.00	\$ 2,513,753.00
Evangeline Parish Police Jury	\$ 0.00	\$ 2,237,149.86
Farmers Rice Milling Company, Inc.	\$ 0.00	\$ 1,000,000.00
Fast Forward Restart	\$ 0.00	\$ 229,010.66
Fifth Avenue Housing Partners, LP	\$ 0.00	\$ 800,000.00
Franklin Parish Police Jury	\$ 0.00	\$ 3,502,717.97
GCHP-Esplanade LLC	\$ 0.00	\$ 1,749,104.03
Gardens Senior Apartments LP	\$ 0.00	\$ 4,000,000.00
Global Green, USA	\$ 0.00	\$ 149,706.80
Gold Seal Lofts, LLC	\$ 0.00	\$ 1,800,000.00
Good Work Network	\$ 0.00	\$ 397,435.56
Affiliated Blind of Louisiana Training Centers, Inc.	\$ 0.00	\$ 2,815,474.00
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$ 0.00	\$ 4,356.75
Grant Parish Police Jury	\$ 0.00	\$ 424,360.00
Greater New Orleans Development Foundation	\$ 0.00	\$ 2,973,021.56
Greater Opelousas Economic Industrial Development	\$ 0.00	\$ 750,000.00
Gregory C. Rigamer & Assoc. Inc.	\$ 0.00	\$ 33,935.29
Gulf Coast Housing Partnership - MidCity, LLC	\$ 0.00	\$ 1,400,000.00
Gulf Coast Housing Partnership Inc.	\$ 0.00	\$ 500,000.00
Herman & Kittle Properties	\$ 0.00	\$ 4,000,000.00
Historic Restoration Inc., Properties	\$ 0.00	\$ 9,570,526.00
Iberia Parish	\$ 0.00	\$ 11,408,888.60
Allen Parish Police Jury	\$ 0.00	\$ 469,955.39
Iberville Parish	\$ 0.00	\$ 50,311,755.98
James A. Herod Apartments, Inc.	\$ 0.00	\$ 1,743,040.00
Jefferson Davis Parish Police Jury	\$ 0.00	\$ 334,500.00
Jefferson Parish	\$ 0.00	\$ 27,769,207.97
Jefferson Parish Economic Development Commission	\$ 0.00	\$ 370,983.08
LCTCS Facilities Corporation	\$ 0.00	\$ 8,815,265.73
LDG Mallard Crossing, LLC	\$ 0.00	\$ 4,350,000.00
LaSalle Parish Police Jury	\$ 0.00	\$ 151,916.50
Lafayette City Parish Consolidated Government	\$ 0.00	\$ 4,168,462.38
Lafourche Parish Government	\$ 0.00	\$ 34,809,583.62

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	54.79%	52.74%
Minimum Non Federal Match	\$.00	\$.00	\$454,782.02
Overall Benefit Amount	\$523,265,429.90	\$554,685,297.12	\$551,912,170.55
Limit on Public Services	\$163,981,885.65	\$53,885,054.78	\$53,885,054.78
Limit on Admin/Planning	\$218,642,514.20	\$84,872,753.09	\$82,454,973.24
Limit on Admin	\$54,660,628.55	\$54,499,614.88	\$52,081,835.03
Most Impacted and Distressed	\$.00	\$1,900,000.00	\$.00

Overall Progress Narrative:

October 1, 2025 - December 31, 2025

The State of Louisiana, Office of Community Development (OCD) is in the process of finalizing projects and programs to completion. Total grant expenditures over the quarter were \$98,881.34. Program managers are finalizing work with grantees to submit all outstanding completion reports and final documentation along with assisting in any reconciling of activities as needed.

Parish grantees are finalizing the reconciliation of activities expenditures and revenue along with ensuring all paperwork is on hand for any future reviews or audits. Among the approved parish projects representing more than \$562 million of allocated HUD funding, approximately 98.16% (or more than \$552 million) has been expended among 56 parish grantees. This includes more than 400 activities approved to allow the parishes to have direct administration to oversee their individual housing, infrastructure and economic development programs, according to federal guidelines.

As of the end of this quarter, all Gustav/Ike (G/I) activities have been completed, with the exception of the Administration activity for OCD, Disaster Recovery Unit (DRU), which is in the Under Way status for completion of all G/I administrative expenses.

For all activities in the QPR with no narrative, there were no expenditures in this quarter.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3080, Planning and Grant Administration	\$98,881.34	\$53,764,355.78	\$50,224,917.26
3081, Allocation to Parishes	\$0.00	\$562,526,122.00	\$552,162,441.95
3082, Affordable Rental Housing Program	\$0.00	\$123,423,201.90	\$123,023,680.52
3083, Agriculture	\$0.00	\$58,686,868.63	\$58,686,868.63
3084, Fishery Recovery and Fishery Infrastructure Program	\$0.00	\$33,355,555.85	\$33,355,555.85
3085, Coastal Communities Recovery Program	\$0.00	\$30,398,297.00	\$30,026,145.21
3086, Municipalities Infrastructure Program	\$0.00	\$35,696,337.80	\$35,075,605.02
3087, Economic Revitalization	\$0.00	\$66,101,443.23	\$63,613,291.19
3088, Pilot Comprehensive Resiliency Program	\$0.00	\$12,923,624.85	\$12,923,624.85
3089, Nonprofit Homeowner Rehab Program	\$0.00	\$0.00	\$0.00
3090, Interoperable Communications	\$0.00	\$17,074,657.14	\$17,074,657.14
3091, Recovery Public Services Program	\$0.00	\$19,845,472.07	\$19,845,472.07
3092, Economic Development and Growth Infrastructure	\$0.00	\$79,336,536.47	\$79,093,621.63
9998, Allocation Pending HUD Approval	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
S383-Ag, Program Income-Agriculture	\$0.00	\$31,486,979.14	\$0.00
S383-Parishes, Program Income-Allocation to Parishes	\$0.00	\$0.00	\$0.00
S383-Piggyback, Program Income-Piggyback	\$0.00	\$2,174,504.11	\$0.00

Activities





Grantee Activity Number: 66GIAD1001 - State Level Admin

Activity Title: State Level Admin - 66GIAD1001

Activity Type:

Administration

Project Number:

3080

Projected Start Date:

03/18/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning and Grant Administration

Projected End Date:

12/31/2024

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$49,179,105.00
Total Budget	\$0.00	\$49,179,105.00
Total Obligated	\$0.00	\$49,179,105.00
Total Funds Drawdown	\$98,881.34	\$46,761,325.15
Program Funds Drawdown	\$98,881.34	\$46,761,325.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$98,881.34	\$46,761,325.15
Louisiana Recovery Authority	\$0.00	\$4,241,828.99
Office of Community Development (OCD), Disaster	\$98,881.34	\$42,519,496.16
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

Location Description:

Baton Rouge, Louisiana

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3081 / Allocation to Parishes

Grantee Activity Number: 01PARA2301 - Iowa Water - Acadia
Activity Title: Acadia - Iowa Water - 01PARA2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

03/08/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/07/2015

Completed Activity Actual End Date:

10/07/2015

Responsible Organization:

Acadia Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$148,190.00
Total Budget	\$0.00	\$148,190.00
Total Obligated	\$0.00	\$148,190.00
Total Funds Drawdown	\$0.00	\$148,190.00
Program Funds Drawdown	\$0.00	\$148,190.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$148,190.00
Acadia Parish Police Jury	\$0.00	\$148,190.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project consists of the installation of a permanent generator at the Town's water treatment plant. This will allow the Town's water treatment plant, which provides potable water to the citizens of Iota only, to continuously function during prolonged power outages to serve the citizens of Iota.

Location Description:

Iota, La. - Acadia

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	445	247	1348	51.34

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01PARA3201 - Iota City Hall - Acadia
Activity Title: Acadia - Iota City Hall - 01PARA3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

01/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

09/28/2021

Completed Activity Actual End Date:

09/28/2021

Responsible Organization:

Acadia Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$123,837.10
Total Budget	\$0.00	\$123,837.10
Total Obligated	\$0.00	\$123,837.10
Total Funds Drawdown	\$0.00	\$123,837.10
Program Funds Drawdown	\$0.00	\$123,837.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$123,837.10
Acadia Parish Police Jury	\$0.00	\$123,837.10
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project shall serve to install a permanent generator at Village Hall.

Location Description:

Iota, La. - Acadia

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	445	247	1348	51.34

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01PARA3202 - Morse Hall - Acadia
Activity Title: Acadia - Morse Hall - 01PARA3202

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

05/24/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

11/13/2017

Completed Activity Actual End Date:

11/13/2017

Responsible Organization:

Acadia Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$505,688.30
Total Budget	\$0.00	\$505,688.30
Total Obligated	\$0.00	\$505,688.30
Total Funds Drawdown	\$0.00	\$505,688.30
Program Funds Drawdown	\$0.00	\$505,688.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$505,688.30
Acadia Parish Police Jury	\$0.00	\$505,688.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to construct a new Village Hall in Morse, La.

Location Description:

Morse, La. - Acadia

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	240	173	763	54.13

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01PARA3204 - Mermentau Hall - Acadia
Activity Title: Acadia - Mermentau Hall - 01PARA3204

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

03/08/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/07/2015

Completed Activity Actual End Date:

10/07/2015

Responsible Organization:

Acadia Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$78,492.00
Total Budget	\$0.00	\$78,492.00
Total Obligated	\$0.00	\$78,492.00
Total Funds Drawdown	\$0.00	\$78,492.00
Program Funds Drawdown	\$0.00	\$78,492.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$78,492.00
Acadia Parish Police Jury	\$0.00	\$78,492.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project shall serve to install a permanent generator at Town Hall.

Location Description:

Mermentau, La. - Acadia

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	263	99	709	51.06

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01PARA3206-Church Pt Comm Ctr-Acadia
Activity Title: Acadia-Church Pt Comm Ctr-01PARA3206

Activity Type:

Planning

Project Number:

3081

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/07/2015

Completed Activity Actual End Date:

10/07/2015

Responsible Organization:

Acadia Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$125,344.00
Total Budget	\$0.00	\$125,344.00
Total Obligated	\$0.00	\$125,344.00
Total Funds Drawdown	\$0.00	\$125,344.00
Program Funds Drawdown	\$0.00	\$125,344.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$125,344.00
Acadia Parish Police Jury	\$0.00	\$125,344.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project consists of the installation of a permanent diesel or natural gas powered generator which will be placed on a concrete slab and will be equipped with a 200 gallon fuel tank. The generator will also be equipped with an automatic transfer switch that will monitor power at the Community Center and will start the generator automatically should power be lost. Demolition or structural modifications will be required to facilitate the connection of the automatic transfer switch to the Church Point Community Center's existing control panel. The proposed improvements shall serve to prevent such an occurrence during future hurricanes. Topographic surveys will be required to accurately locate the existing structures, equipment, utilities, and site elevations to properly design the proposed project.

Location Description:

104 E. Darbonne Street, Church Point, LA 70525

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1810	791	4469	58.20

LMI%:	58.41
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 02PARA2301 - Reeves Sewer - Allen
Activity Title: Allen - Reeves Sewer - 02PARA2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

08/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/12/2014

Completed Activity Actual End Date:

05/12/2014

Responsible Organization:

Allen Parish Police Jury

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$54,450.00

Total Budget

\$0.00 \$54,450.00

Total Obligated

\$0.00 \$54,450.00

Total Funds Drawdown

\$0.00 \$54,450.00

Program Funds Drawdown

\$0.00 \$54,450.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$54,450.00

Allen Parish Police Jury

\$0.00 \$54,450.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The Village of Reeves Generator for the Sewer Plant involves the removal of the current diesel powered generator and installing a 65 KW natural gas generator for the sewer plant.

Location Description:

Reeves, La. - Allen

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	69	48	191	61.26

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 02PARA2501-Reeves Generator-Allen

Activity Title: Allen-Reeves Generator-02PARA2501

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/02/2013

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/12/2015

Completed Activity Actual End Date:

08/12/2015

Responsible Organization:

Allen Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$58,954.00
Total Budget	\$0.00	\$58,954.00
Total Obligated	\$0.00	\$58,954.00
Total Funds Drawdown	\$0.00	\$58,954.00
Program Funds Drawdown	\$0.00	\$58,954.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$58,954.00
Allen Parish Police Jury	\$0.00	\$58,954.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Village of Reeves intends to use its Police Station as an emergency personnel housing and staging point in the case of an emergency. The Police Station currently contains amenities, such as an ice machine, water heater, and refrigerator/freezer that require emergency power. The Police Station will receive a 40 kW natural gas generator sized specifically to run all necessary appliances and ancillary loads to keep the emergency personnel comfortable and nourished so that they can effectively perform their jobs.

Location Description:

18284 Hwy.190, Reeves, LA, 70658

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	69	48	191	61.26

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 02PARA3401 - Caney Creek - Allen Activity Title: Allen - Caney Creek - 02PARA3401

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

01/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/13/2013

Completed Activity Actual End Date:

08/13/2013

Responsible Organization:

Allen Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$30,913.00
Total Budget	\$0.00	\$30,913.00
Total Obligated	\$0.00	\$30,913.00
Total Funds Drawdown	\$0.00	\$30,913.00
Program Funds Drawdown	\$0.00	\$30,913.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$30,913.00
Allen Parish Police Jury	\$0.00	\$30,913.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed drainage improvement project includes channel restoration and reshaping, and removal of trees, brush and fallen debris in the West Fork of Caney Creek for a distance of 7.8 miles. The project will restore the hydraulic capacity in the stream and reduce future flooding in the respective watersheds, including Oakdale. Trees will be removed by cutting and/or grinding in place and spreading the chips onsite as mulch. The objective of the project is to increase the capacity of the channel to alleviate future flooding in the southeastern portion of the City of Oakdale.

Location Description:

Caney Creek, Oakdale, LA 71463 - Allen Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	8/8

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey

	Low	Mod	Total	Low/Mod%
# of Persons	1124	633	3114	56.42

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 04PARA2302-Parish Sewer-Assumption

Activity Title: Assumption-Parish Sewer

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/30/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/25/2022

Completed Activity Actual End Date:

08/25/2022

Responsible Organization:

Assumption Parish

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$800,540.67
Total Budget	\$0.00	\$800,540.67
Total Obligated	\$0.00	\$800,540.67
Total Funds Drawdown	\$0.00	\$800,540.67
Program Funds Drawdown	\$0.00	\$800,540.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$800,540.67
Assumption Parish	\$0.00	\$800,540.67
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is for parish sewer improvements and the installation of generators.

Location Description:

Napoleonville, La. - Assumption

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	12/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	1945	372	2720	85.18

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA2305 - Peterville Sewer - Assumption

Activity Title: Assumption - Peterville Sewer - 04PARA2305

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

04/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/04/2017

Completed Activity Actual End Date:

04/04/2017

Responsible Organization:

Assumption Parish

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$1,074,137.41

Total Budget

\$0.00 \$1,074,137.41

Total Obligated

\$0.00 \$1,074,137.41

Total Funds Drawdown

\$0.00 \$1,074,137.41

Program Funds Drawdown

\$0.00 \$1,074,137.41

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$1,074,137.41

Assumption Parish

\$0.00 \$1,074,137.41

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

During Hurricane Gustav, Assumption Parish's community sewage systems were inoperable as a result of the downed power lines, and subsequent loss of electric service. As a result many community systems experienced an overflow of backed up sewage.

Additionally, the residents of the Peterville and Tyler Lane neighborhood are currently experiencing public health issues related to the improper treatment of wastewater. The Peterville area is in violation of State Public Health Codes as a result of raw sewage emptying into open ditches.

The inadequate disbursement and flow of individual septic systems has resulted in raw sewage flowing into residences and infiltrating local drainage outlets, exasperating an on-going public nuisance. The proposed project includes the emptying of all existing private septic tanks, backfilling and complete abandonment of individual septic systems as homes are tied into a community package plant. Improvements will include an installation of 3,800 linear feet of 8 inch gravity sewer lines, 12 pre-cast manholes, one lift station with pump, and one 30,000 GPD package extended aeration treatment plant. Houses will be connected to the proposed sewer main by 2,000 linear feet of 4 inch service laterals as required.



This project rehabed 48 residential structures.

Location Description:

Peterville, Assumption Parish, LA

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3386/3386
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	111	16	152	83.55

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA2306-Bertrand Sewer-Assumption Activity Title: Assumption-Bertrand Sewer-04PARA2306

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
3081

Projected Start Date:
07/01/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Allocation to Parishes

Projected End Date:
02/14/2017

Completed Activity Actual End Date:
02/14/2017

Responsible Organization:
Assumption Parish

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,657,070.67
Total Budget	\$0.00	\$1,657,070.67
Total Obligated	\$0.00	\$1,657,070.67
Total Funds Drawdown	\$0.00	\$1,657,070.67
Program Funds Drawdown	\$0.00	\$1,657,070.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,657,070.67
Assumption Parish	\$0.00	\$1,657,070.67
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to make improvements to the sewer systems on Bertrand, Jacob, and Charles.

Location Description:

Plattenville, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	12226/12226
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	344	47	420	93.10

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA2309-Marais Oxidation Pond- Assumption

Activity Title: Assumption-Marais Oxidation Pond-04PARA2309

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

07/30/2016

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

03/09/2022

Completed Activity Actual End Date:

03/09/2022

Responsible Organization:

Assumption Parish

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$1,068,561.10

Total Budget

\$0.00 \$1,068,561.10

Total Obligated

\$0.00 \$1,068,561.10

Total Funds Drawdown

\$0.00 \$1,068,561.10

Program Funds Drawdown

\$0.00 \$1,068,561.10

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$1,068,561.10

Assumption Parish

\$0.00 \$1,068,561.10

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The project proposes to replace an existing oxidation pond that is located in the midst of a wooded and a residential community with a modern community package plant. The plant will be provided with an emergency generator in order to sustain operations during storm related or other electrical outage events. The plant chosen for the area will be one that is of suitable capacity to handle the existing neighborhood.

Location Description:

149 French Lane, Napoleonville, LA 70390

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of Linear feet of Public	0	196/196
# of Linear miles of Public	0	0/0
# of public facilities	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	201	17	238	91.60
LMI%:				60.14

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 06PARA2901-First St. School-Beauregard
Activity Title: Beauregard-First St. School-06PARA2901

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 3081
Projected Start Date:
 06/01/2011
Benefit Type:
 Area Benefit (Survey)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Allocation to Parishes
Projected End Date:
 12/15/2015
Completed Activity Actual End Date:
 12/15/2015
Responsible Organization:
 Beauregard Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$196,618.00
Total Budget	\$0.00	\$196,618.00
Total Obligated	\$0.00	\$196,618.00
Total Funds Drawdown	\$0.00	\$196,618.00
Program Funds Drawdown	\$0.00	\$196,618.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$196,618.00
Beauregard Parish Police Jury	\$0.00	\$196,618.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 Revitalization of the City of Deridder's historic First St. School will consist of work intended to restore the school's two south wings for use for college/adult education classes and other community related services.

Location Description:
 Deridder, La. - Beauregard

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	2022	1336	6373	52.69

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 10PARA3207-Vinton Water Plant- Calcasieu Activity Title: Calcasieu-Vinton Water Plant-10PARA3207

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

08/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/17/2011

Completed Activity Actual End Date:

08/17/2011

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,626.00
Total Budget	\$0.00	\$2,626.00
Total Obligated	\$0.00	\$2,626.00
Total Funds Drawdown	\$0.00	\$2,626.00
Program Funds Drawdown	\$0.00	\$2,626.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,626.00
Calcasieu Parish Police Jury	\$0.00	\$2,626.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to remove existing sheeting and replace with 26 gauge sheeting around the water pump shed, install insulation in the walls and ceiling, replace the door, install a steel canopy to cover water filters and construct a 120 mph wind rated building to be utilized as an equipment shed.

Location Description:

Vinton, La. - Calcasieu

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey

	Low	Mod	Total	Low/Mod%
# of Persons	1159	700	3287	56.56

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 10PARA3208-Vinton Public Facility-Calcasieu

Activity Title: Calcasieu-Vinton Public Facility-10PARA3208

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

10/31/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/23/2014

Completed Activity Actual End Date:

12/23/2014

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$246,322.00
Total Budget	\$0.00	\$246,322.00
Total Obligated	\$0.00	\$246,322.00
Total Funds Drawdown	\$0.00	\$246,322.00
Program Funds Drawdown	\$0.00	\$246,322.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$246,322.00
Calcasieu Parish Police Jury	\$0.00	\$246,322.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Public Works department also took temporary measures such as taping the windows, using plywood and plastic coverings to aide in prevention of damage to the facility during Hurricane Ike. The water plant received minor wind damage from the storm. However, because the damage was minor, the insurance deductible was not met and the necessary repairs were made by Town crews. Although the damage was minor, the Town realized that hardening the facility would provide better protection of the water plant during future storm events. If the plant is rendered inoperable due to a storm, the residents of Vinton would be without a source of potable water. The construction of a new equipment shed at the water plant will provide protection to the water pump. The new galvanized steel framed shed will accommodate eight trucks/tractors providing protection from the wind and rain produced by future storms.

Description of Construction Involved:

Construction involves the installation of 8 mil thick tinted, polyester window film that will resist winds and heat loads on the larger windows at the Town Hall and at the west front entry of the Police Station. The existing glass



will be removed; film adhered and then reinstalled in the existing aluminum frames. Improvements at the water plant will include an upgrade to the building with partial replacement of the existing wood frame, replacement of exterior metal siding with new prefinished metal siding, new gutters and downspouts, removal of exterior metal louvers, replacement of all windows and doors with aluminum storm resistant windows and galvanized hollow metal doors and frames, pour concrete topping over the existing concrete slab for leveling purposes, replacement of existing wood cabinets with plastic clad cabinets, provide cement board interior wall finish, and open exposed framing in attic to be partially replaced to facilitate structural requirements. The roofing will be removed and then reused.

Location Description:

1200 and 1201 Horridge Street, Vinton, LA 70668

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	1159	700	3287	56.56

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 12PARA3301-Rockefeller Refuge Shoreline-Cameron

Activity Title: Cameron-Rockefeller Refuge Shoreline-12PARA3301

Activity Type:

Rehabilitation/reconstruction of other non-residential

Project Number:

3081

Projected Start Date:

11/30/2018

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

09/09/2021

Completed Activity Actual End Date:

09/09/2021

Responsible Organization:

Cameron Parish Police Jury

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 **To Date**

\$0.00 \$4,264,262.72

Total Budget

\$0.00 \$4,264,262.72

Total Obligated

\$0.00 \$4,264,262.72

Total Funds Drawdown

\$0.00 \$4,264,262.72

Program Funds Drawdown

\$0.00 \$4,264,262.72

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$4,264,262.72

Cameron Parish Police Jury

\$0.00 \$4,264,262.72

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

To help combat the direct loss of wetlands in the Rockefeller Refuge, Cameron Parish is proposing to construct a 0.72-mile segment of shoreline protection along the Gulf coast. The project's intent is to halt erosion along a portion of Rockefeller Refuge that is located west of Joseph Harbor Bayou.

Location Description:

3 miles west of Joseph Harbor in Cameron Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2069	2040	9926	41.40
LMI%:				29.03

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 13PARA3409-T/Jonesville HMGP Drainage-Catahoula

Activity Title: Catahoula-T/Jonesville HMGP Drainage-13PARA3409

Activity Type:

Administration

Project Number:

3081

Projected Start Date:

06/28/2013

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/07/2021

Completed Activity Actual End Date:

06/07/2021

Responsible Organization:

Catahoula Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$53,430.02
Total Budget	\$0.00	\$53,430.02
Total Obligated	\$0.00	\$53,430.02
Total Funds Drawdown	\$0.00	\$53,430.02
Program Funds Drawdown	\$0.00	\$53,430.02
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$53,430.02
Catahoula Parish Police Jury	\$0.00	\$53,430.02
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project consists of upgrading the existing pump station facility, for the Town of Jonesville using funds from the Office of Community Development (OCD) Disaster Recovery Unit (DRU). The Town of Jonesville is protected from floodwaters by a ring-levee and a Pump Station. During heavy rain events, the water level in Little River rises and causes back flooding which floods the Town's streets, residents, and sewer system. The Pump Station removes rain water inside the ring-levee and conveys the storm water to Little River through an existing channel. The existing Pump Station contains an existing metal building, discharge pumps, pump discharge pipes, and gravity discharge pipes with cast-iron slide gates.

The purpose of the project is to increase the station's capacity for gravity discharge; thereby, enabling the Pump Station to reduce flooding issues within the Town. Improvements will include installing two (2) 108" diameter RCP gravity drainage pipes with cast-iron slide grates, anti-seep collars, grading and related site work. The slide gates will allow the option of gravity drainage during smaller rain events, and will close to allow the activation of the pumps during heavier rain events. In addition, the gates will prevent backwater flooding from entering the pump station.



Location Description:

West Park Street @ Ring Levee, Jonesville, LA 71343

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17PARA7001 - Facade ED - EBR
Activity Title: EBR - Facade ED - 17PARA7001

Activity Type:

Capacity building for nonprofit or public entities

Project Number:

3081

Projected Start Date:

01/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

01/27/2017

Completed Activity Actual End Date:

01/27/2017

Responsible Organization:

East Baton Rouge Parish

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$165,875.31
Total Budget	\$0.00	\$165,875.31
Total Obligated	\$0.00	\$165,875.31
Total Funds Drawdown	\$0.00	\$165,875.31
Program Funds Drawdown	\$0.00	\$165,875.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$165,875.31
East Baton Rouge Parish	\$0.00	\$165,875.31
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The RDA is offering a reimbursable, matching grant program as an incentive to owners of buildings and small businesses to improve facades within the identified Target Areas (see map). This is a matching grant for funds spent on improvements to commercial properties that are visible from the street. Eligible facade improvements may include removing old facade structures, installing new and replacement awnings, canopies, and signs, landscaping, and performing other improvements in a manner consistent with applicable regulations, codes and ordinances and the adopted Community Improvement Plan for the area, if applicable.

Location Description:

Across East Baton Rouge, LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	17/17

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	4147	4854	10912	82.49

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20PARA3601-Crooked Creek-Evangeline Activity Title: Evangeline-Crooked Creek-20PARA3601

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

02/28/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

09/11/2014

Completed Activity Actual End Date:

09/11/2014

Responsible Organization:

Evangeline Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$202,963.00
Total Budget	\$0.00	\$202,963.00
Total Obligated	\$0.00	\$202,963.00
Total Funds Drawdown	\$0.00	\$202,963.00
Program Funds Drawdown	\$0.00	\$202,963.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$202,963.00
Evangeline Parish Police Jury	\$0.00	\$202,963.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project will consist of removal of the remaining two pier structures and constructing two piers at the Crooked Creek Recreational Park. The objective of the project is to construct new fishing piers at the Crooked Creek Recreational Park to allow tourist, fishermen, and parish residents to continue to enjoy recreational activities at this park.

Location Description:

Ville Platte, La. - Evangeline

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	12275	5219	33705	51.90

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 21PARA3203-Wisner Comm Center-Franklin

Activity Title: Franklin-Wisner Comm Center-21PARA3203

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

04/30/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

03/19/2015

Completed Activity Actual End Date:

03/19/2015

Responsible Organization:

Franklin Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$331,615.92
Total Budget	\$0.00	\$331,615.92
Total Obligated	\$0.00	\$331,615.92
Total Funds Drawdown	\$0.00	\$331,615.92
Program Funds Drawdown	\$0.00	\$331,615.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$331,615.92
Franklin Parish Police Jury	\$0.00	\$331,615.92
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project consists of expanding the soon to be built 3,500 sf. community center by 1,150 square feet to accommodate an economic and workforce component.

Location Description:

Winnsboro, La. - Franklin

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	1087	651	3263	53.26

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA2308 - White Castle - Iberville

Activity Title: Iberville - White Castle - 24PARA2308

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

05/05/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/11/2015

Completed Activity Actual End Date:

08/11/2015

Responsible Organization:

Iberville Parish

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$158,622.04
Total Budget	\$0.00	\$158,622.04
Total Obligated	\$0.00	\$158,622.04
Total Funds Drawdown	\$0.00	\$158,622.04
Program Funds Drawdown	\$0.00	\$158,622.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$158,622.04
Iberville Parish	\$0.00	\$158,622.04
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Nature of this Project:

The purpose of this project is to provide standby emergency power for critical services in the Town of White Castle. The critical services covered here will be a Fire Station, Police Station, and a Community Center for the Town.

Description of Problem:

During time of inclement weather conditions, the Town of White Castle loses power throughout the Town. When this happens, the residents of the Town may require more services such as shelter and rescue as normal. This normally happens when hurricanes, tornadoes, or severe thunderstorms hit the area causing downed power lines and loss of power. Because the Town is limited in generator capacity, keeping critical services up during power outages allows for better resource management.

Location Description:

White Castle, Iberville Parish, LA



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/3

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	715	373	1941	56.05

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA3202 - White Castle Dist - Iberville

Activity Title: Iberville - White Castle Dist - 24PARA3202

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

11/15/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/23/2015

Completed Activity Actual End Date:

12/23/2015

Responsible Organization:

Iberville Parish

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,075,475.00
Total Budget	\$0.00	\$2,075,475.00
Total Obligated	\$0.00	\$2,075,475.00
Total Funds Drawdown	\$0.00	\$2,075,475.00
Program Funds Drawdown	\$0.00	\$2,075,475.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,075,475.00
Iberville Parish	\$0.00	\$2,075,475.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The scope of the project proposed at the existing White Castle Community Center will involve the addition of a new Porte-Cochère (covered vehicle drop-off) and vestibule. The exterior of the existing will also be refurbished. Exterior lighting will be replaced where necessary, and new lighting will be added as required. Existing doors and windows will be replaced as needed. Paving at the existing building will be replaced as part of the scope of this project. The flooring in the existing building will be replaced. Gymnasium seating will be replaced. Existing restrooms will be refurbished, and new restrooms with showers will be added. A new kitchen will be installed. A new mechanical system will be installed. Electrical and lighting systems will be replaced as needed. New electrical and lighting systems will be provided in areas requiring such service.

Location Description:

White Castle, Iberville Parish, LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey

	Low	Mod	Total	Low/Mod%
# of Persons	715	373	1941	56.05

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 24PARA3405-White Castle-Iberville

Activity Title: Iberville-White Castle-24PARA3405

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

02/19/2014

Completed Activity Actual End Date:

02/19/2014

Responsible Organization:

Iberville Parish

Overall

	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$500,759.00
Total Budget	\$0.00	\$500,759.00
Total Obligated	\$0.00	\$500,759.00
Total Funds Drawdown	\$0.00	\$500,759.00
Program Funds Drawdown	\$0.00	\$500,759.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,759.00
Iberville Parish	\$0.00	\$500,759.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to improve the drainage systems in the Town of White Castle. The proposed improvements will greatly enhance flood reductions. It is designed to eliminate flow restrictions along and adjacent to the improvement area.

Location Description:

White Castle, La. - Iberville

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	715	373	1941	56.05

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA3601-Bayou Pigeon-Iberville

Activity Title: Iberville-Bayou Pigeon-24PARA3601

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/31/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/15/2015

Completed Activity Actual End Date:

05/15/2015

Responsible Organization:

Iberville Parish

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$235,810.11
Total Budget	\$0.00	\$235,810.11
Total Obligated	\$0.00	\$235,810.11
Total Funds Drawdown	\$0.00	\$235,810.11
Program Funds Drawdown	\$0.00	\$235,810.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$235,810.11
Iberville Parish	\$0.00	\$235,810.11
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The construction of a new public boat launch will address the failures that occurred during previous hurricanes by:

1. Provide additional parking for emergency personnel as well as additional parking for commercial and industrial users.
2. Provide additional boat launch to increase the capacity for the launching and recovery of boats and fishing vessels.
3. Provide for shorter waiting periods and quicker response time for boat launching during search and rescue efforts for missing boaters, water accidents and hurricanes.

The new public boat landing will provide the source of a much needed additional access point to the waterways of Iberville parish. This will provide adequate capacity to ensure residents, fisherman, oil field personnel, and local, state and federal emergency personnel access local waterways.

Location Description:

Hwy 75, Bayou Pigeon Community



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	6617	4065	25514	41.87

LMI%:	42.51
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 29PARA3304 - Des Allem - Lafourche
Activity Title: Lafourche - Des Allem - 29PARA3304

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

3081

Projected Start Date:

01/31/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

03/16/2015

Completed Activity Actual End Date:

03/16/2015

Responsible Organization:

Lafourche Parish Government

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$3,617,668.01

Total Budget

\$0.00 \$3,617,668.01

Total Obligated

\$0.00 \$3,617,668.01

Total Funds Drawdown

\$0.00 \$3,617,668.01

Program Funds Drawdown

\$0.00 \$3,617,668.01

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$3,617,668.01

Lafourche Parish Government

\$0.00 \$3,617,668.01

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The project involves the reconstruction of the bulkhead along Bayou Des Allemands and shoring up the breakwater system along an existing levee.

Location Description:

Des Allemands, La. - Lafourche

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	3617668/0
# of Linear feet of Public	0	1400/2000
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	211	120	416	79.57
LMI%:				37.52

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 49PARA2302-Arnaudville Sewer-St. Landry Activity Title: St. Landry-Arnaudville Sewer-49PARA2302

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/30/2013

Completed Activity Actual End Date:

05/30/2013

Responsible Organization:

St. Landry Parish

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$230,035.00
Total Budget	\$0.00	\$230,035.00
Total Obligated	\$0.00	\$230,035.00
Total Funds Drawdown	\$0.00	\$230,035.00
Program Funds Drawdown	\$0.00	\$230,035.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$230,035.00
St. Landry Parish	\$0.00	\$230,035.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose this project is to permanently install generators with automatic transfer switches at four (4) of its existing sanitary sewer pump stations. The purpose of the generators is to provide power to operate the pump station in situations when electric power from the local electric supplier is out, such as in the case of storms like Hurricane Gustav.

Location Description:

Arnaudville, La.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	4/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	470	205	1229	54.92

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49PARA3204-Hazard Mitigation Match-St. Landry

Activity Title: St. Landry-Hazard Mitigation Match-49PARA3204

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/26/2017

Completed Activity Actual End Date:

06/26/2017

Responsible Organization:

St. Landry Parish

Overall

Total Projected Budget from All Sources

	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$397,615.90
Total Budget	\$0.00	\$397,615.90
Total Obligated	\$0.00	\$397,615.90
Total Funds Drawdown	\$0.00	\$397,615.90
Program Funds Drawdown	\$0.00	\$397,615.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$397,615.90
St. Landry Parish	\$0.00	\$397,615.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

St. Landry Parish

Most Impacted and Distressed Expended

Other Funds

Match Funds

Non-Match Funds

Other Funds:

Overall

Match Funds

This Period

\$ 0.00

To Date

\$ 0.00

Activity Description:

Flooding and high wind related problems(i.e. power outages, downed trees, damaged roofs, broken windows, etc.) existed throughout the Parish. These problems identified numerous failures and the St. Landry Parish Government has been awarded \$1,037,566.00 of federal financial assistance under the FEMA Hazard Mitigation Grant Program (HMGP) to retrofit twenty-six (26) critical facilities in the Parish. The HMGP Program requires a local financial match of twenty-five percent and St. Landry Parish Government desires to utilize CDBG funds under this PIRP Program for this match.

Location Description:



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	26/26
# of Section 3 Labor Hours	0	1/1
# of Targeted Section 3 Labor	0	1/1
# of Total Labor Hours	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	32429	14702	86175	54.69

LMI%:	54.69
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49PARA3401-Parish Drainage-St. Landry

Activity Title: St. Landry-Parish Drainage-49PARA3401

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

07/31/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

09/17/2018

Completed Activity Actual End Date:

09/17/2018

Responsible Organization:

St. Landry Parish

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,715,499.99
Total Budget	\$0.00	\$4,715,499.99
Total Obligated	\$0.00	\$4,715,499.99
Total Funds Drawdown	\$0.00	\$4,715,499.99
Program Funds Drawdown	\$0.00	\$4,715,499.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,715,499.99
St. Landry Parish	\$0.00	\$4,715,499.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project consist of various types of work to address the failure of the drainage systems throughout portions of the unincorporated areas and in several incorporated areas of St. Landry Parish.

Location Description:

Various Locations St. Landry Parish,LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	69436/36582
# of public facilities	0	0/0
# of Section 3 Labor Hours	0	1/1
# of Targeted Section 3 Labor	0	1/1
# of Total Labor Hours	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	32429	14702	86175	54.69

LMI%:	54.56
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49PARA3404-Leonville Drainage-St. Landry
Activity Title: St. Landry-Leonville Drainage-49PARA3404

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

03/01/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

06/30/2015

Responsible Organization:

St. Landry Parish

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$184,106.03
Total Budget	\$0.00	\$184,106.03
Total Obligated	\$0.00	\$184,106.03
Total Funds Drawdown	\$0.00	\$184,106.03
Program Funds Drawdown	\$0.00	\$184,106.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$184,106.03
St. Landry Parish	\$0.00	\$184,106.03
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to improve the drainage system in Leonville. To mitigate the drainage problem in this area the capacity of the subject drainage system will be increased by replacing cross drains at the two lateral crossings on Deranger Lane as well as replacing a 500 feet segment of subsurface storm drain piping and increasing the size of the drain lateral between these cross drains.

Location Description:

Leonville, La. - St. Landry

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	314	199	977	52.51

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49PARA3405-T/Grand Coteau Drainage-St. Landry

Activity Title: St. Landry-T/Grand Coteau Drainage-49PARA3405

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

10/01/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/06/2014

Completed Activity Actual End Date:

08/06/2014

Responsible Organization:

St. Landry Parish

Overall

Total Projected Budget from All Sources

	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$134,426.79
Total Budget	\$0.00	\$134,426.79
Total Obligated	\$0.00	\$134,426.79
Total Funds Drawdown	\$0.00	\$134,426.79
Program Funds Drawdown	\$0.00	\$134,426.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$134,426.79
St. Landry Parish	\$0.00	\$134,426.79
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

 St. Landry Parish

Most Impacted and Distressed Expended

Other Funds

 Match Funds

 Non-Match Funds

Other Funds:

Overall

Match Funds

This Period

\$ 0.00

To Date

\$ 0.00

Activity Description:

The purpose of the project is to mitigate the drainage problem along Jack Fox Road that was evident for Hurricane Gustav, the capacity of the drainage system will be increased by replacing existing culverts and cross drains that are improperly sized, not to the correct grades, and in some cases collapsed along Jack Fox Road from its intersection with Gardiner Street to the corporate limits of the Town.

Location Description:

Jack Fox Road, Grand Coteau, LA - St. Landry

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	427	206	1038	60.98

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 57PARA2101 - Parish Bridge Replacements -Vermilion

Activity Title: Vermilion - Parish Bridge Replacements -57PARA2101

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/29/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/09/2020

Completed Activity Actual End Date:

08/09/2020

Responsible Organization:

Vermilion Parish Police Jury

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 **To Date**

\$0.00 \$2,092,828.84

Total Budget

\$0.00 \$2,092,828.84

Total Obligated

\$0.00 \$2,092,828.84

Total Funds Drawdown

\$0.00 \$2,092,828.84

Program Funds Drawdown

\$0.00 \$2,092,828.84

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$2,092,828.84

Vermilion Parish Police Jury

\$0.00 \$2,092,828.84

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This project proposes to replace the following bridges which are considered weak links in the parish road system:

- Raoul Road Bridge
- Oliver Road Bridge
- Ovey Road Bridge
- Preston Road Bridge
- South Airport Road Bridge
- Semmens Road Bridge
- Gene Road Bridge

Location Description:

Various Locations



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	9/9

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	14227	8730	53575	42.85

LMI%:	41.43
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 62PARA2101-Parish Road Paving-West Carroll

Activity Title: West Carroll-Parish Road Paving-62PARA2101

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/01/2013

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/05/2014

Completed Activity Actual End Date:

08/05/2014

Responsible Organization:

West Carroll Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$175,361.56
Total Budget	\$0.00	\$175,361.56
Total Obligated	\$0.00	\$175,361.56
Total Funds Drawdown	\$0.00	\$175,361.56
Program Funds Drawdown	\$0.00	\$175,361.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$175,361.56
West Carroll Parish Police Jury	\$0.00	\$175,361.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Parish proposed to fix two roads, Warren and Hawsey Roads. These roads were flooded and severely damaged during Hurricane Gustav. Road beds were saturated with water over the roads which caused deterioration of road's surface and road's shoulder. Warren Road is two miles in length and Hawsey Road is one mile in length. The Police Jury intends to improve these roads with the use of force account and keep all the necessary records. Grant funds will be used for materials and labor. (Follow State bid laws for materials). The Parish has extensive experience with the construction methods to be used to fix these roads. The road beds will be scarified and compacted to 12 inches thick base. The Parish will use #7 stone and follow this with asphaltic treatment. Approximate construction time will be ninety days. When this project is completed the citizens will be able to come and go to their homes no matter the weather conditions. There are a total of 12 occupied homes on the roads with thirty two persons living on the roads, 87.5% of the citizens benefitting low/mod income. The road improvements were 15,840 linear feet.



Location Description:

Hawsey and Warren Roads, Oak Grove, LA 71263

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	14	14	32	87.50

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 63PARA3201-Generators - West Feliciana

Activity Title: West Feliciana - Generators - 63PARA3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/29/2018

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/20/2020

Completed Activity Actual End Date:

08/20/2020

Responsible Organization:

West Feliciana Parish Police Jury

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$119,527.11
Total Budget	\$0.00	\$119,527.11
Total Obligated	\$0.00	\$119,527.11
Total Funds Drawdown	\$0.00	\$119,527.11
Program Funds Drawdown	\$0.00	\$119,527.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$119,527.11
West Feliciana Parish Police Jury	\$0.00	\$119,527.11
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Purchase and install of a permanent generator for a critical infrastructure facility in an effort to remedy the "failure to function" and the ability to maintain critical services in the event of future power outages.

Location Description:

9681 HWY 66 St. Francisville, LA. 70775

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	1/1
# of Non-business	0	0/0
# of public facilities	0	1/1
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10355/10355
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	10355/10355

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2915	1070	10355	38.48

LMI%:	41.05
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 67PARA1301 - Comp - Baker
Activity Title: Baker - Comp - 67PARA1301

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3081
Projected Start Date:
 01/01/2011
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Allocation to Parishes
Projected End Date:
 12/27/2011
Completed Activity Actual End Date:
 12/27/2011
Responsible Organization:
 City of Baker

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$57,212.00
Total Budget	\$0.00	\$57,212.00
Total Obligated	\$0.00	\$57,212.00
Total Funds Drawdown	\$0.00	\$57,212.00
Program Funds Drawdown	\$0.00	\$57,212.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$57,212.00
City of Baker	\$0.00	\$57,212.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To provide an incentive program to families who's houses were affected by Hurricane Gustav. 7 roofs were replaced on homes in the city.

Location Description:

Across Baker, East Baton Rouge Parish, LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		7/7	
# of Section 3 Labor Hours	0		1/1	
# of Targeted Section 3 Labor	0		1/1	
# of Total Labor Hours	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		7/7	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		7/7	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/7	0/0	0/7	0
# Owner	0	0	0	0/7	0/0	0/7	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3082 / Affordable Rental Housing Program

Grantee Activity Number: 36RPGS1503 - 2222 Tulane
Activity Title: Piggyback - 2222 Tulane (RPGS)

Activity Type:
Affordable Rental Housing
Project Number:
3082
Projected Start Date:
07/01/2010
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Completed
Project Title:
Affordable Rental Housing Program
Projected End Date:
01/10/2017
Completed Activity Actual End Date:
01/10/2017
Responsible Organization:
Historic Restoration Inc., Properties

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,890,000.00
Total Budget	\$0.00	\$3,890,000.00
Total Obligated	\$0.00	\$3,890,000.00
Total Funds Drawdown	\$0.00	\$3,890,000.00
Program Funds Drawdown	\$0.00	\$3,890,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,890,000.00
Historic Restoration Inc., Properties	\$0.00	\$3,890,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
2222 Tulane PSH housing development in Orleans Parish

Location Description:
Orleans Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		2917500/9725	
# of Properties	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		29/29	
# of Multifamily Units	0		29/29	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	29/29	0/0	29/29	100.00
# Renter	0	0	0	29/29	0/0	29/29	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 65RHPS1503 - Gordon Arata
Activity Title: Gordon Arata - 65RHPS1503

Activity Type:
Affordable Rental Housing
Project Number:
3082
Projected Start Date:
09/30/2016
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Completed
Project Title:
Affordable Rental Housing Program
Projected End Date:
12/12/2017
Completed Activity Actual End Date:
12/12/2017
Responsible Organization:
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,356.75
Total Budget	\$0.00	\$4,356.75
Total Obligated	\$0.00	\$4,356.75
Total Funds Drawdown	\$0.00	\$4,356.75
Program Funds Drawdown	\$0.00	\$4,356.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,356.75
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$0.00	\$4,356.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
Legal services

Location Description:
Statewide

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		1089/0	
# of Properties	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3083 / Agriculture



Grantee Activity Number: 65AFLG1000 - LMI - Farm Recovery Loan & Grant

Activity Title: Farm Recovery Loan & Grant - LMI - 65AFLG1000

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3083

Projected Start Date:

03/19/2009

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Agriculture

Projected End Date:

02/14/2017

Completed Activity Actual End Date:

02/14/2017

Responsible Organization:

Louisiana Department of Agriculture and Forestry

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025	To Date
\$0.00	\$16,737,323.43

Total Budget

\$0.00	\$16,737,323.43
--------	-----------------

Total Obligated

\$0.00	\$16,737,323.43
--------	-----------------

Total Funds Drawdown

\$0.00	\$16,737,323.43
--------	-----------------

Program Funds Drawdown

\$0.00	\$16,737,323.43
--------	-----------------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$16,737,323.43
--------	-----------------

Louisiana Department of Agriculture and Forestry

\$0.00	\$16,737,323.43
--------	-----------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

Match Funds

This Period

\$ 0.00

To Date

\$ 0.00

Activity Description:

This program, which will be available in all of Louisiana's declared parishes, will use flexible low interest loans to provide capital financial assistance to agri-businesses that meet the program guidelines and criteria as defined by the Authority. With a limited amount of funds available for this program, agribusinesses must be able to demonstrate how they contribute to the local and regional economy in the area where they apply for the program. Agri-businesses must provide jobs not only to their own business, but support, retain and create jobs locally; and, it must be determined to have a viable business operation in a post-storm economy meeting the guidelines shown below. The program will provide loan requests of up to \$250,000 per entity with flexible repayment terms of up to ten years.

Location Description:

Producers in Louisiana that suffered 2008 farm losses due to either Hurricane Gustav or Ike and whose losses have not been fully remediated by other USDA insurance, or other disaster programs.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Businesses	0	439/1029

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	-435	-2094	-2529	0/435	2058/4152	2058/4587	100.00
# of Permanent	0	0	-1807	0/0	2058/2058	2058/3865	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 65AGBR1000 - LMI - Agri-business Recovery Loans

Activity Title: Agri-business Recovery Loans - 65AGBR1000 - LMI

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3083

Projected Start Date:

03/19/2009

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Agriculture

Projected End Date:

07/20/2016

Completed Activity Actual End Date:

07/20/2016

Responsible Organization:

Louisiana Department of Agriculture and Forestry

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$5,392,139.60

Total Budget

\$0.00 \$5,392,139.60

Total Obligated

\$0.00 \$5,392,139.60

Total Funds Drawdown

\$0.00 \$5,392,139.60

Program Funds Drawdown

\$0.00 \$5,392,139.60

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$5,392,139.60

Louisiana Department of Agriculture and Forestry

\$0.00 \$5,392,139.60

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This program will use flexible low interest loans to provide capital financial assistance to agri-businesses that meet the program guidelines and criteria as defined by the Louisiana Office of Community Development, Disaster Recovery Unit and Louisiana Recovery Authority. Agri-businesses must be able to demonstrate how they contribute to the local and regional economy in the area where they apply for the program. Agri-businesses must provide jobs not only to their own business, but support, retain and create jobs locally; and it must be determined to have a viable business operation in a post-storm economy. The program will provide loan requests of up to \$250,000 per entity with flexible repayment terms of up to ten years. Parishes will be grouped into eight geographical regions with \$10 million made available to the regions based on each region's proportional share of agriculture losses. Agri-businesses, some of which include aerial applicators, licensed commercial crop storage facilities and elevators, cotton gins, ground chemical applicators, custom harvesters, farm supplies merchant wholesalers, agriculture management consultants, rice dryers, Restricted Use Pesticide dealers, and veterinarians engaged in large animal or farm related veterinary activities, are defined as individuals or organizations that provide support activities, products, or services directly to agriculture producers.



Location Description:

Agri-businesses in all Louisiana Parishes.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Businesses	0	174/59

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	734/0	734/0	100.00
# of Permanent	0	0	0	0/468	0/0	936/468	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65AGBR1000 - UN - Agri-business Recovery Loans

Activity Title: Agri-business Recovery Loans - 65AGBR1000 - UN

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3083

Projected Start Date:

03/19/2009

Benefit Type:

N/A

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Agriculture

Projected End Date:

07/20/2016

Completed Activity Actual End Date:

07/20/2016

Responsible Organization:

Louisiana Department of Agriculture and Forestry

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$3,909,500.46

Total Budget

\$0.00 \$3,909,500.46

Total Obligated

\$0.00 \$3,909,500.46

Total Funds Drawdown

\$0.00 \$3,909,500.46

Program Funds Drawdown

\$0.00 \$3,909,500.46

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$3,909,500.46

Louisiana Department of Agriculture and Forestry

\$0.00 \$3,909,500.46

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

See Activity Description for Agri-business Recovery Loans - LMI (AGBR).

Location Description:

Agri-businesses in all Louisiana Parishes.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	39/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	212/0	384/0	55.21
# of Permanent	0	0	0	0/0	0/0	636/212	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3084 / Fishery Recovery and Fishery Infrastructure Program



Grantee Activity Number: 12FSCC3501 - Commercial Fishing Facility

Activity Title: Cameron Commercial Fishing Facility (FSCC)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3084

Projected Start Date:

06/29/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

04/12/2019

Completed Activity Actual End Date:

04/12/2019

Responsible Organization:

Cameron Parish Police Jury

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$1,250,000.00

Total Budget

\$0.00 \$1,250,000.00

Total Obligated

\$0.00 \$1,250,000.00

Total Funds Drawdown

\$0.00 \$1,250,000.00

Program Funds Drawdown

\$0.00 \$1,250,000.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$1,250,000.00

Cameron Parish Police Jury

\$0.00 \$1,250,000.00

Office of Community Development (OCD), Disaster

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Cameron Commercial Fishing Facility

Location Description:

Cameron Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	2069	2040	9926	41.40
LMI%:				31.44

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FCGL1000 - LMI
Activity Title: Commercial Fishermen G&L - LMI (FCGL)

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3084

Projected Start Date:

03/19/2009

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

05/25/2016

Completed Activity Actual End Date:

05/25/2016

Responsible Organization:

Louisiana Department of Agriculture and Forestry

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$5,089,249.99

Total Budget

\$0.00 \$5,089,249.99

Total Obligated

\$0.00 \$5,089,249.99

Total Funds Drawdown

\$0.00 \$5,089,249.99

Program Funds Drawdown

\$0.00 \$5,089,249.99

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$5,089,249.99

Louisiana Department of Agriculture and Forestry

\$0.00 \$5,089,249.99

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The Commercial Fishermen Grant & Loan program provides direct financial assistance in the form of grants or low-interest loans to commercial fishermen.

Location Description:

Across Louisiana

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Total			Total		
# of buildings (non-residential)	0			0/0		
# of Businesses	-340			340/340		

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	1007/0	1007/0	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	41/0	2089/0	2130/340	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FCGL1000 - UN
Activity Title: Commercial Fishermen G&L - UN (FCGL)

Activity Type:
 Econ. development or recovery activity that creates/retains

Project Number:
 3084

Projected Start Date:
 03/19/2009

Benefit Type:
 Direct Benefit (Persons)

National Objective:
 Urgent Need

Activity Status:
 Completed

Project Title:
 Fishery Recovery and Fishery Infrastructure Program

Projected End Date:
 05/25/2016

Completed Activity Actual End Date:
 05/25/2016

Responsible Organization:
 Louisiana Department of Agriculture and Forestry

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,122,618.32
Total Budget	\$0.00	\$10,122,618.32
Total Obligated	\$0.00	\$10,122,618.32
Total Funds Drawdown	\$0.00	\$10,122,618.32
Program Funds Drawdown	\$0.00	\$10,122,618.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,122,618.32
Louisiana Department of Agriculture and Forestry	\$0.00	\$10,122,618.32
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Commercial Fishermen Grant & Loan program provides direct financial assistance in the form of grants or low-interest loans to commercial fishermen.

Location Description:

Across Louisiana

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Businesses	0			1370/685			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	1657/0	0.00
# of Permanent	0	0	0	0/0	0/0	685/685	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	3861/0	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3086 / Municipalities Infrastructure Program



Grantee Activity Number: 01MIPS3201-New Town Hall-Iota
Activity Title: Iota-New Town Hall-01MIPS3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

08/30/2016

Completed Activity Actual End Date:

08/30/2016

Responsible Organization:

Town of Iota

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$807,089.46
Total Budget	\$0.00	\$807,089.46
Total Obligated	\$0.00	\$807,089.46
Total Funds Drawdown	\$0.00	\$807,089.46
Program Funds Drawdown	\$0.00	\$807,089.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$807,089.46
Town of Iota	\$0.00	\$807,089.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project consists of the demolition of the existing Town Hall, site improvements to increase its grade and the construction of a new 4,000 sq.ft. Town Hall.

Location Description:

Iota, La.

Activity Progress Narrative:

10/29/2025: Updated activity end date and performance measures: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey

	Low	Mod	Total	Low/Mod%
# of Persons	445	247	1348	51.34

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 02MIPS2101-Roadway Rehab-Reeves

Activity Title: Reeves-Roadway Rehab-02MIPS2101

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

03/07/2013

Completed Activity Actual End Date:

03/07/2013

Responsible Organization:

Village of Reeves

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$959,576.64
Total Budget	\$0.00	\$959,576.64
Total Obligated	\$0.00	\$959,576.64
Total Funds Drawdown	\$0.00	\$959,576.64
Program Funds Drawdown	\$0.00	\$959,576.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$959,576.64
Village of Reeves	\$0.00	\$959,576.64
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project accommodates the rehabilitation and resurfacing of all eligible roadways within the Village of Reeves.

Location Description:

Reeves, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	69	48	191	61.26

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 06MIPS2301-Mechanical Headworks-Merryville

Activity Title: Merryville-Mechanical Headworks-06MIPS2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

01/02/2014

Completed Activity Actual End Date:

01/02/2014

Responsible Organization:

Town of Merryville

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$590,000.00

Total Budget

\$0.00 \$590,000.00

Total Obligated

\$0.00 \$590,000.00

Total Funds Drawdown

\$0.00 \$590,000.00

Program Funds Drawdown

\$0.00 \$590,000.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$590,000.00

Town of Merryville

\$0.00 \$590,000.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The proposed mechanical headworks screening and grit system will remove heavy debris and sand swept into the sanitary sewer system by storm events.

Location Description:

Merryville, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	415	147	1069	52.57

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 29MIPC2301-Sewerage Improvements-Golden Meadow
Activity Title: Golden Meadow-Sewerage Improvements-29MIPC2301

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 3086
Projected Start Date:
 04/29/2012
Benefit Type:
 Area Benefit (Survey)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Municipalities Infrastructure Program
Projected End Date:
 06/09/2020
Completed Activity Actual End Date:
 06/09/2020
Responsible Organization:
 Town of Golden Meadow

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,959,400.00
Total Budget	\$0.00	\$1,959,400.00
Total Obligated	\$0.00	\$1,959,400.00
Total Funds Drawdown	\$0.00	\$1,959,400.00
Program Funds Drawdown	\$0.00	\$1,959,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,959,400.00
Town of Golden Meadow	\$0.00	\$1,959,400.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project consist of the extension of the existing sewer collectionand treatment systems serving the northern section of the Town of Golden Meadow.

Location Description:

Golden Meadow, LA 70357

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/3

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	75	81	247	63.16

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 34MIPS2301-Sewer System Rehab-Bonita Activity Title: Bonita-Sewer System Rehab-34MIPS2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

07/15/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

04/08/2014

Completed Activity Actual End Date:

04/08/2014

Responsible Organization:

Village of Bonita

Overall

Total Projected Budget from All Sources

	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$400,328.57
Total Budget	\$0.00	\$400,328.57
Total Obligated	\$0.00	\$400,328.57
Total Funds Drawdown	\$0.00	\$400,328.57
Program Funds Drawdown	\$0.00	\$400,328.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,328.57
Village of Bonita	\$0.00	\$400,328.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Village of Bonita

Most Impacted and Distressed Expended

Other Funds

Match Funds

Non-Match Funds

Other Funds:

Overall

	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Match Funds

Activity Description:

The purpose of this project is to repair the lift station at the Village of Bonita sewer system.

Location Description:

Bonita, La.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	6/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	114	100	353	60.62

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MIPL3401-Chatlin Lake-Alexandria
Activity Title: Alexandria-Chatlin Lake-40MIPL3401

Activity Type:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 3086
Projected Start Date:
 07/01/2011
Benefit Type:
 Area Benefit (Census)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Municipalities Infrastructure Program
Projected End Date:
 10/02/2019
Completed Activity Actual End Date:
 10/02/2019
Responsible Organization:
 City of Alexandria

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,872,355.00
Total Budget	\$0.00	\$1,872,355.00
Total Obligated	\$0.00	\$1,872,355.00
Total Funds Drawdown	\$0.00	\$1,872,355.00
Program Funds Drawdown	\$0.00	\$1,872,355.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,872,355.00
City of Alexandria	\$0.00	\$1,872,355.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 The proposed project is to construct 1,250 linear feet of 5-inch thick reinforced concrete slope paving (26 ft. bottom with 3:1 side slopes) in the existing earthen channel between the Willow Glen River Road Bridge and just beyond the the Sandy Bayou pumping station.

Location Description:
 Alexandria, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	1800/1250
# of public facilities	0	1/1
# of Section 3 Labor Hours	0	1/1
# of Targeted Section 3 Labor	0	1/1
# of Total Labor Hours	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2578	1046	5882	61.61
LMI%:				63.4

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MIPS2301-Sewer System Generators-Cheneyville

Activity Title: Cheneyville-Sewer System Generators-40MIPS2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

06/06/2013

Completed Activity Actual End Date:

06/06/2013

Responsible Organization:

Town of Cheneyville

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025	To Date
\$0.00	\$190,879.00

Total Budget

\$0.00	\$190,879.00
--------	--------------

Total Obligated

\$0.00	\$190,879.00
--------	--------------

Total Funds Drawdown

\$0.00	\$190,879.00
--------	--------------

Program Funds Drawdown

\$0.00	\$190,879.00
--------	--------------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$190,879.00
--------	--------------

Town of Cheneyville

\$0.00	\$190,879.00
--------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

This Period	To Date
\$ 0.00	\$ 0.00

Match Funds

Activity Description:

The proposed project is to install five permanently installed generators at all of the Town's five sewer lift stations.

Location Description:

Cheneyville, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	4/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	320	146	737	63.23

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MIPS3401-Weems Canal-Lecompte

Activity Title: Lecompte-Weems Canal-40MIPS3401

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

07/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

04/24/2014

Completed Activity Actual End Date:

04/24/2014

Responsible Organization:

Town of Lecompte

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$522,154.08
Total Budget	\$0.00	\$522,154.08
Total Obligated	\$0.00	\$522,154.08
Total Funds Drawdown	\$0.00	\$522,154.08
Program Funds Drawdown	\$0.00	\$522,154.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$522,154.08
Town of Lecompte	\$0.00	\$522,154.08
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project addresses the need for improved drainage in Lecompte by clearing dense vegetation and accumulated muck from several open channel sections of the Canal, clearing debris from the larger culverts connecting those channels, and installing smaller culverts in the Canal's tributaries where they are needed.

Location Description:

Lecompte, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	570	272	1371	61.42

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49MIPS2301-Wastewater Generator-Grand Coteau

Activity Title: Grand Coteau-Wastewater Generator-49MIPS2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

08/31/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

03/31/2013

Responsible Organization:

Town of Grand Coteau

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$84,000.00

Total Budget

\$0.00 \$84,000.00

Total Obligated

\$0.00 \$84,000.00

Total Funds Drawdown

\$0.00 \$84,000.00

Program Funds Drawdown

\$0.00 \$84,000.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$84,000.00

Town of Grand Coteau

\$0.00 \$84,000.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The purpose of this project is to install a permanent generator at the Town's Wastewater Treatment Plant.

Location Description:

Grand Coteau, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	427	206	1038	60.98

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49MIPS2302-Sewer System Generators-Leonville

Activity Title: Leonville-Sewer System Generators-49MIPS2302

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

07/10/2013

Completed Activity Actual End Date:

07/10/2013

Responsible Organization:

Town of Leonville

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025	To Date
\$0.00	\$247,450.00

Total Budget

\$0.00	\$247,450.00
--------	--------------

Total Obligated

\$0.00	\$247,450.00
--------	--------------

Total Funds Drawdown

\$0.00	\$247,450.00
--------	--------------

Program Funds Drawdown

\$0.00	\$247,450.00
--------	--------------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$247,450.00
--------	--------------

Town of Leonville

\$0.00	\$247,450.00
--------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

Match Funds

This Period	To Date
\$ 0.00	\$ 0.00

Activity Description:

This project proposes to acquire and install an automatic back-up power generation system at six of the eight pump stations not equipped with a stationary generator to allow continued operation in the event of power outages due to future storm events.

Location Description:

Leonville, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	5/5

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	314	199	977	52.51

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 49MIPS2303-Water System Improv-Washington

Activity Title: Washington-Water System Improv-49MIPS2303

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

04/30/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

01/02/2014

Completed Activity Actual End Date:

01/02/2014

Responsible Organization:

Town of Washington

Overall

Total Projected Budget from All Sources

	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$539,916.00
Total Budget	\$0.00	\$539,916.00
Total Obligated	\$0.00	\$539,916.00
Total Funds Drawdown	\$0.00	\$539,916.00
Program Funds Drawdown	\$0.00	\$539,916.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$539,916.00
Town of Washington	\$0.00	\$539,916.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Town of Washington

Most Impacted and Distressed Expended

Other Funds

Match Funds

Non-Match Funds

Other Funds:

Overall

Match Funds

This Period

\$ 0.00

To Date

\$ 0.00

Activity Description:

The project will consists of installation of a new 700 gpm water well with associated piping, valves, and electrical equipment and installation of new backup generator.

Location Description:

Washington, La.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	2535	1189	6346	58.68

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49MIPS3201-Municipal Complex Generator-Arnaudville

Activity Title: Arnaudville-Municipal Complex Generator-49MIPS3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

08/28/2013

Completed Activity Actual End Date:

08/28/2013

Responsible Organization:

Town of Arnaudville

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$109,313.01
Total Budget	\$0.00	\$109,313.01
Total Obligated	\$0.00	\$109,313.01
Total Funds Drawdown	\$0.00	\$109,313.01
Program Funds Drawdown	\$0.00	\$109,313.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$109,313.01
Town of Arnaudville	\$0.00	\$109,313.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project will provide a permanently installed generator to start-up and operate the Municipal complex building(which includes the police station and jail) as well as the public works warehouse and office on the same site.

Location Description:

Arnaudville, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	470	205	1229	54.92

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 53MIPC3201 - Roseland Community and Resource Center
Activity Title: Roseland Community and Resource Center 53MIPC3201

Activity Type:

Planning

Project Number:

3086

Projected Start Date:

10/07/2020

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

03/27/2024

Completed Activity Actual End Date:

03/27/2024

Responsible Organization:

Town of Roseland

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025	To Date
\$0.00	\$112,267.83

Total Budget

\$0.00	\$112,267.83
--------	--------------

Total Obligated

\$0.00	\$112,267.83
--------	--------------

Total Funds Drawdown

\$0.00	\$112,267.83
--------	--------------

Program Funds Drawdown

\$0.00	\$112,267.83
--------	--------------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$112,267.83
--------	--------------

Town of Roseland

\$0.00	\$112,267.83
--------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

This Period	To Date
\$ 0.00	\$ 0.00

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Activity Description:

Remodel of the existing community center and construct an additional 1,400 sf recreation area.

Location Description:

Tangipahoa Parish

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	0	0	0	0

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 56MIPL3201-Generators-Farmerville

Activity Title: Farmerville-Generators-56MIPL3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

06/03/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

09/16/2013

Completed Activity Actual End Date:

09/16/2013

Responsible Organization:

Town of Farmerville

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$284,110.00
Total Budget	\$0.00	\$284,110.00
Total Obligated	\$0.00	\$284,110.00
Total Funds Drawdown	\$0.00	\$284,110.00
Program Funds Drawdown	\$0.00	\$284,110.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$284,110.00
Town of Farmerville	\$0.00	\$284,110.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project proposes to design and install pad-mounted, natural gas fueled generators to continue to supply water, sewer and support services during future disasters.

Location Description:

Farmerville, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	4/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	1165	791	3487	56.09

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3087 / Economic Revitalization



Grantee Activity Number: 17DRLG7001-Mary Bird Perkins-EBR
Activity Title: EBR-Mary Bird Perkins-17DRLG7001

Activity Type:

Public services

Project Number:

3087

Projected Start Date:

12/09/2014

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

12/09/2014

Completed Activity Actual End Date:

12/09/2014

Responsible Organization:

Mary Bird Perkins Cancer Center

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$698,433.63

Total Budget

\$0.00 \$250,000.00

Total Obligated

\$0.00 \$250,000.00

Total Funds Drawdown

\$0.00 \$250,000.00

Program Funds Drawdown

\$0.00 \$250,000.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$250,000.00

East Baton Rouge Parish

\$0.00 \$0.00

Mary Bird Perkins Cancer Center

\$0.00 \$250,000.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 448,433.63

Match Funds

\$ 0.00 \$ 448,433.63

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period To Date

Match Funds

\$ 0.00 \$ 0.00

Activity Description:

The goal of the project is to reduce Louisiana's high cancer mortality rate, especially among low-income and under-resourced adults in 18 southeast Louisiana parishes.

Location Description:

Baton Rouge, La. - EBR

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		1/1	
# of Non-business	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	3526/1235	0/0	4621/1235	100.00
# of Cases opened	0	0	0	3526/1235	0/0	4621/1235	100.00

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1235	0	1235	100.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65DINV7309 - SWLA TA - LMI
Activity Title: SWLA Technical Assistance - LMI (DINV)

Activity Type:

Public services

Project Number:

3087

Projected Start Date:

12/31/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

11/18/2014

Completed Activity Actual End Date:

11/18/2014

Responsible Organization:

Southwest Louisiana Economic Development

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$67,339.90
Total Budget	\$0.00	\$67,339.90
Total Obligated	\$0.00	\$67,339.90
Total Funds Drawdown	\$0.00	\$67,339.90
Program Funds Drawdown	\$0.00	\$67,339.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$67,339.90
Southwest Louisiana Alliance Foundation Inc	\$0.00	\$10,908.53
Southwest Louisiana Economic Development Alliance	\$0.00	\$56,431.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The ability of a business to reopen after a disaster does not ensure long-term survival. Research shows that of the businesses that do reopen following a disaster, many fail within two to five years after recovery resources are exhausted. Small- and medium-sized businesses are especially vulnerable to disasters, as they often lack the resources required to meet the challenges and seize the opportunities created in the wake of the event. Those businesses operating in today's post-hurricane and oil spill-impacted economy will require an extra measure of focused assistance to support their ongoing recovery. With this assistance the expected outcomes for business are higher survival and growth rates that will also result in expected outcomes of higher job retention and creation in our impact area.

Location Description:

Cameron, Calcasieu, and Jefferson Davis Parishes



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	-280	140/140

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	85/85	85/85	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65DRLG7001 - McNeese Meat Packing Activity Title: McNeese Meat Packing (DRLG)

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3087

Projected Start Date:

05/31/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

02/06/2014

Completed Activity Actual End Date:

02/06/2014

Responsible Organization:

McNeese State University Foundation

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$864,189.76
Total Budget	\$0.00	\$864,189.76
Total Obligated	\$0.00	\$864,189.76
Total Funds Drawdown	\$0.00	\$864,189.76
Program Funds Drawdown	\$0.00	\$864,189.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$864,189.76
McNeese State University Foundation	\$0.00	\$864,189.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

McNeese will acquire the old SWLA Meat Harvest and Processing technical Training and Business Development Center, in order to train agriculture students.

Location Description:

The Facility is located in Lacassine, LA in Jefferson Davis Parish. The facility will focus on economic revitalization in the five parish area of Allen, Beauregard, Calcasieu, Cameron, and Jefferson Davis.
30.246649,-93.021369

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Businesses	0			6/6			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	3/0	5/6	16/11	50.00
# of Permanent	0	0	0	3/3	0/0	3/3	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	5/5	6/6	11/11	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3090 / Interoperable Communications



Grantee Activity Number: 65INOP2502 - Redundancy Improvements Activity Title: Redundancy Improvements (INOP)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3090

Projected Start Date:

07/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Interoperable Communications

Projected End Date:

03/25/2013

Completed Activity Actual End Date:

03/25/2013

Responsible Organization:

Louisiana Governor's Office of Homeland Security

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,412,406.00
Total Budget	\$0.00	\$3,412,406.00
Total Obligated	\$0.00	\$3,412,406.00
Total Funds Drawdown	\$0.00	\$3,412,406.00
Program Funds Drawdown	\$0.00	\$3,412,406.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,412,406.00
Louisiana Governor's Office of Homeland Security and	\$0.00	\$3,412,406.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To acquire and install a 4th Master Site to enhance system level redundancy and effectively provide a secondary communication path between the tower sites and an alternate Master Site.

Location Description:

7667 Independence Avenue, Baton Rouge, LA 70806

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1177322	713210	4332884	43.63

LMI%:	42.81
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3092 / Economic Development and Growth Infrastructure



Grantee Activity Number: 17BEDI9201 - LSU Computer Science

Activity Title: LSU Computer Science - 17BEDI9201

Activity Type:

Public services

Project Number:

3092

Projected Start Date:

01/01/2015

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Development and Growth Infrastructure

Projected End Date:

07/23/2018

Completed Activity Actual End Date:

07/23/2018

Responsible Organization:

Louisiana State University

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$758,360.13
Total Budget	\$0.00	\$758,360.13
Total Obligated	\$0.00	\$758,360.13
Total Funds Drawdown	\$0.00	\$758,360.13
Program Funds Drawdown	\$0.00	\$758,360.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$758,360.13
Louisiana State University	\$0.00	\$758,360.13
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To meet the projected enrollment increases in Computer Science, over the course of this project, LSU will hire four new faculty, four teaching assistants and three staff members to maintain and enhance the quality standards of the Computer Science program.

Location Description:

Louisiana State University, College of Engineering, Baton Rouge, LA, East Baton Rouge Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of public facilities	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	285/285	0/0	965/965	29.53
# of Cases opened	0	0	0	285/285	0/0	965/965	29.53

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	285	0	965	29.53

LMI%:	41.05
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17BEDI9202 - LSU Computer Science

Activity Title: LSU Computer Science - 17BEDI9202

Activity Type:

Public services

Project Number:

3092

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Economic Development and Growth Infrastructure

Projected End Date:

05/11/2017

Completed Activity Actual End Date:

05/11/2017

Responsible Organization:

Louisiana State University

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,812,352.11
Total Budget	\$0.00	\$1,812,352.11
Total Obligated	\$0.00	\$1,812,352.11
Total Funds Drawdown	\$0.00	\$1,812,352.11
Program Funds Drawdown	\$0.00	\$1,812,352.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,812,352.11
Louisiana State University	\$0.00	\$1,812,352.11
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the program is to enhance the State's Information Technology workforce and career opportunities by engaging in activities reasonably aimed at expanding enrollment, program completion, and number of participants placed into employment.

Location Description:

Louisiana State University, Baton Rouge Louisiana.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	285/285	0/0	965/965	29.53
# of Cases opened	0	0	0	285/285	0/0	965/965	29.53

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	285	0	965	29.53

LMI%:	41.05
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / S383-Ag / Program Income-Agriculture



Grantee Activity Number: 10WBDI2901 - SOWELA Acquisition

Activity Title: SOWELA Acquisition - 10WBDI2901

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

S383-Ag

Projected Start Date:

03/31/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

La G/I Agriculture Program Income Account

Activity Status:

Completed

Project Title:

Program Income-Agriculture

Projected End Date:

06/25/2015

Completed Activity Actual End Date:

06/25/2015

Responsible Organization:

LCTCS Facilities Corporation

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$16,982.92
Total Budget	\$0.00	\$16,982.92
Total Obligated	\$0.00	\$16,982.92
Total Funds Drawdown	\$0.00	\$16,982.92
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$16,982.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,982.92
LCTCS Facilities Corporation	\$0.00	\$16,982.92
Louisiana Department of Agriculture and Forestry	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To provide for acquisition of the land for the new Workforce Training facility at SOWELA Technical Community College

Location Description:

Lake Charles, LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	91125	58456	349431	42.81
LMI%:				43.54

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17WPGY1501 - Choctaw Lodge Activity Title: Choctaw Lodge - 17 WPGY1501 (Piggyback)

Activity Type:

Affordable Rental Housing

Project Number:

S383-Ag

Projected Start Date:

08/01/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

La G/I Agriculture Program Income Account

Activity Status:

Completed

Project Title:

Program Income-Agriculture

Projected End Date:

08/31/2015

Completed Activity Actual End Date:

08/31/2015

Responsible Organization:

Choctaw Lodge GP, LLC

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 **To Date**

\$0.00 \$1,528,329.64

Total Budget

\$0.00 \$1,528,329.64

Total Obligated

\$0.00 \$1,528,329.64

Total Funds Drawdown

\$0.00 \$1,528,329.64

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$1,528,329.64

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$1,528,329.64

Choctaw Lodge GP, LLC

\$0.00 \$1,528,329.64

Louisiana Department of Agriculture and Forestry

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Acquisition/rehab of 92 units of affordable housing. All 92 units designated for households between 50-60% AMI. The funds for this project is split between two activities, this one and Piggyback-Choctaw Lodge (PG12) under K/R Grant 2.

Location Description:

4115, 4150, and 4202 Mohican-Presscot Crossover, Baton Rouge, LA 70802

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		382082/0	
# of Properties	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		92/29	
# of Multifamily Units	0		92/29	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	144/0	23/29	167/29	100.00
# Renter	0	0	0	144/0	23/29	167/29	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: Agriculture PI

Activity Title: Agriculture PI

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

S383-Ag

Projected Start Date:

12/31/2010

Benefit Type:

N/A

National Objective:

Urgent Need

Program Income Account:

La G/I Agriculture Program Income Account

Activity Status:

Completed

Project Title:

Program Income-Agriculture

Projected End Date:

11/17/2023

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Agriculture and Forestry

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2025 To Date

\$0.00 \$0.00

Total Budget

\$0.00 \$0.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$9,953.34 \$28,264,149.14

Total Funds Expended

\$0.00 \$0.00

Louisiana Department of Agriculture and Forestry

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Program income received for Agriculture loan and grant program.

Location Description:

Across Louisiana

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0
# of Permanent	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / S383-Piggyback / Program Income-Piggyback

Grantee Activity Number: 055H - H55S - 00001
Activity Title: Parkwood Homebuyer Assistance

Activity Type:
 Homeownership Assistance to low- and moderate-income

Project Number:
 S383-Piggyback

Projected Start Date:
 09/30/2019

Benefit Type:
 Direct Benefit (Households)

National Objective:
 Low/Mod

Program Income Account:
 Piggyback PIA

Activity Status:
 Completed

Project Title:
 Program Income-Piggyback

Projected End Date:
 03/16/2023

Completed Activity Actual End Date:
 03/16/2023

Responsible Organization:
 Terrebonne Parish

Overall	Oct 1 thru Dec 31, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$58,725.38
Total Budget	\$0.00	\$58,725.38
Total Obligated	\$0.00	\$58,725.38
Total Funds Drawdown	\$0.00	\$58,725.38
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$58,725.38
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$58,725.38
Terrebonne Parish	\$0.00	\$58,725.38
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 It is anticipated that 15 first-time homebuyers will be assisted through the Parish's Soft Seconds Mortgage program. The amount of assistance will be based upon need after the grant/loan has been underwritten by the Parish's housing office.

Location Description:
 Terrebonne Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		2/15	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		2/15	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/0	2/15	100.00
# Owner	0	0	0	0/0	2/0	2/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	3912
Monitoring Visits	0	328
Audit Visits	0	0
Technical Assistance Visits	0	3584
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	14