

# Grantee: Louisiana

## Grant: B-08-DI-22-0001

### April 1, 2025 thru June 30, 2025 Performance Report

---

**Grant Number:**

B-08-DI-22-0001

**Obligation Date:**

04/27/2009

**Award Date:**

04/27/2009

**Grantee Name:**

Louisiana

**Contract End Date:****Review by HUD:**

Original - In Progress

**Grant Award Amount:**

\$1,093,212,571.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$1,093,212,571.00

**Estimated PI/RL Funds:**

\$38,191,041.89

**Total Budget:**

\$1,131,403,612.89

## Disasters:

### Declaration Number

FEMA-1792-LA

## Narratives

### Disaster Damage:

Hurricane Gustav caused major wind and flood damage throughout the state, from the southern coastal parishes through central and north Louisiana. Two weeks later, Hurricane Ike hit sending tidal surges across the State's southern coastal communities. Ike exceeded storm surge caused by hurricanes Rita and Katrina. More than 1.9 million Louisiana residents were forced to evacuate for hurricanes Gustav and Ike. Many of these residents were unable to return to their homes and jobs for a number of days, and a large number of residents whose homes remain unlivable continue to need short-term shelter and longer-term transitional housing. The State was forced to evacuate 30,000 critical transportation-need residents, including 10,400 medical evacuations. This represented the largest medical evacuation in U.S. history. The State was also left with 1.5 million cubic yards of debris from Hurricane Gustav along federal and state highways. Approximately 150,000 to 300,000 homes experienced some level of damage in the storm; more than 12,000 homes were flooded. Preliminary estimates show that approximately \$2 to \$7 billion in residential property loss was incurred. Even homes built to the Federal Emergency Management Agencies Advisory Base Flood Elevations flooded as a result of this storm. The state also estimates more than \$1 billion in public infrastructure damage. The state has spent more than \$400 million in emergency response and immediate recovery activities. Fifty-three (53) of the States sixty-four (64) parishes were included in the President's disaster declaration for individual assistance; all 64 parishes were declared for public assistance. The two storms caused tremendous damage, which, in turn, left most communities without electricity for days, and many for weeks. More than 120,000 homes received some damage.

### Recovery Needs:

A large percentage of the State's educational facilities received damage from the storm. Preliminary estimates indicate that there was at least \$100 to \$150 million in damages to the primary (including pre-K) and secondary education facilities. While most of these repairs will be covered through FEMA's public assistance program, certain repairs or necessary rebuilds may be deemed ineligible through FEMA's program. Hurricanes Gustav and Ike impacted many of the State's port facilities resulting in large economic losses to the State and exposing the nation to large and significant economic impacts, from long-term disruptions as much of the nation's oil and gas, commodity and cargo traffic flows through south Louisiana facilities. While oil and gas enter the Nation through facilities in south Louisiana, many more commodities that are vital to the upper Midwest, and north and central Louisiana flow down the Mississippi River and are maintained at specific temperatures at port warehouse facilities along the Mississippi River before becoming exports. These raw products in turn employ thousands of Louisianans and create millions of dollars in economic value.

While the majority of public infrastructure repairs will be covered by FEMA programs, it is known from experience with the 2005 storms that there are certain costs of repair including improvements or rebuilding will be deemed ineligible for FEMA funding. Preliminary cost estimates for the repair of Federal Highway Administration (FHWA) eligible roads and bridges sustained as a result of Hurricane Gustav total \$127 million. Federal-aid highway damage estimates are about \$119 million.



While funding to address these damages is authorized under current law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical infrastructure. To repair this critical infrastructure, \$119 million would be needed for Louisiana (Gustav - \$53 million; Ike - \$66 million) through the Federal Highway Administrations Emergency Relief program.

Preliminary estimates indicate approximately \$1.7 billion in uninsured housing losses, with over half of that amount likely being homeowners. Hurricanes Katrina and Rita have taught us that repair costs generally outstrip insurance proceeds.

Initial damage models based on flood and wind damage vary widely, but have a midpoint between \$3 and 4 billion dollars. Half of this damage may be uninsured losses due to uninsured and underinsured properties.

With losses of housing stock concentrated in certain communities, Louisiana could have up to \$1.5 billion in uncompensated housing losses. Of this, the State will need to design programs in concert with local communities to rebuild and make up this loss. The State will develop the programs in concert with local communities to rebuild and make up this loss.

Based of the 2007 Summary of Agriculture and Natural Resources by the LSU Agriculture Center and NMFS Revenue Data, the seafood industries experienced nearly \$250 million in revenue loss as a result of the two storms. Even prior to hurricanes Gustav and Ike, Louisiana,s fisheries were struggling to recover from more than \$528 million in losses resulting from hurricanes Katrina and Rita in 2005. Hurricanes Gustav and Ike moved across the central Gulf of Mexico through some of the nation's most valuable and productive fishing grounds at the start of the state's most valuable shrimp season.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	(\$1,255,574.72)	\$1,097,699,668.14
<b>Total Budget</b>	(\$1,255,574.72)	\$1,097,244,886.12
<b>Total Obligated</b>	(\$1,255,574.72)	\$1,097,244,886.12
<b>Total Funds Drawdown</b>	\$865,353.85	\$1,094,507,048.89
<b>Program Funds Drawdown</b>	\$865,353.85	\$1,074,785,823.94
<b>Program Income Drawdown</b>	\$0.00	\$19,721,224.95
<b>Program Income Received</b>	\$45,926.03	\$31,089,952.27
<b>Total Funds Expended</b>	\$1,657,800.35	\$1,093,660,159.32
<b>HUD Identified Most Impacted and Distressed</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 454,782.02
Match Funds	\$ 0.00	\$ 454,782.02
Non-Match Funds	\$ 0.00	\$ 0.00

### Funds Expended

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
18th Judicial District	\$ 0.00	\$ 299,838.91
Ascension Parish Government	\$ 748,277.46	\$ 19,702,252.81
Livingston Parish Council	\$ 0.00	\$ 11,372,689.26
Louisiana Association of Nonprofit Organizations (LANO)	\$ 0.00	\$ 159,521.08
Louisiana Center Against Poverty, Inc	\$ 0.00	\$ 200,000.00
Louisiana Department of Agriculture and Forestry	\$ 653,600.00	\$ 75,545,285.09
Louisiana Department of Economic Development	\$ 0.00	\$ 6,592,497.18
Louisiana Department of Education/Recovery School	\$ 0.00	\$ 215,000.00
Louisiana Department of Transportation and Development	\$ 0.00	\$ 3,911,405.21
Louisiana Department of Wildlife and Fisheries	\$ 0.00	\$ 1,653,434.69
Louisiana Division of Administration DBA The Department	\$ 0.00	\$ 19,845,472.07
Louisiana Governor's Office of Homeland Security and Assumption Parish	\$ 0.00	\$ 26,790,206.42
Louisiana Housing Corporation	\$ 0.00	\$ 4,704,933.80
Louisiana Housing Council	\$ 0.00	\$ 1,598,235.05
Louisiana Municipal Association	\$ 0.00	\$ 149,938.16
Louisiana Office of Coastal Protection & Restoration	\$ 0.00	\$ 30,202,850.07
Louisiana Office of Community Development	\$ 0.00	\$ 85,567.64
Louisiana Recovery Authority	\$ 0.00	\$ 4,828,095.84
Louisiana Solutions, LLC	\$ 0.00	\$ 1,278,122.70
Louisiana State Board of Regents	\$ 0.00	\$ 7,635,791.71
Louisiana State University	\$ 0.00	\$ 6,042,080.80



Louisiana Tech University	\$ 0.00	\$ 2,381,624.30
Avoyelles Parish Police Jury	\$ 0.00	\$ 3,898,985.84
Louisiana Wildlife and Fisheries Foundation	\$ 0.00	\$ 300,000.00
Loyola University New Orleans	\$ 0.00	\$ 31,335.59
Madison Parish Police Jury	\$ 0.00	\$ 149,500.00
Mary Bird Perkins Cancer Center	\$ 0.00	\$ 250,000.00
Mathernes Market, LLC	\$ 0.00	\$ 750,000.00
McNeese State University Foundation	\$ 0.00	\$ 864,189.76
Mir, Fox, & Rodriguez	\$ 0.00	\$ 1,917,957.13
Morehouse Parish Police Jury	\$ 0.00	\$ 344,260.00
New Orleans Redevelopment Authority	\$ 0.00	\$ 403,583.62
Northshore Community Foundation	\$ 0.00	\$ 177,525.00
B.W. Cooper 1B, LLC	\$ 0.00	\$ 13,000,000.00
Office of Community Development (OCD), Disaster	\$ 106,369.95	\$ 41,942,007.88
On Iberville Phase V, LLC	\$ 0.00	\$ 1,000,000.00
On Iberville Phase VI, LLC	\$ 0.00	\$ 1,000,000.00
Operation HOPE, Inc.	\$ 0.00	\$ 588,000.00
Options Foundation, Inc.	\$ 0.00	\$ 500,000.00
Orleans Parish	\$ 0.00	\$ 2,470,196.44
Ouachita Parish Police Jury	\$ 0.00	\$ 3,708,898.42
Ouachita Square Affordable Housing Limited Partners, LLC	\$ 0.00	\$ 2,368,000.00
Pan American Engineers Inc	\$ 0.00	\$ 430,048.75
Plaquemines Parish Government	\$ 0.00	\$ 3,279,289.50
Barataria Station Apartments II, LLC	\$ 0.00	\$ 3,733,723.00
Pointe Coupee Parish Police Jury	\$ 0.00	\$ 15,869,910.98
Port of New Orleans	\$ 0.00	\$ 23,524,900.00
Rapides Area Planning Commission	\$ 0.00	\$ 161,212.95
Rapides Parish Police Jury	\$ 0.00	\$ 17,147,000.09
Richland Parish Police Jury	\$ 0.00	\$ 596,746.76
SLEIDD Business Center	\$ 0.00	\$ 0.00
Sabine Parish Police Jury	\$ 0.00	\$ 142,500.00
Sacred Heart at St. Bernard LLC	\$ 0.00	\$ 310,000.00
Save the Children Federation, Inc	\$ 0.00	\$ 49,195.44
Social Entrepreneurs of New Orleans (SENO)	\$ 0.00	\$ 349,814.12
Baton Rouge Area Chamber	\$ 0.00	\$ 200,000.00
South Central Planning & Development Commission	\$ 0.00	\$ 3,472,512.65
South Louisiana Economic Council	\$ 0.00	\$ 250,704.96
Southeastern University	\$ 0.00	\$ 718,499.85
Southern University Baton Rouge	\$ 0.00	\$ 951,396.24
Southern University at New Orleans	\$ 0.00	\$ 1,098,524.97
Southwest Louisiana Alliance Foundation Inc	\$ 0.00	\$ 10,908.53
Southwest Louisiana Economic Development Alliance	\$ 0.00	\$ 753,978.77
Southwest Louisiana Primary Healthcare Center	\$ 0.00	\$ 0.00
St Tammany Parish Council	\$ 0.00	\$ 1,600,000.00
St. Bernard Parish Government	\$ 0.00	\$ 509,017.70
Beauregard Parish Police Jury	\$ 0.00	\$ 694,224.04
St. Charles Parish	\$ 0.00	\$ 7,809,220.00
St. Helena Parish Police Jury	\$ 0.00	\$ 3,351,400.73
St. James Parish	\$ 0.00	\$ 9,499,376.72
St. John the Baptist Parish	\$ 0.00	\$ 7,158,910.81
St. Landry Parish	\$ 0.00	\$ 12,969,280.01
St. Martin Parish	\$ 0.00	\$ 1,985,552.77
St. Mary Parish	\$ 0.00	\$ 19,892,331.26
St. Tammany Parish Government	\$ 0.00	\$ 3,629,361.68
Tangipahoa Parish	\$ 0.00	\$ 10,032,566.00
Tensas Parish Police Jury	\$ 0.00	\$ 149,389.20
Burnette Place LP I	\$ 0.00	\$ 0.00

Terrebonne Economic Development Foundation (TEDFo)	\$ 0.00	\$ 89,965.52
Terrebonne Parish	\$ 0.00	\$ 146,501,404.53
The Compass Group, LLC	\$ 0.00	\$ 350,275.15
The Elysian, LLC	\$ 0.00	\$ 4,000,000.00
The Gardens, LLC	\$ 0.00	\$ 4,000,000.00
The Idea Village	\$ 0.00	\$ 500,000.00
The National WWII Museum	\$ 0.00	\$ 5,000,000.00
Town of Arnaudville	\$ 0.00	\$ 109,313.01
Town of Baldwin	\$ 0.00	\$ 1,000,000.00
Town of Boyce	\$ 0.00	\$ 643,336.74
Bywater Art Lofts II, LLC	\$ 0.00	\$ 3,932,247.00
Town of Cheneyville	\$ 0.00	\$ 190,879.00
Town of Church Point	\$ 0.00	\$ 200,520.00
Town of Clayton	\$ 0.00	\$ 357,998.27
Town of Clinton	\$ 0.00	\$ 1,818,857.63
Town of Colfax	\$ 0.00	\$ 569,373.23
Town of Delcambre	\$ 0.00	\$ 485,998.23
Town of Elton	\$ 0.00	\$ 404,359.30
Town of Erath	\$ 0.00	\$ 430,000.00
Town of Farmerville	\$ 0.00	\$ 284,110.00
Town of Golden Meadow	\$ 0.00	\$ 1,959,400.00
Calcasieu Parish Affordable Homes	\$ 0.00	\$ 2,725,000.00
Town of Grand Coteau	\$ 0.00	\$ 84,000.00
Town of Greensburg	\$ 0.00	\$ 468,590.21
Town of Henderson	\$ 0.00	\$ 164,806.00
Town of Hornbeck	\$ 0.00	\$ 143,923.32
Town of Independence	\$ 0.00	\$ 367,687.00
Town of Iota	\$ 0.00	\$ 807,089.46
Town of Jean Lafitte	\$ 0.00	\$ 0.00
Town of Jonesville	\$ 0.00	\$ 191,287.00
Town of Lecompte	\$ 0.00	\$ 522,154.08
Town of Leonville	\$ 0.00	\$ 247,450.00
313 Carondelet Complex, LLC	\$ 0.00	\$ 4,000,000.00
Calcasieu Parish Police Jury	\$ 0.00	\$ 14,909,083.40
Town of Livingston	\$ 0.00	\$ 1,047,879.78
Town of Merryville	\$ 0.00	\$ 590,000.00
Town of Olla	\$ 0.00	\$ 242,500.00
Town of Pollock	\$ 0.00	\$ 110,825.00
Town of Roseland	\$ 0.00	\$ 112,267.83
Town of Rosepine	\$ 0.00	\$ 231,766.06
Town of Springfield	\$ 0.00	\$ 799,966.37
Town of Sunset	\$ 0.00	\$ 219,000.50
Town of Tullos	\$ 0.00	\$ 250,000.00
Town of Washington	\$ 0.00	\$ 539,916.00
Cameron Parish Police Jury	\$ 0.00	\$ 57,893,575.53
Town of Waterproof	\$ 0.00	\$ 233,201.65
Town of Wisner	\$ 0.00	\$ 228,105.32
Town of Woodworth	\$ 0.00	\$ 478,619.99
Union Parish Police Jury	\$ 0.00	\$ 43,839.12
University of Louisiana Lafayette	\$ 0.00	\$ 299,997.55
Urban Entrepreneur Partnership, Inc. (UEP, Inc.)	\$ 0.00	\$ 997,310.68
Urban Strategies	\$ 0.00	\$ 981,576.71
Vermilion Parish Police Jury	\$ 0.00	\$ 9,130,905.99
Vermilion Parish School Board	\$ 0.00	\$ 0.00
Vernon Parish Police Jury	\$ 0.00	\$ 13,284,262.00
Capital Access Project Inc.	\$ 0.00	\$ 31,737.86
Vietnamese Initiatives in Economic Training (VIET)	\$ 0.00	\$ 187,351.05



Village of Albany	\$ 0.00	\$ 76,670.00
Village of Bonita	\$ 0.00	\$ 400,328.57
Village of Calvin	\$ 0.00	\$ 167,779.89
Village of Converse	\$ 0.00	\$ 149,460.00
Village of Dry Prong	\$ 0.00	\$ 159,035.25
Village of Elizabeth	\$ 0.00	\$ 598,510.76
Village of Estherwood	\$ 0.00	\$ 487,685.60
Village of Fenton	\$ 0.00	\$ 231,050.77
Village of Florian	\$ 0.00	\$ 209,059.64
Catahoula Parish Police Jury	\$ 149,552.94	\$ 2,391,597.58
Village of Forest Hill	\$ 0.00	\$ 444,100.00
Village of Mermentau	\$ 0.00	\$ 256,256.81
Village of Morse	\$ 0.00	\$ 89,946.07
Village of Napoleonville	\$ 0.00	\$ 992,479.10
Village of Palmetto	\$ 0.00	\$ 71,846.00
Village of Pine Prairie	\$ 0.00	\$ 83,703.19
Village of Plaquemine	\$ 0.00	\$ 248,377.43
Village of Reeves	\$ 0.00	\$ 959,576.64
Village of Rosedale	\$ 0.00	\$ 611,166.00
Village of Sicily Island	\$ 0.00	\$ 638,490.52
Catholic Charities	\$ 0.00	\$ 5,375.79
Village of Tangipahoa	\$ 0.00	\$ 525,643.77
Ville Platte Housing Authority	\$ 0.00	\$ 3,330,000.00
Washington Parish	\$ 0.00	\$ 228,287.00
West Baton Rouge Parish	\$ 0.00	\$ 8,197,025.00
West Carroll Parish Police Jury	\$ 0.00	\$ 175,361.56
West Feliciana Parish Police Jury	\$ 0.00	\$ 1,438,279.80
Winn Parish Police Jury	\$ 0.00	\$ 149,976.48
Woodcrest Apartments, LP	\$ 0.00	\$ 2,250,000.00
Zachary Taylor Parkway Commission	\$ 0.00	\$ 299,265.90
Cenla Advantage Partnership	\$ 0.00	\$ 924,761.66
Center for Planning Excellence	\$ 0.00	\$ 500,000.00
Chennault International Airport Authority	\$ 0.00	\$ 14,099,677.75
Choctaw Lodge GP, LLC	\$ 0.00	\$ 1,528,329.64
City of Abbeville	\$ 0.00	\$ 260,404.00
4321 Associates, LLC	\$ 0.00	\$ 1,940,000.00
City of Alexandria	\$ 0.00	\$ 2,434,195.00
City of Baker	\$ 0.00	\$ 1,065,996.07
City of Bogalusa	\$ 0.00	\$ 293,370.00
City of Breaux Bridge	\$ 0.00	\$ 678,344.38
City of Bunkie	\$ 0.00	\$ 505,100.00
City of Central	\$ 0.00	\$ 320,125.00
City of Covington	\$ 0.00	\$ 135,863.00
City of DeQuincy	\$ 0.00	\$ 223,731.05
City of Gretna	\$ 0.00	\$ 1,890,199.26
City of Hammond	\$ 0.00	\$ 215,901.00
438 Main Street LLC.	\$ 0.00	\$ 3,500,000.00
City of Jennings	\$ 0.00	\$ 812,729.79
City of Kaplan	\$ 0.00	\$ 97,889.44
City of Kenner	\$ 0.00	\$ 238,125.00
City of Lake Charles	\$ 0.00	\$ 2,798,405.60
City of Monroe	\$ 0.00	\$ 416,732.25
City of Morgan City	\$ 0.00	\$ 130,000.00
City of New Iberia	\$ 0.00	\$ 2,000,000.00
City of New Orleans - K/R	\$ 0.00	\$ 1,071,277.05
City of New Roads	\$ 0.00	\$ 250,000.00
City of Opelousas	\$ 0.00	\$ 720,122.90

ACCION Texas, Inc., DBA ACCION Texas-Louisiana	\$ 0.00	\$ 78,298.15
City of Pineville	\$ 0.00	\$ 55,543.75
City of Plaquemine	\$ 0.00	\$ 0.00
City of Ponchatoula	\$ 0.00	\$ 493,592.25
City of Scott	\$ 0.00	\$ 237,500.00
City of Slidell	\$ 0.00	\$ 313,606.10
City of Tallulah	\$ 0.00	\$ 484,825.00
City of Walker	\$ 0.00	\$ 94,275.00
City of West Monroe	\$ 0.00	\$ 564,713.00
City of Zachary	\$ 0.00	\$ 1,892,548.00
Classic Construction of New Orleans Tudor Square	\$ 0.00	\$ 800,000.00
AMKids Grand Bois	\$ 0.00	\$ 2,500,000.00
Committee of 100 for Economic Development, Inc	\$ 0.00	\$ 190,059.90
Community Directions, Inc.	\$ 0.00	\$ 500,000.00
Concordia Parish Police Jury	\$ 0.00	\$ 457,455.91
Cyrus Homes, LP	\$ 0.00	\$ 3,200,000.00
District 2 Community Enhancement Corporation	\$ 0.00	\$ 349,220.55
Division of Administration Facility Planning	\$ 0.00	\$ 39,764,314.87
East Baton Rouge Parish	\$ 0.00	\$ 31,053,095.37
East Baton Rouge Redevelopment Authority	\$ 0.00	\$ 226,584.97
East Carroll Parish Police Jury	\$ 0.00	\$ 1,016,150.83
East Feliciana Parish Police Jury	\$ 0.00	\$ 3,261,091.38
Acadia Parish Police Jury	\$ 0.00	\$ 2,513,753.00
Evangeline Parish Police Jury	\$ 0.00	\$ 2,237,149.86
Farmers Rice Milling Company, Inc.	\$ 0.00	\$ 1,000,000.00
Fast Forward Restart	\$ 0.00	\$ 229,010.66
Fifth Avenue Housing Partners, LP	\$ 0.00	\$ 800,000.00
Franklin Parish Police Jury	\$ 0.00	\$ 3,502,717.97
GCHP-Esplanade LLC	\$ 0.00	\$ 1,749,104.03
Gardens Senior Apartments LP	\$ 0.00	\$ 4,000,000.00
Global Green, USA	\$ 0.00	\$ 149,706.80
Gold Seal Lofts, LLC	\$ 0.00	\$ 1,800,000.00
Good Work Network	\$ 0.00	\$ 397,435.56
Affiliated Blind of Louisiana Training Centers, Inc.	\$ 0.00	\$ 2,815,474.00
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$ 0.00	\$ 4,356.75
Grant Parish Police Jury	\$ 0.00	\$ 424,360.00
Greater New Orleans Development Foundation	\$ 0.00	\$ 2,973,021.56
Greater Opelousas Economic Industrial Development	\$ 0.00	\$ 750,000.00
Gregory C. Rigamer & Assoc. Inc.	\$ 0.00	\$ 33,935.29
Gulf Coast Housing Partnership - MidCity, LLC	\$ 0.00	\$ 1,400,000.00
Gulf Coast Housing Partnership Inc.	\$ 0.00	\$ 500,000.00
Herman & Kittle Properties	\$ 0.00	\$ 4,000,000.00
Historic Restoration Inc., Properties	\$ 0.00	\$ 9,570,526.00
Iberia Parish	\$ 0.00	\$ 11,408,888.60
Allen Parish Police Jury	\$ 0.00	\$ 469,955.39
Iberville Parish	\$ 0.00	\$ 50,311,755.98
James A. Herod Apartments, Inc.	\$ 0.00	\$ 1,743,040.00
Jefferson Davis Parish Police Jury	\$ 0.00	\$ 334,500.00
Jefferson Parish	\$ 0.00	\$ 27,769,207.97
Jefferson Parish Economic Development Commission	\$ 0.00	\$ 370,983.08
LCTCS Facilities Corporation	\$ 0.00	\$ 8,815,265.73
LDG Mallard Crossing, LLC	\$ 0.00	\$ 4,350,000.00
LaSalle Parish Police Jury	\$ 0.00	\$ 151,916.50
Lafayette City Parish Consolidated Government	\$ 0.00	\$ 4,168,462.38
Lafourche Parish Government	\$ 0.00	\$ 34,809,583.62

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	54.82%	52.72%
Minimum Non Federal Match	\$ .00	\$ .00	\$454,782.02
Overall Benefit Amount	\$523,265,429.90	\$554,931,981.45	\$551,746,544.01
Limit on Public Services	\$163,981,885.65	\$53,885,054.78	\$53,885,054.78
Limit on Admin/Planning	\$218,642,514.20	\$84,872,753.09	\$82,300,542.40
Limit on Admin	\$54,660,628.55	\$54,499,614.88	\$51,927,404.19
Most Impacted and Distressed	\$ .00	\$1,900,000.00	\$ .00

## Overall Progress Narrative:

April 1, 2025 – June 30, 2025

The State of Louisiana, Office of Community Development continued to move both projects and programs to completion. Total grant expenditures over the quarter were \$1,004,200.35. Program managers continue to work with grantees to reallocate remaining funds from completed projects and programs to existing programs or new initiatives. As the number of active state-run programs continue to decline, project and program managers focus on closing out the remaining projects and reallocating funds as programs reach completion.

Parish grantees continue to amend allocation budgets due to projects coming in under budget or acquiring other funding sources and other projects deemed no longer viable due to permitting or other issues. The budget reallocations are resulting in additional funds for existing projects being moved to priority status. Among approved parish projects representing more than \$553 million in funding, approximately 99.6% (or more than \$551 million) has been expended among 56 parish grantees.

Management and close-out staff continue to systematically track project completions and notify grantees that close-outs are due. As of the end of this quarter, only one Gustav/Ike (G/I) activity is in the Under Way status. For all activities in the QPR with no narrative, there were no expenditures in this quarter.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3080, Planning and Grant Administration	\$117,076.39	\$53,764,355.78	\$50,070,486.42
3081, Allocation to Parishes	\$748,277.46	\$562,526,122.00	\$551,996,815.41
3082, Affordable Rental Housing Program	\$0.00	\$123,423,201.90	\$123,023,680.52
3083, Agriculture	\$0.00	\$58,686,868.63	\$58,686,868.63
3084, Fishery Recovery and Fishery Infrastructure Program	\$0.00	\$33,355,555.85	\$33,355,555.85
3085, Coastal Communities Recovery Program	\$0.00	\$30,398,297.00	\$30,026,145.21
3086, Municipalities Infrastructure Program	\$0.00	\$35,696,337.80	\$35,075,605.02
3087, Economic Revitalization	\$0.00	\$66,101,443.23	\$63,613,291.19
3088, Pilot Comprehensive Resiliency Program	\$0.00	\$12,923,624.85	\$12,923,624.85
3089, Nonprofit Homeowner Rehab Program	\$0.00	\$0.00	\$0.00
3090, Interoperable Communications	\$0.00	\$17,074,657.14	\$17,074,657.14
3091, Recovery Public Services Program	\$0.00	\$19,845,472.07	\$19,845,472.07
3092, Economic Development and Growth Infrastructure	\$0.00	\$79,336,536.47	\$79,093,621.63
9998, Allocation Pending HUD Approval	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
S383-Ag, Program Income-Agriculture	\$0.00	\$31,486,979.14	\$0.00
S383-Parishes, Program Income-Allocation to Parishes	\$0.00	\$0.00	\$0.00
S383-Piggyback, Program Income-Piggyback	\$0.00	\$2,174,504.11	\$0.00

## Activities





## Grantee Activity Number: 65GIPL9106

### Activity Title: Rural Dev Pilot Program

**Activity Type:**

Planning

**Project Number:**

3080

**Projected Start Date:**

01/01/2022

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Planning and Grant Administration

**Projected End Date:**

01/05/2024

**Completed Activity Actual End Date:**

01/05/2024

**Responsible Organization:**

Louisiana Office of Community Development

Overall	Apr 1 thru Jun 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$85,567.64
<b>Total Budget</b>	\$0.00	\$85,567.64
<b>Total Obligated</b>	\$0.00	\$85,567.64
<b>Total Funds Drawdown</b>	\$0.00	\$85,567.64
<b>Program Funds Drawdown</b>	\$0.00	\$85,567.64
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$85,567.64
Louisiana Office of Community Development	\$0.00	\$85,567.64
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Work towards accomplishing the goals identified in the State's Rural Revitalization Strategic Plan Report, giving emphasis to regional priorities that are vital to the sustainable economic growth of this region and where existing and new programs and resources can be integrated, networked and focused in maximizing opportunities for historically disenfranchised populations and rural communities impacted by Hurricanes Gustav and Ike.

**Location Description:**

Kisatchie Delta - 3516 Parliament Court, Alexandria, LA 71302  
Capital Area - 333 N. 19th Street, Baton Rouge, LA 70802  
IMCAL - 4810 Ryan Street, Lake Charles, LA 70605  
North Delta - 113 Stubbs Avenue, Monroe, LA 71201

**Activity Progress Narrative:**

5/5/2025: Added end dates, marked as completed. GM



**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 66GIAD1001 - State Level Admin Activity Title: State Level Admin - 66GIAD1001

**Activity Type:**

Administration

**Project Number:**

3080

**Projected Start Date:**

03/18/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning and Grant Administration

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025**

**To Date**

\$0.00

\$49,179,105.00

**Total Budget**

\$0.00

\$49,179,105.00

**Total Obligated**

\$0.00

\$49,179,105.00

**Total Funds Drawdown**

\$117,076.39

\$46,606,894.31

**Program Funds Drawdown**

\$117,076.39

\$46,606,894.31

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$106,369.95

\$45,760,004.74

Louisiana Recovery Authority

\$0.00

\$4,241,828.99

Office of Community Development (OCD), Disaster

\$106,369.95

\$41,518,175.75

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Other Funds**

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

**Location Description:**

Baton Rouge, Louisiana

**Activity Progress Narrative:**

7/1/25: Expenditures this quarter were for state administrative expenses of the GI grant: Denise Fox



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3081 / Allocation to Parishes**

**Grantee Activity Number: 01PARA2301 - Iowa Water - Acadia**  
**Activity Title: Acadia - Iowa Water - 01PARA2301**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

03/08/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

10/07/2015

**Completed Activity Actual End Date:**

04/22/2014

**Responsible Organization:**

Acadia Parish Police Jury

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$148,190.00
<b>Total Budget</b>	\$0.00	\$148,190.00
<b>Total Obligated</b>	\$0.00	\$148,190.00
<b>Total Funds Drawdown</b>	\$0.00	\$148,190.00
<b>Program Funds Drawdown</b>	\$0.00	\$148,190.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$148,190.00
Acadia Parish Police Jury	\$0.00	\$148,190.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project consists of the installation of a permanent generator at the Town's water treatment plant. This will allow the Town's water treatment plant, which provides potable water to the citizens of Iota only, to continuously function during prolonged power outages to serve the citizens of Iota.

**Location Description:**

Iota, La. - Acadia

**Activity Progress Narrative:**

4/25/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	445	247	1348	51.34

LMI%:	50.25
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 01PARA2302 - Crowley Sewer 1 - Acadia Activity Title: Acadia - Crowley Sewer 1 - 01PARA2302

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

3081

### Projected Start Date:

03/08/2011

### Benefit Type:

Area Benefit (Census)

### National Objective:

Urgent Need

### Activity Status:

Completed

### Project Title:

Allocation to Parishes

### Projected End Date:

10/07/2015

### Completed Activity Actual End Date:

10/07/2015

### Responsible Organization:

Acadia Parish Police Jury

Overall	Apr 1 thru Jun 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$118,631.97
<b>Total Budget</b>	\$0.00	\$118,631.97
<b>Total Obligated</b>	\$0.00	\$118,631.97
<b>Total Funds Drawdown</b>	\$0.00	\$118,631.97
<b>Program Funds Drawdown</b>	\$0.00	\$118,631.97
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$118,631.97
Acadia Parish Police Jury	\$0.00	\$118,631.97
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

The proposed project consists of the installation of a permanent generator at the Village's main pump station. This will allow the Village's sewerage collection system to continuously function during prolonged power outages.

### Location Description:

Estherwood, La. - Acadia

### Activity Progress Narrative:

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1005	1428	9902	24.57

LMI%:	39.31
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 01PARA2303 - Estherwood Sewer - Acadia

### Activity Title: Acadia - Estherwood Sewer - 01PARA2303

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

03/08/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

05/22/2015

**Completed Activity Actual End Date:**

05/22/2015

**Responsible Organization:**

Acadia Parish Police Jury

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$102,132.00
<b>Total Budget</b>	\$0.00	\$102,132.00
<b>Total Obligated</b>	\$0.00	\$102,132.00
<b>Total Funds Drawdown</b>	\$0.00	\$102,132.00
<b>Program Funds Drawdown</b>	\$0.00	\$102,132.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$102,132.00
Acadia Parish Police Jury	\$0.00	\$102,132.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project consists of the installation of a permanent generator at the Village's main pump station. This will allow the Village's sewerage collection system to continuously function during prolonged power outages.

**Location Description:**

Estherwood, La. - Acadia

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	255	104	830	43.25

LMI%:	39.31
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 01PARA2304 - Rayne Sewer - Acadia**  
**Activity Title: Acadia - Rayne Sewer - 01PARA2304**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

04/25/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

01/13/2014

**Completed Activity Actual End Date:**

01/13/2014

**Responsible Organization:**

Acadia Parish Police Jury

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025 To Date**

\$0.00 \$416,859.00

**Total Budget**

\$0.00 \$416,859.00

**Total Obligated**

\$0.00 \$416,859.00

**Total Funds Drawdown**

\$0.00 \$416,859.00

**Program Funds Drawdown**

\$0.00 \$416,859.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$416,859.00

Acadia Parish Police Jury

\$0.00 \$416,859.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The proposed project consists of the reestablishment of the City of Rayne Wastewater Treatment Facility pond's eroded interior slopes along with the installation of an erosion protection system.

**Location Description:**

Rayne, La. - Acadia

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3190	1516	8330	56.49

LMI%:	54.92
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 01PARA2305 - Crowley Sewer - Acadia**  
**Activity Title: Acadia - Crowley Sewer - 01PARA2305**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

03/08/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

10/07/2015

**Completed Activity Actual End Date:**

10/07/2015

**Responsible Organization:**

Acadia Parish Police Jury

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$107,843.94
<b>Total Budget</b>	\$0.00	\$107,843.94
<b>Total Obligated</b>	\$0.00	\$107,843.94
<b>Total Funds Drawdown</b>	\$0.00	\$107,843.94
<b>Program Funds Drawdown</b>	\$0.00	\$107,843.94
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$107,843.94
Acadia Parish Police Jury	\$0.00	\$107,843.94
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project consists of the installation of a permanent generator at the City's Eighth Street Pump Station.

**Location Description:**

Crowley, La. - Acadia

**Activity Progress Narrative:**

4/25/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3542	1780	9532	55.83

LMI%:	52.06
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 01PARA3201 - Iota City Hall - Acadia**  
**Activity Title: Acadia - Iota City Hall - 01PARA3201**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

01/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

09/28/2021

**Completed Activity Actual End Date:**

09/28/2021

**Responsible Organization:**

Acadia Parish Police Jury

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$123,837.10
<b>Total Budget</b>	\$0.00	\$123,837.10
<b>Total Obligated</b>	\$0.00	\$123,837.10
<b>Total Funds Drawdown</b>	\$0.00	\$123,837.10
<b>Program Funds Drawdown</b>	\$0.00	\$123,837.10
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$123,837.10
Acadia Parish Police Jury	\$0.00	\$123,837.10
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project shall serve to install a permanent generator at Village Hall.

**Location Description:**

Iota, La. - Acadia

**Activity Progress Narrative:**

4/25/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	445	247	1348	51.34

LMI%:	50.25
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 01PARA3202 - Morse Hall - Acadia**  
**Activity Title: Acadia - Morse Hall - 01PARA3202**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

05/24/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

11/13/2017

**Completed Activity Actual End Date:**

11/13/2017

**Responsible Organization:**

Acadia Parish Police Jury

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025 To Date**

\$0.00 \$505,688.30

**Total Budget**

\$0.00 \$505,688.30

**Total Obligated**

\$0.00 \$505,688.30

**Total Funds Drawdown**

\$0.00 \$505,688.30

**Program Funds Drawdown**

\$0.00 \$505,688.30

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$505,688.30

Acadia Parish Police Jury

\$0.00 \$505,688.30

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The purpose of this project is to construct a new Village Hall in Morse, La.

**Location Description:**

Morse, La. - Acadia

**Activity Progress Narrative:**

4/25/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	240	173	763	54.13

LMI%:	60.2
-------	------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 01PARA3203 - Church Point City Hall - Acadia

## Activity Title: Acadia - Church Point City Hall - 01PARA3203

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

02/14/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

10/07/2015

**Completed Activity Actual End Date:**

10/07/2015

**Responsible Organization:**

Acadia Parish Police Jury

Overall	Apr 1 thru Jun 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$86,704.00
<b>Total Budget</b>	\$0.00	\$86,704.00
<b>Total Obligated</b>	\$0.00	\$86,704.00
<b>Total Funds Drawdown</b>	\$0.00	\$86,704.00
<b>Program Funds Drawdown</b>	\$0.00	\$86,704.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$86,704.00
Acadia Parish Police Jury	\$0.00	\$86,704.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project shall serve to install a permanent generator at Town Hall.

**Location Description:**

Church Point, La. - Acadia

**Activity Progress Narrative:**

4/25/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	243	441	2032	33.66

LMI%:	58.41
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 01PARA3204 - Mermentau Hall - Acadia**  
**Activity Title: Acadia - Mermentau Hall - 01PARA3204**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

03/08/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

10/07/2015

**Completed Activity Actual End Date:**

10/07/2015

**Responsible Organization:**

Acadia Parish Police Jury

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025 To Date**

\$0.00 \$78,492.00

**Total Budget**

\$0.00 \$78,492.00

**Total Obligated**

\$0.00 \$78,492.00

**Total Funds Drawdown**

\$0.00 \$78,492.00

**Program Funds Drawdown**

\$0.00 \$78,492.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$78,492.00

Acadia Parish Police Jury

\$0.00 \$78,492.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The proposed project shall serve to install a permanent generator at Town Hall.

**Location Description:**

Mermentau, La. - Acadia

**Activity Progress Narrative:**

4/25/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	263	99	709	51.06

LMI%:	49.21
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 01PARA3205-APPJ Airport Hanger-Acadia**  
**Activity Title: Acadia-APPJ Airport Hanger-01PARA3205**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

08/31/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

05/18/2016

**Completed Activity Actual End Date:**

05/18/2016

**Responsible Organization:**

Acadia Parish Police Jury

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025    To Date**

\$0.00    \$596,237.99

**Total Budget**

\$0.00    \$596,237.99

**Total Obligated**

\$0.00    \$596,237.99

**Total Funds Drawdown**

\$0.00    \$596,237.99

**Program Funds Drawdown**

\$0.00    \$596,237.99

**Program Income Drawdown**

\$0.00    \$0.00

**Program Income Received**

\$0.00    \$0.00

**Total Funds Expended**

\$0.00    \$596,237.99

Acadia Parish Police Jury

\$0.00    \$596,237.99

**Most Impacted and Distressed Expended**

\$0.00    \$0.00

**Other Funds**

\$ 0.00    \$ 0.00

Match Funds

\$ 0.00    \$ 0.00

Non-Match Funds

\$ 0.00    \$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The purpose of this project is to construct a new airport hanger in Morse, La to maximize benefits to the community.

**Location Description:**

Morse, La. - Acadia

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	7122	4583	27143	43.12

LMI%:	39.53
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 01PARA3206-Church Pt Comm Ctr-Acadia**  
**Activity Title: Acadia-Church Pt Comm Ctr-01PARA3206**

**Activity Type:**

Planning

**Project Number:**

3081

**Projected Start Date:**

07/01/2013

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

10/07/2015

**Completed Activity Actual End Date:**

10/07/2015

**Responsible Organization:**

Acadia Parish Police Jury

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$125,344.00
<b>Total Budget</b>	\$0.00	\$125,344.00
<b>Total Obligated</b>	\$0.00	\$125,344.00
<b>Total Funds Drawdown</b>	\$0.00	\$125,344.00
<b>Program Funds Drawdown</b>	\$0.00	\$125,344.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$125,344.00
Acadia Parish Police Jury	\$0.00	\$125,344.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project consists of the installation of a permanent diesel or natural gas powered generator which will be placed on a concrete slab and will be equipped with a 200 gallon fuel tank. The generator will also be equipped with an automatic transfer switch that will monitor power at the Community Center and will start the generator automatically should power be lost. Demolition or structural modifications will be required to facilitate the connection of the automatic transfer switch to the Church Point Community Center's existing control panel. The proposed improvements shall serve to prevent such an occurrence during future hurricanes. Topographic surveys will be required to accurately locate the existing structures, equipment, utilities, and site elevations to properly design the proposed project.

**Location Description:**

104 E. Darbonne Street, Church Point, LA 70525

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0
LMI%:				58.41

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 01PARA9101 - ED Plan - Acadia**  
**Activity Title: Acadia - ED Plan - 01PARA9101**

**Activity Type:**

Planning

**Project Number:**

3081

**Projected Start Date:**

09/30/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

10/03/2011

**Completed Activity Actual End Date:**

10/03/2011

**Responsible Organization:**

Acadia Parish Police Jury

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$91,224.70
<b>Total Budget</b>	\$0.00	\$91,224.70
<b>Total Obligated</b>	\$0.00	\$91,224.70
<b>Total Funds Drawdown</b>	\$0.00	\$91,224.70
<b>Program Funds Drawdown</b>	\$0.00	\$91,224.70
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$91,224.70
Acadia Parish Police Jury	\$0.00	\$91,224.70
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

To provide for a community resiliency plan to engage professional community and economic development planners to prepare a parish-wide economic development plan for future guidance in economic development activities for the parish

**Location Description:**

Acadia Parish, LA

**Activity Progress Narrative:**

4/25/2025: Updated activity type due to reconciliation and added end date: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	91225/91225

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	18468	10133	57876	49.42

LMI%:	39.53
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 02PARA2101 - Poplar St - Allen**  
**Activity Title: Allen - Poplar St - 02PARA2101**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

08/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

10/28/2013

**Completed Activity Actual End Date:**

10/28/2013

**Responsible Organization:**

Allen Parish Police Jury

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025 To Date**

\$0.00 \$66,225.00

**Total Budget**

\$0.00 \$66,225.00

**Total Obligated**

\$0.00 \$66,225.00

**Total Funds Drawdown**

\$0.00 \$66,225.00

**Program Funds Drawdown**

\$0.00 \$66,225.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$66,225.00

Allen Parish Police Jury

\$0.00 \$66,225.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The Town of Elizabeth - Mimosa and Poplar Street Project involves the complete overlay of these two roads with reconstruction of the street bases required in several areas. The improvements include a 2" overlay for 0.5 mile on these streets.

**Location Description:**

Elizabeth, La. - Allen

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	132	131	588	44.73

LMI%:	32.02
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 02PARA2301 - Reeves Sewer - Allen**  
**Activity Title: Allen - Reeves Sewer - 02PARA2301**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

08/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

05/12/2014

**Completed Activity Actual End Date:**

05/12/2014

**Responsible Organization:**

Allen Parish Police Jury

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$54,450.00
<b>Total Budget</b>	\$0.00	\$54,450.00
<b>Total Obligated</b>	\$0.00	\$54,450.00
<b>Total Funds Drawdown</b>	\$0.00	\$54,450.00
<b>Program Funds Drawdown</b>	\$0.00	\$54,450.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$54,450.00
Allen Parish Police Jury	\$0.00	\$54,450.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Village of Reeves Generator for the Sewer Plant involves the removal of the current diesel powered generator and installing a 65 KW natural gas generator for the sewer plant.

**Location Description:**

Reeves, La. - Allen

**Activity Progress Narrative:**

4/25/2025: Updated Census Tract and Block Group and end date: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	69	48	191	61.26

LMI%:	39.74
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 02PARA2501-Reeves Generator-Allen Activity Title: Allen-Reeves Generator-02PARA2501

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

3081

### Projected Start Date:

12/02/2013

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Allocation to Parishes

### Projected End Date:

08/12/2015

### Completed Activity Actual End Date:

08/12/2015

### Responsible Organization:

Allen Parish Police Jury

Overall	Apr 1 thru Jun 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$58,954.00
<b>Total Budget</b>	\$0.00	\$58,954.00
<b>Total Obligated</b>	\$0.00	\$58,954.00
<b>Total Funds Drawdown</b>	\$0.00	\$58,954.00
<b>Program Funds Drawdown</b>	\$0.00	\$58,954.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$58,954.00
Allen Parish Police Jury	\$0.00	\$58,954.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

The Village of Reeves intends to use its Police Station as an emergency personnel housing and staging point in the case of an emergency. The Police Station currently contains amenities, such as an ice machine, water heater, and refrigerator/freezer that require emergency power. The Police Station will receive a 40 kW natural gas generator sized specifically to run all necessary appliances and ancillary loads to keep the emergency personnel comfortable and nourished so that they can effectively perform their jobs.

### Location Description:

18284 Hwy.190, Reeves, LA, 70658

### Activity Progress Narrative:

4/25/2025: Updated Census Tract and Block Group and added end date: Denise Fox

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	69	48	191	61.26

LMI%:	39.74
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 02PARA2502-Oakdale Comm and Emerg Power-Allen

### Activity Title: Allen-Oakdale Comm and Emerg Power-02PARA2502

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

12/02/2013

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

10/08/2015

**Completed Activity Actual End Date:**

10/08/2015

**Responsible Organization:**

Allen Parish Police Jury

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$254,497.00
<b>Total Budget</b>	\$0.00	\$254,497.00
<b>Total Obligated</b>	\$0.00	\$254,497.00
<b>Total Funds Drawdown</b>	\$0.00	\$254,497.00
<b>Program Funds Drawdown</b>	\$0.00	\$254,497.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$254,497.00
Allen Parish Police Jury	\$0.00	\$254,497.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Allen Parish Police Jury intends to install two generators in Oakdale, LA. The generators will be used to counteract the effects of widespread power outages caused during severe storm events. Both generators will be pad mounted standby generators, equipped with automatic transfer switches.

**Location Description:**

Oakdale, LA 71463

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1813	1044	5649	50.58

LMI%:	41.78
-------	-------

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 02PARA3401 - Caney Creek - Allen Activity Title: Allen - Caney Creek - 02PARA3401

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

3081

### Projected Start Date:

01/01/2011

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Allocation to Parishes

### Projected End Date:

08/13/2013

### Completed Activity Actual End Date:

08/13/2013

### Responsible Organization:

Allen Parish Police Jury

### Overall

#### Total Projected Budget from All Sources

**Apr 1 thru Jun 30, 2025** **To Date**

\$0.00 \$30,913.00

#### Total Budget

\$0.00 \$30,913.00

#### Total Obligated

\$0.00 \$30,913.00

#### Total Funds Drawdown

\$0.00 \$30,913.00

##### Program Funds Drawdown

\$0.00 \$30,913.00

##### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$0.00 \$30,913.00

Allen Parish Police Jury

\$0.00 \$30,913.00

#### Most Impacted and Distressed Expended

\$0.00 \$0.00

#### Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

### Other Funds:

#### Overall

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

### Activity Description:

The proposed drainage improvement project includes channel restoration and reshaping, and removal of trees, brush and fallen debris in the West Fork of Caney Creek for a distance of 7.8 miles. The project will restore the hydraulic capacity in the stream and reduce future flooding in the respective watersheds, including Oakdale. Trees will be removed by cutting and/or grinding in place and spreading the chips onsite as mulch. The objective of the project is to increase the capacity of the channel to alleviate future flooding in the southeastern portion of the City of Oakdale.

### Location Description:

Caney Creek, Oakdale, LA 71463 - Allen Parish

### Activity Progress Narrative:

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	8/8

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1124	833	3314	59.05
LMI%:				49.63

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 03PARA1101 - House Rehab - Ascension

## Activity Title: Ascension - House Rehab - 03PARA1101

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
3081

**Projected Start Date:**  
06/01/2010

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Allocation to Parishes

**Projected End Date:**  
10/02/2018

**Completed Activity Actual End Date:**  
10/02/2018

**Responsible Organization:**  
Ascension Parish Government

Overall	Apr 1 thru Jun 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$270,000.00
<b>Total Budget</b>	\$0.00	\$270,000.00
<b>Total Obligated</b>	\$0.00	\$270,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$270,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$270,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$270,000.00
Ascension Parish Government	\$0.00	\$270,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

Create housing program in Ascension Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/Ike programs.

### Location Description:



**Activity Progress Narrative:**

4/28/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b>Activity funds eligible for DREF</b>	0	65357/67500
<b># of Elevated Structures</b>	0	0/0
<b># of Properties</b>	0	22/25
<b># of Substantially Rehabilitated</b>	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	22/25
<b># of Singlefamily Units</b>	0	22/25

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
<b># of Households</b>	-3	5	-54	35/0	9/25	44/25	100.00
<b># Owner</b>	-3	5	-5	35/0	9/25	44/25	100.00

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None



# Grantee Activity Number: 03PARA2301-Parish Sewer-Ascension

## Activity Title: Ascension-Parish Sewer-03PARA2301

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

12/30/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Allocation to Parishes

**Projected End Date:**

09/30/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Ascension Parish Government

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,999,843.56
<b>Total Budget</b>	\$0.00	\$5,999,843.56
<b>Total Obligated</b>	\$0.00	\$5,999,843.56
<b>Total Funds Drawdown</b>	\$748,277.46	\$5,834,217.02
<b>Program Funds Drawdown</b>	\$748,277.46	\$5,834,217.02
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$748,277.46	\$5,834,217.02
Ascension Parish Government	\$748,277.46	\$5,834,217.02
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The purpose of the project is to connect of all of the outlying communities into one comprehensive regional sewer treatment facility.

**Location Description:**

Hillaryville, Darrow, Astroland, St Elmo - Ascension

**Activity Progress Narrative:**

7/10/2025: Expenditures were for construction, engineering and rehab loans for sewer connections: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	450	239	1523	45.24

LMI%:	45.24
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 03PARA3201-Lamar Dixon Hardening-Ascension

## Activity Title: Ascension-Lamar Dixon Hardening-03PARA3201

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

3081

### Projected Start Date:

07/01/2013

### Benefit Type:

Area Benefit (Census)

### National Objective:

Urgent Need

### Activity Status:

Completed

### Project Title:

Allocation to Parishes

### Projected End Date:

07/20/2018

### Completed Activity Actual End Date:

07/20/2018

### Responsible Organization:

Ascension Parish Government

Overall	Apr 1 thru Jun 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,505,894.55
<b>Total Budget</b>	\$0.00	\$4,505,894.55
<b>Total Obligated</b>	\$0.00	\$4,505,894.55
<b>Total Funds Drawdown</b>	\$0.00	\$4,505,894.55
<b>Program Funds Drawdown</b>	\$0.00	\$4,505,894.55
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,505,894.55
Ascension Parish Government	\$0.00	\$4,505,894.55
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

The Lamar Dixon Expo Center is a 247.5 Acre property with existing multi-use facilities located just off interstate 10 near Gonzales, LA. The purpose of the Expo Center is to provide the community with a multi-use events facility. This project focuses on the 4-H Building specifically – enclosing the facility, installing insulation, energy efficient light fixture, light sensors, upgrading the restrooms and the addition of HVAC systems in order to expand and diversify the number, type and frequency of events as a publicly owned facility.

### Location Description:

9039 South Saint Landry Avenue, Gonzales , LA 70737-8044

### Activity Progress Narrative:



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	10390	9856	59429	34.07

LMI%:	31.6
-------	------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 03PARA3203-Lemann Center-Ascension**  
**Activity Title: Ascension-Lemann Center-03PARA3203**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

06/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

04/25/2014

**Completed Activity Actual End Date:**

04/25/2014

**Responsible Organization:**

Ascension Parish Government

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025**

**To Date**

\$0.00

\$26,985.57

**Total Budget**

\$0.00

\$26,985.57

**Total Obligated**

\$0.00

\$26,985.57

**Total Funds Drawdown**

\$0.00

\$26,985.57

**Program Funds Drawdown**

\$0.00

\$26,985.57

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$26,985.57

Ascension Parish Government

\$0.00

\$26,985.57

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Other Funds**

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The purpose of this project is to make improvements to the Lemann Center in Donaldsonville, La.

**Location Description:**

Donaldsonville, La. - Ascension

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3592	1021	7445	61.96

LMI%:	55.22
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 03PARA3204-DPW Improvements-Ascension

## Activity Title: Ascension-DPW Improvements-03PARA3204

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

01/03/2012

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

03/04/2016

**Completed Activity Actual End Date:**

03/04/2016

**Responsible Organization:**

Ascension Parish Government

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$542,596.47
<b>Total Budget</b>	\$0.00	\$542,596.47
<b>Total Obligated</b>	\$0.00	\$542,596.47
<b>Total Funds Drawdown</b>	\$0.00	\$542,596.47
<b>Program Funds Drawdown</b>	\$0.00	\$542,596.47
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$542,596.47
Ascension Parish Government	\$0.00	\$542,596.47
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This project consists of construction of new Donaldsonville DPW offices and equipment storage on land which the city of Donaldsonville currently owns.

**Location Description:**

Donaldsonville, La. - Ascension

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3592	1021	7445	61.96

LMI%:	65.24
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 03PARA3205-Sorrento Comm Ctr-Ascension**  
**Activity Title: Ascension-Sorrento Comm Ctr-03PARA3205**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

08/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

01/13/2016

**Completed Activity Actual End Date:**

01/13/2016

**Responsible Organization:**

Ascension Parish Government

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025    To Date**

\$0.00    \$654,792.08

**Total Budget**

\$0.00    \$654,792.08

**Total Obligated**

\$0.00    \$654,792.08

**Total Funds Drawdown**

\$0.00    \$654,792.08

**Program Funds Drawdown**

\$0.00    \$654,792.08

**Program Income Drawdown**

\$0.00    \$0.00

**Program Income Received**

\$0.00    \$0.00

**Total Funds Expended**

\$0.00    \$654,792.08

Ascension Parish Government

\$0.00    \$654,792.08

**Most Impacted and Distressed Expended**

\$0.00    \$0.00

**Other Funds**

\$ 0.00    \$ 0.00

Match Funds

\$ 0.00    \$ 0.00

Non-Match Funds

\$ 0.00    \$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The purpose of the project is to build, maintain and operate a new and appropriate facility in the town of Sorrento that the town can use.

**Location Description:**

Sorrento, La. - Ascension

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	518	257	1491	51.98

LMI%:	60.28
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 04PARA2302-Parish Sewer-Assumption

### Activity Title: Assumption-Parish Sewer

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

12/30/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

08/25/2022

**Completed Activity Actual End Date:**

08/25/2022

**Responsible Organization:**

Assumption Parish

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$800,540.67
<b>Total Budget</b>	\$0.00	\$800,540.67
<b>Total Obligated</b>	\$0.00	\$800,540.67
<b>Total Funds Drawdown</b>	\$0.00	\$800,540.67
<b>Program Funds Drawdown</b>	\$0.00	\$800,540.67
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$800,540.67
Assumption Parish	\$0.00	\$800,540.67
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The purpose of this project is for parish sewer improvements and the installation of generators.

**Location Description:**

Napoleonville, La. - Assumption

**Activity Progress Narrative:**

4/30/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	12/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3665	1993	13445	42.08

LMI%:	44.63
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 04PARA2305 - Peterville Sewer - Assumption

## Activity Title: Assumption - Peterville Sewer - 04PARA2305

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

3081

**Projected Start Date:**

04/01/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

04/04/2017

**Completed Activity Actual End Date:**

04/04/2017

**Responsible Organization:**

Assumption Parish

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025**

**To Date**

\$0.00

\$1,074,137.41

**Total Budget**

\$0.00

\$1,074,137.41

**Total Obligated**

\$0.00

\$1,074,137.41

**Total Funds Drawdown**

\$0.00

\$1,074,137.41

**Program Funds Drawdown**

\$0.00

\$1,074,137.41

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,074,137.41

Assumption Parish

\$0.00

\$1,074,137.41

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Other Funds**

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

During Hurricane Gustav, Assumption Parish's community sewage systems were inoperable as a result of the downed power lines, and subsequent loss of electric service. As a result many community systems experienced an overflow of backed up sewage.

Additionally, the residents of the Peterville and Tyler Lane neighborhood are currently experiencing public health issues related to the improper treatment of wastewater. The Peterville area is in violation of State Public Health Codes as a result of raw sewage emptying into open ditches.

The inadequate disbursement and flow of individual septic systems has resulted in raw sewage flowing into residences and infiltrating local drainage outlets, exasperating an on-going public nuisance. The proposed project includes the emptying of all existing private septic tanks, backfilling and complete abandonment of individual septic systems as homes are tied into a community package plant. Improvements will include an installation of 3,800 linear feet of 8 inch gravity sewer lines, 12 pre-cast manholes, one lift station with pump, and one 30,000 GPD package extended aeration treatment plant. Houses will be connected to the proposed sewer main by 2,000 linear feet of 4 inch service laterals as required.



This project rehabed 48 residential structures.

### Location Description:

Peterville, Assumption Parish, LA

### Activity Progress Narrative:

4/30/2025: Updated Benefit Report Type from Area Benefit - Census to Area Benefit - Survey due to reconciliation: Denise Fox

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3386/3386
# of public facilities	0	1/1

### Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 04PARA2306-Bertrand Sewer-Assumption Activity Title: Assumption-Bertrand Sewer-04PARA2306

**Activity Type:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
3081

**Projected Start Date:**  
07/01/2012

**Benefit Type:**  
Area Benefit (Census)

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Allocation to Parishes

**Projected End Date:**  
02/14/2017

**Completed Activity Actual End Date:**  
02/14/2017

**Responsible Organization:**  
Assumption Parish

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,657,070.67
<b>Total Budget</b>	\$0.00	\$1,657,070.67
<b>Total Obligated</b>	\$0.00	\$1,657,070.67
<b>Total Funds Drawdown</b>	\$0.00	\$1,657,070.67
<b>Program Funds Drawdown</b>	\$0.00	\$1,657,070.67
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,657,070.67
Assumption Parish	\$0.00	\$1,657,070.67
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

The purpose of this project is to make improvements to the sewer systems on Bertrand, Jacob, and Charles.

### Location Description:

Plattenville, La.

### Activity Progress Narrative:

4/30/2025: Updated Block Group and added end date due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	12226/12226
# of public facilities	0	1/1

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	344	47	420	93.10

LMI%:	48.77
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 04PARA2309-Marais Oxidation Pond- Assumption

## Activity Title: Assumption-Marais Oxidation Pond-04PARA2309

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

3081

**Projected Start Date:**

07/30/2016

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

03/09/2022

**Completed Activity Actual End Date:**

03/08/2022

**Responsible Organization:**

Assumption Parish

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,068,561.10
<b>Total Budget</b>	\$0.00	\$1,068,561.10
<b>Total Obligated</b>	\$0.00	\$1,068,561.10
<b>Total Funds Drawdown</b>	\$0.00	\$1,068,561.10
<b>Program Funds Drawdown</b>	\$0.00	\$1,068,561.10
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,068,561.10
Assumption Parish	\$0.00	\$1,068,561.10
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The project proposes to replace an existing oxidation pond that is located in the midst of a wooded and a residential community with a modern community package plant. The plant will be provided with an emergency generator in order to sustain operations during storm related or other electrical outage events. The plant chosen for the area will be one that is of suitable capacity to handle the existing neighborhood.

**Location Description:**

149 French Lane, Napoleonville, LA 70390

**Activity Progress Narrative:**

6/12/2025: Performance measures and end date were updated via reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of Linear feet of Public	0	196/0
# of Linear miles of Public	0	0/0
# of public facilities	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	201	17	238	91.60

LMI%:	60.14
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 04PARA2501-Detention Ctr-Assumption Activity Title: Assumption-Detention Ctr-04PARA2501

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

3081

### Projected Start Date:

03/01/2012

### Benefit Type:

Area Benefit (Census)

### National Objective:

Urgent Need

### Activity Status:

Completed

### Project Title:

Allocation to Parishes

### Projected End Date:

06/26/2014

### Completed Activity Actual End Date:

06/26/2014

### Responsible Organization:

Assumption Parish

### Overall

#### Total Projected Budget from All Sources

### Apr 1 thru Jun 30, 2025 To Date

\$0.00 \$2,154,235.81

#### Total Budget

\$0.00 \$2,154,235.81

#### Total Obligated

\$0.00 \$2,154,235.81

#### Total Funds Drawdown

\$0.00 \$2,154,235.81

#### Program Funds Drawdown

\$0.00 \$2,154,235.81

#### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$0.00 \$2,154,235.81

Assumption Parish

\$0.00 \$2,154,235.81

#### Most Impacted and Distressed Expended

\$0.00 \$0.00

#### Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

### Other Funds:

#### Overall

#### This Period

#### To Date

Match Funds

\$ 0.00

\$ 0.00

### Activity Description:

The purpose of this project is to construct a new detention center in Napoleonville, La. This project is an expansion of the existing parish detention center campus.

### Location Description:

Napoleonville, La. - Assumption

### Activity Progress Narrative:

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	200	98	564	52.84

LMI%:	34.33
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 04PARA3201 - Comm Ctr - Assumption Activity Title: Assumption -- Comm Ctr - 04PARA3201

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

3081

### Projected Start Date:

01/01/2011

### Benefit Type:

Area Benefit (Survey)

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Allocation to Parishes

### Projected End Date:

06/26/2014

### Completed Activity Actual End Date:

06/26/2014

### Responsible Organization:

Assumption Parish

### Overall

#### Total Projected Budget from All Sources

### Apr 1 thru Jun 30, 2025 To Date

\$0.00 \$9,131,054.01

#### Total Budget

\$0.00 \$9,131,054.01

#### Total Obligated

\$0.00 \$9,131,054.01

#### Total Funds Drawdown

\$0.00 \$9,131,054.01

#### Program Funds Drawdown

\$0.00 \$9,131,054.01

#### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$0.00 \$9,131,054.01

Assumption Parish

\$0.00 \$9,131,054.01

#### Most Impacted and Distressed Expended

\$0.00 \$0.00

#### Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

### Other Funds:

#### Overall

#### This Period

#### To Date

Match Funds

\$ 0.00

\$ 0.00

### Activity Description:

Construction of a 30,500 square foot facility that will serve as a focal point for the residents of both the village and parish. It will provide a venue for performances, touring groups, holiday festivals, farmer's markets and other community based events.

### Location Description:

Napoleonville, Assumption Parish, LA

### Activity Progress Narrative:

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	4502	0.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 04PARA3203-Admin Building-Assumption Activity Title: Assumption-Admin Building-04PARA3203

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

3081

### Projected Start Date:

04/01/2012

### Benefit Type:

Area Benefit (Census)

### National Objective:

Urgent Need

### Activity Status:

Completed

### Project Title:

Allocation to Parishes

### Projected End Date:

06/26/2014

### Completed Activity Actual End Date:

06/26/2014

### Responsible Organization:

Assumption Parish

### Overall

#### Total Projected Budget from All Sources

**Apr 1 thru Jun 30, 2025** **To Date**

\$0.00 \$2,459,059.82

#### Total Budget

\$0.00 \$2,459,059.82

#### Total Obligated

\$0.00 \$2,459,059.82

#### Total Funds Drawdown

\$0.00 \$2,459,059.82

##### Program Funds Drawdown

\$0.00 \$2,459,059.82

##### Program Income Drawdown

\$0.00 \$0.00

#### Program Income Received

\$0.00 \$0.00

#### Total Funds Expended

\$0.00 \$2,459,059.82

Assumption Parish

\$0.00 \$2,459,059.82

#### Most Impacted and Distressed Expended

\$0.00 \$0.00

#### Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

### Other Funds:

#### Overall

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

### Activity Description:

Assumption Parish proposes the construction of a 10,560 square foot combined Assumption Parish and Village of Napoleonville complex to house parish and village governmental offices and Parish Police Jury chambers. The current facility will be demolished and replaced by the proposed new building.

### Location Description:

Napoleonville, La. - Assumption

### Activity Progress Narrative:

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	3665	1993	13445	42.08

LMI%:	38.3
-------	------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 04PARA3204-Critical Infrastructure Gen-Assumption

## Activity Title: Assumption-Critical Infrastructure Gen-04PARA3204

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

11/30/2013

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

09/29/2015

**Completed Activity Actual End Date:**

09/29/2016

**Responsible Organization:**

Assumption Parish

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$543,234.50
<b>Total Budget</b>	\$0.00	\$543,234.50
<b>Total Obligated</b>	\$0.00	\$543,234.50
<b>Total Funds Drawdown</b>	\$0.00	\$543,234.50
<b>Program Funds Drawdown</b>	\$0.00	\$543,234.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$543,234.50
Assumption Parish	\$0.00	\$543,234.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Generators will be installed at the Parish School Board headquarters, and at 5 Fire Districts, to support emergency recovery and resiliency efforts.

The Critical Infrastructure generator project will not only improve the existing recovery efforts, but it will put the Parish in a much better position in advance of future major storms. The project will enhance and support the Parish's recovery, resiliency and revitalization goals by upgrading its public facilities, improving the health of the neighborhoods and the quality of life for its residents, and advancing economic development. These generators will support and enhance the critical needs of the Fire Departments and Assumption Parish School Board by expediting their emergency services operations and school board operations to resume operations immediately after major disaster events. As a result, the parish's economy can rebound quickly, without an interruption of productivity. Another added benefit is that parish resources will be used to address immediate impacts to specific areas without having to address the public safety and school board operations. The target area will become cleaner and healthier to current and future residents ensuring neighborhood stability.



### Location Description:

4801 Hwy 308 (various locations) Napoleonville, LA 70390

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	6/6

### Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	6481	3312	23388	41.87

LMI%:	38.3
-------	------

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 13PARA3410 - LMI Generators

### Activity Title: Catahoula - LMI Generators

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

12/05/2022

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

12/13/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Catahoula Parish Police Jury

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$605,300.21
<b>Total Budget</b>	\$0.00	\$605,300.21
<b>Total Obligated</b>	\$0.00	\$605,300.21
<b>Total Funds Drawdown</b>	\$0.00	\$605,300.21
<b>Program Funds Drawdown</b>	\$0.00	\$605,300.21
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$149,552.94	\$605,300.21
Catahoula Parish Police Jury	\$149,552.94	\$605,300.21
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The activity includes the purchase and installation of eight (8) stationery generators at public locations throughout Catahoula Parish. They will all be on a concrete slab and sized for each facility as needed.

**Location Description:**

Throughout Catahoula Parish.

**Activity Progress Narrative:**

4/15/2025: Adjusting entry to Total Funds Expended from a previous quarter: Denise Fox

7/10/2025: Expenditures were for construction, engineering and consulting services: Denise Fox



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of public facilities	0		8/8	

## Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	0	1465/2415	630/2415	3585/4830	58.44

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

# Grantee Activity Number: 17PARA2106-Bridge Repair,LMI Group II-EBR

## Activity Title: EBR-Bridge Repair, LMI Group II-17PARA2106

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

3081

### Projected Start Date:

05/31/2013

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Allocation to Parishes

### Projected End Date:

01/02/2025

### Completed Activity Actual End Date:

01/02/2025

### Responsible Organization:

East Baton Rouge Parish

### Overall

#### Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2025	To Date
\$0.00	\$6,886,399.68

#### Total Budget

\$0.00	\$6,886,399.68
--------	----------------

#### Total Obligated

\$0.00	\$6,886,399.68
--------	----------------

#### Total Funds Drawdown

\$0.00	\$6,886,399.68
--------	----------------

##### Program Funds Drawdown

\$0.00	\$6,886,399.68
--------	----------------

##### Program Income Drawdown

\$0.00	\$0.00
--------	--------

#### Program Income Received

\$0.00	\$0.00
--------	--------

#### Total Funds Expended

\$0.00	\$6,886,399.68
--------	----------------

East Baton Rouge Parish

\$0.00	\$6,886,399.68
--------	----------------

#### Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

#### Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

### Other Funds:

#### Overall

Match Funds

This Period	To Date
\$ 0.00	\$ 0.00

### Activity Description:

During intense rainfall events associated with hurricanes, upstream flooding is a real potential threat in these immediate watersheds. Hydraulic capacity of each of these bridges is considered to be inadequate. The bridges are not adequately sized to handle the large amounts of water associated with stream flooding and extreme rainfall. The accumulation of excess water at these undersized structures, immediately after Hurricane Gustav, caused water to back up resulting in significant flooding upstream and downstream of the bridges and along the roadside ditches. The installation of an adequately sized bridge would prevent this problem from occurring in the event of future floods or hurricanes. Majority of the areas drained through the channels that pass beneath these bridges are low to moderate income areas (LMI).

### Location Description:

East Baton Rouge Parish

### Activity Progress Narrative:



4/23/2025: Added end dates, updated performance measures, marked as completed. GM

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	1/1

### Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	26982	17920	112437	39.94

LMI%:	62.99
-------	-------

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 17PARA3601-Smiley Heights-East Baton Rouge

## Activity Title: East Baton Rouge-Smiley Heights-17PARA3601

### Activity Type:

Administration

### Project Number:

3081

### Projected Start Date:

01/01/2012

### Benefit Type:

N/A

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Allocation to Parishes

### Projected End Date:

09/30/2024

### Completed Activity Actual End Date:

### Responsible Organization:

East Baton Rouge Parish

Overall	Apr 1 thru Jun 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	(\$1,243,865.37)	\$9,072.50
<b>Total Budget</b>	(\$1,243,865.37)	\$9,072.50
<b>Total Obligated</b>	(\$1,243,865.37)	\$9,072.50
<b>Total Funds Drawdown</b>	\$0.00	\$9,072.50
<b>Program Funds Drawdown</b>	\$0.00	\$9,072.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$9,072.50
East Baton Rouge Parish	\$0.00	\$9,072.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

The East Baton Rouge Redevelopment Authority ("RDA"), as part of the disaster recovery initiative, will purchase and develop a 196-acre tract of vacant land commonly referred to as Smiley Heights ("property"); located in a distressed urban community in North Baton Rouge called Melrose East. The development of this property will realize a community-driven strategic vision for a mix of educational institutions, new retail, commercial development, and mixed-income residential units in a green, walkable setting. In addition, the physical and natural conditions of the site lend an opportunity to introduce sustainable approaches to site resource management. Once completed, this project will create educational campuses, thriving commercial areas, successful neighborhood businesses, access to equitable quality jobs, and new affordable and market-rate housing options.

### Location Description:

Smiley Heights Neighborhood, Baton Rouge, LA 70806



### Activity Progress Narrative:

5/20/2025: Budget and obligation are revised from \$1,252,937.87 to \$9,072.50 which is the final total amount of the actual cost of the activity. The reduction is \$1,243,865.37: Denise Fox

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 24PARA3601-Bayou Pigeon-Iberville

### Activity Title: Iberville-Bayou Pigeon-24PARA3601

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

12/31/2013

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

05/15/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Iberville Parish

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$235,810.11
<b>Total Budget</b>	\$0.00	\$235,810.11
<b>Total Obligated</b>	\$0.00	\$235,810.11
<b>Total Funds Drawdown</b>	\$0.00	\$235,810.11
<b>Program Funds Drawdown</b>	\$0.00	\$235,810.11
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$235,810.11
Iberville Parish	\$0.00	\$235,810.11
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The construction of a new public boat launch will address the failures that occurred during previous hurricanes by:

1. Provide additional parking for emergency personnel as well as additional parking for commercial and industrial users.
2. Provide additional boat launch to increase the capacity for the launching and recovery of boats and fishing vessels.
3. Provide for shorter waiting periods and quicker response time for boat launching during search and rescue efforts for missing boaters, water accidents and hurricanes.

The new public boat landing will provide the source of a much needed additional access point to the waterways of Iberville parish. This will provide adequate capacity to ensure residents, fisherman, oil field personnel, and local, state and federal emergency personnel access local waterways.

**Location Description:**

Hwy 75, Bayou Pigeon Community



## Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	1	1/0

### Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	6617	4065	25514	41.87

  

LMI%:	42.51
-------	-------

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 55PARA3406 - Eastside Public Safety Substation

### Activity Title: Terrebonne - Eastside Public Public Safety Substation - 55PARA3406

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

07/29/2021

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

08/12/2024

**Completed Activity Actual End Date:**

08/12/2024

**Responsible Organization:**

Terrebonne Parish

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025 To Date**

\$0.00 \$1,824,408.01

**Total Budget**

\$0.00 \$1,824,408.01

**Total Obligated**

\$0.00 \$1,824,408.01

**Total Funds Drawdown**

\$0.00 \$1,824,408.01

**Program Funds Drawdown**

\$0.00 \$1,824,408.01

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$1,824,408.01

Terrebonne Parish

\$0.00 \$1,824,408.01

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:**

**Overall**

**This Period To Date**

Match Funds

\$ 0.00 \$ 0.00

**Activity Description:**

The substation will place first responders in the community for service, protection and deterrence of crime.

**Location Description:**

Terrebonne Parish

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2475	675	5165	60.99

LMI%:	60.99
-------	-------

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 55PARA3702-Parkwood Place-Terrebonne**  
**Activity Title: Terrebonne-Parkwood Place-55PARA3702**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

10/10/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

04/09/2019

**Completed Activity Actual End Date:**

04/09/2019

**Responsible Organization:**

Terrebonne Parish

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025**

**To Date**

(\$11,709.35)

\$3,088,290.65

**Total Budget**

(\$11,709.35)

\$3,088,290.65

**Total Obligated**

(\$11,709.35)

\$3,088,290.65

**Total Funds Drawdown**

\$0.00

\$3,088,290.65

**Program Funds Drawdown**

\$0.00

\$3,088,290.65

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$3,088,290.65

Terrebonne Parish

\$0.00

\$3,088,290.65

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Other Funds**

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

This project is to construct streets (with associated drainage and other amenities), water, and sewer as a subsidy for a new 144-lot residential subdivision, Parkwood Place, located in East Houma on 43.89 acres.

**Location Description:**

Houma, La. - Terrebonne

**Activity Progress Narrative:**

5/20/2025: Budget and obligation are revised from \$3,100,000.00 to \$3,088,290.65 which is the final total amount of the actual cost of the activity. The reduction is \$11,709.35: Denise Fox

6/23/2025: Updated measures, added end dates, marked as completed. GM



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	1	1/1

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	67	9	76	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 57PARA2101 - Parish Bridge Replacements -Vermilion

## Activity Title: Vermilion - Parish Bridge Replacements -57PARA2101

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3081

**Projected Start Date:**

12/29/2014

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Allocation to Parishes

**Projected End Date:**

08/09/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

Vermilion Parish Police Jury

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025**

**To Date**

\$0.00

\$2,092,828.84

**Total Budget**

\$0.00

\$2,092,828.84

**Total Obligated**

\$0.00

\$2,092,828.84

**Total Funds Drawdown**

\$0.00

\$2,092,828.84

**Program Funds Drawdown**

\$0.00

\$2,092,828.84

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$2,092,828.84

Vermilion Parish Police Jury

\$0.00

\$2,092,828.84

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Other Funds**

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

This project proposes to replace the following bridges which are considered weak links in the parish road system:

- Raoul Road Bridge
- Oliver Road Bridge
- Ovey Road Bridge
- Preston Road Bridge
- South Airport Road Bridge
- Semmens Road Bridge
- Gene Road Bridge

**Location Description:**

Various Locations



### Activity Progress Narrative:

7/10/2025: Reconciling entry for performance measures from a previous quarter to clear flag: Denise Fox

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	9	9/0

### Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	14227	8730	53575	42.85

LMI%:	41.43
-------	-------

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3082 / Affordable Rental Housing Program**



**Grantee Activity Number: 17RHPP1503 - The Elysian Apts**  
**Activity Title: Top 5 - The Elysian Mixed-Income Apartments (RHPP)**

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
3082

**Projected Start Date:**  
07/01/2013

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Affordable Rental Housing Program

**Projected End Date:**  
09/23/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
East Baton Rouge Parish

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$841,100.00
<b>Total Budget</b>	\$0.00	\$841,100.00
<b>Total Obligated</b>	\$0.00	\$841,100.00
<b>Total Funds Drawdown</b>	\$0.00	\$841,100.00
<b>Program Funds Drawdown</b>	\$0.00	\$841,100.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$841,100.00
East Baton Rouge Parish	\$0.00	\$841,100.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

100 unit affordable rental development in East Baton Rouge Parish. Developed as part of \$3M affordable rental allocation to East Baton Rouge Parish. Performance metrics recorded under second funding activity, 17RHPS1501.

**Location Description:**

Spanish Town Road & N. 13th St., Baton Rouge, LA 70807

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		210275/21027	
# of Properties	-102		100/100	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		302/100	
# of Multifamily Units	0		100/100	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-102	0/20	0/49	100/100	0.00
# Renter	0	0	-52	0/20	0/49	100/100	0.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: 65RHSD1201 - Soft Second Mortgage Program

## Activity Title: Soft Second Mortgage Program - 65RHSD1201

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

3082

**Projected Start Date:**

04/16/2018

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Affordable Rental Housing Program

**Projected End Date:**

05/16/2024

**Completed Activity Actual End Date:**

05/16/2024

**Responsible Organization:**

Louisiana Housing Corporation

**Overall**

**Total Projected Budget from All Sources**

<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
\$0.00	\$4,704,933.80

**Total Budget**

\$0.00	\$4,704,933.80
--------	----------------

**Total Obligated**

\$0.00	\$4,704,933.80
--------	----------------

**Total Funds Drawdown**

\$0.00	\$4,704,933.80
--------	----------------

**Program Funds Drawdown**

\$0.00	\$4,704,933.80
--------	----------------

**Program Income Drawdown**

\$0.00	\$0.00
--------	--------

**Program Income Received**

\$0.00	\$0.00
--------	--------

**Total Funds Expended**

\$0.00	\$4,704,933.80
--------	----------------

Louisiana Housing Corporation

\$0.00	\$4,704,933.80
--------	----------------

**Most Impacted and Distressed Expended**

\$0.00	\$0.00
--------	--------

**Other Funds**

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

**Other Funds:**

**Overall**

<b>This Period</b>	<b>To Date</b>
\$ 0.00	\$ 0.00

Match Funds

\$ 0.00	\$ 0.00
---------	---------

**Activity Description:**

The objective of the Soft Second Mortgage Program is to increase homeownership and foster neighborhood revitalization in Gustav/Ike designated disaster parishes.

**Location Description:**

Properties located in the 53 designated Gustav-Ike Parishes

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		151/116	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		151/116	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	75	0	24/0	127/116	151/116	100.00
# Owner	1	75	0	24/0	127/116	151/116	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3084 / Fishery Recovery and Fishery Infrastructure Program**

## Grantee Activity Number: 65FITA1000 - LSU Market Maker Activity Title: Market Maker Program (FITA)

**Activity Type:**

Public services

**Project Number:**

3084

**Projected Start Date:**

03/19/2010

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Fishery Recovery and Fishery Infrastructure Program

**Projected End Date:**

12/07/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana State University

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$124,787.56
<b>Total Budget</b>	\$0.00	\$124,787.56
<b>Total Obligated</b>	\$0.00	\$124,787.56
<b>Total Funds Drawdown</b>	\$0.00	\$124,787.56
<b>Program Funds Drawdown</b>	\$0.00	\$124,787.56
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$124,787.56
Louisiana State University	\$0.00	\$124,787.56
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Market Maker program allows fishermen to find buyers for thier catch via an online auction clearinghouse.

**Location Description:**

Accross State

**Activity Progress Narrative:**

7/10/2025: Adjusting entry to performance measures for a previous quarter to clear flag: Denise Fox



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	1177322	713210	4332884	43.63

LMI%:	43.63
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3086 / Municipalities Infrastructure Program**

## Grantee Activity Number: 01MIPL2301-Generator-Church Point Activity Title: Church Point- Generator-01MIPL2301

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

09/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

04/22/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Church Point

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$137,800.00
<b>Total Budget</b>	\$0.00	\$137,800.00
<b>Total Obligated</b>	\$0.00	\$137,800.00
<b>Total Funds Drawdown</b>	\$0.00	\$137,800.00
<b>Program Funds Drawdown</b>	\$0.00	\$137,800.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$137,800.00
Town of Church Point	\$0.00	\$137,800.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project is to install two permanently installed generators at the Town's two major sewer lift stations.

**Location Description:**

Church Point, La.

**Activity Progress Narrative:**

4/25/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1810	791	4469	58.20

LMI%:	58.2
-------	------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 01MIPS2101-Drainage/Street Improv-Mermentau

## Activity Title: Mermentau-Drainage/Street Improv-01MIPS2101

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

12/21/2015

**Completed Activity Actual End Date:**

12/21/2015

**Responsible Organization:**

Village of Mermentau

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025 To Date**

\$0.00 \$256,256.81

**Total Budget**

\$0.00 \$256,256.81

**Total Obligated**

\$0.00 \$256,256.81

**Total Funds Drawdown**

\$0.00 \$256,256.81

**Program Funds Drawdown**

\$0.00 \$256,256.81

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$256,256.81

Village of Mermentau

\$0.00 \$256,256.81

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The proposed project consists of the creation of a storm water detention area, the replacing of inadequately sized culverts, the installation of erosion control measures and street repairs at the cross drains.

**Location Description:**

Mermentau, La.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	263	99	709	51.06

LMI%:	51.06
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 01MIPS2301-Sewer System Rehab-Estherwood

## Activity Title: Estherwood-Sewer System Rehab-01MIPS2301

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

05/01/2011

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

12/15/2015

**Completed Activity Actual End Date:**

04/22/2014

**Responsible Organization:**

Village of Estherwood

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$487,685.60
<b>Total Budget</b>	\$0.00	\$487,685.60
<b>Total Obligated</b>	\$0.00	\$487,685.60
<b>Total Funds Drawdown</b>	\$0.00	\$487,685.60
<b>Program Funds Drawdown</b>	\$0.00	\$487,685.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$487,685.60
Village of Estherwood	\$0.00	\$487,685.60
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The purpose of the project is to remedy the deficiencies in the existing sewerage collection system.

**Location Description:**

Estherwood, La.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	232	230	686	67.35

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 02MIPS2101-Roadway Rehab-Reeves

### Activity Title: Reeves-Roadway Rehab-02MIPS2101

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

06/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

03/07/2013

**Completed Activity Actual End Date:**

03/07/2013

**Responsible Organization:**

Village of Reeves

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$959,576.64
<b>Total Budget</b>	\$0.00	\$959,576.64
<b>Total Obligated</b>	\$0.00	\$959,576.64
<b>Total Funds Drawdown</b>	\$0.00	\$959,576.64
<b>Program Funds Drawdown</b>	\$0.00	\$959,576.64
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$959,576.64
Village of Reeves	\$0.00	\$959,576.64
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project accommodates the rehabilitation and resurfacing of all eligible roadways within the Village of Reeves.

**Location Description:**

Reeves, La.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	69	48	191	61.26

LMI%:	42.82
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 06MIPS2301-Mechanical Headworks-Merryville

## Activity Title: Merryville-Mechanical Headworks-06MIPS2301

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

06/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

01/02/2014

**Completed Activity Actual End Date:**

01/02/2014

**Responsible Organization:**

Town of Merryville

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025 To Date**

\$0.00 \$590,000.00

**Total Budget**

\$0.00 \$590,000.00

**Total Obligated**

\$0.00 \$590,000.00

**Total Funds Drawdown**

\$0.00 \$590,000.00

**Program Funds Drawdown**

\$0.00 \$590,000.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$590,000.00

Town of Merryville

\$0.00 \$590,000.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:**

**Overall**

**This Period To Date**

Match Funds

\$ 0.00 \$ 0.00

**Activity Description:**

The proposed mechanical headworks screening and grit system will remove heavy debris and sand swept into the sanitary sewer system by storm events.

**Location Description:**

Merryville, La.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	415	147	1069	52.57

LMI%:	51.59
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 32MIPS2302-Sewer Collection System-Springfield

## Activity Title: Springfield-Sewer Collection System-32MIPS2302

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

3086

**Projected Start Date:**

11/29/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

09/24/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of Springfield

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025    To Date**

\$0.00    \$799,966.37

**Total Budget**

\$0.00    \$799,966.37

**Total Obligated**

\$0.00    \$799,966.37

**Total Funds Drawdown**

\$0.00    \$799,966.37

**Program Funds Drawdown**

\$0.00    \$799,966.37

**Program Income Drawdown**

\$0.00    \$0.00

**Program Income Received**

\$0.00    \$0.00

**Total Funds Expended**

\$0.00    \$799,966.37

Town of Springfield

\$0.00    \$799,966.37

**Most Impacted and Distressed Expended**

\$0.00    \$0.00

**Other Funds**

\$ 0.00    \$ 0.00

Match Funds

\$ 0.00    \$ 0.00

Non-Match Funds

\$ 0.00    \$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The Town has a critical need for a sewer system expansion in the project area. The project will include construction of newer collection lines to serve unsewered low to moderate income areas within the Town.

**Location Description:**

Cullom Road and Pitcher Road, Springfield, La

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	6300/4000

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 32MIPS3201-Drainage Improvements-Livingston

## Activity Title: Livingston-Drainage Improvements-32MIPS3201

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

3086

### Projected Start Date:

06/30/2011

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Municipalities Infrastructure Program

### Projected End Date:

09/23/2016

### Completed Activity Actual End Date:

09/23/2016

### Responsible Organization:

Town of Livingston

### Overall

#### Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2025	To Date
\$0.00	\$975,925.51

#### Total Budget

\$0.00	\$975,925.51
--------	--------------

#### Total Obligated

\$0.00	\$975,925.51
--------	--------------

#### Total Funds Drawdown

\$0.00	\$975,925.51
--------	--------------

##### Program Funds Drawdown

\$0.00	\$975,925.51
--------	--------------

##### Program Income Drawdown

\$0.00	\$0.00
--------	--------

#### Program Income Received

\$0.00	\$0.00
--------	--------

#### Total Funds Expended

\$0.00	\$975,925.51
--------	--------------

Town of Livingston

\$0.00	\$975,925.51
--------	--------------

#### Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

#### Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

### Other Funds:

#### Overall

Match Funds

This Period	To Date
\$ 0.00	\$ 0.00

### Activity Description:

The objective of this project is to construct a concrete lined channel from Texas St. to approximately Hwy 63(S. Frost Rd.)

### Location Description:

Livingston, La.

### Activity Progress Narrative:



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	975926/97592
# of Linear feet of Public	0	2000/2000
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	305	200	959	52.66

LMI%:	53.33
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 40MIPS2301-Sewer System Generators-Cheneyville

## Activity Title: Cheneyville-Sewer System Generators-40MIPS2301

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

09/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

06/06/2013

**Completed Activity Actual End Date:**

05/13/2013

**Responsible Organization:**

Town of Cheneyville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$190,879.00
<b>Total Budget</b>	\$0.00	\$190,879.00
<b>Total Obligated</b>	\$0.00	\$190,879.00
<b>Total Funds Drawdown</b>	\$0.00	\$190,879.00
<b>Program Funds Drawdown</b>	\$0.00	\$190,879.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$190,879.00
Town of Cheneyville	\$0.00	\$190,879.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project is to install five permanently installed generators at all of the Town's five sewer lift stations.

**Location Description:**

Cheneyville, La.

**Activity Progress Narrative:**

4/23/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	4/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	320	146	737	63.23

LMI%:	62.36
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 40MIPS3401-Weems Canal-Lecompte

## Activity Title: Lecompte-Weems Canal-40MIPS3401

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

07/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

04/24/2014

**Completed Activity Actual End Date:**

04/24/2014

**Responsible Organization:**

Town of Lecompte

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$522,154.08
<b>Total Budget</b>	\$0.00	\$522,154.08
<b>Total Obligated</b>	\$0.00	\$522,154.08
<b>Total Funds Drawdown</b>	\$0.00	\$522,154.08
<b>Program Funds Drawdown</b>	\$0.00	\$522,154.08
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$522,154.08
Town of Lecompte	\$0.00	\$522,154.08
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This project addresses the need for improved drainage in Lecompte by clearing dense vegetation and accumulated muck from several open channel sections of the Canal, clearing debris from the larger culverts connecting those channels, and installing smaller culverts in the Canal's tributaries where they are needed.

**Location Description:**

Lecompte, La.

**Activity Progress Narrative:**

4/23/2025: Performance measures and end date were updated due to reconciliaton: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	570	272	1371	61.42

LMI%:	54
-------	----

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 40MIPS3701-Electrical Systems Repairs-Boyce

## Activity Title: Boyce-Electrical Systems Repairs-40MIPS3701

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

07/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

10/12/2015

**Completed Activity Actual End Date:**

08/13/2015

**Responsible Organization:**

Town of Boyce

**Overall**

**Total Projected Budget from All Sources**

<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
\$0.00	\$643,336.74

**Total Budget**

\$0.00	\$643,336.74
--------	--------------

**Total Obligated**

\$0.00	\$643,336.74
--------	--------------

**Total Funds Drawdown**

\$0.00	\$643,336.74
--------	--------------

**Program Funds Drawdown**

\$0.00	\$643,336.74
--------	--------------

**Program Income Drawdown**

\$0.00	\$0.00
--------	--------

**Program Income Received**

\$0.00	\$0.00
--------	--------

**Total Funds Expended**

\$0.00	\$643,336.74
--------	--------------

Town of Boyce

\$0.00	\$643,336.74
--------	--------------

**Most Impacted and Distressed Expended**

\$0.00	\$0.00
--------	--------

**Other Funds**

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

**Other Funds:**

**Overall**

<b>This Period</b>	<b>To Date</b>
\$ 0.00	\$ 0.00

Match Funds

**Activity Description:**

The proposed electrical system repair project would replave those system componenets damaged during Hurricane Gustav which would directly result in a more reliable, efficient, and safe system for the Town's residents.

**Location Description:**

Boyce, La.

**Activity Progress Narrative:**

4/23/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	558	247	1191	67.59

LMI%:	67
-------	----

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 46MIPS2301-Sewer Rehab-Greensburg

### Activity Title: Greensburg-Sewer Rehab-46MIPS2301

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

3086

**Projected Start Date:**

04/20/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

08/11/2014

**Completed Activity Actual End Date:**

08/11/2014

**Responsible Organization:**

Town of Greensburg

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$468,590.21
<b>Total Budget</b>	\$0.00	\$468,590.21
<b>Total Obligated</b>	\$0.00	\$468,590.21
<b>Total Funds Drawdown</b>	\$0.00	\$468,590.21
<b>Program Funds Drawdown</b>	\$0.00	\$468,590.21
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$468,590.21
Town of Greensburg	\$0.00	\$468,590.21
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The project will consists of approximately 20 service line repairs on Town property, 20 mainline point repairs, 40 manhole repairs and sealing of manhole walls.

**Location Description:**

Greensburg, La.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	468590/46859
# of Linear feet of Public	0	1400/1400

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	138	54	341	56.30

LMI%:	60.88
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 49MIPS2301-Wastewater Generator-Grand Coteau

## Activity Title: Grand Coteau-Wastewater Generator-49MIPS2301

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

08/31/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

03/31/2013

**Completed Activity Actual End Date:**

04/01/2013

**Responsible Organization:**

Town of Grand Coteau

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$84,000.00
<b>Total Budget</b>	\$0.00	\$84,000.00
<b>Total Obligated</b>	\$0.00	\$84,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$84,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$84,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$84,000.00
Town of Grand Coteau	\$0.00	\$84,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The purpose of this project is to install a permanent generator at the Town's Wastewater Treatment Plant.

**Location Description:**

Grand Coteau, La.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	427	206	1038	60.98

LMI%:	53.99
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 49MIPS2302-Sewer System Generators-Leonville

## Activity Title: Leonville-Sewer System Generators-49MIPS2302

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

3086

### Projected Start Date:

09/01/2011

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Municipalities Infrastructure Program

### Projected End Date:

07/10/2013

### Completed Activity Actual End Date:

07/10/2013

### Responsible Organization:

Town of Leonville

### Overall

#### Total Projected Budget from All Sources

	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$247,450.00
Total Budget	\$0.00	\$247,450.00
Total Obligated	\$0.00	\$247,450.00
Total Funds Drawdown	\$0.00	\$247,450.00
Program Funds Drawdown	\$0.00	\$247,450.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$247,450.00
Town of Leonville	\$0.00	\$247,450.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

#### Total Budget

#### Total Obligated

#### Total Funds Drawdown

##### Program Funds Drawdown

##### Program Income Drawdown

#### Program Income Received

#### Total Funds Expended

Town of Leonville

#### Most Impacted and Distressed Expended

#### Other Funds

Match Funds

Non-Match Funds

### Other Funds:

#### Overall

Match Funds

#### This Period

\$ 0.00

#### To Date

\$ 0.00

### Activity Description:

This project proposes to acquire and install an automatic back-up power generation system at six of the eight pump stations not equipped with a stationary generator to allow continued operation in the event of power outages due to future storm events.

### Location Description:

Leonville, La.

### Activity Progress Narrative:

4/23/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	5/5

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	314	199	977	52.51

LMI%:	51.11
-------	-------

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 49MIPS2303-Water System Improv-Washington

## Activity Title: Washington-Water System Improv-49MIPS2303

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

3086

### Projected Start Date:

04/30/2011

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Municipalities Infrastructure Program

### Projected End Date:

01/02/2014

### Completed Activity Actual End Date:

01/02/2014

### Responsible Organization:

Town of Washington

### Overall

#### Total Projected Budget from All Sources

	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$539,916.00
Total Budget	\$0.00	\$539,916.00
Total Obligated	\$0.00	\$539,916.00
Total Funds Drawdown	\$0.00	\$539,916.00
Program Funds Drawdown	\$0.00	\$539,916.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$539,916.00
Town of Washington	\$0.00	\$539,916.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

#### Total Budget

#### Total Obligated

#### Total Funds Drawdown

#### Program Funds Drawdown

#### Program Income Drawdown

#### Program Income Received

#### Total Funds Expended

Town of Washington

#### Most Impacted and Distressed Expended

#### Other Funds

Match Funds

Non-Match Funds

### Other Funds:

#### Overall

#### This Period

#### To Date

Match Funds

\$ 0.00

\$ 0.00

### Activity Description:

The project will consists of installation of a new 700 gpm water well with associated piping, valves, and electrical equipment and installation of new backup generator.

### Location Description:

Washington, La.

### Activity Progress Narrative:

4/23/2025: Performance and end date were updated due to reconciliation: Denise Fox

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	585	122	1073	65.89

LMI%:	66.47
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 49MIPS3201-Municipal Complex Generator-Arnaudville

## Activity Title: Arnaudville-Municipal Complex Generator-49MIPS3201

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

09/01/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

08/28/2013

**Completed Activity Actual End Date:**

04/03/2013

**Responsible Organization:**

Town of Arnaudville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$109,313.01
<b>Total Budget</b>	\$0.00	\$109,313.01
<b>Total Obligated</b>	\$0.00	\$109,313.01
<b>Total Funds Drawdown</b>	\$0.00	\$109,313.01
<b>Program Funds Drawdown</b>	\$0.00	\$109,313.01
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$109,313.01
Town of Arnaudville	\$0.00	\$109,313.01
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The proposed project will provide a permanently installed generator to start-up and operate the Municipal complex building(which includes the police station and jail) as well as the public works warehouse and office on the same site.

**Location Description:**

Arnaudville, La.

**Activity Progress Narrative:**

4/23/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	426	205	1146	55.06

LMI%:	55.38
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 53MIPC3201 - Roseland Community and Resource Center**  
**Activity Title: Roseland Community and Resource Center 53MIPC3201**

<b>Activity Type:</b> Planning	<b>Activity Status:</b> Completed
<b>Project Number:</b> 3086	<b>Project Title:</b> Municipalities Infrastructure Program
<b>Projected Start Date:</b> 10/07/2020	<b>Projected End Date:</b> 03/27/2024
<b>Benefit Type:</b> Area Benefit (Census)	<b>Completed Activity Actual End Date:</b> 03/27/2024
<b>National Objective:</b> Low/Mod	<b>Responsible Organization:</b> Town of Roseland

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$112,267.83
<b>Total Budget</b>	\$0.00	\$112,267.83
<b>Total Obligated</b>	\$0.00	\$112,267.83
<b>Total Funds Drawdown</b>	\$0.00	\$112,267.83
<b>Program Funds Drawdown</b>	\$0.00	\$112,267.83
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$112,267.83
Town of Roseland	\$0.00	\$112,267.83
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Remodel of the existing community center and construct an additional 1,400 sf recreation area.

**Location Description:**

Tangipahoa Parish

**Activity Progress Narrative:**

4/23/25: Updated activity type due to reconciliation and added end date: Denise Fox



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	0	0	0	0

LMI%:	
-------	--

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

## Grantee Activity Number: 53MIPS2301-Water Well-Tangipahoa

### Activity Title: Tangipahoa-Water Well-53MIPS2301

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

04/20/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

12/15/2015

**Completed Activity Actual End Date:**

12/08/2015

**Responsible Organization:**

Village of Tangipahoa

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$525,643.77
<b>Total Budget</b>	\$0.00	\$525,643.77
<b>Total Obligated</b>	\$0.00	\$525,643.77
<b>Total Funds Drawdown</b>	\$0.00	\$525,643.77
<b>Program Funds Drawdown</b>	\$0.00	\$525,643.77
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$525,643.77
Village of Tangipahoa	\$0.00	\$525,643.77
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This project includes installing a new water well with standby generator.

**Location Description:**

Village of Tangipahoa, LA

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1959	1017	7006	42.48

LMI%:	61.3
-------	------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 56MIPL3201-Generators-Farmerville

### Activity Title: Farmerville-Generators-56MIPL3201

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3086

**Projected Start Date:**

06/03/2011

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Municipalities Infrastructure Program

**Projected End Date:**

09/16/2013

**Completed Activity Actual End Date:**

09/16/2013

**Responsible Organization:**

Town of Farmerville

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$284,110.00
<b>Total Budget</b>	\$0.00	\$284,110.00
<b>Total Obligated</b>	\$0.00	\$284,110.00
<b>Total Funds Drawdown</b>	\$0.00	\$284,110.00
<b>Program Funds Drawdown</b>	\$0.00	\$284,110.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$284,110.00
Town of Farmerville	\$0.00	\$284,110.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The project proposes to design and install pad-mounted, natural gas fueled generators to continue to supply water, sewer and support services during future disasters.

**Location Description:**

Farmerville, La.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	4/1

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1305	846	3487	61.69

LMI%:	45.41
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / S383-Ag / Program Income-Agriculture**



## Grantee Activity Number: Agriculture PI

### Activity Title: Agriculture PI

**Activity Type:**

Econ. development or recovery activity that creates/retains

**Project Number:**

S383-Ag

**Projected Start Date:**

12/31/2010

**Benefit Type:**

N/A

**National Objective:**

Urgent Need

**Program Income Account:**

La G/I Agriculture Program Income Account

**Activity Status:**

Completed

**Project Title:**

Program Income-Agriculture

**Projected End Date:**

11/17/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Agriculture and Forestry

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2025 To Date**

\$0.00 \$0.00

**Total Budget**

\$0.00 \$0.00

**Total Obligated**

\$0.00 \$0.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$45,926.03 \$28,224,601.16

**Total Funds Expended**

\$0.00 \$0.00

Louisiana Department of Agriculture and Forestry

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:**

**Overall**

**This Period**

**To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

Program income received for Agriculture loan and grant program.

**Location Description:**

Across Louisiana

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0
# of Permanent	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: CDBGDR to CDBGPI Transfer

### Activity Title: CDBGDR to CDBGPI Transfer to IDIS

**Activity Type:**

Planning

**Project Number:**

S383-Ag

**Projected Start Date:**

10/23/2023

**Benefit Type:**

N/A

**National Objective:**

N/A

**Program Income Account:**

CDBGDR to CDBGPI Account

**Activity Status:**

Completed

**Project Title:**

Program Income-Agriculture

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Department of Agriculture and Forestry

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$653,600.00
<b>Total Budget</b>	\$0.00	\$653,600.00
<b>Total Obligated</b>	\$0.00	\$653,600.00
<b>Total Funds Drawdown</b>	\$0.00	\$653,600.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$653,600.00
<b>Program Income Received</b>	\$0.00	\$653,600.00
<b>Total Funds Expended</b>	\$653,600.00	\$653,600.00
Louisiana Department of Agriculture and Forestry	\$653,600.00	\$653,600.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The purpose of this activity is to transfer program income from the DRGR system to the IDIS system.

**Location Description:**

Statewide

**Activity Progress Narrative:**

4/22/2025: Updated Activity Status to Completed. kp

7/10/2025: Reconciling entry to Total Expended amount to match Total Funds Drawn from a previous quarter:  
Denise Fox



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	3586
Monitoring Visits	0	2
Audit Visits	0	0
Technical Assistance Visits	0	3584
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	13