

Grantee: Louisiana

Grant: B-08-DI-22-0001

July 1, 2025 thru September 30, 2025 Performance

Grant Number: B-08-DI-22-0001	Obligation Date: 04/27/2009	Award Date: 04/27/2009
Grantee Name: Louisiana	Contract End Date:	Review by HUD: Original - In Progress
Grant Award Amount: \$1,093,212,571.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$1,093,212,571.00	Estimated PI/RL Funds: \$38,191,041.89	
Total Budget: \$1,131,403,612.89		

Disasters:

Declaration Number

FEMA-1792-LA

Narratives

Disaster Damage:

Hurricane Gustav caused major wind and flood damage throughout the state, from the southern coastal parishes through central and north Louisiana. Two weeks later, Hurricane Ike hit sending tidal surges across the State's southern coastal communities. Ike exceeded storm surge caused by hurricanes Rita and Katrina. More than 1.9 million Louisiana residents were forced to evacuate for hurricanes Gustav and Ike. Many of these residents were unable to return to their homes and jobs for a number of days, and a large number of residents whose homes remain unlivable continue to need short-term shelter and longer-term transitional housing. The State was forced to evacuate 30,000 critical transportation-need residents, including 10,400 medical evacuations. This represented the largest medical evacuation in U.S. history. The State was also left with 1.5 million cubic yards of debris from Hurricane Gustav along federal and state highways. Approximately 150,000 to 300,000 homes experienced some level of damage in the storm; more than 12,000 homes were flooded. Preliminary estimates show that approximately \$2 to \$7 billion in residential property loss was incurred. Even homes built to the Federal Emergency Management Agencies Advisory Base Flood Elevations flooded as a result of this storm. The state also estimates more than \$1 billion in public infrastructure damage. The state has spent more than \$400 million in emergency response and immediate recovery activities. Fifty-three (53) of the States sixty-four (64) parishes were included in the President's disaster declaration for individual assistance; all 64 parishes were declared for public assistance. The two storms caused tremendous damage, which, in turn, left most communities without electricity for days, and many for weeks. More than 120,000 homes received some damage.

Recovery Needs:

A large percentage of the State's educational facilities received damage from the storm. Preliminary estimates indicate that there was at least \$100 to \$150 million in damages to the primary (including pre-K) and secondary education facilities. While most of these repairs will be covered through FEMA's public assistance program, certain repairs or necessary rebuilds may be deemed ineligible through FEMA's program. Hurricanes Gustav and Ike impacted many of the State's port facilities resulting in large economic losses to the State and exposing the nation to large and significant economic impacts, from long-term disruptions as much of the nation's oil and gas, commodity and cargo traffic flows through south Louisiana facilities. While oil and gas enter the Nation through facilities in south Louisiana, many more commodities that are vital to the upper Midwest, and north and central Louisiana flow down the Mississippi River and are maintained at specific temperatures at port warehouse facilities along the Mississippi River before becoming exports. These raw products in turn employ thousands of Louisianans and create millions of dollars in economic value.

While the majority of public infrastructure repairs will be covered by FEMA programs, it is known from experience with the 2005 storms that there are certain costs of repair including improvements or rebuilding will be deemed ineligible for FEMA funding. Preliminary cost estimates for the repair of Federal Highway Administration (FHWA) eligible roads and bridges sustained as a result of Hurricane Gustav total \$127 million. Federal-aid highway damage estimates are about \$119 million.



While funding to address these damages is authorized under current law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical law, the backlog associated with these needs may prevent the restoration or threaten the integrity of this critical infrastructure. To repair this critical infrastructure, \$119 million would be needed for Louisiana (Gustav - \$53 million; Ike - \$66 million) through the Federal Highway Administrations Emergency Relief program.

Preliminary estimates indicate approximately \$1.7 billion in uninsured housing losses, with over half of that amount likely being homeowners. Hurricanes Katrina and Rita have taught us that repair costs generally outstrip insurance proceeds.

Initial damage models based on flood and wind damage vary widely, but have a midpoint between \$3 and 4 billion dollars. Half of this damage may be uninsured losses due to uninsured and underinsured properties.

With losses of housing stock concentrated in certain communities, Louisiana could have up to \$1.5 billion in uncompensated housing losses. Of this, the State will need to design programs in concert with local communities to rebuild and make up this loss. The State will develop the programs in concert with local communities to rebuild and make up this loss.

Based of the 2007 Summary of Agriculture and Natural Resources by the LSU Agriculture Center and NMFS Revenue Data, the seafood industries experienced nearly \$250 million in revenue loss as a result of the two storms. Even prior to hurricanes Gustav and Ike, Louisiana,s fisheries were struggling to recover from more than \$528 million in losses resulting from hurricanes Katrina and Rita in 2005. Hurricanes Gustav and Ike moved across the central Gulf of Mexico through some of the nation's most valuable and productive fishing grounds at the start of the state's most valuable shrimp season.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$1,097,699,668.14
Total Budget	\$0.00	\$1,097,244,886.12
Total Obligated	\$0.00	\$1,097,244,886.12
Total Funds Drawdown	\$221,176.04	\$1,094,728,224.93
Program Funds Drawdown	\$221,176.04	\$1,075,006,999.98
Program Income Drawdown	\$0.00	\$19,721,224.95
Program Income Received	\$57,388.41	\$31,147,340.68
Total Funds Expended	\$1,068,065.61	\$1,094,728,224.93
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 454,782.02
Match Funds	\$ 0.00	\$ 454,782.02
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
18th Judicial District	\$ 0.00	\$ 299,838.91
Ascension Parish Government	\$ 165,626.54	\$ 19,867,879.35
Livingston Parish Council	\$ 0.00	\$ 11,372,689.26
Louisiana Association of Nonprofit Organizations (LANO)	\$ 0.00	\$ 159,521.08
Louisiana Center Against Poverty, Inc	\$ 0.00	\$ 200,000.00
Louisiana Department of Agriculture and Forestry	\$ 0.00	\$ 75,545,285.09
Louisiana Department of Economic Development	\$ 0.00	\$ 6,592,497.18
Louisiana Department of Education/Recovery School	\$ 0.00	\$ 215,000.00
Louisiana Department of Transportation and Development	\$ 0.00	\$ 3,911,405.21
Louisiana Department of Wildlife and Fisheries	\$ 0.00	\$ 1,653,434.69
Louisiana Division of Administration DBA The Department	\$ 0.00	\$ 19,845,472.07
Louisiana Governor's Office of Homeland Security and Assumption Parish	\$ 0.00	\$ 26,790,206.42
Louisiana Housing Corporation	\$ 0.00	\$ 4,704,933.80
Louisiana Housing Council	\$ 0.00	\$ 1,598,235.05
Louisiana Municipal Association	\$ 0.00	\$ 149,938.16
Louisiana Office of Coastal Protection & Restoration	\$ 0.00	\$ 30,202,850.07
Louisiana Office of Community Development	\$ 0.00	\$ 85,567.64
Louisiana Recovery Authority	\$ 0.00	\$ 4,828,095.84
Louisiana Solutions, LLC	\$ 0.00	\$ 1,278,122.70
Louisiana State Board of Regents	\$ 0.00	\$ 7,635,791.71
Louisiana State University	\$ 0.00	\$ 6,042,080.80



Louisiana Tech University	\$ 0.00	\$ 2,381,624.30
Avoyelles Parish Police Jury	\$ 0.00	\$ 3,898,985.84
Louisiana Wildlife and Fisheries Foundation	\$ 0.00	\$ 300,000.00
Loyola University New Orleans	\$ 0.00	\$ 31,335.59
Madison Parish Police Jury	\$ 0.00	\$ 149,500.00
Mary Bird Perkins Cancer Center	\$ 0.00	\$ 250,000.00
Mathernes Market, LLC	\$ 0.00	\$ 750,000.00
McNeese State University Foundation	\$ 0.00	\$ 864,189.76
Mir, Fox, & Rodriguez	\$ 0.00	\$ 1,917,957.13
Morehouse Parish Police Jury	\$ 0.00	\$ 344,260.00
New Orleans Redevelopment Authority	\$ 0.00	\$ 403,583.62
Northshore Community Foundation	\$ 0.00	\$ 177,525.00
B.W. Cooper 1B, LLC	\$ 0.00	\$ 13,000,000.00
Office of Community Development (OCD), Disaster	\$ 777,439.44	\$ 42,719,447.32
On Iberville Phase V, LLC	\$ 0.00	\$ 1,000,000.00
On Iberville Phase VI, LLC	\$ 0.00	\$ 1,000,000.00
Operation HOPE, Inc.	\$ 0.00	\$ 588,000.00
Options Foundation, Inc.	\$ 0.00	\$ 500,000.00
Orleans Parish	\$ 0.00	\$ 2,470,196.44
Ouachita Parish Police Jury	\$ 0.00	\$ 3,708,898.42
Ouachita Square Affordable Housing Limited Partners, LLC	\$ 0.00	\$ 2,368,000.00
Pan American Engineers Inc	\$ 0.00	\$ 430,048.75
Plaquemines Parish Government	\$ 0.00	\$ 3,279,289.50
Barataria Station Apartments II, LLC	\$ 0.00	\$ 3,733,723.00
Pointe Coupee Parish Police Jury	\$ 0.00	\$ 15,869,910.98
Port of New Orleans	\$ 0.00	\$ 23,524,900.00
Rapides Area Planning Commission	\$ 0.00	\$ 161,212.95
Rapides Parish Police Jury	\$ 0.00	\$ 17,147,000.09
Richland Parish Police Jury	\$ 0.00	\$ 596,746.76
SLEIDD Business Center	\$ 0.00	\$ 0.00
Sabine Parish Police Jury	\$ 0.00	\$ 142,500.00
Sacred Heart at St. Bernard LLC	\$ 0.00	\$ 310,000.00
Save the Children Federation, Inc	\$ 0.00	\$ 49,195.44
Social Entrepreneurs of New Orleans (SENO)	\$ 0.00	\$ 349,814.12
Baton Rouge Area Chamber	\$ 0.00	\$ 200,000.00
South Central Planning & Development Commission	\$ 0.00	\$ 3,472,512.65
South Louisiana Economic Council	\$ 0.00	\$ 250,704.96
Southeastern University	\$ 0.00	\$ 718,499.85
Southern University Baton Rouge	-\$ 383,625.08	\$ 567,771.16
Southern University at New Orleans	\$ 383,625.08	\$ 1,482,150.05
Southwest Louisiana Alliance Foundation Inc	\$ 0.00	\$ 10,908.53
Southwest Louisiana Economic Development Alliance	\$ 0.00	\$ 753,978.77
Southwest Louisiana Primary Healthcare Center	\$ 200,000.00	\$ 200,000.00
St Tammany Parish Council	\$ 0.00	\$ 1,600,000.00
St. Bernard Parish Government	\$ 0.00	\$ 509,017.70
Beauregard Parish Police Jury	\$ 0.00	\$ 694,224.04
St. Charles Parish	\$ 124,999.63	\$ 7,934,219.63
St. Helena Parish Police Jury	\$ 0.00	\$ 3,351,400.73
St. James Parish	\$ 0.00	\$ 9,499,376.72
St. John the Baptist Parish	\$ 0.00	\$ 7,158,910.81
St. Landry Parish	-\$ 200,000.00	\$ 12,769,280.01
St. Martin Parish	-\$ 119,591.74	\$ 1,865,961.03
St. Mary Parish	\$ 119,591.74	\$ 20,011,923.00
St. Tammany Parish Government	\$ 0.00	\$ 3,629,361.68
Tangipahoa Parish	\$ 0.00	\$ 10,032,566.00
Tensas Parish Police Jury	\$ 0.00	\$ 149,389.20
Burnette Place LP I	\$ 0.00	\$ 0.00



Terrebonne Economic Development Foundation (TEDFo)	\$ 0.00	\$ 89,965.52
Terrebonne Parish	\$ 0.00	\$ 146,501,404.53
The Compass Group, LLC	\$ 0.00	\$ 350,275.15
The Elysian, LLC	\$ 0.00	\$ 4,000,000.00
The Gardens, LLC	\$ 0.00	\$ 4,000,000.00
The Idea Village	\$ 0.00	\$ 500,000.00
The National WWII Museum	\$ 0.00	\$ 5,000,000.00
Town of Arnaudville	\$ 0.00	\$ 109,313.01
Town of Baldwin	\$ 0.00	\$ 1,000,000.00
Town of Boyce	\$ 0.00	\$ 643,336.74
Bywater Art Lofts II, LLC	\$ 0.00	\$ 3,932,247.00
Town of Cheneyville	\$ 0.00	\$ 190,879.00
Town of Church Point	\$ 0.00	\$ 200,520.00
Town of Clayton	\$ 0.00	\$ 357,998.27
Town of Clinton	\$ 0.00	\$ 1,818,857.63
Town of Colfax	\$ 0.00	\$ 569,373.23
Town of Delcambre	\$ 0.00	\$ 485,998.23
Town of Elton	\$ 0.00	\$ 404,359.30
Town of Erath	\$ 0.00	\$ 430,000.00
Town of Farmerville	\$ 0.00	\$ 284,110.00
Town of Golden Meadow	\$ 0.00	\$ 1,959,400.00
Calcasieu Parish Affordable Homes	\$ 0.00	\$ 2,725,000.00
Town of Grand Coteau	\$ 0.00	\$ 84,000.00
Town of Greensburg	\$ 0.00	\$ 468,590.21
Town of Henderson	\$ 0.00	\$ 164,806.00
Town of Hornbeck	\$ 0.00	\$ 143,923.32
Town of Independence	\$ 0.00	\$ 367,687.00
Town of Iota	\$ 0.00	\$ 807,089.46
Town of Jean Lafitte	\$ 0.00	\$ 0.00
Town of Jonesville	\$ 0.00	\$ 191,287.00
Town of Lecompte	\$ 0.00	\$ 522,154.08
Town of Leonville	\$ 0.00	\$ 247,450.00
313 Carondelet Complex, LLC	\$ 0.00	\$ 4,000,000.00
Calcasieu Parish Police Jury	\$ 0.00	\$ 14,909,083.40
Town of Livingston	\$ 0.00	\$ 1,047,879.78
Town of Merryville	\$ 0.00	\$ 590,000.00
Town of Olla	\$ 0.00	\$ 242,500.00
Town of Pollock	\$ 0.00	\$ 110,825.00
Town of Roseland	\$ 0.00	\$ 112,267.83
Town of Rosepine	\$ 0.00	\$ 231,766.06
Town of Springfield	\$ 0.00	\$ 799,966.37
Town of Sunset	\$ 0.00	\$ 219,000.50
Town of Tullos	\$ 0.00	\$ 250,000.00
Town of Washington	\$ 0.00	\$ 539,916.00
Cameron Parish Police Jury	\$ 0.00	\$ 57,893,575.53
Town of Waterproof	\$ 0.00	\$ 233,201.65
Town of Wisner	\$ 0.00	\$ 228,105.32
Town of Woodworth	\$ 0.00	\$ 478,619.99
Union Parish Police Jury	\$ 0.00	\$ 43,839.12
University of Louisiana Lafayette	\$ 0.00	\$ 299,997.55
Urban Entrepreneur Partnership, Inc. (UEP, Inc.)	\$ 0.00	\$ 997,310.68
Urban Strategies	\$ 0.00	\$ 981,576.71
Vermilion Parish Police Jury	\$ 0.00	\$ 9,130,905.99
Vermilion Parish School Board	\$ 0.00	\$ 0.00
Vernon Parish Police Jury	\$ 0.00	\$ 13,284,262.00
Capital Access Project Inc.	\$ 0.00	\$ 31,737.86
Vietnamese Initiatives in Economic Training (VIET)	\$ 0.00	\$ 187,351.05



Village of Albany	\$ 0.00	\$ 76,670.00
Village of Bonita	\$ 0.00	\$ 400,328.57
Village of Calvin	\$ 0.00	\$ 167,779.89
Village of Converse	\$ 0.00	\$ 149,460.00
Village of Dry Prong	\$ 0.00	\$ 159,035.25
Village of Elizabeth	\$ 0.00	\$ 598,510.76
Village of Estherwood	\$ 0.00	\$ 487,685.60
Village of Fenton	\$ 0.00	\$ 231,050.77
Village of Florian	\$ 0.00	\$ 209,059.64
Catahoula Parish Police Jury	\$ 0.00	\$ 2,391,597.58
Village of Forest Hill	\$ 0.00	\$ 444,100.00
Village of Mermentau	\$ 0.00	\$ 256,256.81
Village of Morse	\$ 0.00	\$ 89,946.07
Village of Napoleonville	\$ 0.00	\$ 992,479.10
Village of Palmetto	\$ 0.00	\$ 71,846.00
Village of Pine Prairie	\$ 0.00	\$ 83,703.19
Village of Plaquemine	\$ 0.00	\$ 248,377.43
Village of Reeves	\$ 0.00	\$ 959,576.64
Village of Rosedale	\$ 0.00	\$ 611,166.00
Village of Sicily Island	\$ 0.00	\$ 638,490.52
Catholic Charities	\$ 0.00	\$ 5,375.79
Village of Tangipahoa	\$ 0.00	\$ 525,643.77
Ville Platte Housing Authority	\$ 0.00	\$ 3,330,000.00
Washington Parish	\$ 0.00	\$ 228,287.00
West Baton Rouge Parish	\$ 0.00	\$ 8,197,025.00
West Carroll Parish Police Jury	\$ 0.00	\$ 175,361.56
West Feliciana Parish Police Jury	\$ 0.00	\$ 1,438,279.80
Winn Parish Police Jury	\$ 0.00	\$ 149,976.48
Woodcrest Apartments, LP	\$ 0.00	\$ 2,250,000.00
Zachary Taylor Parkway Commission	\$ 0.00	\$ 299,265.90
Cenla Advantage Partnership	\$ 0.00	\$ 924,761.66
Center for Planning Excellence	\$ 0.00	\$ 500,000.00
Chennault International Airport Authority	\$ 0.00	\$ 14,099,677.75
Choctaw Lodge GP, LLC	\$ 0.00	\$ 1,528,329.64
City of Abbeville	\$ 0.00	\$ 260,404.00
4321 Associates, LLC	\$ 0.00	\$ 1,940,000.00
City of Alexandria	\$ 0.00	\$ 2,434,195.00
City of Baker	\$ 0.00	\$ 1,065,996.07
City of Bogalusa	\$ 0.00	\$ 293,370.00
City of Breaux Bridge	\$ 0.00	\$ 678,344.38
City of Bunkie	\$ 0.00	\$ 505,100.00
City of Central	\$ 0.00	\$ 320,125.00
City of Covington	\$ 0.00	\$ 135,863.00
City of DeQuincy	\$ 0.00	\$ 223,731.05
City of Gretna	\$ 0.00	\$ 1,890,199.26
City of Hammond	\$ 0.00	\$ 215,901.00
438 Main Street LLC.	\$ 0.00	\$ 3,500,000.00
City of Jennings	\$ 0.00	\$ 812,729.79
City of Kaplan	\$ 0.00	\$ 97,889.44
City of Kenner	\$ 0.00	\$ 238,125.00
City of Lake Charles	\$ 0.00	\$ 2,798,405.60
City of Monroe	\$ 0.00	\$ 416,732.25
City of Morgan City	\$ 0.00	\$ 130,000.00
City of New Iberia	\$ 0.00	\$ 2,000,000.00
City of New Orleans - K/R	\$ 0.00	\$ 1,071,277.05
City of New Roads	\$ 0.00	\$ 250,000.00
City of Opelousas	\$ 0.00	\$ 720,122.90

ACCION Texas, Inc., DBA ACCION Texas-Louisiana	\$ 0.00	\$ 78,298.15
City of Pineville	\$ 0.00	\$ 55,543.75
City of Plaquemine	\$ 0.00	\$ 0.00
City of Ponchatoula	\$ 0.00	\$ 493,592.25
City of Scott	\$ 0.00	\$ 237,500.00
City of Slidell	\$ 0.00	\$ 313,606.10
City of Tallulah	\$ 0.00	\$ 484,825.00
City of Walker	\$ 0.00	\$ 94,275.00
City of West Monroe	\$ 0.00	\$ 564,713.00
City of Zachary	\$ 0.00	\$ 1,892,548.00
Classic Construction of New Orleans Tudor Square	\$ 0.00	\$ 800,000.00
AMKids Grand Bois	\$ 0.00	\$ 2,500,000.00
Committee of 100 for Economic Development, Inc	\$ 0.00	\$ 190,059.90
Community Directions, Inc.	\$ 0.00	\$ 500,000.00
Concordia Parish Police Jury	\$ 0.00	\$ 457,455.91
Cyrus Homes, LP	\$ 0.00	\$ 3,200,000.00
District 2 Community Enhancement Corporation	\$ 0.00	\$ 349,220.55
Division of Administration Facility Planning	\$ 0.00	\$ 39,764,314.87
East Baton Rouge Parish	\$ 0.00	\$ 31,053,095.37
East Baton Rouge Redevelopment Authority	\$ 0.00	\$ 226,584.97
East Carroll Parish Police Jury	\$ 0.00	\$ 1,016,150.83
East Feliciana Parish Police Jury	\$ 0.00	\$ 3,261,091.38
Acadia Parish Police Jury	\$ 0.00	\$ 2,513,753.00
Evangeline Parish Police Jury	\$ 0.00	\$ 2,237,149.86
Farmers Rice Milling Company, Inc.	\$ 0.00	\$ 1,000,000.00
Fast Forward Restart	\$ 0.00	\$ 229,010.66
Fifth Avenue Housing Partners, LP	\$ 0.00	\$ 800,000.00
Franklin Parish Police Jury	\$ 0.00	\$ 3,502,717.97
GCHP-Esplanade LLC	\$ 0.00	\$ 1,749,104.03
Gardens Senior Apartments LP	\$ 0.00	\$ 4,000,000.00
Global Green, USA	\$ 0.00	\$ 149,706.80
Gold Seal Lofts, LLC	\$ 0.00	\$ 1,800,000.00
Good Work Network	\$ 0.00	\$ 397,435.56
Affiliated Blind of Louisiana Training Centers, Inc.	\$ 0.00	\$ 2,815,474.00
Gordon, Arata, Mccollam, Duplantis & Eagan, LLP	\$ 0.00	\$ 4,356.75
Grant Parish Police Jury	\$ 0.00	\$ 424,360.00
Greater New Orleans Development Foundation	\$ 0.00	\$ 2,973,021.56
Greater Opelousas Economic Industrial Development	\$ 0.00	\$ 750,000.00
Gregory C. Rigamer & Assoc. Inc.	\$ 0.00	\$ 33,935.29
Gulf Coast Housing Partnership - MidCity, LLC	\$ 0.00	\$ 1,400,000.00
Gulf Coast Housing Partnership Inc.	\$ 0.00	\$ 500,000.00
Herman & Kittle Properties	\$ 0.00	\$ 4,000,000.00
Historic Restoration Inc., Properties	\$ 0.00	\$ 9,570,526.00
Iberia Parish	\$ 0.00	\$ 11,408,888.60
Allen Parish Police Jury	\$ 0.00	\$ 469,955.39
Iberville Parish	\$ 0.00	\$ 50,311,755.98
James A. Herod Apartments, Inc.	\$ 0.00	\$ 1,743,040.00
Jefferson Davis Parish Police Jury	\$ 0.00	\$ 334,500.00
Jefferson Parish	\$ 0.00	\$ 27,769,207.97
Jefferson Parish Economic Development Commission	\$ 0.00	\$ 370,983.08
LCTCS Facilities Corporation	\$ 0.00	\$ 8,815,265.73
LDG Mallard Crossing, LLC	\$ 0.00	\$ 4,350,000.00
LaSalle Parish Police Jury	\$ 0.00	\$ 151,916.50
Lafayette City Parish Consolidated Government	\$ 0.00	\$ 4,168,462.38
Lafourche Parish Government	\$ 0.00	\$ 34,809,583.62

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	54.79%	52.74%
Minimum Non Federal Match	\$0.00	\$0.00	\$454,782.02
Overall Benefit Amount	\$523,265,429.90	\$554,685,297.12	\$551,912,170.55
Limit on Public Services	\$163,981,885.65	\$53,885,054.78	\$53,885,054.78
Limit on Admin/Planning	\$218,642,514.20	\$84,872,753.09	\$82,356,091.90
Limit on Admin	\$54,660,628.55	\$54,499,614.88	\$51,982,953.69
Most Impacted and Distressed	\$0.00	\$1,900,000.00	\$0.00

Overall Progress Narrative:

July 1, 2025 - September 30, 2025

The State of Louisiana, Office of Community Development (OCD) is in the process of finalizing projects and programs to completion. Total grant expenditures over the quarter were \$221,176.04. Program managers continue to work with grantees to submit all outstanding completion reports and final documentation along with assisting in any reconciling of activities as needed.

Parish grantees continue to reconcile the activities expenditures and revenue along with ensuring all paperwork is on hand for any future reviews or audits. Among the approved parish projects representing more than \$562 million of allocated HUD funding, approximately 98.16% (or more than \$552 million) has been expended among 56 parish grantees. This includes more than 400 activities approved to allow the parishes to have direct administration to oversee their individual housing, infrastructure and economic development programs, according to federal guidelines.

As of the end of this quarter, all Gustav/Ike (G/I) activities have been completed, with the exception of the Administration activity for OCD, Disaster Recovery Unit (DRU), which is in the Under Way status for completion of all G/I administrative expenses.

For all activities in the QPR with no narrative, there were no expenditures in this quarter.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3080, Planning and Grant Administration	\$55,549.50	\$53,764,355.78	\$50,126,035.92
3081, Allocation to Parishes	\$165,626.54	\$562,526,122.00	\$552,162,441.95
3082, Affordable Rental Housing Program	\$0.00	\$123,423,201.90	\$123,023,680.52
3083, Agriculture	\$0.00	\$58,686,868.63	\$58,686,868.63
3084, Fishery Recovery and Fishery Infrastructure Program	\$0.00	\$33,355,555.85	\$33,355,555.85
3085, Coastal Communities Recovery Program	\$0.00	\$30,398,297.00	\$30,026,145.21
3086, Municipalities Infrastructure Program	\$0.00	\$35,696,337.80	\$35,075,605.02
3087, Economic Revitalization	\$0.00	\$66,101,443.23	\$63,613,291.19
3088, Pilot Comprehensive Resiliency Program	\$0.00	\$12,923,624.85	\$12,923,624.85
3089, Nonprofit Homeowner Rehab Program	\$0.00	\$0.00	\$0.00
3090, Interoperable Communications	\$0.00	\$17,074,657.14	\$17,074,657.14
3091, Recovery Public Services Program	\$0.00	\$19,845,472.07	\$19,845,472.07
3092, Economic Development and Growth Infrastructure	\$0.00	\$79,336,536.47	\$79,093,621.63
9998, Allocation Pending HUD Approval	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
S383-Ag, Program Income-Agriculture	\$0.00	\$31,486,979.14	\$0.00
S383-Parishes, Program Income-Allocation to Parishes	\$0.00	\$0.00	\$0.00
S383-Piggyback, Program Income-Piggyback	\$0.00	\$2,174,504.11	\$0.00

Activities





Grantee Activity Number: 36GIPL9101 - Planning - New Orleans

Activity Title: New Orleans - Planning - 36GIPL9101

Activity Type:

Planning

Project Number:

3080

Projected Start Date:

05/31/2010

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Planning and Grant Administration

Projected End Date:

10/13/2016

Completed Activity Actual End Date:

10/14/2016

Responsible Organization:

City of New Orleans - K/R

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$749,127.56
Total Budget	\$0.00	\$749,127.56
Total Obligated	\$0.00	\$749,127.56
Total Funds Drawdown	\$0.00	\$749,127.56
Program Funds Drawdown	\$0.00	\$749,127.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$749,127.56
City of New Orleans - K/R	\$0.00	\$749,127.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

These funds are to be used for:

1. Activities associated with refining zone base maps
2. Activities associated with soliciting community input on zoning ordinance drafts
3. Drafting and distribution of a final zoning ordinance document
4. Required amendments to the zoning ordinance document

Location Description:

New Orleans, LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	1498254/7500

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	175621	79523	467013	54.63
LMI%:				52.04

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 66GIAD1001 - State Level Admin
Activity Title: State Level Admin - 66GIAD1001

Activity Type:

Administration

Project Number:

3080

Projected Start Date:

03/18/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning and Grant Administration

Projected End Date:

12/31/2024

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$49,179,105.00
Total Budget	\$0.00	\$49,179,105.00
Total Obligated	\$0.00	\$49,179,105.00
Total Funds Drawdown	\$55,549.50	\$46,662,443.81
Program Funds Drawdown	\$55,549.50	\$46,662,443.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$902,439.07	\$46,662,443.81
Louisiana Recovery Authority	\$0.00	\$4,241,828.99
Office of Community Development (OCD), Disaster	\$902,439.07	\$42,420,614.82
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This includes technical assistance as well as general administrative costs.

Location Description:

Baton Rouge, Louisiana

Activity Progress Narrative:

10/6/25: Expenditures of \$55,549.50 for this quarter were for state administrative expenses of the GI grant: Denise Fox

10/6/25: Expenditures have been reconciled and an adjusting entry of \$846,889.57 is included in the line item, Total Funds Expended, for this quarter: Denise Fox



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 66GIPL9101 - OCD DRU/LRA Planning

Activity Title: OCD DRU/LRA Planning - 66GIPL9101

Activity Type:

Planning

Project Number:

3080

Projected Start Date:

03/18/2009

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Planning and Grant Administration

Projected End Date:

03/28/2011

Completed Activity Actual End Date:

03/28/2011

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$586,266.85
Total Budget	\$0.00	\$586,266.85
Total Obligated	\$0.00	\$586,266.85
Total Funds Drawdown	\$0.00	\$586,266.85
Program Funds Drawdown	\$0.00	\$586,266.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$586,266.85
Louisiana Recovery Authority	\$0.00	\$586,266.85
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

These funds are used for the costs of developing comprehensive and community development plans; functional plans such as land use, economic development, open space and recreation; energy use and conservation; floodplain and wetlands management; transportation, utilities and the like; other plans and studies; historic preservation studies, etc.

Location Description:

Baton Rouge, Louisiana

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	586454/58645

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1177322	713210	4332884	43.63
LMI%:				43.63

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3081 / Allocation to Parishes

Grantee Activity Number: 01PARA2301 - Iowa Water - Acadia
Activity Title: Acadia - Iowa Water - 01PARA2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

03/08/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/07/2015

Completed Activity Actual End Date:

10/07/2015

Responsible Organization:

Acadia Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$148,190.00
Total Budget	\$0.00	\$148,190.00
Total Obligated	\$0.00	\$148,190.00
Total Funds Drawdown	\$0.00	\$148,190.00
Program Funds Drawdown	\$0.00	\$148,190.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$148,190.00
Acadia Parish Police Jury	\$0.00	\$148,190.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project consists of the installation of a permanent generator at the Town's water treatment plant. This will allow the Town's water treatment plant, which provides potable water to the citizens of Iota only, to continuously function during prolonged power outages to serve the citizens of Iota.

Location Description:

Iota, La. - Acadia

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 01PARA2302 - Crowley Sewer 1 - Acadia
Activity Title: Acadia - Crowley Sewer 1 - 01PARA2302

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

03/08/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/07/2015

Completed Activity Actual End Date:

10/07/2015

Responsible Organization:

Acadia Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$118,631.97
Total Budget	\$0.00	\$118,631.97
Total Obligated	\$0.00	\$118,631.97
Total Funds Drawdown	\$0.00	\$118,631.97
Program Funds Drawdown	\$0.00	\$118,631.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$118,631.97
Acadia Parish Police Jury	\$0.00	\$118,631.97
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project consists of the installation of a permanent generator at the Village's main pump station. This will allow the Village's sewerage collection system to continuously function during prolonged power outages.

Location Description:

Estherwood, La. - Acadia

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1005	1428	9902	24.57

LMI%:	39.31
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01PARA2304 - Rayne Sewer - Acadia
Activity Title: Acadia - Rayne Sewer - 01PARA2304

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

04/25/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

01/13/2014

Completed Activity Actual End Date:

01/13/2014

Responsible Organization:

Acadia Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$416,859.00
Total Budget	\$0.00	\$416,859.00
Total Obligated	\$0.00	\$416,859.00
Total Funds Drawdown	\$0.00	\$416,859.00
Program Funds Drawdown	\$0.00	\$416,859.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$416,859.00
Acadia Parish Police Jury	\$0.00	\$416,859.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project consists of the reestablishment of the City of Rayne Wastewater Treatment Facility pond's eroded interior slopes along with the installation of an erosion protection system.

Location Description:

Rayne, La. - Acadia

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3190	1516	8330	56.49

LMI%:	54.92
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01PARA2305 - Crowley Sewer - Acadia
Activity Title: Acadia - Crowley Sewer - 01PARA2305

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

03/08/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/07/2015

Completed Activity Actual End Date:

10/07/2015

Responsible Organization:

Acadia Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$107,843.94
Total Budget	\$0.00	\$107,843.94
Total Obligated	\$0.00	\$107,843.94
Total Funds Drawdown	\$0.00	\$107,843.94
Program Funds Drawdown	\$0.00	\$107,843.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$107,843.94
Acadia Parish Police Jury	\$0.00	\$107,843.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project consists of the installation of a permanent generator at the City's Eighth Street Pump Station.

Location Description:

Crowley, La. - Acadia

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3542	1780	9532	55.83

LMI%:	52.06
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01PARA3201 - Iota City Hall - Acadia
Activity Title: Acadia - Iota City Hall - 01PARA3201

Activity Type: Rehabilitation/reconstruction of public facilities	Activity Status: Completed
Project Number: 3081	Project Title: Allocation to Parishes
Projected Start Date: 01/01/2011	Projected End Date: 09/28/2021
Benefit Type: Area Benefit (Survey)	Completed Activity Actual End Date: 09/28/2021
National Objective: Low/Mod	Responsible Organization: Acadia Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$123,837.10
Total Budget	\$0.00	\$123,837.10
Total Obligated	\$0.00	\$123,837.10
Total Funds Drawdown	\$0.00	\$123,837.10
Program Funds Drawdown	\$0.00	\$123,837.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$123,837.10
Acadia Parish Police Jury	\$0.00	\$123,837.10
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project shall serve to install a permanent generator at Village Hall.

Location Description:

Iota, La. - Acadia

Activity Progress Narrative:

7/14/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01PARA3202 - Morse Hall - Acadia
Activity Title: Acadia - Morse Hall - 01PARA3202

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

05/24/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

11/13/2017

Completed Activity Actual End Date:

11/13/2017

Responsible Organization:

Acadia Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$505,688.30
Total Budget	\$0.00	\$505,688.30
Total Obligated	\$0.00	\$505,688.30
Total Funds Drawdown	\$0.00	\$505,688.30
Program Funds Drawdown	\$0.00	\$505,688.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$505,688.30
Acadia Parish Police Jury	\$0.00	\$505,688.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to construct a new Village Hall in Morse, La.

Location Description:

Morse, La. - Acadia

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01PARA3203 - Church Point City Hall - Acadia

Activity Title: Acadia - Church Point City Hall - 01PARA3203

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

02/14/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/07/2015

Completed Activity Actual End Date:

10/07/2015

Responsible Organization:

Acadia Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$86,704.00
Total Budget	\$0.00	\$86,704.00
Total Obligated	\$0.00	\$86,704.00
Total Funds Drawdown	\$0.00	\$86,704.00
Program Funds Drawdown	\$0.00	\$86,704.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$86,704.00
Acadia Parish Police Jury	\$0.00	\$86,704.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project shall serve to install a permanent generator at Town Hall.

Location Description:

Church Point, La. - Acadia

Activity Progress Narrative:

7/22/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	243	441	2032	33.66

LMI%:	58.41
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01PARA3204 - Mermentau Hall - Acadia
Activity Title: Acadia - Mermentau Hall - 01PARA3204

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

03/08/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/07/2015

Completed Activity Actual End Date:

10/07/2015

Responsible Organization:

Acadia Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$78,492.00
Total Budget	\$0.00	\$78,492.00
Total Obligated	\$0.00	\$78,492.00
Total Funds Drawdown	\$0.00	\$78,492.00
Program Funds Drawdown	\$0.00	\$78,492.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$78,492.00
Acadia Parish Police Jury	\$0.00	\$78,492.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project shall serve to install a permanent generator at Town Hall.

Location Description:

Mermentau, La. - Acadia

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 01PARA3206-Church Pt Comm Ctr-Acadia
Activity Title: Acadia-Church Pt Comm Ctr-01PARA3206

Activity Type:

Planning

Project Number:

3081

Projected Start Date:

07/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/07/2015

Completed Activity Actual End Date:

10/07/2015

Responsible Organization:

Acadia Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$125,344.00
Total Budget	\$0.00	\$125,344.00
Total Obligated	\$0.00	\$125,344.00
Total Funds Drawdown	\$0.00	\$125,344.00
Program Funds Drawdown	\$0.00	\$125,344.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$125,344.00
Acadia Parish Police Jury	\$0.00	\$125,344.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project consists of the installation of a permanent diesel or natural gas powered generator which will be placed on a concrete slab and will be equipped with a 200 gallon fuel tank. The generator will also be equipped with an automatic transfer switch that will monitor power at the Community Center and will start the generator automatically should power be lost. Demolition or structural modifications will be required to facilitate the connection of the automatic transfer switch to the Church Point Community Center's existing control panel. The proposed improvements shall serve to prevent such an occurrence during future hurricanes. Topographic surveys will be required to accurately locate the existing structures, equipment, utilities, and site elevations to properly design the proposed project.

Location Description:

104 E. Darbonne Street, Church Point, LA 70525

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0
LMI%:				58.41

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 02PARA2301 - Reeves Sewer - Allen
Activity Title: Allen - Reeves Sewer - 02PARA2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

08/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/12/2014

Completed Activity Actual End Date:

05/12/2014

Responsible Organization:

Allen Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$54,450.00
Total Budget	\$0.00	\$54,450.00
Total Obligated	\$0.00	\$54,450.00
Total Funds Drawdown	\$0.00	\$54,450.00
Program Funds Drawdown	\$0.00	\$54,450.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$54,450.00
Allen Parish Police Jury	\$0.00	\$54,450.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Village of Reeves Generator for the Sewer Plant involves the removal of the current diesel powered generator and installing a 65 KW natural gas generator for the sewer plant.

Location Description:

Reeves, La. - Allen

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 02PARA2501-Reeves Generator-Allen

Activity Title: Allen-Reeves Generator-02PARA2501

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/02/2013

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/12/2015

Completed Activity Actual End Date:

08/12/2015

Responsible Organization:

Allen Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$58,954.00
Total Budget	\$0.00	\$58,954.00
Total Obligated	\$0.00	\$58,954.00
Total Funds Drawdown	\$0.00	\$58,954.00
Program Funds Drawdown	\$0.00	\$58,954.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$58,954.00
Allen Parish Police Jury	\$0.00	\$58,954.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Village of Reeves intends to use its Police Station as an emergency personnel housing and staging point in the case of an emergency. The Police Station currently contains amenities, such as an ice machine, water heater, and refrigerator/freezer that require emergency power. The Police Station will receive a 40 kW natural gas generator sized specifically to run all necessary appliances and ancillary loads to keep the emergency personnel comfortable and nourished so that they can effectively perform their jobs.

Location Description:

18284 Hwy.190, Reeves, LA, 70658

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 02PARA2502-Oakdale Comm and Emerg Power-Allen

Activity Title: Allen-Oakdale Comm and Emerg Power-02PARA2502

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/02/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/08/2015

Completed Activity Actual End Date:

10/08/2015

Responsible Organization:

Allen Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$254,497.00
Total Budget	\$0.00	\$254,497.00
Total Obligated	\$0.00	\$254,497.00
Total Funds Drawdown	\$0.00	\$254,497.00
Program Funds Drawdown	\$0.00	\$254,497.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$254,497.00
Allen Parish Police Jury	\$0.00	\$254,497.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Allen Parish Police Jury intends to install two generators in Oakdale, LA. The generators will be used to counteract the effects of widespread power outages caused during severe storm events. Both generators will be pad mounted standby generators, equipped with automatic transfer switches.

Location Description:

Oakdale, LA 71463

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1813	1044	5649	50.58

LMI%:	41.78
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 02PARA3401 - Caney Creek - Allen Activity Title: Allen - Caney Creek - 02PARA3401

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

01/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/13/2013

Completed Activity Actual End Date:

08/13/2013

Responsible Organization:

Allen Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$30,913.00
Total Budget	\$0.00	\$30,913.00
Total Obligated	\$0.00	\$30,913.00
Total Funds Drawdown	\$0.00	\$30,913.00
Program Funds Drawdown	\$0.00	\$30,913.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$30,913.00
Allen Parish Police Jury	\$0.00	\$30,913.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed drainage improvement project includes channel restoration and reshaping, and removal of trees, brush and fallen debris in the West Fork of Caney Creek for a distance of 7.8 miles. The project will restore the hydraulic capacity in the stream and reduce future flooding in the respective watersheds, including Oakdale. Trees will be removed by cutting and/or grinding in place and spreading the chips onsite as mulch. The objective of the project is to increase the capacity of the channel to alleviate future flooding in the southeastern portion of the City of Oakdale.

Location Description:

Caney Creek, Oakdale, LA 71463 - Allen Parish

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	8/8

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 03PARA2301-Parish Sewer-Ascension

Activity Title: Ascension-Parish Sewer-03PARA2301

Activity Type: Rehabilitation/reconstruction of public facilities	Activity Status: Completed
Project Number: 3081	Project Title: Allocation to Parishes
Projected Start Date: 12/30/2011	Projected End Date: 07/07/2025
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date: 07/07/2025
National Objective: Low/Mod	Responsible Organization: Ascension Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$5,999,843.56
Total Budget	\$0.00	\$5,999,843.56
Total Obligated	\$0.00	\$5,999,843.56
Total Funds Drawdown	\$165,626.54	\$5,999,843.56
Program Funds Drawdown	\$165,626.54	\$5,999,843.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$165,626.54	\$5,999,843.56
Ascension Parish Government	\$165,626.54	\$5,999,843.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the project is to connect of all of the outlying communities into one comprehensive regional sewer treatment facility.

Location Description:

Hillaryville, Darrow, Astroland, St Elmo - Ascension

Activity Progress Narrative:

7/16/2025: Updated performance measures, added end dates, marked as completed. GM
 10/6/2025: Funds were expended to complete the hookups from the households to the public sewer system.
 Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	450	239	1523	45.24

LMI%:	45.24
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03PARA2302-Donaldsonville Sewer-Ascension

Activity Title: Ascension-Donaldsonville Sewer-03PARA2302

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

02/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

08/05/2013

Responsible Organization:

Ascension Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$424,744.37
Total Budget	\$0.00	\$424,744.37
Total Obligated	\$0.00	\$424,744.37
Total Funds Drawdown	\$0.00	\$424,744.37
Program Funds Drawdown	\$0.00	\$424,744.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$424,744.37
Ascension Parish Government	\$0.00	\$424,744.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project involves dredging and removal of excess biosolids, in order to allow the treatment facility to increase its daily treatment volume and allow for increased and improved service to the citizens of Donaldsonville.

Location Description:

Donaldsonville, La. - Ascension

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	436	411	1560	54.29

LMI%:	65.24
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03PARA2303-Sorrento Sewer-Ascension
Activity Title: Ascension-Sorrento Sewer-03PARA2303

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

11/15/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

12/18/2013

Responsible Organization:

Ascension Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$345,207.92
Total Budget	\$0.00	\$345,207.92
Total Obligated	\$0.00	\$345,207.92
Total Funds Drawdown	\$0.00	\$345,207.92
Program Funds Drawdown	\$0.00	\$345,207.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$345,207.92
Ascension Parish Government	\$0.00	\$345,207.92
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project involves dredging and removal of excess biosolids, in order to allow the treatment facility to increase its daily treatment volume and allow for increased and improved service to the citizens of Sorrento.

Location Description:

Sorrento, La. - Ascension

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	93	78	253	67.59

LMI%:	79.53
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03PARA2501-Police Station-Ascension
Activity Title: Ascension-Police Station-03PARA2501

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/02/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

04/24/2013

Responsible Organization:

Ascension Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$999,727.40
Total Budget	\$0.00	\$999,727.40
Total Obligated	\$0.00	\$999,727.40
Total Funds Drawdown	\$0.00	\$999,727.40
Program Funds Drawdown	\$0.00	\$999,727.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$999,727.40
Ascension Parish Government	\$0.00	\$999,727.40
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project takes a piece of property already owned by the City that is currently not used and creates a new headquarters for the City Police Department with the appropriate type of facilities for a City of this size.

Location Description:

Gonzales, La. - Ascension

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	7870	0.00

LMI%:	36.46
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03PARA3202-LA Fairgrounds-Ascension Activity Title: Ascension-LA Fairgrounds-03PARA3202

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

11/23/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

09/10/2011

Completed Activity Actual End Date:

06/11/2013

Responsible Organization:

Ascension Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,033,834.40
Total Budget	\$0.00	\$1,033,834.40
Total Obligated	\$0.00	\$1,033,834.40
Total Funds Drawdown	\$0.00	\$1,033,834.40
Program Funds Drawdown	\$0.00	\$1,033,834.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,033,834.40
Ascension Parish Government	\$0.00	\$1,033,834.40
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project involves the purchase of a 13 Acre property known as the Louisiana state fairgrounds in Donaldsonville, which is currently owned by a nonprofit and utilized by the City of Donaldsonville for recreational activities that include baseball, soccer, flag football and a playground for younger children.

Location Description:

LA Hwy 3089/70, Thibaut Drive and Church Street - Donaldsonville - Ascension

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	897	663	3030	51.49

LMI%:	55.22
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03PARA3203-Lemann Center-Ascension
Activity Title: Ascension-Lemann Center-03PARA3203

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/25/2014

Completed Activity Actual End Date:

04/25/2014

Responsible Organization:

Ascension Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$26,985.57
Total Budget	\$0.00	\$26,985.57
Total Obligated	\$0.00	\$26,985.57
Total Funds Drawdown	\$0.00	\$26,985.57
Program Funds Drawdown	\$0.00	\$26,985.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$26,985.57
Ascension Parish Government	\$0.00	\$26,985.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to make improvements to the Lemann Center in Donaldsonville, La.

Location Description:

Donaldsonville, La. - Ascension

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3592	1021	7445	61.96

LMI%:	55.22
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03PARA3204-DPW Improvements-Ascension

Activity Title: Ascension-DPW Improvements-03PARA3204

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

01/03/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

03/04/2016

Completed Activity Actual End Date:

03/04/2016

Responsible Organization:

Ascension Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$542,596.47
Total Budget	\$0.00	\$542,596.47
Total Obligated	\$0.00	\$542,596.47
Total Funds Drawdown	\$0.00	\$542,596.47
Program Funds Drawdown	\$0.00	\$542,596.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$542,596.47
Ascension Parish Government	\$0.00	\$542,596.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project consists of construction of new Donaldsonville DPW offices and equipment storage on land which the city of Donaldsonville currently owns.

Location Description:

Donaldsonville, La. - Ascension

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3592	1021	7445	61.96

LMI%:	65.24
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03PARA3601 - Lamar-Dixon - Ascension
Activity Title: Ascension - Lamar-Dixon - 03PARA3601

Activity Type:
 Rental Assistance (waiver only)
Project Number:
 3081
Projected Start Date:
 07/01/2010
Benefit Type:
 Direct Benefit (Persons)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Allocation to Parishes
Projected End Date:
 09/20/2010
Completed Activity Actual End Date:
 09/20/2010
Responsible Organization:
 Ascension Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,690,700.00
Total Budget	\$0.00	\$4,690,700.00
Total Obligated	\$0.00	\$4,690,700.00
Total Funds Drawdown	\$0.00	\$4,690,700.00
Program Funds Drawdown	\$0.00	\$4,690,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,690,700.00
Ascension Parish Government	\$0.00	\$4,690,700.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Purchase of a 247.5 acre property with existing multi-use Expo center in Gonzales, LA. The purpose of the Lamar Dixon facility is to provide the community with a multi-use events facility - with in the past has been used primarily as an equestrian and 4-H activities as part of the LSU Extension Program. This is a privately owned facility, leased to the parish. Were the facility not owned and managed publicly by the parish, it would be a major loss both economically and culturally.

Location Description:

Gonzales, Ascension Parish, LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Parcels acquired	0		1/1	
# of Properties	0		1/1	
# of public facilities	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		26853/26853	
# of Singlefamily Units	0		0/26853	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	16536/16536	12319/12319	76627/76627	37.66

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA2101 - Bayou Drive - Assumption Activity Title: Assumption - Bayou Drive - 04PARA2101

Activity Type:

Construction/reconstruction of streets

Project Number:

3081

Projected Start Date:

01/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/26/2014

Completed Activity Actual End Date:

06/26/2014

Responsible Organization:

Assumption Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,086,434.67
Total Budget	\$0.00	\$1,086,074.22
Total Obligated	\$0.00	\$1,086,074.22
Total Funds Drawdown	\$0.00	\$1,086,074.22
Program Funds Drawdown	\$0.00	\$1,086,074.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,086,074.22
Assumption Parish	\$0.00	\$1,086,074.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 360.45
Match Funds	\$ 0.00	\$ 360.45
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Provide for road raising of Bayou Drive in Pierre Part, LA to improve road conditions and allow for faster return to homes for residents after a disaster

Location Description:

Pierre Part, Assumption Parish, LA

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	19489/19489

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	99	70	315	53.65
LMI%:				43.54

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA2301 - Waterworks - Assumption Activity Title: Assumption - Waterworks - 04PARA2301

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
3081

Projected Start Date:
04/01/2011

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Completed

Project Title:
Allocation to Parishes

Projected End Date:
06/26/2014

Completed Activity Actual End Date:
06/26/2014

Responsible Organization:
Assumption Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,012,241.00
Total Budget	\$0.00	\$2,012,241.00
Total Obligated	\$0.00	\$2,012,241.00
Total Funds Drawdown	\$0.00	\$2,012,241.00
Program Funds Drawdown	\$0.00	\$2,012,241.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,012,241.00
Assumption Parish	\$0.00	\$2,012,241.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Waterworks Improvement project, intended to increase water system storage capacity, has two phases: installation of additional million gallon tank, and installation of a new MGD filter systems including underdrains, media and controls as well as the removal and replacement of interior block, media and controls, and interior valves and piping.

Phase One is the purchase and installation of a second groundwater storage tank, to be located adjacent to the Waterworks plant with the capacity to hold an additional one million gallons for a total of 3 MGD; the current storage capacity is 2 MGD. The additional tank will give the parish an ample supply of water, capable of sustaining the entire populace and area industries in the event of any future weather events that affect the potability of water from Bayou Lafourche. These improvements will improve the health and welfare of the community while supporting community resiliency by assuring that clean water is always available.

Phase Two includes the installation of a new clarifier system on the old storage tank to increase its filtering water capacity to 7 MGD, as part of the influent system. Due to the age of the filter systems, some of its capacity to treat the influent efficiently has declined. Currently the system treats 5.5 to 6 million gallons per

day. The replacement of the filters will increase the capacity back to 7 million gallons per day as was the original design.

Location Description:

Assumption Parish, LA

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	2/2

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3665	1993	13445	42.08

LMI%:	38.3
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA2302-Parish Sewer-Assumption

Activity Title: Assumption-Parish Sewer

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/30/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/25/2022

Completed Activity Actual End Date:

08/25/2022

Responsible Organization:

Assumption Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$800,540.67
Total Budget	\$0.00	\$800,540.67
Total Obligated	\$0.00	\$800,540.67
Total Funds Drawdown	\$0.00	\$800,540.67
Program Funds Drawdown	\$0.00	\$800,540.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$800,540.67
Assumption Parish	\$0.00	\$800,540.67
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is for parish sewer improvements and the installation of generators.

Location Description:

Napoleonville, La. - Assumption

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	12/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 04PARA2305 - Peterville Sewer - Assumption

Activity Title: Assumption - Peterville Sewer - 04PARA2305

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

04/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/04/2017

Completed Activity Actual End Date:

04/04/2017

Responsible Organization:

Assumption Parish

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

To Date

\$0.00

\$1,074,137.41

Total Budget

\$0.00

\$1,074,137.41

Total Obligated

\$0.00

\$1,074,137.41

Total Funds Drawdown

\$0.00

\$1,074,137.41

Program Funds Drawdown

\$0.00

\$1,074,137.41

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,074,137.41

Assumption Parish

\$0.00

\$1,074,137.41

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

During Hurricane Gustav, Assumption Parish's community sewage systems were inoperable as a result of the downed power lines, and subsequent loss of electric service. As a result many community systems experienced an overflow of backed up sewage.

Additionally, the residents of the Peterville and Tyler Lane neighborhood are currently experiencing public health issues related to the improper treatment of wastewater. The Peterville area is in violation of State Public Health Codes as a result of raw sewage emptying into open ditches.

The inadequate disbursement and flow of individual septic systems has resulted in raw sewage flowing into residences and infiltrating local drainage outlets, exasperating an on-going public nuisance. The proposed project includes the emptying of all existing private septic tanks, backfilling and complete abandonment of individual septic systems as homes are tied into a community package plant. Improvements will include an installation of 3,800 linear feet of 8 inch gravity sewer lines, 12 pre-cast manholes, one lift station with pump, and one 30,000 GPD package extended aeration treatment plant. Houses will be connected to the proposed sewer main by 2,000 linear feet of 4 inch service laterals as required.



This project rehabed 48 residential structures.

Location Description:

Peterville, Assumption Parish, LA

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3386/3386
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA2306-Bertrand Sewer-Assumption Activity Title: Assumption-Bertrand Sewer-04PARA2306

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
3081

Projected Start Date:
07/01/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Allocation to Parishes

Projected End Date:
02/14/2017

Completed Activity Actual End Date:
02/14/2017

Responsible Organization:
Assumption Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,657,070.67
Total Budget	\$0.00	\$1,657,070.67
Total Obligated	\$0.00	\$1,657,070.67
Total Funds Drawdown	\$0.00	\$1,657,070.67
Program Funds Drawdown	\$0.00	\$1,657,070.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,657,070.67
Assumption Parish	\$0.00	\$1,657,070.67
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to make improvements to the sewer systems on Bertrand, Jacob, and Charles.

Location Description:

Plattenville, La.

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	12226/12226
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA2308-BelleRiver/Hwy1016 waterline-Assumption

Activity Title: Assumption-BelleRiver/Hwy1016 waterline-04PARA2308

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

12/31/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/10/2016

Completed Activity Actual End Date:

08/10/2016

Responsible Organization:

Assumption Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$775,550.95
Total Budget	\$0.00	\$775,550.95
Total Obligated	\$0.00	\$775,550.95
Total Funds Drawdown	\$0.00	\$775,550.95
Program Funds Drawdown	\$0.00	\$775,550.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$775,550.95
Assumption Parish	\$0.00	\$775,550.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The construction will include the installation of 11,000 linear feet of new 12 inch water lines, 2 valves, and 14 hydrants, and connections to existing water lines.

Location Description:

Highway 1016-B, Pierre Part, LA 70339

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	10700/10700

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
# of Persons	Low	Mod	Total	Low/Mod%
	180	151	827	40.02

LMI%:	14.44
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA2501-Detention Ctr-Assumption Activity Title: Assumption-Detention Ctr-04PARA2501

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

03/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/26/2014

Completed Activity Actual End Date:

06/26/2014

Responsible Organization:

Assumption Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,154,235.81
Total Budget	\$0.00	\$2,154,235.81
Total Obligated	\$0.00	\$2,154,235.81
Total Funds Drawdown	\$0.00	\$2,154,235.81
Program Funds Drawdown	\$0.00	\$2,154,235.81
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,154,235.81
Assumption Parish	\$0.00	\$2,154,235.81
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to construct a new detention center in Napoleonville, La. This project is an expansion of the existing parish detention center campus.

Location Description:

Napoleonville, La. - Assumption

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	200	98	564	52.84

LMI%:	34.33
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA3201 - Comm Ctr - Assumption
Activity Title: Assumption -- Comm Ctr - 04PARA3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

01/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/26/2014

Completed Activity Actual End Date:

06/26/2014

Responsible Organization:

Assumption Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$9,131,054.01
Total Budget	\$0.00	\$9,131,054.01
Total Obligated	\$0.00	\$9,131,054.01
Total Funds Drawdown	\$0.00	\$9,131,054.01
Program Funds Drawdown	\$0.00	\$9,131,054.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,131,054.01
Assumption Parish	\$0.00	\$9,131,054.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Construction of a 30,500 square foot facility that will serve as a focal point for the residents of both the village and parish. It will provide a venue for performances, touring groups, holiday festivals, farmer's markets and other community based events.

Location Description:

Napoleonville, Assumption Parish, LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	4502	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 04PARA3203-Admin Building-Assumption

Activity Title: Assumption-Admin Building-04PARA3203

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

04/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/26/2014

Completed Activity Actual End Date:

06/26/2014

Responsible Organization:

Assumption Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,459,059.82
Total Budget	\$0.00	\$2,459,059.82
Total Obligated	\$0.00	\$2,459,059.82
Total Funds Drawdown	\$0.00	\$2,459,059.82
Program Funds Drawdown	\$0.00	\$2,459,059.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,459,059.82
Assumption Parish	\$0.00	\$2,459,059.82
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Assumption Parish proposes the construction of a 10,560 square foot combined Assumption Parish and Village of Napoleonville complex to house parish and village governmental offices and Parish Police Jury chambers. The current facility will be demolished and replaced by the proposed new building.

Location Description:

Napoleonville, La. - Assumption

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3665	1993	13445	42.08

LMI%:	38.3
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA3204-Critical Infrastructure Gen-Assumption

Activity Title: Assumption-Critical Infrastructure Gen-04PARA3204

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

11/30/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

09/29/2015

Completed Activity Actual End Date:

09/29/2016

Responsible Organization:

Assumption Parish

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$543,234.50

Total Budget

\$0.00

\$543,234.50

Total Obligated

\$0.00

\$543,234.50

Total Funds Drawdown

\$0.00

\$543,234.50

Program Funds Drawdown

\$0.00

\$543,234.50

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$543,234.50

Assumption Parish

\$0.00

\$543,234.50

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Generators will be installed at the Parish School Board headquarters, and at 5 Fire Districts, to support emergency recovery and resiliency efforts.

The Critical Infrastructure generator project will not only improve the existing recovery efforts, but it will put the Parish in a much better position in advance of future major storms. The project will enhance and support the Parish's recovery, resiliency and revitalization goals by upgrading its public facilities, improving the health of the neighborhoods and the quality of life for its residents, and advancing economic development. These generators will support and enhance the critical needs of the Fire Departments and Assumption Parish School Board by expediting their emergency services operations and school board operations to resume operations immediately after major disaster events. As a result, the parish's economy can rebound quickly, without an interruption of productivity. Another added benefit is that parish resources will be used to address immediate impacts to specific areas without having to address the public safety and school board operations. The target area will become cleaner and healthier to current and future residents ensuring neighborhood stability.

Location Description:

4801 Hwy 308 (various locations) Napoleonville, LA 70390

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	6/6

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	6481	3312	23388	41.87

LMI%:	38.3
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04PARA3403-Napoleonville Drainage- Assumption

Activity Title: Assumption-Napoleonville Drainage-04PARA3403

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

03/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

03/26/2015

Completed Activity Actual End Date:

03/26/2015

Responsible Organization:

Assumption Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$380,282.70
Total Budget	\$0.00	\$380,282.70
Total Obligated	\$0.00	\$380,282.70
Total Funds Drawdown	\$0.00	\$380,282.70
Program Funds Drawdown	\$0.00	\$380,282.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$380,282.70
Assumption Parish	\$0.00	\$380,282.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the project is to improve the drainage system in Napoleonville, La.

Location Description:

Napoleonville, La. - Assumption

Activity Progress Narrative:

8/13/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	1789/1789

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	378	147	756	69.44
LMI%:				58.59

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 06PARA2901-First St. School-Beauregard
Activity Title: Beauregard-First St. School-06PARA2901

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/15/2015

Completed Activity Actual End Date:

12/15/2015

Responsible Organization:

Beauregard Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$196,618.00
Total Budget	\$0.00	\$196,618.00
Total Obligated	\$0.00	\$196,618.00
Total Funds Drawdown	\$0.00	\$196,618.00
Program Funds Drawdown	\$0.00	\$196,618.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$196,618.00
Beauregard Parish Police Jury	\$0.00	\$196,618.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Revitalization of the City of Deridder's historic First St. School will consist of work intended to restore the school's two south wings for use for college/adult education classes and other community related services.

Location Description:

Deridder, La. - Beauregard

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 10PARA2401-West Cal Cam Hosp Gen-Calcasieu

Activity Title: Calcasieu-West Cal Cam Hosp Gen-10PARA2401

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

07/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

07/17/2014

Completed Activity Actual End Date:

07/17/2014

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$965,000.00
Total Budget	\$0.00	\$965,000.00
Total Obligated	\$0.00	\$965,000.00
Total Funds Drawdown	\$0.00	\$965,000.00
Program Funds Drawdown	\$0.00	\$965,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$965,000.00
Calcasieu Parish Police Jury	\$0.00	\$965,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed generators will provide full electrical power, water, etc. to the hospital during power outages. The purchase and installation of these two (2) generators will enable the hospital to remain fully functional during future power outages.

Location Description:

701 Cypress Street Sulphur, LA 70663 - Calcasieu

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	21486	14892	98320	37.00

LMI%:	36.82
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 10PARA2601-Flood Alert System-Calcasieu

Activity Title: Calcasieu-Flood Alert System-10PARA2601

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

03/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/23/2015

Completed Activity Actual End Date:

12/23/2015

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$275,820.00
Total Budget	\$0.00	\$275,820.00
Total Obligated	\$0.00	\$275,820.00
Total Funds Drawdown	\$0.00	\$275,820.00
Program Funds Drawdown	\$0.00	\$275,820.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$275,820.00
Calcasieu Parish Police Jury	\$0.00	\$275,820.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the project is for the purchase of a flood alert system to be installed throughout the parish.

Location Description:

1015 Pithon Street, Lake Charles, LA 70602

Activity Progress Narrative:

8/8/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	50/50

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	44528	29366	109683	67.37

LMI%:	36.77
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 10PARA3207-Vinton Water Plant- Calcasieu

Activity Title: Calcasieu-Vinton Water Plant-10PARA3207

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

08/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/17/2011

Completed Activity Actual End Date:

08/17/2011

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,626.00
Total Budget	\$0.00	\$2,626.00
Total Obligated	\$0.00	\$2,626.00
Total Funds Drawdown	\$0.00	\$2,626.00
Program Funds Drawdown	\$0.00	\$2,626.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,626.00
Calcasieu Parish Police Jury	\$0.00	\$2,626.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to remove existing sheeting and replace with 26 gauge sheeting around the water pump shed, install insulation in the walls and ceiling, replace the door, install a steel canopy to cover water filters and construct a 120 mph wind rated building to be utilized as an equipment shed.

Location Description:

Vinton, La. - Calcasieu

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 10PARA3208-Vinton Public Facility-Calcasieu

Activity Title: Calcasieu-Vinton Public Facility-10PARA3208

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

10/31/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/23/2014

Completed Activity Actual End Date:

12/24/2014

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$246,322.00
Total Budget	\$0.00	\$246,322.00
Total Obligated	\$0.00	\$246,322.00
Total Funds Drawdown	\$0.00	\$246,322.00
Program Funds Drawdown	\$0.00	\$246,322.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$246,322.00
Calcasieu Parish Police Jury	\$0.00	\$246,322.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Public Works department also took temporary measures such as taping the windows, using plywood and plastic coverings to aide in prevention of damage to the facility during Hurricane Ike. The water plant received minor wind damage from the storm. However, because the damage was minor, the insurance deductible was not met and the necessary repairs were made by Town crews. Although the damage was minor, the Town realized that hardening the facility would provide better protection of the water plant during future storm events. If the plant is rendered inoperable due to a storm, the residents of Vinton would be without a source of potable water. The construction of a new equipment shed at the water plant will provide protection to the water pump. The new galvanized steel framed shed will accommodate eight trucks/tractors providing protection from the wind and rain produced by future storms.

Description of Construction Involved:

Construction involves the installation of 8 mil thick tinted, polyester window film that will resist winds and heat loads on the larger windows at the Town Hall and at the west front entry of the Police Station. The existing glass



will be removed; film adhered and then reinstalled in the existing aluminum frames. Improvements at the water plant will include an upgrade to the building with partial replacement of the existing wood frame, replacement of exterior metal siding with new prefinished metal siding, new gutters and downspouts, removal of exterior metal louvers, replacement of all windows and doors with aluminum storm resistant windows and galvanized hollow metal doors and frames, pour concrete topping over the existing concrete slab for leveling purposes, replacement of existing wood cabinets with plastic clad cabinets, provide cement board interior wall finish, and open exposed framing in attic to be partially replaced to facilitate structural requirements. The roofing will be removed and then reused.

Location Description:

1200 and 1201 Horridge Street, Vinton, LA 70668

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 12PARA1201 - FTHB - Cameron
Activity Title: Cameron - FTHB - 12PARA1201

Activity Type:
Homeownership Assistance to low- and moderate-income

Project Number:
3081

Projected Start Date:
03/19/2009

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Allocation to Parishes

Projected End Date:
05/18/2016

Completed Activity Actual End Date:
05/18/2016

Responsible Organization:
Cameron Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,111,455.37
Total Budget	\$0.00	\$1,111,455.37
Total Obligated	\$0.00	\$1,111,455.37
Total Funds Drawdown	\$0.00	\$1,111,455.37
Program Funds Drawdown	\$0.00	\$1,111,455.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,111,455.37
Cameron Parish Police Jury	\$0.00	\$1,111,455.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To provide first time homebuyer assistance within Cameron Parish.

Location Description:

Cameron Parish, LA

Activity Progress Narrative:

7/23/2025: Activity status was changed from Complete to Underway to update performance measures and end date due to reconciliation. After the update, activity was changed back to Complete. Denise Fox



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-34		13/13	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	-26		13/13	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	0	0/0	6/13	13/13	46.15
# Owner	0	-1	0	0/0	6/13	13/13	46.15

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 13PARA3402 - Sicily Island - Catahoula Activity Title: Catahoula - Sicily Island - 13PARA3402

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

07/30/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

07/09/2020

Completed Activity Actual End Date:

07/08/2020

Responsible Organization:

Catahoula Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$113,289.85
Total Budget	\$0.00	\$113,289.85
Total Obligated	\$0.00	\$113,289.85
Total Funds Drawdown	\$0.00	\$113,289.85
Program Funds Drawdown	\$0.00	\$113,289.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$113,289.85
Catahoula Parish Police Jury	\$0.00	\$113,289.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project consists of replacing inadequate drainage structures found within Hooter Bayou. The channel shall be reshaped, smoothed, and improved to provide adequate hydraulic capacity along approximately 20,000 LF of the Hooter Bayou segment and 4,000 LF of an unnamed drainage channel beginning in the South part of town near the Sicily Island School.

Location Description:

Sicily Island, La. - Catahoula

Activity Progress Narrative:

9/18/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	200	79	467	59.74

LMI%:	0
-------	---

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17PARA2105-Bridge Repair UN Group-EBR Activity Title: EBR-Bridge Repair UN Group-17PARA2105

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/28/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/28/2022

Completed Activity Actual End Date:

12/28/2022

Responsible Organization:

East Baton Rouge Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$6,082,885.14
Total Budget	\$0.00	\$6,082,885.14
Total Obligated	\$0.00	\$6,082,885.14
Total Funds Drawdown	\$0.00	\$6,082,885.14
Program Funds Drawdown	\$0.00	\$6,082,885.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,082,885.14
East Baton Rouge Parish	\$0.00	\$6,082,885.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Fifty-seven (57) bridges in East Baton Rouge Parish are currently rated four (out of 9) or below, a marginally poor to critical condition warranting major rehabilitation to replacement, or closure. Nineteen (19) of these fifty-seven are load rated to 15 tons or below for safety reasons and are not considered adequate for heavy trucks, traffic associated with heavy vehicles utilized by first responders (fire trucks, debris movers...), garbage trucks, or school buses. These bridges are mostly structurally supported by timber. Woodland Ridge at Jones Creek, Cayhanga Parkway at Jones Creek, Claycut Road at Ward Creek, Port Hudson-Pride Road at Little Sandy Creek and Mollylea at Jones Creek are some of the aforementioned bridges. These bridges are considered structurally inadequate to withstand the forces associated with surge waters and riverine flooding from storms such as hurricanes. The possibility of a failure occurring on one or more of these bridges during a future storm event such as a hurricane, would create an unnecessary and dangerous burden on those trying to evacuate or service the area. New bridges will be all concrete and surge resistant and structurally superior to what exist today with new approaches to handle any type of vehicle that may be subject to crossing during an evacuation or emergency situation.

It was also noticed bridges with a timber substructure pile configuration tended to "hang-up" more debris

increasing the likelihood of upstream flooding. These bridges have notable hydraulic grade jumps (increase in flood water surface elevation) at the upstream side caused by constrictions in the stream channel at the bridge locations. During intense rainfall events associated with hurricanes, upstream flooding is a real potential threat in these immediate watersheds. Hydraulic capacity of each of these bridges is considered to be inadequate. The bridges are not adequately sized to handle the large amounts of water associated with stream flooding and extreme rainfall. The accumulation of excess water at these undersized structures, immediately after Hurricane Gustav, caused water to back up resulting in significant flooding upstream and downstream of the bridges and along the roadside ditches. The installation of an adequately sized bridge would prevent this problem from occurring in the event of future floods or hurricanes.

For these structures, it will be necessary to conduct a complete topographic survey, create a comprehensive design study, and prepare plans and specifications to construct a new and functional bridge. These proposed bridge improvements will not only increase the load capacity and safety of each bridge but will also aid the parish in the economic recovery of Hurricane Gustav. Increasing the bridge spans will increase their hydraulic capacity and reduce the upstream impoundment of storm water by allowing it to flow more freely and recede at a much quicker rate during future events of storm and riverine flooding.

Location Description:

9647 Cuyhanga Parkway, Baton Rouge, LA 70815

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	5/5

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	2919	2938	19453	30.11

LMI%:	32.06
--------------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17PARA3201-St Vincent DePaul-EBR
Activity Title: EBR-St Vincent DePaul-17PARA3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

07/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

East Baton Rouge Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$534,134.37
Total Budget	\$0.00	\$534,134.37
Total Obligated	\$0.00	\$534,134.37
Total Funds Drawdown	\$0.00	\$534,134.37
Program Funds Drawdown	\$0.00	\$534,134.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$534,134.37
East Baton Rouge Parish	\$0.00	\$534,134.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is for the construction of a facility for emergency shelter during disaster times.

Location Description:

Baton Rouge, La. - East Baton Rouge
 Household Survey done with LMI Limited Clientele as the National Objective for all direct beneficiaries.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17PARA3203-O'Brien House-EBR
Activity Title: EBR-O'Brien House-17PARA3203

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

08/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/02/2016

Completed Activity Actual End Date:

Responsible Organization:

East Baton Rouge Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$461,532.01
Total Budget	\$0.00	\$461,532.01
Total Obligated	\$0.00	\$461,532.01
Total Funds Drawdown	\$0.00	\$461,532.01
Program Funds Drawdown	\$0.00	\$461,532.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$461,532.01
East Baton Rouge Parish	\$0.00	\$461,532.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project entails the renovation of an existing O'Brien House structure for the purpose of housing homeless individuals in need of shelter while receiving substance use disorder services.

Location Description:

Baton Rouge, La. - East Baton Rouge
 Household Survey done for National Objective as LMI Limited Client for all direct beneficiaries.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17PARA3204-Salvation Army-EBR Activity Title: EBR-Salvation Army-17PARA3204

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/07/2019

Completed Activity Actual End Date:

05/07/2019

Responsible Organization:

East Baton Rouge Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$511,087.01
Total Budget	\$0.00	\$511,087.01
Total Obligated	\$0.00	\$511,087.01
Total Funds Drawdown	\$0.00	\$511,087.01
Program Funds Drawdown	\$0.00	\$511,087.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$511,087.01
East Baton Rouge Parish	\$0.00	\$511,087.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to construct a new 50-bed facility for the homeless that will replace an existing 20-bed facility.

Location Description:

Baton Rouge, La. - East Baton Rouge

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	29863	0	29863	100.00

LMI%:	66.74
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17PARA7002 - ED L&G - EBR
Activity Title: EBR - ED L&G - 17PARA7002

Activity Type:

Capacity building for nonprofit or public entities

Project Number:

3081

Projected Start Date:

01/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

09/29/2023

Completed Activity Actual End Date:

09/29/2023

Responsible Organization:

East Baton Rouge Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$220,989.39
Total Budget	\$0.00	\$220,989.39
Total Obligated	\$0.00	\$220,989.39
Total Funds Drawdown	\$0.00	\$220,989.39
Program Funds Drawdown	\$0.00	\$220,989.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$220,989.39
East Baton Rouge Parish	\$0.00	\$220,989.39
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The East Baton Rouge Parish Small Business Recovery Loan Program is being created to provide disaster recovery and assistance to small businesses and to catalyze economic development in neighborhoods directly impacted by Hurricane Gustav. The assistance may be in the form of loans for working capital, capital improvements, and equipment financing, and the provision of pre-financing and post-financing technical assistance to applicants. The program is designed to provide assistance to small businesses that are currently located in or will open in an area suffering from the long-term effects of hurricane Gustav and will consider requests for financial assistance from business owners that were either directly impacted by Hurricane Gustav or that established businesses post-Hurricane Gustav in designated recovery districts. Included in priority loans would be business owners who believe their businesses can be reopened or expanded and have been unable to secure financing from conventional sources.

Location Description:

Across East Baton Rouge Parish, LA



Activity Progress Narrative:

7/24/2025: Updated Activity and QPR Performance measures and added end date. Denise Fox

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Non-business	0	124/50

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	89	124	71.77

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 17PARA9101 - Comp Plan - EBR
Activity Title: EBR - Comp Plan - 17PARA9101

Activity Type:

Planning

Project Number:

3081

Projected Start Date:

01/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

02/28/2019

Completed Activity Actual End Date:

08/06/2014

Responsible Organization:

East Baton Rouge Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,999,994.72
Total Budget	\$0.00	\$1,999,994.72
Total Obligated	\$0.00	\$1,999,994.72
Total Funds Drawdown	\$0.00	\$1,999,994.72
Program Funds Drawdown	\$0.00	\$1,999,994.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,999,994.72
East Baton Rouge Parish	\$0.00	\$1,999,994.72
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

For updating the Comprehensive Plan in the Parish of East Baton Rouge

Location Description:

East Baton Rouge Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	1999995/2000

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	109813	64652	398290	43.80
LMI%:				44

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 19PARA2101 - Road/Drain - E Feliciana
Activity Title: E Feliciana - Road/Drain - 19PARA2101

Activity Type:

Construction/reconstruction of streets

Project Number:

3081

Projected Start Date:

09/15/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

11/05/2014

Completed Activity Actual End Date:

11/05/2014

Responsible Organization:

East Feliciana Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,250,079.96
Total Budget	\$0.00	\$2,250,079.96
Total Obligated	\$0.00	\$2,250,079.96
Total Funds Drawdown	\$0.00	\$2,250,079.96
Program Funds Drawdown	\$0.00	\$2,250,079.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,250,079.96
East Feliciana Parish Police Jury	\$0.00	\$2,250,079.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The East Feliciana Parish Police Jury proposes to repair roads in five (5) targeted areas of the Parish, as well as to address a section of storm-damaged roadway in the incorporated Village of Wilson.

Location Description:

Clinton, La. - East Feliciana

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of Linear feet of Public	0	81840/81840
# of Linear miles of Public	0	0/0
# of Section 3 Labor Hours	0	1/1
# of Targeted Section 3 Labor	0	1/1
# of Total Labor Hours	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	2081	905	5359	55.72

LMI%:	56.65
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20PARA3202 - Generators LMI - Evangeline Activity Title: Evangeline - Generators LMI - 20PARA3202

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

04/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/07/2015

Completed Activity Actual End Date:

11/14/2014

Responsible Organization:

Evangeline Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$895,369.00
Total Budget	\$0.00	\$895,369.00
Total Obligated	\$0.00	\$895,369.00
Total Funds Drawdown	\$0.00	\$895,369.00
Program Funds Drawdown	\$0.00	\$895,369.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$895,369.00
Evangeline Parish Police Jury	\$0.00	\$895,369.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed low/moderate income generator project consists of the installation of natural gas powered generators at several locations throughout the parish.

- Location #1- Ville Platte- Water Well #11
- Location #2- Ville Platte Treatment Plant
- Location #3- Mamou Water Board Building
- Location #4- Mamou Lift Station
- Location #5- Mamou Multi-Purpose Center
- Location #6- Basile Treatment Plant
- Location #7- Basile Lift Station
- Location #8- Chatagnier Fire Station
- Location #9- Ville Platte
- Location #10- Evangeline parish Health Unit

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	10/9

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	12278	5216	33705	51.90

LMI%:	54.76
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20PARA3601-Crooked Creek-Evangeline Activity Title: Evangeline-Crooked Creek-20PARA3601

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

02/28/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

09/11/2014

Completed Activity Actual End Date:

09/11/2014

Responsible Organization:

Evangeline Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$202,963.00
Total Budget	\$0.00	\$202,963.00
Total Obligated	\$0.00	\$202,963.00
Total Funds Drawdown	\$0.00	\$202,963.00
Program Funds Drawdown	\$0.00	\$202,963.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$202,963.00
Evangeline Parish Police Jury	\$0.00	\$202,963.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project will consist of removal of the remaining two pier structures and constructing two piers at the Crooked Creek Recreational Park. The objective of the project is to construct new fishing piers at the Crooked Creek Recreational Park to allow tourist, fishermen, and parish residents to continue to enjoy recreational activities at this park.

Location Description:

Ville Platte, La. - Evangeline

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20PARA3602-Crooked Creek Pavillion-Evangeline

Activity Title: Evangeline-Crooked Creek Pavillion-20PARA3602

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

08/30/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/07/2015

Completed Activity Actual End Date:

05/22/2015

Responsible Organization:

Evangeline Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$293,555.00
Total Budget	\$0.00	\$293,555.00
Total Obligated	\$0.00	\$293,555.00
Total Funds Drawdown	\$0.00	\$293,555.00
Program Funds Drawdown	\$0.00	\$293,555.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$293,555.00
Evangeline Parish Police Jury	\$0.00	\$293,555.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Crooked Creek Pavilion project will include the construction of a building approximately 2,000 sq.ft. adjacent to the existing pavilion at the Crooked Creek Recreational Facility, as well as, make improvements to the existing pavilion to harden and stabilize the structure that was weakened by the excessive winds from Hurricane Gustav. The project will involve adding amenities such as handicap accessible restrooms and meeting area. The objective of the project is to improve the pavilion at the Crooked Creek Recreational Facility in order to be used year-round for regional group meetings and as a staging area during disasters.

Location Description:



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	12278	5216	33705	51.90

LMI%:	54.76
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 21PARA3203-Wisner Comm Center-Franklin

Activity Title: Franklin-Wisner Comm Center-21PARA3203

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

04/30/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

03/19/2015

Completed Activity Actual End Date:

03/19/2015

Responsible Organization:

Franklin Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$331,615.92
Total Budget	\$0.00	\$331,615.92
Total Obligated	\$0.00	\$331,615.92
Total Funds Drawdown	\$0.00	\$331,615.92
Program Funds Drawdown	\$0.00	\$331,615.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$331,615.92
Franklin Parish Police Jury	\$0.00	\$331,615.92
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project consists of expanding the soon to be built 3,500 sf. community center by 1,150 square feet to accommodate an economic and workforce component.

Location Description:

Winnsboro, La. - Franklin

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 23PARA2101-Acadiana Regional Airport-Iberia

Activity Title: Iberia-Acadiana Regional Airport-23PARA2101

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

10/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/01/2023

Completed Activity Actual End Date:

12/01/2023

Responsible Organization:

Iberia Parish

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$3,349,078.11

Total Budget

\$0.00

\$3,349,078.11

Total Obligated

\$0.00

\$3,349,078.11

Total Funds Drawdown

\$0.00

\$3,349,078.11

Program Funds Drawdown

\$0.00

\$3,349,078.11

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$3,349,078.11

Iberia Parish

\$0.00

\$3,349,078.11

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This proposed infrastructure improvement project consists of extending Louisiana Hwy 3212 from its existing course to its intersection with a newly completed interchange at US Highway 90 (Hwy 90). This project will include the acquisition of the necessary right-of-way and the construction of a five lane asphalt roadway with open ditch drainage.

Location Description:

Extension of LA Hwy 3212 to US Hwy 90 New Iberia, LA 70560 - Iberia

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	20026	10704	71651	42.89

LMI%:	37.36
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA1105 - House Rehab - Maringuion Activity Title: Maringuion - House Rehab - 24PARA1105

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3081

Projected Start Date:

06/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

11/23/2015

Completed Activity Actual End Date:

11/23/2015

Responsible Organization:

Iberville Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$295,507.00
Total Budget	\$0.00	\$295,507.00
Total Obligated	\$0.00	\$295,507.00
Total Funds Drawdown	\$0.00	\$295,507.00
Program Funds Drawdown	\$0.00	\$295,507.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$295,507.00
Iberville Parish	\$0.00	\$295,507.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Create housing program in Maringuion, Iberville Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. The assistance will have the objective to return individuals to decent, safe and sanitary conditions.

'Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/Ike programs.

Location Description:

Activity Progress Narrative:

7/24/2025: Performance measures and end date were updated due to reconciliation. Denise Fox

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF	0	73877/130921
# of Elevated Structures	0	0/0
# of Properties	-28	22/38
# of Substantially Rehabilitated	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	3	22/38
# of Singlefamily Units	3	22/38

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-61	-15	-76	31/31	7/7	38/38	100.00
# Owner	-61	-15	-76	31/31	7/7	38/38	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA1106 - House Rehab - Rosedale

Activity Title: Rosedale - House Rehab - 24PARA1106

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
3081

Projected Start Date:
06/01/2010

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Allocation to Parishes

Projected End Date:
08/05/2013

Completed Activity Actual End Date:
08/05/2013

Responsible Organization:
Iberville Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$12,474.00
Total Budget	\$0.00	\$12,474.00
Total Obligated	\$0.00	\$12,474.00
Total Funds Drawdown	\$0.00	\$12,474.00
Program Funds Drawdown	\$0.00	\$12,474.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,474.00
Iberville Parish	\$0.00	\$12,474.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Create housing program in Iberville, Iberville Parish, LA to assist low/mod residents with house assistance, varying from simple home repairs, homeowner rehabilitation, and possibly replacement housing. Teh assistance will have the objective to return individuals to decent, safe and sanitary conditions.

'Pending details on the specific applicants and uses of the program funds, OCD-DRU has estimated the percentage that will be spent on mitigation activities. OCD-DRU utilized data from Katrina and Rita and assumed that the ratio of mitigation activities to total costs would be similar. To date LA has expended over \$8.5 billion for the Road Home program; additionally \$850 million dedicated to mitigation activities (\$750 through HMGP and \$100M through CDBG) for a total of approximately \$9.4 billion. The dollars that have (or will) go towards mitigation activities include the aforementioned \$850 million plus \$879 million that have gone to Road Home elevations plus \$880 million that have gone towards relocating Road Home applicants (this does NOT include the cost of demolition and transference of those properties to local governments) for a total of \$2.6 billion. This amounts to a total of 28% of the total homeowner program costs that have or will go towards mitigation activities. To be conservative, OCD-DRU rounded to 25% for Gustav/Ike programs.

Location Description:



No APA necessary. Closeout activity.

Activity Progress Narrative:

7/24/2025: Performance measures and end date were updated due to reconciliation. Denise Fox

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF	0	3119/39276
# of Elevated Structures	0	0/0
# of Properties	0	1/15
# of Substantially Rehabilitated	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-1	0	-3	0/0	1/1	1/1	100.00
# Owner	-1	0	-1	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA1108 - Grosse Tete - Iberville
Activity Title: Iberville - Grosse Tete - 24PARA1108

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3081
Projected Start Date:
 01/01/2011
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Allocation to Parishes
Projected End Date:
 08/05/2013
Completed Activity Actual End Date:
 08/05/2013
Responsible Organization:
 Iberville Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$33,503.63
Total Budget	\$0.00	\$33,503.63
Total Obligated	\$0.00	\$33,503.63
Total Funds Drawdown	\$0.00	\$33,503.63
Program Funds Drawdown	\$0.00	\$33,503.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,503.63
Iberville Parish	\$0.00	\$33,503.63
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 Housign Rehabilitation program in Grosse Tete, Iberville Parish, LA

Location Description:
 No APA necessary. Closeout activity.

Activity Progress Narrative:
 7/24/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/3	
# of Singlefamily Units	0		3/3	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-3	-12	6/0	0/3	6/3	100.00
# Owner	0	-3	-3	6/0	0/3	6/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA2308 - White Castle - Iberville
Activity Title: Iberville - White Castle - 24PARA2308

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

05/05/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/11/2015

Completed Activity Actual End Date:

08/11/2015

Responsible Organization:

Iberville Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$158,622.04
Total Budget	\$0.00	\$158,622.04
Total Obligated	\$0.00	\$158,622.04
Total Funds Drawdown	\$0.00	\$158,622.04
Program Funds Drawdown	\$0.00	\$158,622.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$158,622.04
Iberville Parish	\$0.00	\$158,622.04
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Nature of this Project:

The purpose of this project is to provide standby emergency power for critical services in the Town of White Castle. The critical services covered here will be a Fire Station, Police Station, and a Community Center for the Town.

Description of Problem:

During time of inclement weather conditions, the Town of White Castle loses power throughout the Town. When this happens, the residents of the Town may require more services such as shelter and rescue as normal. This normally happens when hurricanes, tornadoes, or severe thunderstorms hit the area causing downed power lines and loss of power. Because the Town is limited in generator capacity, keeping critical services up during power outages allows for better resource management.

Location Description:

White Castle, Iberville Parish, LA



Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/3

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA2401 - Hospital - Iberville
Activity Title: Iberville - Hospital - 24PARA2401

Activity Type:

Capacity building for nonprofit or public entities

Project Number:

3081

Projected Start Date:

08/31/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/22/2015

Completed Activity Actual End Date:

06/22/2015

Responsible Organization:

Iberville Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$21,182,666.60
Total Budget	\$0.00	\$21,182,666.60
Total Obligated	\$0.00	\$21,182,666.60
Total Funds Drawdown	\$0.00	\$21,182,666.60
Program Funds Drawdown	\$0.00	\$21,182,666.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$21,182,666.60
Iberville Parish	\$0.00	\$21,182,666.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Development and construction of a new hospital for the residents of Iberville Parish and the surrounding areas. The Iberville Parish Government is undertaking this project in a phased approach (i.e. Early Stage Architectural Study, Hospital Planning Study, etc.) to ensure the best possible assessments and decisions are made regarding the future construction of the new hospital.

Location Description:

Iberville Parish, LA

Activity Progress Narrative:

8/12/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	7276	4475	27523	42.70
LMI%:				42.51

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA3202 - White Castle Dist - Iberville

Activity Title: Iberville - White Castle Dist - 24PARA3202

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

11/15/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/23/2015

Completed Activity Actual End Date:

12/23/2015

Responsible Organization:

Iberville Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,075,475.00
Total Budget	\$0.00	\$2,075,475.00
Total Obligated	\$0.00	\$2,075,475.00
Total Funds Drawdown	\$0.00	\$2,075,475.00
Program Funds Drawdown	\$0.00	\$2,075,475.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,075,475.00
Iberville Parish	\$0.00	\$2,075,475.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The scope of the project proposed at the existing White Castle Community Center will involve the addition of a new Porte-Cochère (covered vehicle drop-off) and vestibule. The exterior of the existing will also be refurbished. Exterior lighting will be replaced where necessary, and new lighting will be added as required. Existing doors and windows will be replaced as needed. Paving at the existing building will be replaced as part of the scope of this project. The flooring in the existing building will be replaced. Gymnasium seating will be replaced. Existing restrooms will be refurbished, and new restrooms with showers will be added. A new kitchen will be installed. A new mechanical system will be installed. Electrical and lighting systems will be replaced as needed. New electrical and lighting systems will be provided in areas requiring such service.

Location Description:

White Castle, Iberville Parish, LA

Activity Progress Narrative:



7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA3203 - Am Legion - Iberville

Activity Title: Iberville - Am Legion - 24PARA3203

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

01/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/23/2013

Completed Activity Actual End Date:

12/24/2013

Responsible Organization:

Iberville Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$405,300.74
Total Budget	\$0.00	\$405,300.74
Total Obligated	\$0.00	\$405,300.74
Total Funds Drawdown	\$0.00	\$405,300.74
Program Funds Drawdown	\$0.00	\$405,300.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$405,300.74
Iberville Parish	\$0.00	\$405,300.74
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to support the repairs, renovations and enhancements to the American Legion Post No. 167 facility located in Plaquemine, Louisiana. The critical services to be completed include roof replacement, conference room enhancements, pool house renovations and flooring repair.

Location Description:

25050 Hwy 1
Plaquemine, LA 70765 - Iberville

Activity Progress Narrative:

7/23/2025: Activity status was changed from Complete to Underway to update performance measures and end date due to reconciliation. After the update, activity was changed back to Complete: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3675	2833	16050	40.55

LMI%:	42.51
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA3405-White Castle-Iberville

Activity Title: Iberville-White Castle-24PARA3405

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

02/19/2014

Completed Activity Actual End Date:

02/19/2014

Responsible Organization:

Iberville Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$500,759.00
Total Budget	\$0.00	\$500,759.00
Total Obligated	\$0.00	\$500,759.00
Total Funds Drawdown	\$0.00	\$500,759.00
Program Funds Drawdown	\$0.00	\$500,759.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,759.00
Iberville Parish	\$0.00	\$500,759.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to improve the drainage systems in the Town of White Castle. The proposed improvements will greatly enhance flood reductions. It is designed to eliminate flow restrictions along and adjacent to the improvement area.

Location Description:

White Castle, La. - Iberville

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 24PARA3410-Maringouin Drainage Improv-Iberville

Activity Title: Iberville-Maringouin Drainage Improv-24PARA3410

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

12/13/2017

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/14/2020

Completed Activity Actual End Date:

Responsible Organization:

Iberville Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$583,797.70
Total Budget	\$0.00	\$583,797.70
Total Obligated	\$0.00	\$583,797.70
Total Funds Drawdown	\$0.00	\$583,797.70
Program Funds Drawdown	\$0.00	\$583,797.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$583,797.70
Iberville Parish	\$0.00	\$583,797.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This drainage lateral was one of many throughout the Parish that was flooded and severely eroded which hampers drainage conveyance producing large runoff as was experienced during Hurricanes Gustav and Ike. The drainage basin serves as a major drainage lateral for the Town. In its current condition, the canal has issues such as erosion, encroachment into adjacent properties, and it is inefficient for conveyance of flows from large rain events. The existing steep side slopes also prevent routine maintenance and mowing by Parish personnel. Herbicides currently used to control vegetation along the existing outfall has resulted in further erosion problems by killing vegetation that tends to aid in stabilizing the existing outfall side slopes. Because of the very steep eroded side slopes, the Parish has determined that the outfall would better accommodate hydraulic flows and result in the resolution of on-going severe erosion, if the outfall was constructed with a subsurface piping system of catch-basins, pipes, and backfill.

Location Description:



Winstock Lane and LA Hwy.77
 Maringouin , LA 70757
 Household Survey done for LMI National Objective.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24PARA9101 - Hosp Study - Iberville
Activity Title: Iberville - Hosp Study - 24PARA9101

Activity Type:

Planning

Project Number:

3081

Projected Start Date:

08/24/2010

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/14/2013

Completed Activity Actual End Date:

04/19/2011

Responsible Organization:

Iberville Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$140,790.00
Total Budget	\$0.00	\$140,790.00
Total Obligated	\$0.00	\$140,790.00
Total Funds Drawdown	\$0.00	\$140,790.00
Program Funds Drawdown	\$0.00	\$140,790.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$140,790.00
Iberville Parish	\$0.00	\$140,790.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

to complete a study for the need for a potential hospital in Iberville Parish

Location Description:

Iberville Parish, LA

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	8104	4855	29964	43.25

LMI%:	40.2
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 26PARA2302-Harahan Sewage-Jefferson Activity Title: Jefferson-Harahan Sewage-Jefferson

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

10/29/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

01/18/2019

Completed Activity Actual End Date:

01/18/2019

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$91,376.20
Total Budget	\$0.00	\$91,376.20
Total Obligated	\$0.00	\$91,376.20
Total Funds Drawdown	\$0.00	\$91,376.20
Program Funds Drawdown	\$0.00	\$91,376.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$91,376.20
Jefferson Parish	\$0.00	\$91,376.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to make improvements and repairs at the City of Harahan's Waste Water Treatment Plant.

Location Description:

Harahan, La. - Jefferson

Activity Progress Narrative:

9/30/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1005	1428	9648	25.22

LMI%:	25.22
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 26PARA2303-Eastbank Wastewater-Jefferson

Activity Title: Jefferson-Eastbank Wastewater-26PARA2303

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/17/2018

Completed Activity Actual End Date:

10/17/2018

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,886,346.44
Total Budget	\$0.00	\$2,886,346.44
Total Obligated	\$0.00	\$2,886,346.44
Total Funds Drawdown	\$0.00	\$2,886,346.44
Program Funds Drawdown	\$0.00	\$2,886,346.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,886,346.44
Jefferson Parish	\$0.00	\$2,886,346.44
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Jefferson Parish Council proposes to purchase and install a back-up power generation system at the East Bank Waste Water Treatment Plant in Jefferson, LA. The purchase and installation of the system will allow for the continued operation of the Plant in the event of a power outage such as that experienced during Hurricane Gustav.

Location Description:

Jefferson, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	45868	39327	256746	33.18

LMI%:	32.41
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 26PARA3411-Barataria St. Drainage-Jefferson

Activity Title: Jefferson-Barataria St. Drainage-26PARA3411

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

10/22/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/08/2014

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$385,696.42
Total Budget	\$0.00	\$385,696.42
Total Obligated	\$0.00	\$385,696.42
Total Funds Drawdown	\$0.00	\$385,696.42
Program Funds Drawdown	\$0.00	\$385,696.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$385,696.42
Jefferson Parish	\$0.00	\$385,696.42
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Barataria Drainage project will include the design and construction of drainage system improvements along Lepine, Maxie, E.J. Rutley, and Elmo Streets in Barataria, LA to minimize the potential for flooding.

Location Description:

Jean Lafitte, La. - Jefferson Household Survey used toward LMI National Objective.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	1860/1860

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 29PARA2101-Laurel Valley Rd-Lafourche
Activity Title: Lafourche-Laurel Valley Rd-29PARA2101

Activity Type:
Construction/reconstruction of streets
Project Number:
3081
Projected Start Date:
10/01/2012
Benefit Type:
Area Benefit (Census)
National Objective:
Urgent Need

Activity Status:
Completed
Project Title:
Allocation to Parishes
Projected End Date:
12/15/2016
Completed Activity Actual End Date:
12/16/2016
Responsible Organization:
Lafourche Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,589,550.00
Total Budget	\$0.00	\$3,589,550.00
Total Obligated	\$0.00	\$3,589,550.00
Total Funds Drawdown	\$0.00	\$3,589,550.00
Program Funds Drawdown	\$0.00	\$3,589,550.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,589,550.00
Lafourche Parish Government	\$0.00	\$3,589,550.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Base, surface and drainage improvements to Laurel Valley Road.

Location Description:

Laurel Valley Road in Lafourche Parish, Thibodaux, LA 70302

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	26928/26928

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	16937	12099	75065	38.68

LMI%:	41.26
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 29PARA3203 - LPG Complex - Lafourche
Activity Title: Lafourche - LPG Complex - 29PARA3203

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 3081
Projected Start Date:
 05/01/2011
Benefit Type:
 Area Benefit (Census)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Allocation to Parishes
Projected End Date:
 10/09/2014
Completed Activity Actual End Date:
 10/09/2014
Responsible Organization:
 Lafourche Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,025,166.95
Total Budget	\$0.00	\$3,025,166.95
Total Obligated	\$0.00	\$3,025,166.95
Total Funds Drawdown	\$0.00	\$3,025,166.95
Program Funds Drawdown	\$0.00	\$3,025,166.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,025,166.95
Lafourche Parish Government	\$0.00	\$3,025,166.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Lafourche Parish Government is requesting \$2,709,932.00 in Gustav/Ike CDBG funds to a cover a portion of the costs to renovate the Mathews Government Complex located at 4876 Highway 1, in the central area of the Parish in the community of Mathews, Louisiana.

Location Description:

Mathews, La. - Lafourche

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	14842	10375	65341	38.59

LMI%:	41.26
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 29PARA3205-Locport Comm and Rec Center-Lafourche

Activity Title: Lafourche-Lockport Comm and Rec Center-29PARA3205

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

11/29/2013

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

07/01/2023

Completed Activity Actual End Date:

Responsible Organization:

Lafourche Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,063,728.55
Total Budget	\$0.00	\$4,063,728.55
Total Obligated	\$0.00	\$4,063,728.55
Total Funds Drawdown	\$0.00	\$4,063,728.55
Program Funds Drawdown	\$0.00	\$4,063,728.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,063,728.55
Lafourche Parish Government	\$0.00	\$4,063,728.55
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The parish is proposing the construction of a new multi-purpose community and recreation center in the Town of Lockport, located in the southern portion of Lafourche Parish, Louisiana.

Location Description:

Town of Lockport - Lafourche
Household survey for beneficiaries that were part of a census group within a Block Group referred to as a Logical Record Number.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 29PARA3303-LA HWY 308-Lafourche
Activity Title: Lafourche-LA HWY 308-29PARA3303

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/14/2018

Completed Activity Actual End Date:

Responsible Organization:

Lafourche Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$710,244.99
Total Budget	\$0.00	\$710,244.99
Total Obligated	\$0.00	\$710,244.99
Total Funds Drawdown	\$0.00	\$710,244.99
Program Funds Drawdown	\$0.00	\$710,244.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$710,244.99
Lafourche Parish Government	\$0.00	\$710,244.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project will consist of the following: Installation of approximately ten (10) flap gated in the existing ten (10) drainage culverts. Elevation of approximately 2000 linear feet of roadway along Bayou Lafourche. Construction will consist of milling approximately two inches (2") from the existing roadway to create a roper surface to bind the new layer of asphalt; Priming of the milled roadway with necessary oil mixture; Laying of approximately eighteen inches (18") of new asphalt; Installation of approximately ten (10) flap gates in the existing drainage culverts to prohibit back flow of water into the Bayou.

Location Description:

Golden Meadow, La. - Lafourche
 Household Survey for beneficiaries that were part of a census group within a Block Group referred to as a Logical Record Number, LA0012158.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 32PARA2601 - Comm Tower - Livingston

Activity Title: Livingston - Comm Tower - 32PARA2601

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

3081

Projected Start Date:

01/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/14/2018

Completed Activity Actual End Date:

08/14/2018

Responsible Organization:

Livingston Parish Council

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,686,605.06
Total Budget	\$0.00	\$3,686,605.06
Total Obligated	\$0.00	\$3,686,605.06
Total Funds Drawdown	\$0.00	\$3,686,605.06
Program Funds Drawdown	\$0.00	\$3,686,605.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,686,605.06
Livingston Parish Council	\$0.00	\$3,686,605.06
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project/activity is to construct a communications tower for Livingston Parish that will include Parish operations, the sheriff, 12 fire parish operations, 7 municipal governments, 911 and room for the Governor's Office of Homeland Security. Lower tower space between 200 and 350 feet would be available to lease to private interests, such as cell phone companies. The proposed communications tower is expected to be at elevation of 800 feet to 1,000 feet depending on the design and specified area of coverage. It will be constructed on land already owned by the parish adjacent to the sheriff's training facility.

Location Description:

Livingston Parish, Louisiana

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	102	50	386	39.38
LMI%:				39.38

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 32PARA3201-Multi Building-Livingston
Activity Title: Livingston-Multi Building-32PARA3201

Activity Type:

Planning

Project Number:

3081

Projected Start Date:

06/30/2011

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

01/17/2019

Completed Activity Actual End Date:

01/17/2019

Responsible Organization:

Livingston Parish Council

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$11,081.47
Total Budget	\$0.00	\$11,081.47
Total Obligated	\$0.00	\$11,081.47
Total Funds Drawdown	\$0.00	\$11,081.47
Program Funds Drawdown	\$0.00	\$11,081.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,081.47
Livingston Parish Council	\$0.00	\$11,081.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To review the need for a multi-purpose building in Livingston Parish.

Location Description:

Livingston, La. - Livingston

Activity Progress Narrative:

8/8/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	21329	17972	91227	43.08

LMI%:	36.98
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 36PARA2101-Street Light Repair-Orleans

Activity Title: Orleans-Street Light Repair-36PARA2101

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

09/30/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

01/10/2013

Completed Activity Actual End Date:

01/10/2013

Responsible Organization:

Orleans Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,970,196.44
Total Budget	\$0.00	\$1,970,196.44
Total Obligated	\$0.00	\$1,970,196.44
Total Funds Drawdown	\$0.00	\$1,970,196.44
Program Funds Drawdown	\$0.00	\$1,970,196.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,970,196.44
Orleans Parish	\$0.00	\$1,970,196.44
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The City of New Orleans proposed to expend CDBG funding for street light repairs damaged by Hurricanes Gustav and Ike.

Location Description:

New Orleans, La. - Orleans

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	467013	0.00

LMI%:	54.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37PARA3401-Ouachita H1 Canal-Ouachita Activity Title: Ouachita-Ouachita H1 Canal-37PARA3401

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/30/2013

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

02/07/2014

Completed Activity Actual End Date:

02/07/2014

Responsible Organization:

Ouachita Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$256,311.69
Total Budget	\$0.00	\$256,311.69
Total Obligated	\$0.00	\$256,311.69
Total Funds Drawdown	\$0.00	\$256,311.69
Program Funds Drawdown	\$0.00	\$256,311.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$256,311.69
Ouachita Parish Police Jury	\$0.00	\$256,311.69
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The H-1 Canal project consists of improvements to an existing canal and its associated tributaries in an area in the northeast quadrant of the parish.

Location Description:

Monroe, La. - Ouachita

Household survey for beneficiaries that were part of a census group within a Block Group referred to as a Logical Record Number.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 37PARA3402-Ouachita T 1A Canal-Ouachita Activity Title: Ouachita-Ouachita T 1A Canal-37PARA3402

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

07/31/2013

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/12/2018

Completed Activity Actual End Date:

Responsible Organization:

Ouachita Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$585,968.91
Total Budget	\$0.00	\$585,968.91
Total Obligated	\$0.00	\$585,968.91
Total Funds Drawdown	\$0.00	\$585,968.91
Program Funds Drawdown	\$0.00	\$585,968.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$585,968.91
Ouachita Parish Police Jury	\$0.00	\$585,968.91
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The T-1A Canal project consists of improvements to an existing canal and its associated tributaries in an area in the southwest quadrant of the parish draining into Black Bayou.

Location Description:

West Monroe, La. - Ouachita

Household survey for beneficiaries that were part of a census group within a Block Group referred to as a Logical Record Number.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 37PARA3403-Ouachita J 1D Canal-Ouachita
Activity Title: Ouachita-Ouachita J 1D Canal-37PARA3403

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

08/31/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

02/28/2019

Completed Activity Actual End Date:

02/11/2015

Responsible Organization:

Ouachita Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$401,404.53
Total Budget	\$0.00	\$401,404.53
Total Obligated	\$0.00	\$401,404.53
Total Funds Drawdown	\$0.00	\$401,404.53
Program Funds Drawdown	\$0.00	\$401,404.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$401,404.53
Ouachita Parish Police Jury	\$0.00	\$401,404.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The J-1D Canal Project consists of improvements to existing canals including Pine Bayou and its associated tributaries in an area in the southeast quadrant of the parish.

Location Description:

Monroe, La. - Ouachita

Activity Progress Narrative:

7/25/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-2	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2284	1371	6030	60.61

LMI%:	66.27
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37PARA3404-C/Monroe Pumping Station-Ouachita

Activity Title: Ouachita-C/Monroe Pumping Station-37PARA3404

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

08/31/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/17/2019

Completed Activity Actual End Date:

12/17/2019

Responsible Organization:

Ouachita Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,546,197.00
Total Budget	\$0.00	\$1,546,197.00
Total Obligated	\$0.00	\$1,546,197.00
Total Funds Drawdown	\$0.00	\$1,546,197.00
Program Funds Drawdown	\$0.00	\$1,546,197.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,546,197.00
Ouachita Parish Police Jury	\$0.00	\$1,546,197.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project will assist the City of Monroe in Hurricane Recovery efforts by conducting various upgrades to the existing stormwater pumping stations to assist the city drainage during high volume rain events. These improvements will consist of installing new pumps and motors with control equipment, as well as the installation of SCADA equipment and systems for continuous monitoring along with modifications of existing SCADA server, repair of existing generators which are currently inoperable due to inundation by floodwaters, and the purchase and installation of three generators for backup power during periods of power failure.

Location Description:

Monroe, La. - Ouachita

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	7/7

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	26558	49272	53.90

LMI%:	47.56
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37PARA3406-T/ Sterlington Highland-Ouachita

Activity Title: ouachita-T/ Sterlington Highland-37PARA3406

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/11/2013

Completed Activity Actual End Date:

12/11/2013

Responsible Organization:

Ouachita Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$152,799.95
Total Budget	\$0.00	\$152,799.95
Total Obligated	\$0.00	\$152,799.95
Total Funds Drawdown	\$0.00	\$152,799.95
Program Funds Drawdown	\$0.00	\$152,799.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$152,799.95
Ouachita Parish Police Jury	\$0.00	\$152,799.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project which will consist of new ditching which will redirect rainfall runoff to existing ditches on Harvey Avenue. The abandonment of an existing drainage ditch running from the south side of Rogers Avenue at the corner of Taylor Avenue will make way for extensions of existing ditches on Harvey Avenue to Rogers Avenue to the LP&L Canal to the west, and prevent flooding during future storm events.

Location Description:

Sterlington, La. - Ouachita

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	288	283	1233	46.31

LMI%:	28.55
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37PARA3407-T/ Richwood MLK-Ouachita
Activity Title: Ouachita-T/ Richwood MLK-37PARA3407

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

02/28/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/01/2014

Completed Activity Actual End Date:

04/01/2014

Responsible Organization:

Ouachita Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$152,800.00
Total Budget	\$0.00	\$152,800.00
Total Obligated	\$0.00	\$152,800.00
Total Funds Drawdown	\$0.00	\$152,800.00
Program Funds Drawdown	\$0.00	\$152,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$152,800.00
Ouachita Parish Police Jury	\$0.00	\$152,800.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project will assist the Town of Richwood in Hurricane Recovery efforts by upgrading drainage facilities to prevent future flooding damage during high volume rain events. These improvements will consist of the removal of existing drainage culverts and driveways, excavation of drainage ditches to new design grades, installation of new drainage pipes and catch basins, replacement of disturbed paved driveways and roadways, and construction of new concrete walkways for pedestrians.

Location Description:

Richwood, La. - Ouachita

Activity Progress Narrative:

8/15/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-1	2/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	568	191	945	80.32

LMI%:	61.32
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39PARA2301 - New Roads Sewer - Pointe Coupee

Activity Title: Pointe Coupee - New Roads Sewer - 39PARA2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

07/10/2015

Completed Activity Actual End Date:

07/10/2015

Responsible Organization:

Pointe Coupee Parish Police Jury

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$1,129,209.42

Total Budget

\$0.00

\$1,129,209.42

Total Obligated

\$0.00

\$1,129,209.42

Total Funds Drawdown

\$0.00

\$1,129,209.42

Program Funds Drawdown

\$0.00

\$1,129,209.42

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,129,209.42

Pointe Coupee Parish Police Jury

\$0.00

\$1,129,209.42

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Purchase and installation of permanent natural gas driven backup pumps for sewer lift stations throughout the City of New Roads and completion of mechanical and electrical repairs to the City's oxidation pond. During Hurricane Gustav the Parish was without power for eleven (11) days.

Location Description:

New Roads, Pointe Coupee Parish, LA

Activity Progress Narrative:

7/25/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-2	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1387	444	2800	65.39

LMI%:	58.18
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39PARA2302 - Water Generators - Pointe Coupee

Activity Title: Pointe Coupee - Water Generators - 39PARA2302

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

07/15/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

01/14/2015

Completed Activity Actual End Date:

01/09/2015

Responsible Organization:

Pointe Coupee Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$652,183.90
Total Budget	\$0.00	\$652,183.90
Total Obligated	\$0.00	\$652,183.90
Total Funds Drawdown	\$0.00	\$652,183.90
Program Funds Drawdown	\$0.00	\$652,183.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$652,183.90
Pointe Coupee Parish Police Jury	\$0.00	\$652,183.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project will include the installation of a secondary electrical power source for two (2) well sites for Pointe Coupee Water Works District No. 1, two (2) well sites for Pointe Coupee Water Works District No. 2, two (2) well sites for the False River Water Corporation, two (2) wastewater pump stations for Pointe Coupee Sewer District No. 4, one (1) wastewater treatment plant and one (1) pump station for Pointe Coupee Sewer District No. 6 (Mandela) and one (1) wastewater treatment plant for Pointe Coupee Sewer District No. 3A (Delta Place).

Location Description:

Pointe Coupee Parish, LA

Activity Progress Narrative:

7/25/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-22	11/11

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	4559	2273	12605	54.20

LMI%:	54.51
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39PARA2303 - Morganza Sewer - Pointe Coupee

Activity Title: Point Coupee - Morganza Sewer - 39PARA2303

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

01/31/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/13/2014

Completed Activity Actual End Date:

05/13/2014

Responsible Organization:

Pointe Coupee Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$220,070.00
Total Budget	\$0.00	\$220,070.00
Total Obligated	\$0.00	\$220,070.00
Total Funds Drawdown	\$0.00	\$220,070.00
Program Funds Drawdown	\$0.00	\$220,070.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$220,070.00
Pointe Coupee Parish Police Jury	\$0.00	\$220,070.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project consists of repairs to the North side structure and East side structure of the Village's Sewer Oxidation Pond Levee. Construction will include reshaping the water side slope; installation of geotextile fabric; installation of riprap on the geotextile fabric to serve as protection to the levee; reshape or refill the backside slope and seed; and installation of a perimeter fence.

Location Description:

Morganza, La. - Pointe Coupee

Activity Progress Narrative:

7/25/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-2	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	234	138	652	57.06

LMI%:	57.6
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39PARA2501 - Comm Equip - Pointe Coupee

Activity Title: Pointe Coupee - Comm Equip - 39PARA2501

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

05/15/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/14/2015

Completed Activity Actual End Date:

12/08/2015

Responsible Organization:

Pointe Coupee Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,043,516.61
Total Budget	\$0.00	\$2,043,516.61
Total Obligated	\$0.00	\$2,043,516.61
Total Funds Drawdown	\$0.00	\$2,043,516.61
Program Funds Drawdown	\$0.00	\$2,043,516.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,043,516.61
Pointe Coupee Parish Police Jury	\$0.00	\$2,043,516.61
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To construct and upgrade the parish-wide communication system. The current 800MHz system will provide for the addition of two repeaters, one in the north, in Innis, Louisiana and one in Livonia, Louisiana. The repeaters would be placed in the suitable locations and mounted on one preexisting tower and one newly constructed tower. The addition of these two repeaters will provide the coverage and redundancy needed to ensure effective operations of vital infrastructure.

The project will provide the parish with upgraded consoles at the Pointe Coupee Parish Sheriff's office (PCPSO) allowing them to also operate on the 700MHz system installed by the Louisiana State Police. The improvements will also include upgrades to current software and hardware allowing the PCPSO to provide dispatch capabilities on both the 700 MHz and 800 MHz systems. The two frequencies and multiple tower repeaters will provide the Parish with increase capabilities to maintain radio communications during a catastrophic event.

Location Description:

Across Pointe Coupee Parish, LA



Activity Progress Narrative:

7/25/2025: Performance measures and end date were updated due to reconciliation. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-2	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	330	250	1336	43.41

LMI%:	52.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39PARA2701 - School Bd - Pointe Coupee Activity Title: Pointe Coupee - School Bd - 30PARA2701

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

07/15/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/01/2014

Completed Activity Actual End Date:

04/01/2014

Responsible Organization:

Pointe Coupee Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,293,447.94
Total Budget	\$0.00	\$1,293,447.94
Total Obligated	\$0.00	\$1,293,447.94
Total Funds Drawdown	\$0.00	\$1,293,447.94
Program Funds Drawdown	\$0.00	\$1,293,447.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,293,447.94
Pointe Coupee Parish Police Jury	\$0.00	\$1,293,447.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project will provide new natural gas generators at five (5) schools and two (2) support facilities to provide power to functionally use (including air conditioning) the gymnasium, cafeteria, and kitchen. With the installation of these essential generators, the School Board will maintain adequate cold food storage at each location, maintain power at all support facilities allowing the School Board to aid in the recovery following an emergency event, and all the school system to resume operations almost immediately after a storm events.

Location Description:

Across Pointe Coupee Parish, LA

Activity Progress Narrative:

7/25/2025: Performance measures and end date were updated due to reconciliation. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-12	9/7

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	6508	3150	17719	54.51

LMI%:	54.51
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39PARA2702 - School Bd - Pointe Coupee
Activity Title: Pointe Coupee - School Bd - 39PARA2702

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

10/31/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

07/25/2014

Completed Activity Actual End Date:

07/25/2014

Responsible Organization:

Pointe Coupee Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$784,942.92
Total Budget	\$0.00	\$784,942.92
Total Obligated	\$0.00	\$784,942.92
Total Funds Drawdown	\$0.00	\$784,942.92
Program Funds Drawdown	\$0.00	\$784,942.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$784,942.92
Pointe Coupee Parish Police Jury	\$0.00	\$784,942.92
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Hardening of School Board facilities. Hurricane Gustav caused damage to schools and other buildings throughout the Parish. The hardening of these facilities will provide protection to the buildings during future storm events.

Location Description:

Pointe Coupee Parish, LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	7906	3942	22424	52.84

LMI%:	52.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39PARA3201 - Fac Gen - Pointe Coupee Activity Title: Pointe Coupee - Fac Gen - 39PARA3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

11/15/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/03/2014

Completed Activity Actual End Date:

05/23/2014

Responsible Organization:

Pointe Coupee Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$256,491.00
Total Budget	\$0.00	\$256,491.00
Total Obligated	\$0.00	\$256,491.00
Total Funds Drawdown	\$0.00	\$256,491.00
Program Funds Drawdown	\$0.00	\$256,491.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$256,491.00
Pointe Coupee Parish Police Jury	\$0.00	\$256,491.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project will include the installation of a secondary electrical power source for the William H. Scott Memorial Civic Center located in the City of New Roads and the Innis Community Health Center located in Innis. These facilities play a vital part in Pointe Coupee Parish during emergencies and natural disasters such as occurred with Hurricanes Gustav and Ike in September 2008.

Location Description:

New Roads and Innis, Pointe Coupee Parish, LA

Activity Progress Narrative:

7/25/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-4	2/2

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2524	1066	6301	56.98

LMI%:	54.51
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39PARA3202 - Fordoche Comm Ctr - Pointe Coupee

Activity Title: Pointe Coupee - Fordoche Comm Ctr - 39PARA3202

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

11/02/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/21/2014

Completed Activity Actual End Date:

05/21/2014

Responsible Organization:

Pointe Coupee Parish Police Jury

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

To Date

\$0.00

\$561,789.09

Total Budget

\$0.00

\$561,789.09

Total Obligated

\$0.00

\$561,789.09

Total Funds Drawdown

\$0.00

\$561,789.09

Program Funds Drawdown

\$0.00

\$561,789.09

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$561,789.09

Pointe Coupee Parish Police Jury

\$0.00

\$561,789.09

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Expansion of the Fordoche Community Center. It is the intent of the Village to expand the existing community center from 2,000 s.f. to 5,500 s.f. The expansion will include the installation of shower facilities, additional gathering/meeting space, audio and visual equipment and installation of an auxiliary power generator and switch gears.

Location Description:

Fordoche, Pointe Coupee Parish, LA

Activity Progress Narrative:

7/25/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-2	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	240	183	960	44.06

LMI%:	38.45
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39PARA3203-Livonia Civic Center-Pointe Coupee

Activity Title: Pointe Coupee-Livonia Civic Center-39PARA3203

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

04/30/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/01/2014

Completed Activity Actual End Date:

04/01/2014

Responsible Organization:

Pointe Coupee Parish Police Jury

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$198,478.00

Total Budget

\$0.00

\$198,478.00

Total Obligated

\$0.00

\$198,478.00

Total Funds Drawdown

\$0.00

\$198,478.00

Program Funds Drawdown

\$0.00

\$198,478.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$198,478.00

Pointe Coupee Parish Police Jury

\$0.00

\$198,478.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The purpose of this project is for improvements to the Livonia Civic Center property. The improvements include the construction of an approximately 1,500 s.f. concession and restroom facility. The improvements will also include a covered pavilion.

Location Description:

Livonia, La. - Pointe Coupee

Activity Progress Narrative:

7/25/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-1	2/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	330	250	1336	43.41

LMI%:	37.06
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39PARA3401 - Parish-wide Drainage - Pointe Coupee

Activity Title: Pointe Coupee - Parish-wide Drainage - 39PARA3401

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

08/31/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

03/11/2024

Completed Activity Actual End Date:

03/11/2024

Responsible Organization:

Pointe Coupee Parish Police Jury

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$6,496,468.85

Total Budget

\$0.00

\$6,496,468.85

Total Obligated

\$0.00

\$6,496,468.85

Total Funds Drawdown

\$0.00

\$6,496,468.85

Program Funds Drawdown

\$0.00

\$6,496,468.85

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$6,496,468.85

Pointe Coupee Parish Police Jury

\$0.00

\$6,496,468.85

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The 15 identified and prioritized projects are as follows:

1. Fisher Bayou
2. Johnson Canal Pumping Station
3. Delta Place Drainage
4. Stumpy Bayou
5. 7970 & 8854 Island Road
6. Lighthouse Canal Bulkhead
7. Pecan Acres Subdivision
8. Richey and St. Paul Streets
9. Frisco Ridge Subdivision
10. Portage Canal Slides and Drop pipes
11. Louisiana Highway 411 Drainage
12. Louisiana Highway 78 Drainage
13. Evelina Street at Railroad



- 14. Canezaro Road Relief
- 15. Waterloo Subdivision (Cook's Landing)

Location Description:

Multiple Locations in Pointe Coupee Parish

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public	0	243212/24752

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	6307	3455	19019	51.33

LMI%:	51.33
--------------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39PARA9101 - Drain Plan - Pointe Coupee
Activity Title: Pointe Coupee - Drain Plan - 39PARA9101

Activity Type:

Planning

Project Number:

3081

Projected Start Date:

06/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/01/2014

Completed Activity Actual End Date:

04/01/2014

Responsible Organization:

Pointe Coupee Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$310,987.00
Total Budget	\$0.00	\$310,987.00
Total Obligated	\$0.00	\$310,987.00
Total Funds Drawdown	\$0.00	\$310,987.00
Program Funds Drawdown	\$0.00	\$310,987.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$310,987.00
Pointe Coupee Parish Police Jury	\$0.00	\$310,987.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To create a master drainage plan for the parish of Pointe Coupee.

Location Description:

Point Coupee Parish, LA

Activity Progress Narrative:

7/25/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	-621974	310987/31098

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	7906	3942	22424	52.84
LMI%:				46.72

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40PARA3301-North Bank-Rapides

Activity Title: Rapides-North Bank-40PARA3301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

10/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

07/27/2023

Completed Activity Actual End Date:

07/27/2023

Responsible Organization:

Rapides Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,959,424.99
Total Budget	\$0.00	\$2,959,424.99
Total Obligated	\$0.00	\$2,959,424.99
Total Funds Drawdown	\$0.00	\$2,959,424.99
Program Funds Drawdown	\$0.00	\$2,959,424.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,959,424.99
Rapides Parish Police Jury	\$0.00	\$2,959,424.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to construct a Landside Sand Seepage Berm on the 19th Levee District on the North Bank of the Red River.

Location Description:

Rapides Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	873	835	6212	27.50

LMI%:	27.5
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40PARA3302-Levee N Bank-Rapides

Activity Title: Rapides-Levee N Bank-40PARA3302

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

03/14/2016

Completed Activity Actual End Date:

03/14/2016

Responsible Organization:

Rapides Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$827,521.50
Total Budget	\$0.00	\$827,521.50
Total Obligated	\$0.00	\$827,521.50
Total Funds Drawdown	\$0.00	\$827,521.50
Program Funds Drawdown	\$0.00	\$827,521.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$827,521.50
Rapides Parish Police Jury	\$0.00	\$827,521.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Rainfall events following Hurricane Gustav created excessive rainfall which resulted in sand boils and sinkholes in the North Bank Levee. This rainfall and damages caused decertification of levees.

Location Description:

Rapides Parish, LA

Activity Progress Narrative:

7/28/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-2	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	6119	4230	27605	37.49

LMI%:	37.49
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 42PARA2101-Road Paving-Richland

Activity Title: Richland-Road Paving-42PARA2101

Activity Type:

Construction/reconstruction of streets

Project Number:

3081

Projected Start Date:

12/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/10/2014

Completed Activity Actual End Date:

10/10/2014

Responsible Organization:

Richland Parish Police Jury

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	\$0.00	\$596,746.76
Total Budget	\$0.00	\$596,746.76
Total Obligated	\$0.00	\$596,746.76
Total Funds Drawdown	\$0.00	\$596,746.76
Program Funds Drawdown	\$0.00	\$596,746.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$596,746.76
Richland Parish Police Jury	\$0.00	\$596,746.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Meadowlark Street, Savre Lake Road
 Rehabilitate the existing streets by patching the failed base areas and overlaying the existing surfacing with new asphaltic concrete surfacing. In addition, aggregate surface material should be placed along shoulders of the overlaid roads to provide a safe transition area to natural ground.

Illinois Street Acef Street. Rosa Street. Quail Street
 Rehabilitate the existing streets by reconstruction of the base and surface layer. In addition, aggregate surface material should be placed along shoulders of the reconstructed roads to provide a safe transition area to natural ground.

The construction of the above improvements will eliminate the potential hazards for traffic utilizing the streets under consideration, thereby effectively reducing the Owner's liability for these areas.

Location Description:

806 Rosa Street, Rayville, LA 71269



Activity Progress Narrative:

7/28/2025: Performance measures and end date were updated due to reconciliation. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-11814	5907/5907

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	1270	3592	7895	61.58

LMI%:	48.58
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 43PARA2601-Emergency Response Vehicles-Sabine

Activity Title: Sabine-Emergency Response Vehicles-43PARA2601

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

01/31/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

08/23/2013

Responsible Organization:

Sabine Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$142,500.00
Total Budget	\$0.00	\$142,500.00
Total Obligated	\$0.00	\$142,500.00
Total Funds Drawdown	\$0.00	\$142,500.00
Program Funds Drawdown	\$0.00	\$142,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$142,500.00
Sabine Parish Police Jury	\$0.00	\$142,500.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed units will have parish-wide impact waste on cooperative endeavor agreements between Sabine Parish Police Jury and the three fire districts in the parish whereby the equipment will be titled, insured, equipped, controlled, and maintained by the three fire districts, in order to provide immediate and more efficient responses when needed. The vehicles will accommodate the transportation of tools and equipment necessary for emergency response and will be available for use by any of the three fire districts either singularly or in combination. The vehicles will be available to assist the municipalities contained within the boundaries of Sabine Parish as needed. The vehicles will represent a tremendous asset that will be available to all the residents of Sabine Parish. Based on the nature of the project, there will be no income generated from the project or its use.

Location Description:

Sabine Parish, Louisiana



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/3

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	3293	2792	16376	37.16

LMI%:	37.16
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 44PARA9101-Master Land Use and Zoning- St. Bernard

Activity Title: St. Bernard-Master Land Use and Zoning-44PARA9101

Activity Type:

Planning

Project Number:

3081

Projected Start Date:

09/30/2012

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

11/05/2014

Completed Activity Actual End Date:

11/05/2014

Responsible Organization:

St. Bernard Parish Government

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$250,548.00
Total Budget	\$0.00	\$250,548.00
Total Obligated	\$0.00	\$250,548.00
Total Funds Drawdown	\$0.00	\$250,548.00
Program Funds Drawdown	\$0.00	\$250,548.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$250,548.00
St. Bernard Parish Government	\$0.00	\$250,548.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

St. Bernard Parish Government has revised their Long Term Recovery Plan to include the completion of a Comprehensive Master Land Use and Zoning Plan for the entirety of St. Bernard Parish. The Plan will address land use with the direct goal of successfully re-developing the Parish with an emphasis on economic development and supports sustainability.

The Comprehensive Master Land Use and Zoning Plan will contain a Fair Housing component that will not only guide housing development but will also assist and guide government and the community as to fair housing opportunities throughout St. Bernard Parish. The Comprehensive Master Land Use and Zoning Plan will also embrace floodplain and wetlands management in St. Bernard Parish, as well. The Comprehensive Master Land Use and Zoning Plan will serve as a policy framework for a wide variety of decisions concerning land use, infrastructure, commercial/industrial, institutional development and fair housing opportunities, design, capital outlay priorities, environmental issues, and growing commerce.

The Comprehensive Land Use Plan will incorporate strategies to implement the land use patterns promoted



through the recovery planning process and depicted in the work developed by Duany-Plater-Zyberg (DPZ) and Waggoner and Ball Architects. These plans have created Post-Katrina land use issues for the Parish. Combining these visionary elements into modern comprehensive plans and zoning regulations conforming to the promotion of fair housing is crucial step.

Location Description:

8201 W. Judge Perez Drive, Chalmette, LA 70043

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	14577	12650	66442	40.98
LMI%:				40.98

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 45PARA3201 - Comm Ctr - St. Charles
Activity Title: St. Charles - Comm Ctr - 45PARA3201

Activity Type:
 Construction of buildings for the general conduct of
Project Number:
 3081
Projected Start Date:
 03/19/2009
Benefit Type:
 Area Benefit (Survey)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Allocation to Parishes
Projected End Date:
 09/12/2014
Completed Activity Actual End Date:
 09/12/2014
Responsible Organization:
 St. Charles Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,785,220.00
Total Budget	\$0.00	\$4,785,220.00
Total Obligated	\$0.00	\$4,785,220.00
Total Funds Drawdown	\$0.00	\$4,785,220.00
Program Funds Drawdown	\$0.00	\$4,785,220.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,785,220.00
St. Charles Parish	\$0.00	\$4,785,220.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Parish is proposing the construction of a new multi purpose community center on Sugarland Parkway in Luling, LA. Following Hurricane Gustav, the need for a centralized location for the provision of public services, particularly those targeted to LMI, became much more apparant. In an attempt to address these needs, St. Charles Parish intends for the construction of a facility on the westbank to accommodate the location of much needed service providers. In conjunction with 45DRLG7001 - performance measures reported in 45DRLG7001.

Location Description:

St. Charles Parish, LA

Activity Progress Narrative:

7/28/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	-2	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey

	Low	Mod	Total	Low/Mod%
# of Persons	4380	7988	15366	80.49

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 46PARA3201-Multi-purpose Comm. Ctr-St. Helena

Activity Title: St. Helena-Multi-purpose Comm. Ctr.-46PARA3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

05/13/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

09/10/2015

Completed Activity Actual End Date:

09/10/2015

Responsible Organization:

St. Helena Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$800,000.00
Total Budget	\$0.00	\$800,000.00
Total Obligated	\$0.00	\$800,000.00
Total Funds Drawdown	\$0.00	\$800,000.00
Program Funds Drawdown	\$0.00	\$800,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$800,000.00
St. Helena Parish Police Jury	\$0.00	\$800,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to construct a multi-purpose building that could be used to house large meetings, provide and stock storm material to be given out to the public, and to host educational and public awareness sessions.

Location Description:

Amite, La. - St. Helena

Activity Progress Narrative:

7/28/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-2	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	4064	1812	9667	60.78

LMI%:	57.2
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 46PARA3401-Drainage/Flood Imprv/Bridges-St. Helena

Activity Title: St. Helena-Drainage/Flood Imprv/Bridges-46PARA3401

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/25/2016

Completed Activity Actual End Date:

04/25/2016

Responsible Organization:

St. Helena Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,693,949.55
Total Budget	\$0.00	\$1,693,949.55
Total Obligated	\$0.00	\$1,693,949.55
Total Funds Drawdown	\$0.00	\$1,693,949.55
Program Funds Drawdown	\$0.00	\$1,693,949.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,693,949.55
St. Helena Parish Police Jury	\$0.00	\$1,693,949.55
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project consists of making improvements to 8 bridges in the area.

Location Description:

Various location throughout St. Helena Parish:Hornsby Road Bridge, Sibley Road Bridge, Willie Redden Road Bridge, David Allen RoadBridge, and Carrier Road Bridge

Activity Progress Narrative:

7/28/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	-10	5/5

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	5729	670	10525	60.80
LMI%:				60.88

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 47PARA2301-Waterline-St. James
Activity Title: St. James-Waterline-47PARA2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

05/30/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/28/2019

Completed Activity Actual End Date:

08/28/2019

Responsible Organization:

St. James Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,640,565.29
Total Budget	\$0.00	\$3,640,565.29
Total Obligated	\$0.00	\$3,640,565.29
Total Funds Drawdown	\$0.00	\$3,640,565.29
Program Funds Drawdown	\$0.00	\$3,640,565.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,640,565.29
St. James Parish	\$0.00	\$3,640,565.29
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to install a waterline under the Mississippi River connection.

Location Description:

St. James Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2344	1336	8423	43.69

LMI%:	43.69
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 47PARA2302-Lutcher Sewerage-St. James
Activity Title: St. James-Lutcher Sewerage-47PARA2302

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

05/31/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/19/2016

Completed Activity Actual End Date:

12/19/2016

Responsible Organization:

St. James Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$403,456.93
Total Budget	\$0.00	\$403,456.93
Total Obligated	\$0.00	\$403,456.93
Total Funds Drawdown	\$0.00	\$403,456.93
Program Funds Drawdown	\$0.00	\$403,456.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$403,456.93
St. James Parish	\$0.00	\$403,456.93
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

∟The purpose of this project is to make improvements to Lutcher Sewerage Pond.

Location Description:

Lutcher, La. - St. James

Activity Progress Narrative:

7/22/2025: Performance measures and end date updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	4/4

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1130	587	3675	46.72

LMI%:	35.28
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 47PARA2303-Waterline/Hydrant Replacement-St. James

Activity Title: St. James-Waterline/Hydrant Replacement-47PARA2303

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

3081

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/18/2018

Completed Activity Actual End Date:

04/18/2018

Responsible Organization:

St. James Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$683,153.45
Total Budget	\$0.00	\$683,153.45
Total Obligated	\$0.00	\$683,153.45
Total Funds Drawdown	\$0.00	\$683,153.45
Program Funds Drawdown	\$0.00	\$683,153.45
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$683,153.45
St. James Parish	\$0.00	\$683,153.45
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to replace waterlines and hydrants in St. James Parish.

Location Description:

St. James Parish

Activity Progress Narrative:

7/28/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	8810	8813/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	6047	3205	20952	44.16

LMI%:	44.16
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 47PARA2304-Gramercy Wastewater-St. James

Activity Title: St. James-Gramercy Wastewater-47PARA2304

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/08/2016

Completed Activity Actual End Date:

06/08/2016

Responsible Organization:

St. James Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$148,338.00
Total Budget	\$0.00	\$148,338.00
Total Obligated	\$0.00	\$148,338.00
Total Funds Drawdown	\$0.00	\$148,338.00
Program Funds Drawdown	\$0.00	\$148,338.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$148,338.00
St. James Parish	\$0.00	\$148,338.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project proposes the purchase and installation of an emergency generator at the sewerage treatment plant.

Location Description:

Gramercy, La. - St. James

Activity Progress Narrative:

7/28/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-2	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	1701	523	3068	72.49

LMI%:	40.73
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 47PARA3201-Lutcher Town Hall-St. James
Activity Title: St. James-Lutcher Town Hall-47PARA3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

07/14/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

01/12/2016

Completed Activity Actual End Date:

01/12/2016

Responsible Organization:

St. James Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$350,531.60
Total Budget	\$0.00	\$350,531.60
Total Obligated	\$0.00	\$350,531.60
Total Funds Drawdown	\$0.00	\$350,531.60
Program Funds Drawdown	\$0.00	\$350,531.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$350,531.60
St. James Parish	\$0.00	\$350,531.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the project is to make improvements to Lutcher Town Hall.

Location Description:

Lutcher, La. - St. James

Activity Progress Narrative:

7/22/2025: Performance measures and end date updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-1	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	629	246	1095	79.91

LMI%:	56.98
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 47PARA3402-Gramercy Drainage-St. James

Activity Title: St. James-Gramercy Drainage-47PARA3402

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

05/30/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/19/2018

Completed Activity Actual End Date:

12/19/2018

Responsible Organization:

St. James Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$837,794.59
Total Budget	\$0.00	\$837,794.59
Total Obligated	\$0.00	\$837,794.59
Total Funds Drawdown	\$0.00	\$837,794.59
Program Funds Drawdown	\$0.00	\$837,794.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$837,794.59
St. James Parish	\$0.00	\$837,794.59
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Officials from Gramercy identified three phases of work in order to prevent flooding of homes within the town. Phase One will consist of opening, diverting, and improving segments of each canal as needed to improve the overall drainage capabilities of these canals. Phase Two would require installing the proper sized culverts on David Canal to eliminate restrictions of flows at the existing undersized culverts. Phase Three will involve the installation of flood gates at the outfall of one or more of these canals to prevent back flooding.

Location Description:

Gramercy, La. - St. James

Activity Progress Narrative:

7/22/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	873	523	3068	45.50

LMI%:	45.5
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 48PARA3203-Parish Generators (UN)-St. John

Activity Title: St. John - Parish Generators (UN) - 48PARA3203

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/01/2018

Completed Activity Actual End Date:

04/05/2018

Responsible Organization:

St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$991,164.94
Total Budget	\$0.00	\$991,164.94
Total Obligated	\$0.00	\$991,164.94
Total Funds Drawdown	\$0.00	\$991,164.94
Program Funds Drawdown	\$0.00	\$991,164.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$991,164.94
St. John the Baptist Parish	\$0.00	\$991,164.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Eleven permanent generators will be installed throughout the Parish.

Location Description:

St. John the Baptist , LA 70068

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/3
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	4818	4472	27452	33.84

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 48PARA9101 - Land Plan - St. John
Activity Title: St. John - Land Plan - 48PARA9101

Activity Type:

Planning

Project Number:

3081

Projected Start Date:

06/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

07/19/2016

Completed Activity Actual End Date:

06/23/2016

Responsible Organization:

St. John the Baptist Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$399,384.90
Total Budget	\$0.00	\$399,384.90
Total Obligated	\$0.00	\$399,384.90
Total Funds Drawdown	\$0.00	\$399,384.90
Program Funds Drawdown	\$0.00	\$399,384.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$399,384.90
St. John the Baptist Parish	\$0.00	\$399,384.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To further enhance the parish's land use plan to prepare for future disasters.

Location Description:

St. John the Baptist Parish, LA

Activity Progress Narrative:

7/22/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	-399552	399552/39955
# of Plans or Planning Products	-2	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	16517	6638	45924	50.42

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49PARA2101-Park Ave. Bridge-St. Landry
Activity Title: St. Landry-Park Ave. Bridge-49PARA2101

Activity Type:

Construction/reconstruction of streets

Project Number:

3081

Projected Start Date:

10/31/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/11/2015

Completed Activity Actual End Date:

06/11/2015

Responsible Organization:

St. Landry Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$969,290.49
Total Budget	\$0.00	\$969,290.49
Total Obligated	\$0.00	\$969,290.49
Total Funds Drawdown	\$0.00	\$969,290.49
Program Funds Drawdown	\$0.00	\$969,290.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$969,290.49
St. Landry Parish	\$0.00	\$969,290.49
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project includes the replacement of the Park Avenue Bridge with a new thirty-two (32') foot wide bridge and completing the remaining channel lining under and adjacent to the bridge. The specific work will include the removal of the existing bridge and wood piles and construct a new pre-cast concrete bridge with pre-cast concrete piles at the same location.

Location Description:

Opelousas, La. - St. Landry

Activity Progress Narrative:

7/29/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-580	290/290

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	11293	3167	21519	67.20
LMI%:				61.67

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49PARA2302-Arnaudville Sewer-St. Landry Activity Title: St. Landry-Arnaudville Sewer-49PARA2302

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/30/2013

Completed Activity Actual End Date:

07/09/2013

Responsible Organization:

St. Landry Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$230,035.00
Total Budget	\$0.00	\$230,035.00
Total Obligated	\$0.00	\$230,035.00
Total Funds Drawdown	\$0.00	\$230,035.00
Program Funds Drawdown	\$0.00	\$230,035.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$230,035.00
St. Landry Parish	\$0.00	\$230,035.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose this project is to permanently install generators with automatic transfer switches at four (4) of its existing sanitary sewer pump stations. The purpose of the generators is to provide power to operate the pump station in situations when electric power from the local electric supplier is out, such as in the case of storms like Hurricane Gustav.

Location Description:

Arnaudville, La.

Activity Progress Narrative:

7/29/2025: Performance measures and end date were updated due to reconciliation. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	1	4/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 49PARA2501-Sheriff's Office Equip-St. Landry

Activity Title: St. Landry-Sheriff's Office Equip-49PARA2501

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

09/28/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/30/2013

Completed Activity Actual End Date:

07/05/2013

Responsible Organization:

St. Landry Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$340,000.00
Total Budget	\$0.00	\$340,000.00
Total Obligated	\$0.00	\$340,000.00
Total Funds Drawdown	\$0.00	\$340,000.00
Program Funds Drawdown	\$0.00	\$340,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$340,000.00
St. Landry Parish	\$0.00	\$340,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to purchase emergency search and rescue equipment to enhance rescue efforts and minimize property damage during and following natural disasters such as Hurricane Gustav.

Location Description:

Opelousas, La. - St. Landry

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	12207	7492	40114	49.11

LMI%:	44.92
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49PARA3203-Opel Muni Plaza Adm Bldg Gen-St. Landry
Activity Title: St. Landry-Opel Muni Plaza Adm Bldg Gen-49PARA3203

Activity Type: Rehabilitation/reconstruction of public facilities	Activity Status: Completed
Project Number: 3081	Project Title: Allocation to Parishes
Projected Start Date: 09/30/2013	Projected End Date: 12/31/2019
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date: 01/07/2015
National Objective: Low/Mod	Responsible Organization: St. Landry Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$177,439.46
Total Budget	\$0.00	\$177,439.46
Total Obligated	\$0.00	\$177,439.46
Total Funds Drawdown	\$0.00	\$177,439.46
Program Funds Drawdown	\$0.00	\$177,439.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$177,439.46
St. Landry Parish	\$0.00	\$177,439.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

During Hurricanes Gustav and Ike Disasters, the operations and capabilities of the Mayor, City Clerk, City Administrative Staff, Police, Fire and Utility Departments were severely hampered due to the lack of adequate alternate power as a result of extended electrical power outages experienced in Opelousas. The City's major operations are housed in the Municipal Plaza Building to provide coordination of emergency services and other disaster related assistance to the local community. These efforts include assisting citizens, distribution of bottled water and supplies and other governmental activities to those in need. Without an adequate source of power at the City's Municipal Plaza Building during periods of power outages, the City will be unable to provide these services in an efficient manner.

To mitigate the problems experienced with the power outages in Opelousas, the installation of a standby generator capable of providing power to the Municipal Plaza Building is proposed. The generator will be sized (one 250 KW diesel generator) to be capable of providing the necessary power to operate the Municipal Plaza and the



generator will be installed at the rear of the Municipal Plaza Building on the west side, adjacent to the existing electrical services. The necessary wiring from the generator to the existing services will be installed below ground in the conduit in accordance with current codes and regulations. There are two electrical service entrances to the building (from the power company) and thus two (2) automatic transfer switches will also be provided (which is more economical than redoing the services to the building) which will automatically start the generator and provide backup power to the building in the case of the loss of power from the utility company.

Location Description:

105 N. Main Street Opelousas, LA 70570

Activity Progress Narrative:

8/8/2025: Performance measures and end date updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	4295	2889	15552	46.19

LMI%:	58.12
--------------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49PARA3401-Parish Drainage-St. Landry

Activity Title: St. Landry-Parish Drainage-49PARA3401

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
3081

Projected Start Date:
07/31/2013

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Allocation to Parishes

Projected End Date:
09/17/2018

Completed Activity Actual End Date:
09/17/2018

Responsible Organization:
St. Landry Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,715,499.99
Total Budget	\$0.00	\$4,715,499.99
Total Obligated	\$0.00	\$4,715,499.99
Total Funds Drawdown	\$0.00	\$4,715,499.99
Program Funds Drawdown	\$0.00	\$4,715,499.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,715,499.99
St. Landry Parish	\$0.00	\$4,715,499.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project consist of various types of work to address the failure of the drainage systems throughout portions of the unincorporated areas and in several incorporated areas of St. Landry Parish.

Location Description:

Various Locations St. Landry Parish,LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	69436/36582
# of public facilities	0	0/0
# of Section 3 Labor Hours	0	1/1
# of Targeted Section 3 Labor	0	1/1
# of Total Labor Hours	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	32429	14702	86175	54.69

LMI%:	54.56
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49PARA3404-Leonville Drainage-St. Landry
Activity Title: St. Landry-Leonville Drainage-49PARA3404

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

03/01/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

01/21/2014

Responsible Organization:

St. Landry Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$184,106.03
Total Budget	\$0.00	\$184,106.03
Total Obligated	\$0.00	\$184,106.03
Total Funds Drawdown	\$0.00	\$184,106.03
Program Funds Drawdown	\$0.00	\$184,106.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$184,106.03
St. Landry Parish	\$0.00	\$184,106.03
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to improve the drainage system in Leonville. To mitigate the drainage problem in this area the capacity of the subject drainage system will be increased by replacing cross drains at the two lateral crossings on Deranger Lane as well as replacing a 500 foot segment of subsurface storm drain piping and increasing the size of the drain lateral between these cross drains.

Location Description:

Leonville, La. - St. Landry

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 49PARA3405-T/Grand Coteau Drainage-St. Landry

Activity Title: St. Landry-T/Grand Coteau Drainage-49PARA3405

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

10/01/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/06/2014

Completed Activity Actual End Date:

08/06/2014

Responsible Organization:

St. Landry Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$134,426.79
Total Budget	\$0.00	\$134,426.79
Total Obligated	\$0.00	\$134,426.79
Total Funds Drawdown	\$0.00	\$134,426.79
Program Funds Drawdown	\$0.00	\$134,426.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$134,426.79
St. Landry Parish	\$0.00	\$134,426.79
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the project is to mitigate the drainage problem along Jack Fox Road that was evident for Hurricane Gustav, the capacity of the drainage system will be increased by replacing existing culverts and cross drains that are improperly sized, not to the correct grades, and in some cases collapsed along Jack Fox Road from its intersection with Gardiner Street to the corporate limits of the Town.

Location Description:

Jack Fox Road, Grand Coteau, LA - St. Landry

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49PARA3407-T/Port Barre Drainage Improv- St. Landry

Activity Title: St. Landry-Port Barre Drainage Improv-49PARA3407

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

12/31/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

11/19/2014

Completed Activity Actual End Date:

10/01/2013

Responsible Organization:

St. Landry Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$150,000.00
Total Budget	\$0.00	\$150,000.00
Total Obligated	\$0.00	\$150,000.00
Total Funds Drawdown	\$0.00	\$150,000.00
Program Funds Drawdown	\$0.00	\$150,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$150,000.00
St. Landry Parish	\$0.00	\$150,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To mitigate these drainage problems that were evident for Hurricane Gustav, the capacity of the drainage system will be increased. Of the total to be replaced, nineteen (19) are currently undersized and will be replaced with larger pipes. Many of these also have other defects such as separated or broken joints or were installed at an improper grade. The remaining twelve (12) culverts are being replaced in order to eliminate a noted defect that prevents the pipe from functioning properly, eight (8) of which are damaged (partially or completely collapsed) or have separated joints and the remaining were installed at an improper grade. A total of 1,142 feet of 24" and smaller culverts/cross drains will be replaced with new properly sized culverts at the proper grade. Adjacent roadway ditches will be excavated to the proper grade by the Town as necessary.



Location Description:

Port Barre, La. - St. Landry

Activity Progress Narrative:

8/14/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-6252	1242/2498

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	848	444	2308	55.98

LMI%:	47.88
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 51PARA2101-MLK/East-St. Mary
Activity Title: St. Mary-MLK/East-51PARA2101

Activity Type:

Construction/reconstruction of streets

Project Number:

3081

Projected Start Date:

06/30/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/23/2016

Completed Activity Actual End Date:

08/23/2016

Responsible Organization:

St. Mary Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$120,031.17
Total Budget	\$0.00	\$120,031.17
Total Obligated	\$0.00	\$120,031.17
Total Funds Drawdown	\$0.00	\$120,031.17
Program Funds Drawdown	\$0.00	\$120,031.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$120,031.17
St. Martin Parish	(\$119,591.74)	\$0.00
St. Mary Parish	\$119,591.74	\$120,031.17
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project involves the reconstruction of the remaining damaged area of MLK Blvd. The project will resolve the concerns by providing a thicker, stronger roadway that will accommodate heavy traffic in future emergency events.

Location Description:

Morgan City, La. - St. Mary

Activity Progress Narrative:

8/14/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-7444	3722/3722

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1300	288	1900	83.58

LMI%:	53.91
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 51PARA2102-Roadway Rehab-St Mary Activity Title: St Mary-Roadway Rehab-51PARA2102

Activity Type:

Construction/reconstruction of streets

Project Number:

3081

Projected Start Date:

02/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/09/2016

Completed Activity Actual End Date:

05/09/2016

Responsible Organization:

St. Mary Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$441,321.57
Total Budget	\$0.00	\$441,321.57
Total Obligated	\$0.00	\$441,321.57
Total Funds Drawdown	\$0.00	\$441,321.57
Program Funds Drawdown	\$0.00	\$441,321.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$441,321.57
St. Mary Parish	\$0.00	\$441,321.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project entails asphalt patching and overlay, 4" concrete sidewalk, sub-surface drainage, traffic striping, signage, etc. to mitigate future scour damage due to flood water. The project will resolve the concerns by providing a thicker, stronger roadway that will accommodate heavy traffic in future emergency events. This reconstruction also addresses the needs outlined in the Town and Parish's mitigation plans for adequate evacuation routes during future floods or hurricanes.

Location Description:

Labau, Jolivette, 9th and 10th Streets, Baldwin, LA 70514

Activity Progress Narrative:

8/15/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-796	398/398

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	95	34	176	73.30
LMI%:				55.28

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 51PARA2303-Patterson Sewer Improvements-St. Mary

Activity Title: St. Mary-Patterson Sewer Improvements-51PARA2303

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

11/30/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/14/2015

Completed Activity Actual End Date:

05/14/2015

Responsible Organization:

St. Mary Parish

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$362,861.67

Total Budget

\$0.00

\$362,861.67

Total Obligated

\$0.00

\$362,861.67

Total Funds Drawdown

\$0.00

\$362,861.67

Program Funds Drawdown

\$0.00

\$362,861.67

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$362,861.67

St. Mary Parish

\$0.00

\$362,861.67

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The project entails installing approximately 680 linear feet of new 8-inch gravity sewer lines, the replacement of sewer services under roadway and associated items of work and the replacement of concrete roadway pavement. This line is central to a larger area. Improvements to the gravity sewer line would allow for proper function of the system.

Location Description:

Martin Luther King Street, Patterson, LA 70392

Activity Progress Narrative:

8/14/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-1360	680/680

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	952	388	2372	56.49
LMI%:				53.61

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 51PARA3302-Yokley Levee Improvements-St. Mary

Activity Title: St. Mary-Yokley Levee Improvements-51PARA3302

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

3081

Projected Start Date:

08/29/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/12/2020

Completed Activity Actual End Date:

08/12/2020

Responsible Organization:

St. Mary Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,924,285.37
Total Budget	\$0.00	\$1,924,285.37
Total Obligated	\$0.00	\$1,924,285.37
Total Funds Drawdown	\$0.00	\$1,924,285.37
Program Funds Drawdown	\$0.00	\$1,924,285.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,924,285.37
St. Mary Parish	\$0.00	\$1,924,285.37
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Levees will be constructed to a height of 8.0' and will have a minimum top width of 10' and side slopes of 1:3. In locations where roads and levees intersect, steel gates will be constructed that will allow traffic access during non-emergency periods and can be closed during pending storms.

Location Description:

US Hwy 90, Franklin, LA 70538

Activity Progress Narrative:

8/8/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-72000	36000/15000

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	440	366	1579	51.04

LMI%:	51.04
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 51PARA3601-Atch. River Wharf-St. Mary
Activity Title: St. Mary- Atch. River Wharf-51PARA3601

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/11/2016

Completed Activity Actual End Date:

Responsible Organization:

St. Mary Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$358,808.77
Total Budget	\$0.00	\$358,808.77
Total Obligated	\$0.00	\$358,808.77
Total Funds Drawdown	\$0.00	\$358,808.77
Program Funds Drawdown	\$0.00	\$358,808.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$358,808.77
St. Mary Parish	\$0.00	\$358,808.77
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project involves the reconstruction and expansion of the damaged wharf. The project will resolve the concerns by providing a fully operational wharf that will accommodate recovery and patrol activities by the St. Mary Parish Sheriff s Office and other government agencies following hazard events.

Location Description:

Berwick, La. - St. Mary
 Household survey for beneficiaries that were part of a census group within a Block Group referred to as a Logical Record Number.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 53PARA2101 - Club Deluxe Rd - Tangipahoa

Activity Title: Tangipahoa - Club Deluxe Rd - 53PARA2101

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/31/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/13/2020

Completed Activity Actual End Date:

08/14/2020

Responsible Organization:

Tangipahoa Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$5,022,334.74
Total Budget	\$0.00	\$5,022,334.74
Total Obligated	\$0.00	\$5,022,334.74
Total Funds Drawdown	\$0.00	\$5,022,334.74
Program Funds Drawdown	\$0.00	\$5,022,334.74
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,022,334.74
Tangipahoa Parish	\$0.00	\$5,022,334.74
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Tangipahoa Parish Council is proposing to make improvements to Club Deluxe Road, south of Hammond, Louisiana.

Location Description:

Amite, La. - Tangipahoa

Activity Progress Narrative:

7/22/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	43473	11746	121097	45.60

LMI%:	44.86
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 53PARA3201-Envir Health/Serv Bldg-Tangipahoa

Activity Title: Tangipahoa-Envir Health/Serv Bldg-53PARA3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

09/08/2014

Completed Activity Actual End Date:

09/08/2014

Responsible Organization:

Tangipahoa Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$2,500,000.00
Total Funds Drawdown	\$0.00	\$2,500,000.00
Program Funds Drawdown	\$0.00	\$2,500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,500,000.00
Tangipahoa Parish	\$0.00	\$2,500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Tangipahoa Parish is proposing the construction of a new multipurpose Environmental/Health Services Building on Club Deluxe Road, in the vicinity of Hammond, Louisiana.

Location Description:

206 East Mulberry Street, Amite, La. - Tangipahoa

Activity Progress Narrative:

7/23/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	27046	15172	97321	43.38

LMI%:	56.23
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 55PARA1101 - Home Comp - Terrebonne Activity Title: Terrebonne - House Comp - 55PARA1101

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3081

Projected Start Date:

06/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

02/19/2014

Completed Activity Actual End Date:

02/19/2014

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$750,461.84
Total Budget	\$0.00	\$750,461.84
Total Obligated	\$0.00	\$750,461.84
Total Funds Drawdown	\$0.00	\$750,461.84
Program Funds Drawdown	\$0.00	\$750,461.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,461.84
Terrebonne Parish	\$0.00	\$750,461.84
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

100% of the funds of this activity are intended to go towards providing assistance for elevation of residential properties in Terrebonne Parish. Terrebonne Parish is located on the coast of Louisiana and many parts are especially prone to storm surge and flooding when a storm related disaster hits on or near the state's coast. Elevation provides a means to mitigate future flooding potential of residential properties. Under the "Disaster Recovery Enhancement Fund Activity Eligibility Guidance" provided by HUD and dated June 22, 2010, elevation costs related to residential structures are specifically listed as an eligible activity for DREF consideration as this activity is considered an Individual Mitigation Measure.

Location Description:

Throughout Terrebonne Parish

Activity Progress Narrative:

8/29/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		375230/18900	
# of Elevated Structures	0		0/0	
# of Properties	-14		14/14	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-14		14/14	
# of Singlefamily Units	-14		14/14	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	11	-9	-14	14/14	0/0	14/14	100.00
# Owner	11	-9	0	14/14	0/0	14/14	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 55PARA3201-Juvenile Facility-Terrebonne

Activity Title: Terrebonne-Juvenile Facility-55PARA3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

05/30/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/20/2019

Completed Activity Actual End Date:

08/20/2019

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,370,744.33
Total Budget	\$0.00	\$10,370,744.33
Total Obligated	\$0.00	\$10,370,744.33
Total Funds Drawdown	\$0.00	\$10,370,744.33
Program Funds Drawdown	\$0.00	\$10,370,744.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,370,744.33
Terrebonne Parish	\$0.00	\$10,370,744.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the project is to construct a new Juvenile Detention Facility that will provide for continuous operation that will not impose on other Governmental Functions during time of emergency.

Location Description:

Terrebonne Parish

Activity Progress Narrative:

8/7/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	9362	6120	76481	20.24

LMI%:	40.31
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 55PARA3203-DPW Admin Bldg-Terrebonne
Activity Title: Terrebonne-DPW Admin Bldg-55PARA3203

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

12/30/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

11/02/2020

Completed Activity Actual End Date:

11/02/2020

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$6,160,717.19
Total Budget	\$0.00	\$6,160,717.19
Total Obligated	\$0.00	\$6,160,717.19
Total Funds Drawdown	\$0.00	\$6,160,717.19
Program Funds Drawdown	\$0.00	\$6,160,717.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,160,717.19
Terrebonne Parish	\$0.00	\$6,160,717.19
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Terrebonne Parish proposes to construct a new Public Works Facility that will provide for continuous operation that will not impose on other Governmental Functions during times of emergency. The proposed location will reside in the Northern part of Terrebonne Parish with proximity to Highway 24/90 corridor, therefore having a higher flood elevation.

Location Description:

Promixity to Highway 24/90 Corridor, Gray, LA 70359

Activity Progress Narrative:

8/14/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	5	7/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	194	311	1094	46.16

LMI%:	54.43
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 55PARA3303 - Suzie Canal N - Terrebonne
Activity Title: Terrebonne - Suzie Canal N - 55PARA3303

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

3081

Projected Start Date:

08/17/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

11/05/2020

Completed Activity Actual End Date:

11/05/2020

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$6,128,327.47
Total Budget	\$0.00	\$6,128,327.47
Total Obligated	\$0.00	\$6,128,327.47
Total Funds Drawdown	\$0.00	\$6,128,327.47
Program Funds Drawdown	\$0.00	\$6,128,327.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,128,327.47
Terrebonne Parish	\$0.00	\$6,128,327.47
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project is to construct approximately 13,000 linear feet of levee and necessary appurtenances to provide forced drainage and tidal/tropical storm flood protection between northern boundary of Cane Break subdivision to the community of Bobtown.

Location Description:

Bobtown, La. - Terrebonne

Activity Progress Narrative:

7/29/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	12256654/225
# of Linear feet of Public	-9400	4700/13000
# of public facilities	-1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	349	174	871	60.05
LMI%:				60.05

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 55PARA3305 - Ash North Levee - Terrebonne

Activity Title: Terrebonne - Ash North Levee - 55PARA3305

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

3081

Projected Start Date:

04/21/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/18/2015

Completed Activity Actual End Date:

05/18/2015

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,634,981.54
Total Budget	\$0.00	\$2,634,981.54
Total Obligated	\$0.00	\$2,634,981.54
Total Funds Drawdown	\$0.00	\$2,634,981.54
Program Funds Drawdown	\$0.00	\$2,634,981.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,634,981.54
Terrebonne Parish	\$0.00	\$2,634,981.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Construction of approximately 5,940 linear feet of earthen levee to a crown elevation of +8.0' to provide maximum flood protection.

Location Description:

East Houma Surge Levee to Ashland Landfill Road, Houma, Terrebonne Parish, LA

Activity Progress Narrative:

8/13/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	5269964/3050
# of Linear feet of Public	-15868	7934/7934

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	56	508	11.02
LMI%:				61.38

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 55PARA3306 - Levee - Ward 7 - Terrebonne

Activity Title: Terrebonne - Levee - Ward 7 - 55PARA3306

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

3081

Projected Start Date:

05/31/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

11/02/2020

Completed Activity Actual End Date:

03/30/2023

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$20,927,222.50
Total Budget	\$0.00	\$20,927,222.50
Total Obligated	\$0.00	\$20,927,222.50
Total Funds Drawdown	\$0.00	\$20,927,222.50
Program Funds Drawdown	\$0.00	\$20,927,222.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,927,222.50
Terrebonne Parish	\$0.00	\$20,927,222.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Provides for drainage and flood protection for residents and their homes of Ward 7 in Terrebonne Parish. The specific purpose of each of this project is to reduce the risk of flooding in the newly protected areas. This will be accomplished either through raising levee elevations, improving pumping capacity, or some combination of the two. Raising levee elevations improves the protection of the areas against storm surge and tidal inundation. Improved pumping capacity reduces the risk of flooding from rainfall within the levees. The parish of Terrebonne has compiled further analysis of this activity. Through analysis of the HUD study area; parcels, addresses and aerial imagery were loaded into a map document. Addresses were selected using the HUD study areas and were queried for property types – public, commercial, and residential. The parcel layer for this study was queried to located adjudicated properties and aerial imagery was used to examine the adjudicated properties for the presence of a structure. The results of the study showed that 98.4% of the structures within the benefitting area are residential.

Location Description:

Terrebonne Parish, LA



Activity Progress Narrative:

7/29/2025: Performance measures and end date were updated due to reconciliation. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	41858740/214
# of Linear miles of Public	-30	15/16

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	1127	906	4870	41.75

LMI%:	41.75
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 55PARA3314-Falgout Canal Floodgate-Terrebonne

Activity Title: Terrebonne-Falgout Canal Floodgate-55PARA3314

Activity Type:

Dike/dam/stream-river bank repairs

Project Number:

3081

Projected Start Date:

11/09/2016

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

05/02/2019

Completed Activity Actual End Date:

05/02/2019

Responsible Organization:

Terrebonne Parish

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$16,875,030.72

Total Budget

\$0.00

\$16,875,030.72

Total Obligated

\$0.00

\$16,875,030.72

Total Funds Drawdown

\$0.00

\$16,875,030.72

Program Funds Drawdown

\$0.00

\$16,875,030.72

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$16,875,030.72

Terrebonne Parish

\$0.00

\$16,875,030.72

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The specific purpose of this proposed project is to mitigate future flood damage. The project will provide a flood wall and flood gate that will prevent flood waters from inundating the target area and damaging/destroying homes, businesses, and the properties of residents. It is the most cost effective measure as compared to elevating homes/businesses or buyout of all homes and businesses within the target area.

Location Description:

Located 12 miles south of Houma, LA.

Crosses Falgout Canal approximately

1500' west of LA Hwy 315 bridge Houma

Activity Progress Narrative:

8/14/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1460	640	3970	52.90

LMI%:	52.9
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 57PARA3401-Victoria Acres Pump Station-Vermilion

Activity Title: Vermilion-Victoria Acres Pump Station-57PARA3401

Activity Type:

Construction/reconstruction of water lift stations

Project Number:

3081

Projected Start Date:

04/30/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/11/2020

Completed Activity Actual End Date:

08/12/2020

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$84,000.00
Total Budget	\$0.00	\$84,000.00
Total Obligated	\$0.00	\$84,000.00
Total Funds Drawdown	\$0.00	\$84,000.00
Program Funds Drawdown	\$0.00	\$84,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$84,000.00
Vermilion Parish Police Jury	\$0.00	\$84,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project proposes to upgrade the existing pump station in order to more quickly and efficiently remove stormwater from within the subdivision. The pump station upgrades will include increasing the capacity of the pump station wet well, larger intake and discharge structures, and a 60 KW diesel driven standby emergency generator to provide continuous pumping in the event of a power outage during a storm. The proposed improvements will significantly reduce future flood damages and increase flood protection for this high risk area of the parish.



Location Description:

7770 Derek Road Maurice, LA

Activity Progress Narrative:

7/23/2025: Performance measures and end date were updated due to reconciliation. Denise Fox

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	84	33	118	99.15

LMI%:	41.05
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 58PARA9101 - Cap Improve Plan - Vernon
Activity Title: Vernon -Cap Improve Plan - 58PARA9101

Activity Type:

Planning

Project Number:

3081

Projected Start Date:

06/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

06/20/2011

Completed Activity Actual End Date:

06/20/2011

Responsible Organization:

Vernon Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$145,000.00
Total Budget	\$0.00	\$145,000.00
Total Obligated	\$0.00	\$145,000.00
Total Funds Drawdown	\$0.00	\$145,000.00
Program Funds Drawdown	\$0.00	\$145,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$145,000.00
Vernon Parish Police Jury	\$0.00	\$145,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Vernon Parish is expected to receive a significant growth in population as the US Army expands Fort Polk by more than 100,000 acres. As part of the its Gustav/ Ike recovery program and in partnership with the Defense Base Closure and Realignment Commission the parish is developing its first comprehensive plan, in an effort to focus new residential growth in less flood prone areas, assess current and identify future capital projects needs, and ensure that the commercial development is focused on infill and brownfields sites.

Location Description:

Vernon Parish, LA

Activity Progress Narrative:

7/23/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	-145000	145000/14500
# of Plans or Planning Products	-2	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	9102	9603	49115	38.08

LMI%:	36.56
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 59PARA3201-Washington Parish Facility-Washington

Activity Title: Washington-Washington Parish Facility-59PARA3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

03/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

08/26/2016

Completed Activity Actual End Date:

08/26/2016

Responsible Organization:

Washington Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$228,287.00
Total Budget	\$0.00	\$228,287.00
Total Obligated	\$0.00	\$228,287.00
Total Funds Drawdown	\$0.00	\$228,287.00
Program Funds Drawdown	\$0.00	\$228,287.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$228,287.00
Washington Parish	\$0.00	\$228,287.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the project is to expand the current Parish Government Facility in Franklinton, Louisiana. The Building would be expanded to incorporate showers within the restrooms, allowing the building to be utilized as a base for Parish staff during emergencies. The Expansion would also include the construction of new office space in order to accommodate new Parish Positions created in response to Hurricanes Gustav and Ike and the inability of the parish to respond promptly to disaster needs due to lack of staff.

Location Description:

909 Pearl Street, Franklinton, LA 70438

Activity Progress Narrative:



8/8/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	11920	8136	42134	47.60

LMI%:	46.08
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 61PARA3402 - Div Canal - West Baton Rouge

Activity Title: West Baton Rouge - Div Canal - 61PARA3402

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

3081

Projected Start Date:

11/10/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/27/2018

Completed Activity Actual End Date:

09/24/2018

Responsible Organization:

West Baton Rouge Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$754,580.57
Total Budget	\$0.00	\$754,580.57
Total Obligated	\$0.00	\$754,580.57
Total Funds Drawdown	\$0.00	\$754,580.57
Program Funds Drawdown	\$0.00	\$754,580.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$754,580.57
West Baton Rouge Parish	\$0.00	\$754,580.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To build a diversion canal. The Parish is experiencing flooding along the upper reaches of the Port Allen Canal. This drainage system appears to drain to all of the area along La Hwy 415 and the Commercial Drive Business Park. It is the desire of the West Baton Rouge Council to improve this drainage system by diverting the majority of its flow more directly into the Intracoastal Canal. The Port Allen Canal drains into Bayou Choctaw and ultimately into the Intracoastal Canal. However, the confluence of the Port Allen Canal and Bayou Choctaw is approximately 5 miles further east from where the diversion planned in this project is designed to occur. This will allow the flow from the Port Allen Canal to reach the Intracoastal Canal faster and ultimately allow this system to drain better. This will provide relief for the homeowner's and businesses located throughout this area.

Location Description:

West Baton Rouge Parish, LA



Activity Progress Narrative:

8/14/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	-6600	3300/3300

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	1852	1184	3036	100.00

LMI%:	53.27
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 62PARA2101-Parish Road Paving-West Carroll

Activity Title: West Carroll-Parish Road Paving-62PARA2101

Activity Type: Rehabilitation/reconstruction of public facilities	Activity Status: Completed
Project Number: 3081	Project Title: Allocation to Parishes
Projected Start Date: 06/01/2013	Projected End Date: 08/05/2014
Benefit Type: Area Benefit (Survey)	Completed Activity Actual End Date: 08/05/2014
National Objective: Low/Mod	Responsible Organization: West Carroll Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$175,361.56
Total Budget	\$0.00	\$175,361.56
Total Obligated	\$0.00	\$175,361.56
Total Funds Drawdown	\$0.00	\$175,361.56
Program Funds Drawdown	\$0.00	\$175,361.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$175,361.56
West Carroll Parish Police Jury	\$0.00	\$175,361.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Parish proposed to fix two roads, Warren and Hawsey Roads. These roads were flooded and severely damaged during Hurricane Gustav. Road beds were saturated with water over the roads which caused deterioration of road's surface and road's shoulder. Warren Road is two miles in length and Hawsey Road is one mile in length. The Police Jury intends to improve these roads with the use of force account and keep all the necessary records. Grant funds will be used for materials and labor. (Follow State bid laws for materials). The Parish has extensive experience with the construction methods to be used to fix these roads. The road beds will be scarified and compacted to 12 inches thick base. The Parish will use #7 stone and follow this with asphaltic treatment. Approximate construction time will be ninety days. When this project is completed the citizens will be able to come and go to their homes no matter the weather conditions. There are a total of 12 occupied homes on the roads with thirty two persons living on the roads, 87.5% of the citizens benefitting low/mod income. The road improvements were 15,840 linear feet.



Location Description:

Hawsey and Warren Roads, Oak Grove, LA 71263

Activity Progress Narrative:

8/12/2025: Performance measures and end date updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-1	2/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 63PARA3401-Hardwood Drainage-West Feliciana

Activity Title: West Feliciana- Hardwood Drainage-63PARA3401

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

09/19/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

12/28/2017

Completed Activity Actual End Date:

01/10/2018

Responsible Organization:

West Feliciana Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$99,989.35
Total Budget	\$0.00	\$99,989.35
Total Obligated	\$0.00	\$99,989.35
Total Funds Drawdown	\$0.00	\$99,989.35
Program Funds Drawdown	\$0.00	\$99,989.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$99,989.35
West Feliciana Parish Police Jury	\$0.00	\$99,989.35
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed activity will include expanding an open swale ditch by extending and re-routing to avoid discharging local storm waters into the Hardwood Subdivision. These improvements will divert substantial amounts of water towards existing drainage outfall (No Name Creek).

The remaining activity will be to improve existing open drainage and culverts within the Subdivision to accommodate local rains as well as Hurricanes that have flooded this community starting before Storms Katrina and Gustav. As part of this undertaking, approximately Twenty-Five (25) culverts will need to be enlarged to insure adequate flow thus preventing headwaters from inundation of streets, property as well as homes.

Proposed improvements will be accomplished within public right-of-ways and not property will be acquired.

Location Description:

Hardwood Subdivision , LA 70775

Household Survey where beneficiaries were part of a census group within a Block Group referred to as a Logical Record Number, LA0025108.



Activity Progress Narrative:

7/23/2025: Performance measures and end date were updated due to reconciliation. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-1082	541/541
# of public facilities	-1	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 63PARA3402-Solitude Rd.-West Feliciana
Activity Title: West Feliciana-Solitude Rd.-63PARA3402

Activity Type:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 3081
Projected Start Date:
 09/23/2011
Benefit Type:
 Area Benefit (Census)
National Objective:
 Urgent Need

Activity Status:
 Completed
Project Title:
 Allocation to Parishes
Projected End Date:
 04/05/2017
Completed Activity Actual End Date:
 04/05/2017
Responsible Organization:
 West Feliciana Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$149,031.84
Total Budget	\$0.00	\$149,031.84
Total Obligated	\$0.00	\$149,031.84
Total Funds Drawdown	\$0.00	\$149,031.84
Program Funds Drawdown	\$0.00	\$149,031.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$149,031.84
West Feliciana Parish Police Jury	\$0.00	\$149,031.84
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed road reconstruction will address the deficiencies of existing drainage structures (culverts).. With the existing roadway becoming impassable due to flooding, the implementation of this project will insure unimpeded traffic flow and adequate drainage of Solitude Road
 Solitude Road flooded during both Katrina and Gustav and the potential for reoccurrence will be reduced with these improvements thus allowing for adequate evacuation of the entire area of Solitude and the ability to provide other much needed disaster relief to all residence.

Location Description:

Solitude Area / Solitude Road
 St..Francisville , LA 70775

Activity Progress Narrative:

7/23/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-448	224/224
# of public facilities	-1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	541	275	1279	63.80

LMI%:	38.48
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 63PARA3403-Solitude Drainage-West Feliciana

Activity Title: West Feliciana-Solitude Drainage-63PARA3403

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

01/23/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

10/27/2017

Completed Activity Actual End Date:

Responsible Organization:

West Feliciana Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$312,182.50
Total Budget	\$0.00	\$312,182.50
Total Obligated	\$0.00	\$312,182.50
Total Funds Drawdown	\$0.00	\$312,182.50
Program Funds Drawdown	\$0.00	\$312,182.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$312,182.50
West Feliciana Parish Police Jury	\$0.00	\$312,182.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the project is to replace two culverts that cross under Solitude Rd.

Location Description:

Solitude Road @ Turner Subdivision , St.Francisville, LA
Household Survey where beneficiaries were part of a census group within a Block Group referred to as a Logical Record Number, LA0025108.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 63PARA3404-Hardwood Solitude Turner-West Feliciana

Activity Title: West Feliciana-Hardwood Solitude Turner-63PARA3404

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

3081

Projected Start Date:

07/23/2013

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/26/2019

Completed Activity Actual End Date:

04/26/2019

Responsible Organization:

West Feliciana Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$754,961.50
Total Budget	\$0.00	\$754,961.50
Total Obligated	\$0.00	\$754,961.50
Total Funds Drawdown	\$0.00	\$754,961.50
Program Funds Drawdown	\$0.00	\$754,961.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$754,961.50
West Feliciana Parish Police Jury	\$0.00	\$754,961.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Phase Two will use the balance of funds, within the Target area, to further reduce flooding conditions. These improvements will consist of removal of drainage obstructions within the sub water sheds of the area. Engineering budgets indicate that as many as one hundred and eighty seven culverts can be replaced, improvement to internal drainage within Hardwood and Turner Subdivisions as well as re-direction and improvement for some open ditches. These improvements are constant and in support of Phase One national objective as outlined by application.

Location Description:

Hardwood-Solitude-Turner, W.Feliciana, LA 70775
Household Survey where beneficiaries were part of a census group within a Block Group referred to as a Logical Record Number, LA0025108.

Activity Progress Narrative:



8/13/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-12574	6287/6287

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 67PARA2502 - Generator - Baker
Activity Title: Baker - Generator - 67PARA2502

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

07/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

02/01/2011

Completed Activity Actual End Date:

02/01/2011

Responsible Organization:

City of Baker

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$28,453.00
Total Budget	\$0.00	\$28,453.00
Total Obligated	\$0.00	\$28,453.00
Total Funds Drawdown	\$0.00	\$28,453.00
Program Funds Drawdown	\$0.00	\$28,453.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$28,453.00
City of Baker	\$0.00	\$28,453.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Place a 150KW ATS Generator at the Baker Police Station to prevent 911 communications failures in future disasters

Location Description:

Baker, East Baton Rouge, LA

Activity Progress Narrative:

7/23/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3623	3062	6685	100.00

LMI%:	48.59
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 67PARA2601 - Baker - Fire Truck Activity Title: Fire Truck For Baker (PARA(

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

01/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

09/01/2010

Completed Activity Actual End Date:

08/22/2022

Responsible Organization:

City of Baker

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$301,716.07
Total Budget	\$0.00	\$301,716.07
Total Obligated	\$0.00	\$301,716.07
Total Funds Drawdown	\$0.00	\$301,716.07
Program Funds Drawdown	\$0.00	\$301,716.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$301,716.07
City of Baker	\$0.00	\$301,716.07
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To replace a truck that sustained heavy water and transmission damage as a result of responding the needs from Hurricane Gustav.

Location Description:

Town of Baker, East Baton Rouge Parish, LA

Activity Progress Narrative:

7/23/2025: Performance measures and end date were updated due to reconciliaton. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	3623	3062	6685	100.00

LMI%:	57
-------	----

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 68PARA3601-Zachary Youth Park-Zachary Activity Title: Zachary-Zachary Youth Park-68PARA3601

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3081

Projected Start Date:

08/15/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

04/24/2015

Completed Activity Actual End Date:

04/24/2015

Responsible Organization:

City of Zachary

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,413,986.00
Total Budget	\$0.00	\$1,413,986.00
Total Obligated	\$0.00	\$1,413,986.00
Total Funds Drawdown	\$0.00	\$1,413,986.00
Program Funds Drawdown	\$0.00	\$1,413,986.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,413,986.00
City of Zachary	\$0.00	\$1,413,986.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

- Replacement of existing roadways and the addition of a new parking area with concrete surfaces which includes site security lighting
- Improved site drainage applications that reduce standing water and runoff time
- Removal of unnecessary trees, foliage/ vegetative matter which contributes to both falling and/or airborne debris hazards during severe weather conditions

Location Description:

1650 Hwy 64 (Mt Pleasant Road) Zachary, LA 70791

Activity Progress Narrative:

7/23/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2142	1607	11331	33.09

LMI%:	30.79
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 69PARA2301-Lift Station Improvements-Lake Charles

Activity Title: Lake Charles-Lift Station Improvements

Activity Type:

Construction/reconstruction of water lift stations

Project Number:

3081

Projected Start Date:

09/28/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Allocation to Parishes

Projected End Date:

03/10/2016

Completed Activity Actual End Date:

03/10/2016

Responsible Organization:

City of Lake Charles

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

To Date

\$0.00

\$1,848,189.00

Total Budget

\$0.00

\$1,848,189.00

Total Obligated

\$0.00

\$1,848,189.00

Total Funds Drawdown

\$0.00

\$1,848,189.00

Program Funds Drawdown

\$0.00

\$1,848,189.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,848,189.00

City of Lake Charles

\$0.00

\$1,848,189.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The project involves the mechanical improvements of new dry-pit submersible pumps along with elevating control panels and switchgear above flood levels at eight (8) different wastewater pump stations.
Description of

Location Description:

326 Pujo Street, Lake Charles, LA 70601

Activity Progress Narrative:

7/23/2025: Performance measures and end date were updated due to reconciliation. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	-7	7/7

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	20832	11160	68210	46.90
LMI%:				47.08

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3082 / Affordable Rental Housing Program



Grantee Activity Number: 17RHPP1503 - The Elysian Apts
Activity Title: Top 5 - The Elysian Mixed-Income Apartments (RHPP)

Activity Type:
Affordable Rental Housing

Project Number:
3082

Projected Start Date:
07/01/2013

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Affordable Rental Housing Program

Projected End Date:
09/23/2013

Completed Activity Actual End Date:

Responsible Organization:
East Baton Rouge Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$841,100.00
Total Budget	\$0.00	\$841,100.00
Total Obligated	\$0.00	\$841,100.00
Total Funds Drawdown	\$0.00	\$841,100.00
Program Funds Drawdown	\$0.00	\$841,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$841,100.00
East Baton Rouge Parish	\$0.00	\$841,100.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

100 unit affordable rental development in East Baton Rouge Parish. Developed as part of \$3M affordable rental allocation to East Baton Rouge Parish. Performance metrics recorded under second funding activity, 17RHPS1501.

Location Description:

Spanish Town Road & N. 13th St., Baton Rouge, LA 70807

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	210275/21027
# of Properties	0	100/100

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-202	100/100
# of Multifamily Units	0	100/100

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/49	100/100	0.00
# Renter	0	0	0	0/20	0/49	100/100	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

**Grantee Activity Number: 17RPGS1501 - GCHP One Stop
Activity Title: Piggyback - GCHP One Stop (RPGS)**

Activity Type:
Affordable Rental Housing
Project Number:
3082
Projected Start Date:
06/01/2010
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Completed
Project Title:
Affordable Rental Housing Program
Projected End Date:
05/11/2012
Completed Activity Actual End Date:
05/11/2012
Responsible Organization:
Gulf Coast Housing Partnership Inc.

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
Gulf Coast Housing Partnership Inc.	\$0.00	\$500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Piggyback funding for GCHP One Stop project in East Baton Rouge Parish

Location Description:

East Baton Rouge Parish, LA

Activity Progress Narrative:

8/28/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		125000/12500	
# of Properties	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		36/36	
# of Multifamily Units	0		36/36	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-36	0	-36	36/36	0/0	36/36	100.00
# Renter	-36	0	-36	36/36	0/0	36/36	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 17RPGS1503 - Woodcrest Apts
Activity Title: Piggyback - Woodcrest Apartments (RPGS)

Activity Type:
Affordable Rental Housing
Project Number:
3082
Projected Start Date:
01/01/2010
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Completed
Project Title:
Affordable Rental Housing Program
Projected End Date:
11/05/2013
Completed Activity Actual End Date:
11/05/2013
Responsible Organization:
Woodcrest Apartments, LP

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,250,000.00
Total Budget	\$0.00	\$2,250,000.00
Total Obligated	\$0.00	\$2,250,000.00
Total Funds Drawdown	\$0.00	\$2,250,000.00
Program Funds Drawdown	\$0.00	\$2,250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,250,000.00
Woodcrest Apartments, LP	\$0.00	\$2,250,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Piggyback funding for Woodcrest Apartments in East Baton Rouge Parish

Location Description:

East Baton Rouge Parish

Activity Progress Narrative:

8/28/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	48/48
# of Multifamily Units	0	48/48

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-64	16	-48	32/32	16/16	48/48	100.00
# Renter	-64	16	-48	32/32	16/16	48/48	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17RPGS1504 - Mallard Crossing Activity Title: Piggyback - Mallard Crossing (RPGS)

Activity Type:

Affordable Rental Housing

Project Number:

3082

Projected Start Date:

01/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing Program

Projected End Date:

12/16/2013

Completed Activity Actual End Date:

12/16/2013

Responsible Organization:

LDG Mallard Crossing, LLC

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,186,023.00
Total Budget	\$0.00	\$4,186,023.00
Total Obligated	\$0.00	\$4,186,023.00
Total Funds Drawdown	\$0.00	\$4,186,023.00
Program Funds Drawdown	\$0.00	\$4,186,023.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,186,023.00
LDG Mallard Crossing, LLC	\$0.00	\$4,186,023.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Piggyback funding for Mallard Crossing housing in East Baton Rouge Parish

Location Description:

East Baton Rouge Parish, LA

Activity Progress Narrative:

8/26/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		1046506/1046	
# of Properties	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		192/192	
# of Multifamily Units	0		192/192	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-315	123	-192	69/69	123/123	192/192	100.00
# Renter	-315	123	-192	69/69	123/123	192/192	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24RHPP1500 - Windsor Court Activity Title: Top 5 - Windsor Court (RHPP)

Activity Type:

Affordable Rental Housing

Project Number:

3082

Projected Start Date:

01/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Affordable Rental (GIAR)

Activity Status:

Completed

Project Title:

Affordable Rental Housing Program

Projected End Date:

03/19/2015

Completed Activity Actual End Date:

03/19/2015

Responsible Organization:

Iberville Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$4,000,000.00
Total Budget	\$0.00	\$4,000,000.00
Total Obligated	\$0.00	\$4,000,000.00
Total Funds Drawdown	\$0.00	\$4,000,000.00
Program Funds Drawdown	\$0.00	\$4,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,000,000.00
Iberville Parish	\$0.00	\$4,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The state is required to spend at least 10.6 percent (\$46,520,525 of the first allocation) of the entire allocation on affordable rental housing activities. Fifty percent of this dedicated portion shall be allocated to the five most damaged parishes, in proportion to their damages, for eligible programs to be administered by the parish. The remaining 50 percent will be administered by the state for implementation of affordable rental housing projects. The top 5 impacted parishes will have the option of establishing their own affordable rental housing programs or using their portion of the affordable rental housing allocation to participate in the state-implemented program.

Location Description:

Windsor Court
6594 La. Hwy 74
St. Gabriel, LA

Activity Progress Narrative:

8/27/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	1000000/1000
# of Properties	-117	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	118/118
# of Multifamily Units	0	118/118
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-78	-40	-118	78/78	40/40	118/118	100.00
# Renter	-78	-40	-118	78/78	40/40	118/118	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 36RPGS1501 - Tudor Square Activity Title: Piggyback - Tudor Square (RPGS)

Activity Type:

Affordable Rental Housing

Project Number:

3082

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing Program

Projected End Date:

10/16/2012

Completed Activity Actual End Date:

10/16/2012

Responsible Organization:

Classic Construction of New Orleans Tudor Square

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$800,000.00
Total Budget	\$0.00	\$800,000.00
Total Obligated	\$0.00	\$800,000.00
Total Funds Drawdown	\$0.00	\$800,000.00
Program Funds Drawdown	\$0.00	\$800,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$800,000.00
Classic Construction of New Orleans Tudor Square	\$0.00	\$800,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Tudor Square housing development in Orleans Parish

Location Description:

Orleans Parish

Activity Progress Narrative:

8/28/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		400000/20000	
# of Properties	-1		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-51		51/51	
# of Multifamily Units	-51		51/51	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-89	38	-102	13/51	38/0	51/51	100.00
# Renter	-89	38	-51	13/51	38/0	51/51	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 36RPGS1502 - Gold Seal Lofts
Activity Title: Piggyback - Gold Seal Lofts (RPGS)

Activity Type:
Affordable Rental Housing
Project Number:
3082
Projected Start Date:
07/01/2010
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Completed
Project Title:
Affordable Rental Housing Program
Projected End Date:
08/23/2012
Completed Activity Actual End Date:
08/23/2012
Responsible Organization:
Gold Seal Lofts, LLC

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,800,000.00
Total Budget	\$0.00	\$1,800,000.00
Total Obligated	\$0.00	\$1,800,000.00
Total Funds Drawdown	\$0.00	\$1,800,000.00
Program Funds Drawdown	\$0.00	\$1,800,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,800,000.00
Gold Seal Lofts, LLC	\$0.00	\$1,800,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Gold Seal Lofts housing development in Orleans Parish

Location Description:

Orleans Parish

Activity Progress Narrative:

8/29/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		900000/45000	
# of Properties	-1		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-31		31/31	
# of Multifamily Units	-31		31/31	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-42	19	-62	2/2	19/19	31/31	67.74
# Renter	-42	19	-31	2/2	19/19	31/31	67.74

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 36RPHS1501 - BW Cooper
Activity Title: BW Cooper (RPHS)

Activity Type:
Affordable Rental Housing
Project Number:
3082
Projected Start Date:
06/29/2010
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Completed
Project Title:
Affordable Rental Housing Program
Projected End Date:
03/24/2016
Completed Activity Actual End Date:
03/24/2016
Responsible Organization:
B.W. Cooper 1B, LLC

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$13,000,000.00
Total Budget	\$0.00	\$13,000,000.00
Total Obligated	\$0.00	\$13,000,000.00
Total Funds Drawdown	\$0.00	\$13,000,000.00
Program Funds Drawdown	\$0.00	\$13,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,000,000.00
B.W. Cooper 1B, LLC	\$0.00	\$13,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

BW Cooper Public Supportive Housing housing development in Orleans Parish

Location Description:

Orleans Parish

Activity Progress Narrative:

8/27/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		6500000/3250	
# of Properties	-265		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-106		160/133	
# of Multifamily Units	-106		160/133	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	9	10	-239	53/0	59/90	160/133	70.00
# Renter	9	10	-106	53/0	59/90	160/133	70.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 44RPGS1501 - Sacred Heart Activity Title: Sacred Heart - St. Bernard

Activity Type:

Affordable Rental Housing

Project Number:

3082

Projected Start Date:

10/31/2016

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing Program

Projected End Date:

12/19/2018

Completed Activity Actual End Date:

12/19/2018

Responsible Organization:

Sacred Heart at St. Bernard LLC

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$310,000.00
Total Budget	\$0.00	\$310,000.00
Total Obligated	\$0.00	\$310,000.00
Total Funds Drawdown	\$0.00	\$310,000.00
Program Funds Drawdown	\$0.00	\$310,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$310,000.00
Sacred Heart at St. Bernard LLC	\$0.00	\$310,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction/ Historic Rehab of 53 units of mixed income housing. 41 units designated for households between 50-60% AMI, and 3 units designated for households less than 20% AMI and 9 market rate units.

Location Description:

1720 St. Bernard Avenue New Orleans, LA 70116

Activity Progress Narrative:

8/28/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF	0	155000/77500

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	-53	53/53
# of Multifamily Units	0	0/0
# of Singlefamily Units	-53	53/53

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-53	13/44	31/0	53/53	83.02
# Renter	0	0	0	13/44	31/0	53/53	83.02

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 55RHPP1501 - Magnolia Street Lofts Activity Title: Top 5 - Magnolia Street Lofts (RHPP)

Activity Type:
Affordable Rental Housing
Project Number:
3082
Projected Start Date:
07/31/2013
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Completed
Project Title:
Affordable Rental Housing Program
Projected End Date:
03/04/2016
Completed Activity Actual End Date:
03/04/2016
Responsible Organization:
Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$659,622.80
Total Budget	\$0.00	\$659,622.80
Total Obligated	\$0.00	\$659,622.80
Total Funds Drawdown	\$0.00	\$659,622.80
Program Funds Drawdown	\$0.00	\$659,622.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$659,622.80
Terrebonne Parish	\$0.00	\$659,622.80
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Development is located in Houma, LA and will serve low-income, chronically mentally ill persons, at or below 31-60% AMI.

Location Description:

Houma, Terrebonne Parish, LA

Activity Progress Narrative:

9/12/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF	0	329812/16490

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	-8	8/8
# of Multifamily Units	-8	8/8
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-16	8/0	0/8	8/8	100.00
# Renter	0	0	-8	8/0	0/8	8/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 55RHPP1503 - Bayou Cane Activity Title: Top 5 - Bayou Cane (RHPP)

Activity Type:

Affordable Rental Housing

Project Number:

3082

Projected Start Date:

03/19/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing Program

Projected End Date:

12/02/2016

Completed Activity Actual End Date:

12/02/2016

Responsible Organization:

Terrebonne Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$5,924,903.98
Total Budget	\$0.00	\$5,924,903.98
Total Obligated	\$0.00	\$5,924,903.98
Total Funds Drawdown	\$0.00	\$5,924,903.98
Program Funds Drawdown	\$0.00	\$5,924,903.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,924,903.98
Terrebonne Parish	\$0.00	\$5,924,903.98
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The state is required to spend at least 10.6 percent (\$46,520,525 of the first allocation) of the entire allocation on affordable rental housing activities. Fifty percent of this dedicated portion shall be allocated to the five most damaged parishes, in proportion to their damages, for eligible programs to be administered by the parish. The remaining 50 percent will be administered by the state for implementation of affordable rental housing projects. The top 5 impacted parishes will have the option of establishing their own affordable rental housing programs or using their portion of the affordable rental housing allocation to participate in the state-implemented program.

Location Description:

Terrebonne Parish

Activity Progress Narrative:

9/18/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	2962452/1510
# of Properties	-81	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/82
# of Multifamily Units	0	0/82
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-131	-32	-505	47/47	32/32	146/146	54.11
# Renter	-131	-32	-288	47/47	32/32	146/146	54.11

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 55RPGS1501 - Barataria Station I Activity Title: Piggyback - Barataria Station I (RPGS)

Activity Type:

Affordable Rental Housing

Project Number:

3082

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Affordable Rental Housing Program

Projected End Date:

01/17/2013

Completed Activity Actual End Date:

01/18/2013

Responsible Organization:

Historic Restoration Inc., Properties

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$5,680,526.00
Total Budget	\$0.00	\$5,680,526.00
Total Obligated	\$0.00	\$5,680,526.00
Total Funds Drawdown	\$0.00	\$5,680,526.00
Program Funds Drawdown	\$0.00	\$5,680,526.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,680,526.00
Historic Restoration Inc., Properties	\$0.00	\$5,680,526.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Piggyback funding for Barataria Station housing in Terrebonne Parish, LA

Location Description:

Terrebonne Parish, LA

Activity Progress Narrative:

8/27/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		2840262/1420	
# of Properties	-1		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-57		57/57	
# of Multifamily Units	-57		57/57	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-33	-3	-114	33/3	3/33	57/57	63.16
# Renter	-33	-3	-57	33/3	3/33	57/57	63.16

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3083 / Agriculture



Grantee Activity Number: 65AFLG1000 - LMI - Farm Recovery Loan & Grant

Activity Title: Farm Recovery Loan & Grant - LMI - 65AFLG1000

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3083

Projected Start Date:

03/19/2009

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Agriculture

Projected End Date:

02/14/2017

Completed Activity Actual End Date:

08/30/2017

Responsible Organization:

Louisiana Department of Agriculture and Forestry

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$16,737,323.43

Total Budget

\$0.00

\$16,737,323.43

Total Obligated

\$0.00

\$16,737,323.43

Total Funds Drawdown

\$0.00

\$16,737,323.43

Program Funds Drawdown

\$0.00

\$16,737,323.43

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$16,737,323.43

Louisiana Department of Agriculture and Forestry

\$0.00

\$16,737,323.43

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This program, which will be available in all of Louisiana's declared parishes, will use flexible low interest loans to provide capital financial assistance to agri-businesses that meet the program guidelines and criteria as defined by the Authority. With a limited amount of funds available for this program, agribusinesses must be able to demonstrate how they contribute to the local and regional economy in the area where they apply for the program. Agri-businesses must provide jobs not only to their own business, but support, retain and create jobs locally; and, it must be determined to have a viable business operation in a post-storm economy meeting the guidelines shown below. The program will provide loan requests of up to \$250,000 per entity with flexible repayment terms of up to ten years.

Location Description:

Producers in Louisiana that suffered 2008 farm losses due to either Hurricane Gustav or Ike and whose losses have not been fully remediated by other USDA insurance, or other disaster programs.



Activity Progress Narrative:

8/26/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	-2636	439/1029

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	435/0	4152/0	4587/0	100.00
# of Permanent	0	2058	-3865	0/0	2058/2058	3865/3865	53.25

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65AGBR1000 - LMI - Agri-business Recovery Loans

Activity Title: Agri-business Recovery Loans - 65AGBR1000 - LMI

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3083

Projected Start Date:

03/19/2009

Benefit Type:

N/A

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Agriculture

Projected End Date:

07/20/2016

Completed Activity Actual End Date:

08/30/2017

Responsible Organization:

Louisiana Department of Agriculture and Forestry

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$5,392,139.60

Total Budget

\$0.00

\$5,392,139.60

Total Obligated

\$0.00

\$5,392,139.60

Total Funds Drawdown

\$0.00

\$5,392,139.60

Program Funds Drawdown

\$0.00

\$5,392,139.60

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$5,392,139.60

Louisiana Department of Agriculture and Forestry

\$0.00

\$5,392,139.60

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This program will use flexible low interest loans to provide capital financial assistance to agri-businesses that meet the program guidelines and criteria as defined by the Louisiana Office of Community Development, Disaster Recovery Unit and Louisiana Recovery Authority. Agri-businesses must be able to demonstrate how they contribute to the local and regional economy in the area where they apply for the program. Agri-businesses must provide jobs not only to their own business, but support, retain and create jobs locally; and it must be determined to have a viable business operation in a post-storm economy. The program will provide loan requests of up to \$250,000 per entity with flexible repayment terms of up to ten years. Parishes will be grouped into eight geographical regions with \$10 million made available to the regions based on each region's proportional share of agriculture losses. Agri-businesses, some of which include aerial applicators, licensed commercial crop storage facilities and elevators, cotton gins, ground chemical applicators, custom harvesters, farm supplies merchant wholesalers, agriculture management consultants, rice dryers, Restricted Use Pesticide dealers, and veterinarians engaged in large animal or farm related veterinary activities, are defined as individuals or organizations that provide support activities, products, or services directly to agriculture producers.



Location Description:

Agri-businesses in all Louisiana Parishes.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Businesses	0	174/59

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	734/0	734/0	100.00
# of Permanent	0	0	0	0/468	0/0	936/468	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3084 / Fishery Recovery and Fishery Infrastructure Program



Grantee Activity Number: 04FSCC3501 - Boat Launch
Activity Title: Bayou Beouf Boat Launch (FSCC)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3084

Projected Start Date:

06/30/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

09/24/2015

Completed Activity Actual End Date:

09/24/2015

Responsible Organization:

Assumption Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$200,000.00
Program Funds Drawdown	\$0.00	\$200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$200,000.00
Assumption Parish	\$0.00	\$200,000.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Bayou Beouf Boat Launch

Location Description:

Assumption Parish

Activity Progress Narrative:

8/12/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	6555	3311	23386	42.19

LMI%:	38.3
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 26FSCC3502 - Fish Market Activity Title: LaFitte Fish Market (FSCC)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3084

Projected Start Date:

06/30/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

10/06/2015

Completed Activity Actual End Date:

10/06/2025

Responsible Organization:

Town of Jean Lafitte

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$300,000.00
Program Funds Drawdown	\$0.00	\$300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$300,000.00
Jefferson Parish	\$0.00	\$300,000.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Town of Jean Lafitte	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Fish Market

Location Description:

LaFitte

Activity Progress Narrative:

7/29/2025: Performance measures and end date were updated due to reconciliation. Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	96707	74423	171130	100.00
LMI%:				41.05

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 26FSCC3503 - Bucktown Harbor

Activity Title: Bucktown Harbor (FSCC)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3084

Projected Start Date:

06/29/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

08/13/2018

Completed Activity Actual End Date:

08/14/2018

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$200,000.00
Program Funds Drawdown	\$0.00	\$200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$200,000.00
Jefferson Parish	\$0.00	\$200,000.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Rebuild piers at Bucktown Harbor

Location Description:

Jefferson Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	92140	71665	425915	38.46
LMI%:				38.47

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 29FSCC3502-Nerby Collins-Lafourche Fisheries

Activity Title: Lafourche Fisheries-Nerby Collins-29FSCC3502

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3084

Projected Start Date:

08/01/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

04/04/2016

Completed Activity Actual End Date:

04/04/2016

Responsible Organization:

Lafourche Parish Government

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$624,431.60

Total Budget

\$0.00

\$624,431.60

Total Obligated

\$0.00

\$624,431.60

Total Funds Drawdown

\$0.00

\$624,431.60

Program Funds Drawdown

\$0.00

\$624,431.60

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$624,431.60

Lafourche Parish Government

\$0.00

\$624,431.60

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The proposed project site for this Coastal Communities Fisheries Recovery Program application is the Greater Lafourche Port Commission's Nerby Collins Commercial Fisherman's Marina located at Port Fourchon. The Nerby Collins Commercial Fisherman's Marina provides dock space and shore power free of charge to commercial fishermen. The marina is in need of bulkhead improvements for the dock space provided to commercial fishermen. This project would include the installation of approximately 514 linear feet of vinyl sheet bulkhead with wood bumpers for use by fishermen with small to medium size vessels.

Location Description:

239 A.J. Estay Road, Port Fourchon, LA

Activity Progress Narrative:

8/7/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	16937	12099	75065	38.68

LMI%:	42.35
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 36FSCC3501 - Hornets LA Seafood Pavilion Activity Title: Hornets LA Seafood Pavilion (FSCC)

Activity Type:

Public services

Project Number:

3084

Projected Start Date:

12/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

06/07/2013

Completed Activity Actual End Date:

06/07/2013

Responsible Organization:

Louisiana Wildlife and Fisheries Foundation

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$300,000.00
Program Funds Drawdown	\$0.00	\$300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$300,000.00
Louisiana Wildlife and Fisheries Foundation	\$0.00	\$300,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The creation of the New Orleans Arena Seafood Pavilion Educational Outreach Program, will meet urgent needs by supporting local Louisiana shrimpers and fishermen as well as their Gustav and Ike affected parish economies. The Pavilion will provide an opportunity to rebuild Louisiana's critical commercial fisheries industry by highlighting impacted parishes and contributing to the restoration of the state's indispensable 3.2 billion dollar fishing economy by educating the public in the safety and recovery of Louisiana's fisheries. The Pavilion will maintain employment in the commercial fishing industry as well as aid in the imperative preservation of the commercial fishing culture of coastal Louisiana.

Location Description:

New Orleans Superdome Arena

Activity Progress Narrative:

7/29/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	353852	218132	1335406	42.83
LMI%:				42.83

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 45FSCC3501 - Boat Launch
Activity Title: Bonnet Carre Spillway Boat Launch (FSCC)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3084

Projected Start Date:

06/30/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

02/21/2017

Completed Activity Actual End Date:

01/09/2013

Responsible Organization:

St. Charles Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$124,999.63
Total Budget	\$0.00	\$124,999.63
Total Obligated	\$0.00	\$124,999.63
Total Funds Drawdown	\$0.00	\$124,999.63
Program Funds Drawdown	\$0.00	\$124,999.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$124,999.63
Office of Community Development (OCD), Disaster	(\$124,999.63)	\$0.00
St. Charles Parish	\$124,999.63	\$124,999.63
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Bonnet Carre Spillway Boat Launch

Location Description:

St. Charles Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	118	49	335	49.85
LMI%:				33.53

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 50FSCC3501 - Boat Launch

Activity Title: St. Martin Boat Launch (FSCC)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3084

Projected Start Date:

06/30/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

05/08/2015

Completed Activity Actual End Date:

05/08/2015

Responsible Organization:

St. Martin Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$125,000.00
Total Budget	\$0.00	\$125,000.00
Total Obligated	\$0.00	\$125,000.00
Total Funds Drawdown	\$0.00	\$125,000.00
Program Funds Drawdown	\$0.00	\$125,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$125,000.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
St. Martin Parish	\$0.00	\$125,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Boat Launch

Location Description:

St. Martin Parish

Activity Progress Narrative:

8/8/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	-1	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	15534	7996	47792	49.23

LMI%:	45.47
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 51FSCC3501 - Boat Launch Repair

Activity Title: St. Mary Boat Launch Repair (FSCC)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3084

Projected Start Date:

06/30/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

04/10/2017

Completed Activity Actual End Date:

04/10/2017

Responsible Organization:

St. Mary Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$400,000.00
Program Funds Drawdown	\$0.00	\$400,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,000.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
St. Mary Parish	\$0.00	\$400,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Boat Launch Repair

Location Description:

St. Mary Parish

Activity Progress Narrative:

8/14/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	-2	2/2

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	894	367	2376	53.07

LMI%:	43.43
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 55FSCC3501-Falgout Canal-Terrebonne Fisheries

Activity Title: Terrebonne Fisheries-Falgout Canal-55FSCC3501

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3084

Projected Start Date:

07/09/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

04/14/2016

Completed Activity Actual End Date:

04/14/2016

Responsible Organization:

Terrebonne Parish

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$1,300,000.00

Total Budget

\$0.00

\$1,300,000.00

Total Obligated

\$0.00

\$1,300,000.00

Total Funds Drawdown

\$0.00

\$1,300,000.00

Program Funds Drawdown

\$0.00

\$1,300,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$1,300,000.00

Terrebonne Parish

\$0.00

\$1,300,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This project will include the replacement of the current barge, aprons, pilot house, dolphin piles and reworking of the winch system.

Location Description:

Falgout Canal Road, Theriot, LA 70397

Activity Progress Narrative:

8/14/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-1	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1239	445	2890	58.27

LMI%:	58.15
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 57FSCC3501 - Hebert Boat Landing

Activity Title: Hebert Boat Landing (FSCC)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3084

Projected Start Date:

06/30/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

04/09/2013

Completed Activity Actual End Date:

04/09/2013

Responsible Organization:

Vermilion Parish Police Jury

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$498,308.00
Total Budget	\$0.00	\$498,308.00
Total Obligated	\$0.00	\$498,308.00
Total Funds Drawdown	\$0.00	\$498,308.00
Program Funds Drawdown	\$0.00	\$498,308.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$498,308.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Vermilion Parish Police Jury	\$0.00	\$498,308.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Hebert Boat Landing provides direct access for commercial and sport fishermen to White Lake, Vermilion Bay and the Gulf of Mexico via Freshwater Bayou. The proposed improvements to this facility will benefit the Parish's revitalization by providing an inland safe harbor for commercial fishing vessels to moor during future disasters similar to Hurricane Ike.

Location Description:

Vermilion Parish

Activity Progress Narrative:

8/8/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	-1	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	5670	4759	30455	34.24
LMI%:				41.43

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FBGL1000 - LMI
Activity Title: Wholesale Dealer Broker G&L - LMI (FBGL)

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3084

Projected Start Date:

03/19/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Fishery Recovery and Fishery Infrastructure Program

Projected End Date:

05/25/2016

Completed Activity Actual End Date:

04/18/2013

Responsible Organization:

Louisiana Department of Agriculture and Forestry

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$7,291,309.19
Total Budget	\$0.00	\$7,291,309.19
Total Obligated	\$0.00	\$7,291,309.19
Total Funds Drawdown	\$0.00	\$7,291,309.19
Program Funds Drawdown	\$0.00	\$7,291,309.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,291,309.19
Louisiana Department of Agriculture and Forestry	\$0.00	\$7,291,309.19
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Wholesale Dealer Broker Grant & Loan program provides direct financial assistance in the form of grants or low-interest loans to seafood wholesalers.

Location Description:

Accross State

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	
# of Businesses	-89		89/89	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	1787/1787	0/0	1787/1787	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/1787	3004/0	3004/1787	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FBGL1000 - UN
Activity Title: Wholesale Dealer Broker G&L - UN (FBGL)

Activity Type:
 Econ. development or recovery activity that creates/retains

Project Number:
 3084

Projected Start Date:
 03/19/2010

Benefit Type:
 Direct Benefit (Persons)

National Objective:
 Urgent Need

Activity Status:
 Completed

Project Title:
 Fishery Recovery and Fishery Infrastructure Program

Projected End Date:
 05/25/2016

Completed Activity Actual End Date:
 04/18/2013

Responsible Organization:
 Louisiana Department of Agriculture and Forestry

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,120,945.56
Total Budget	\$0.00	\$1,120,945.56
Total Obligated	\$0.00	\$1,120,945.56
Total Funds Drawdown	\$0.00	\$1,120,945.56
Program Funds Drawdown	\$0.00	\$1,120,945.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,120,945.56
Louisiana Department of Agriculture and Forestry	\$0.00	\$1,120,945.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 Wholesale Dealer Broker Grant & Loan program provides direct financial assistance in the form of grants or low-interest loans to seafood wholesalers.

Location Description:
 Gustav/Ike Affected Parishes

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of buildings (non-residential)	0			0/0			
# of Businesses	0			28/14			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	331/331	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	147/331	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FCGL1000 - LMI
Activity Title: Commercial Fishermen G&L - LMI (FCGL)

Activity Type:
 Econ. development or recovery activity that creates/retains

Project Number:
 3084

Projected Start Date:
 03/19/2009

Benefit Type:
 Direct Benefit (Persons)

National Objective:
 Low/Mod

Activity Status:
 Completed

Project Title:
 Fishery Recovery and Fishery Infrastructure Program

Projected End Date:
 05/25/2016

Completed Activity Actual End Date:
 06/12/2013

Responsible Organization:
 Louisiana Department of Agriculture and Forestry

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$5,089,249.99
Total Budget	\$0.00	\$5,089,249.99
Total Obligated	\$0.00	\$5,089,249.99
Total Funds Drawdown	\$0.00	\$5,089,249.99
Program Funds Drawdown	\$0.00	\$5,089,249.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,089,249.99
Louisiana Department of Agriculture and Forestry	\$0.00	\$5,089,249.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 The Commercial Fishermen Grant & Loan program provides direct financial assistance in the form of grants or low-interest loans to commercial fishermen.

Location Description:
 Across Louisiana

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Total			Total		
# of buildings (non-residential)	0			0/0		
# of Businesses	0			680/340		

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	1007/0	1007/0	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	41/0	2089/0	2130/340	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FCGL1000 - UN
Activity Title: Commercial Fishermen G&L - UN (FCGL)

Activity Type:
 Econ. development or recovery activity that creates/retains

Project Number:
 3084

Projected Start Date:
 03/19/2009

Benefit Type:
 Direct Benefit (Persons)

National Objective:
 Urgent Need

Activity Status:
 Completed

Project Title:
 Fishery Recovery and Fishery Infrastructure Program

Projected End Date:
 05/25/2016

Completed Activity Actual End Date:
 06/12/2013

Responsible Organization:
 Louisiana Department of Agriculture and Forestry

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,122,618.32
Total Budget	\$0.00	\$10,122,618.32
Total Obligated	\$0.00	\$10,122,618.32
Total Funds Drawdown	\$0.00	\$10,122,618.32
Program Funds Drawdown	\$0.00	\$10,122,618.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,122,618.32
Louisiana Department of Agriculture and Forestry	\$0.00	\$10,122,618.32
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Commercial Fishermen Grant & Loan program provides direct financial assistance in the form of grants or low-interest loans to commercial fishermen.

Location Description:

Across Louisiana

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Businesses	0			1370/685			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	1657/0	0.00
# of Permanent	0	0	0	0/0	0/0	685/685	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	3861/0	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3085 / Coastal Communities Recovery Program



Grantee Activity Number: 55CPFI3302 - Falgout Canal

Activity Title: Falgout Canal (CPFI)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3085

Projected Start Date:

05/31/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Coastal Communities Recovery Program

Projected End Date:

04/16/2019

Completed Activity Actual End Date:

04/16/2019

Responsible Organization:

Louisiana Office of Coastal Protection & Restoration

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$5,422,356.25
Total Budget	\$0.00	\$5,422,356.25
Total Obligated	\$0.00	\$5,422,356.25
Total Funds Drawdown	\$0.00	\$5,422,356.25
Program Funds Drawdown	\$0.00	\$5,422,356.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,422,356.25
Louisiana Office of Coastal Protection & Restoration	\$0.00	\$5,422,356.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project will include building a levee between an existing (8-1) forced drainage levee, located in Ward 10, Terrebonne Parish, Louisiana. The earthen levee will have a 10 crown levee using haled in material, initially construction to an elevation of +9.0 Geoid 3 NAVD 88 with two flow control structures. The flow control structures would be equipped with 9 each 6 ft. x 6 ft. flap gates, with 5 foot walkway on top of the structure for access to the gates.

Location Description:

Theriot, La. – Terrebonne

Activity Progress Narrative:

8/26/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2529	1349	7261	53.41

LMI%:	52.9
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3086 / Municipalities Infrastructure Program



Grantee Activity Number: 01MIPL2301-Generator-Church Point Activity Title: Church Point- Generator-01MIPL2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

04/22/2014

Completed Activity Actual End Date:

04/22/2014

Responsible Organization:

Town of Church Point

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$137,800.00
Total Budget	\$0.00	\$137,800.00
Total Obligated	\$0.00	\$137,800.00
Total Funds Drawdown	\$0.00	\$137,800.00
Program Funds Drawdown	\$0.00	\$137,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$137,800.00
Town of Church Point	\$0.00	\$137,800.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project is to install two permanently installed generators at the Town's two major sewer lift stations.

Location Description:

Church Point, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1810	791	4469	58.20

LMI%:	58.2
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01MIPS2301-Sewer System Rehab-Estherwood

Activity Title: Estherwood-Sewer System Rehab-01MIPS2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

12/15/2015

Completed Activity Actual End Date:

12/15/2015

Responsible Organization:

Village of Estherwood

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$487,685.60
Total Budget	\$0.00	\$487,685.60
Total Obligated	\$0.00	\$487,685.60
Total Funds Drawdown	\$0.00	\$487,685.60
Program Funds Drawdown	\$0.00	\$487,685.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$487,685.60
Village of Estherwood	\$0.00	\$487,685.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the project is to remedy the deficiencies in the existing sewerage collection system.

Location Description:

Estherwood, La.

Activity Progress Narrative:

7/14/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	232	230	686	67.35

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01MIPS3201-New Town Hall-Iota

Activity Title: Iota-New Town Hall-01MIPS3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

05/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

08/30/2016

Completed Activity Actual End Date:

08/30/2016

Responsible Organization:

Town of Iota

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$807,089.46
Total Budget	\$0.00	\$807,089.46
Total Obligated	\$0.00	\$807,089.46
Total Funds Drawdown	\$0.00	\$807,089.46
Program Funds Drawdown	\$0.00	\$807,089.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$807,089.46
Town of Iota	\$0.00	\$807,089.46
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project consists of the demolition of the existing Town Hall, site improvements to increase its grade and the construction of a new 4,000 sq.ft. Town Hall.

Location Description:

Iota, La.

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 02MIPS2101-Roadway Rehab-Reeves

Activity Title: Reeves-Roadway Rehab-02MIPS2101

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

03/07/2013

Completed Activity Actual End Date:

03/07/2013

Responsible Organization:

Village of Reeves

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$959,576.64
Total Budget	\$0.00	\$959,576.64
Total Obligated	\$0.00	\$959,576.64
Total Funds Drawdown	\$0.00	\$959,576.64
Program Funds Drawdown	\$0.00	\$959,576.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$959,576.64
Village of Reeves	\$0.00	\$959,576.64
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project accommodates the rehabilitation and resurfacing of all eligible roadways within the Village of Reeves.

Location Description:

Reeves, La.

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 06MIPS2301-Mechanical Headworks-Merryville

Activity Title: Merryville-Mechanical Headworks-06MIPS2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

01/02/2014

Completed Activity Actual End Date:

01/02/2014

Responsible Organization:

Town of Merryville

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$590,000.00
Total Budget	\$0.00	\$590,000.00
Total Obligated	\$0.00	\$590,000.00
Total Funds Drawdown	\$0.00	\$590,000.00
Program Funds Drawdown	\$0.00	\$590,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$590,000.00
Town of Merryville	\$0.00	\$590,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed mechanical headworks screening and grit system will remove heavy debris and sand swept into the sanitary sewer system by storm events.

Location Description:

Merryville, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 22MIPS2302-Generators-Pollock

Activity Title: Pollock-Generators-22MIPS2302

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

07/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

04/24/2014

Completed Activity Actual End Date:

04/24/2014

Responsible Organization:

Town of Pollock

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$110,825.00
Total Budget	\$0.00	\$110,825.00
Total Obligated	\$0.00	\$110,825.00
Total Funds Drawdown	\$0.00	\$110,825.00
Program Funds Drawdown	\$0.00	\$110,825.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$110,825.00
Town of Pollock	\$0.00	\$110,825.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to permanently install an emergency generator in the town of Pollock.

Location Description:

Pollock, La.

Activity Progress Narrative:

7/14/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey

	Low	Mod	Total	Low/Mod%
# of Persons	135	476	903	67.66

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 29MIPC2301-Sewerage Improvements-Golden Meadow
Activity Title: Golden Meadow-Sewerage Improvements-29MIPC2301

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 3086
Projected Start Date:
 04/29/2012
Benefit Type:
 Area Benefit (Survey)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Municipalities Infrastructure Program
Projected End Date:
 06/09/2020
Completed Activity Actual End Date:
 06/09/2020
Responsible Organization:
 Town of Golden Meadow

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,959,400.00
Total Budget	\$0.00	\$1,959,400.00
Total Obligated	\$0.00	\$1,959,400.00
Total Funds Drawdown	\$0.00	\$1,959,400.00
Program Funds Drawdown	\$0.00	\$1,959,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,959,400.00
Town of Golden Meadow	\$0.00	\$1,959,400.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project consist of the extension of the existing sewer collectionand treatment systems serving the northern section of the Town of Golden Meadow.

Location Description:

Golden Meadow, LA 70357

Activity Progress Narrative:

7/14/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/3

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 30MIPS2301-Wastewater Collection-Olla Activity Title: Olla-Wastewater Collection-30MIPS2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

08/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

10/01/2014

Completed Activity Actual End Date:

10/01/2014

Responsible Organization:

Town of Olla

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

To Date

\$0.00

\$242,500.00

Total Budget

\$0.00

\$242,500.00

Total Obligated

\$0.00

\$242,500.00

Total Funds Drawdown

\$0.00

\$242,500.00

Program Funds Drawdown

\$0.00

\$242,500.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$242,500.00

Town of Olla

\$0.00

\$242,500.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The proposed project involves the installation of two permanent, engine driven stand-by pumping units at the primary stations within the denoted target area.

Location Description:

Olla, La.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	463	246	1436	49.37

LMI%:	39.19
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 34MIPS2301-Sewer System Rehab-Bonita

Activity Title: Bonita-Sewer System Rehab-34MIPS2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

07/15/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

04/08/2014

Completed Activity Actual End Date:

04/08/2014

Responsible Organization:

Village of Bonita

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$400,328.57
Total Budget	\$0.00	\$400,328.57
Total Obligated	\$0.00	\$400,328.57
Total Funds Drawdown	\$0.00	\$400,328.57
Program Funds Drawdown	\$0.00	\$400,328.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,328.57
Village of Bonita	\$0.00	\$400,328.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to repair the lift station at the Village of Bonita sewer system.

Location Description:

Bonita, La.

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox

9/17/2025: Performance measure updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	4	6/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MIPL3401-Comm. Ctr Drainage-West Monroe

Activity Title: West Monroe-Comm. Ctr Drainage-37MIPL3401

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

07/13/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

03/20/2021

Completed Activity Actual End Date:

03/19/2021

Responsible Organization:

City of West Monroe

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$564,713.00
Total Budget	\$0.00	\$564,713.00
Total Obligated	\$0.00	\$564,713.00
Total Funds Drawdown	\$0.00	\$564,713.00
Program Funds Drawdown	\$0.00	\$564,713.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$564,713.00
City of West Monroe	\$0.00	\$564,713.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the project is for drainage improvements to alleviate the problems at the 5th St/Linderman intersection by installing an additional 30" reinforced concrete pipe underneath S. 8th Street along the southside of Linderman.

Location Description:

West Monroe, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1420	632	3225	63.63

LMI%:	63.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MIPS2301-Sewer System Generators-Cheneyville

Activity Title: Cheneyville-Sewer System Generators-40MIPS2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

06/06/2013

Completed Activity Actual End Date:

05/13/2013

Responsible Organization:

Town of Cheneyville

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$190,879.00
Total Budget	\$0.00	\$190,879.00
Total Obligated	\$0.00	\$190,879.00
Total Funds Drawdown	\$0.00	\$190,879.00
Program Funds Drawdown	\$0.00	\$190,879.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$190,879.00
Town of Cheneyville	\$0.00	\$190,879.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The proposed project is to install five permanently installed generators at all of the Town's five sewer lift stations.

Location Description:

Cheneyville, La.

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	4/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MIPS3401-Weems Canal-Lecompte

Activity Title: Lecompte-Weems Canal-40MIPS3401

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

07/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

04/24/2014

Completed Activity Actual End Date:

04/24/2014

Responsible Organization:

Town of Lecompte

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$522,154.08
Total Budget	\$0.00	\$522,154.08
Total Obligated	\$0.00	\$522,154.08
Total Funds Drawdown	\$0.00	\$522,154.08
Program Funds Drawdown	\$0.00	\$522,154.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$522,154.08
Town of Lecompte	\$0.00	\$522,154.08
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project addresses the need for improved drainage in Lecompte by clearing dense vegetation and accumulated muck from several open channel sections of the Canal, clearing debris from the larger culverts connecting those channels, and installing smaller culverts in the Canal's tributaries where they are needed.

Location Description:

Lecompte, La.

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 49MIPS2301-Wastewater Generator-Grand Coteau

Activity Title: Grand Coteau-Wastewater Generator-49MIPS2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

08/31/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

04/01/2013

Responsible Organization:

Town of Grand Coteau

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$84,000.00
Total Budget	\$0.00	\$84,000.00
Total Obligated	\$0.00	\$84,000.00
Total Funds Drawdown	\$0.00	\$84,000.00
Program Funds Drawdown	\$0.00	\$84,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$84,000.00
Town of Grand Coteau	\$0.00	\$84,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is to install a permanent generator at the Town's Wastewater Treatment Plant.

Location Description:

Grand Coteau, La.

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49MIPS2302-Sewer System Generators-Leonville

Activity Title: Leonville-Sewer System Generators-49MIPS2302

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

07/10/2013

Completed Activity Actual End Date:

07/10/2013

Responsible Organization:

Town of Leonville

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

\$0.00

To Date

\$247,450.00

Total Budget

\$0.00

\$247,450.00

Total Obligated

\$0.00

\$247,450.00

Total Funds Drawdown

\$0.00

\$247,450.00

Program Funds Drawdown

\$0.00

\$247,450.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$247,450.00

Town of Leonville

\$0.00

\$247,450.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This project proposes to acquire and install an automatic back-up power generation system at six of the eight pump stations not equipped with a stationary generator to allow continued operation in the event of power outages due to future storm events.

Location Description:

Leonville, La.

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	5/5

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49MIPS2303-Water System Improv-Washington

Activity Title: Washington-Water System Improv-49MIPS2303

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

04/30/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

01/02/2014

Completed Activity Actual End Date:

01/02/2014

Responsible Organization:

Town of Washington

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

To Date

\$0.00

\$539,916.00

Total Budget

\$0.00

\$539,916.00

Total Obligated

\$0.00

\$539,916.00

Total Funds Drawdown

\$0.00

\$539,916.00

Program Funds Drawdown

\$0.00

\$539,916.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$539,916.00

Town of Washington

\$0.00

\$539,916.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The project will consists of installation of a new 700 gpm water well with associated piping, valves, and electrical equipment and installation of new backup generator.

Location Description:

Washington, La.

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49MIPS3201-Municipal Complex Generator-Arnaudville

Activity Title: Arnaudville-Municipal Complex Generator-49MIPS3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

08/28/2013

Completed Activity Actual End Date:

04/03/2013

Responsible Organization:

Town of Arnaudville

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

To Date

\$0.00

\$109,313.01

Total Budget

\$0.00

\$109,313.01

Total Obligated

\$0.00

\$109,313.01

Total Funds Drawdown

\$0.00

\$109,313.01

Program Funds Drawdown

\$0.00

\$109,313.01

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$109,313.01

Town of Arnaudville

\$0.00

\$109,313.01

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The proposed project will provide a permanently installed generator to start-up and operate the Municipal complex building(which includes the police station and jail) as well as the public works warehouse and office on the same site.

Location Description:

Arnaudville, La.

Activity Progress Narrative:

7/15/2025: Updated Benefit Type and Performance measures for LMI percentages. Documentation attached from Pan American Engineers. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	3/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 56MIPL3201-Generators-Farmerville

Activity Title: Farmerville-Generators-56MIPL3201

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

06/03/2011

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

09/16/2013

Completed Activity Actual End Date:

09/16/2013

Responsible Organization:

Town of Farmerville

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$284,110.00
Total Budget	\$0.00	\$284,110.00
Total Obligated	\$0.00	\$284,110.00
Total Funds Drawdown	\$0.00	\$284,110.00
Program Funds Drawdown	\$0.00	\$284,110.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$284,110.00
Town of Farmerville	\$0.00	\$284,110.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The project proposes to design and install pad-mounted, natural gas fueled generators to continue to supply water, sewer and support services during future disasters.

Location Description:

Farmerville, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	4/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 57MIPL3401-Frank's Alley-Abbeville
Activity Title: Abbeville-Frank's Alley-57MIPL3401

Activity Type:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 3086
Projected Start Date:
 03/01/2010
Benefit Type:
 Area Benefit (Census)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Municipalities Infrastructure Program
Projected End Date:
 10/01/2012
Completed Activity Actual End Date:
 09/10/2012
Responsible Organization:
 City of Abbeville

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$260,404.00
Total Budget	\$0.00	\$260,404.00
Total Obligated	\$0.00	\$260,404.00
Total Funds Drawdown	\$0.00	\$260,404.00
Program Funds Drawdown	\$0.00	\$260,404.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$260,404.00
City of Abbeville	\$0.00	\$260,404.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of the project is to prevent storm water run-off from accumulating by providing a much needed drainage pump station which will pump excess storm water from the low-lying drainage area to a proposed retention pond.

Location Description:

Abbeville, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	260404/26040
# of Linear feet of Public	0	642/642

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	4509	1578	9391	64.82

LMI%:	60
-------	----

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 58MIPS2301-Generators-Hornbeck

Activity Title: Hornbeck-Generators-58MIPS2301

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3086

Projected Start Date:

06/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Municipalities Infrastructure Program

Projected End Date:

03/13/2013

Completed Activity Actual End Date:

03/13/2013

Responsible Organization:

Town of Hornbeck

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$143,923.32
Total Budget	\$0.00	\$143,923.32
Total Obligated	\$0.00	\$143,923.32
Total Funds Drawdown	\$0.00	\$143,923.32
Program Funds Drawdown	\$0.00	\$143,923.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$143,923.32
Town of Hornbeck	\$0.00	\$143,923.32
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The purpose of this project is for generartors for the Hornbeck Town Hall and the Hornbeck Water Treatment Plant.

Location Description:

Hornbeck, La.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	2/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	114	89	477	42.56

LMI%:	28.4
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3087 / Economic Revitalization



Grantee Activity Number: 17DRLG9201 - SU AgCenter Activity Title: SU AgCenter - 17DRLG9201

Activity Type:

Public services

Project Number:

3087

Projected Start Date:

04/30/2016

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

03/14/2024

Completed Activity Actual End Date:

03/14/2024

Responsible Organization:

Southern University at New Orleans

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,482,150.05
Total Budget	\$0.00	\$1,482,150.05
Total Obligated	\$0.00	\$1,482,150.05
Total Funds Drawdown	\$0.00	\$1,482,150.05
Program Funds Drawdown	\$0.00	\$1,482,150.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,482,150.05
Southern University at New Orleans	\$383,625.08	\$1,482,150.05
Southern University Baton Rouge	(\$383,625.08)	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The SUAREC will use all of its available resources to recruit participants into the planned programs being offered with this opportunity. These resources include, but are not limited to using data bases, working with extension agents currently employed with Cooperative Extension Services, referrals from other local/state agencies.

Location Description:

Baton Rouge, La

Activity Progress Narrative:

7/30/2025: Change benefit type to Direct Benefit and updated beneficiary numbers to match closeout paperwork. DM

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	-20	0	0	1504/1504	0/0	2112/2112	71.21

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 36DRLG7004-St. Thomas Comm Health Ctr-Orleans

Activity Title: Orleans-St. Thomas Comm Health Ctr-36DRLG7004

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

3087

Projected Start Date:

06/01/2016

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

08/25/2017

Completed Activity Actual End Date:

08/25/2017

Responsible Organization:

Orleans Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$500,000.00
Orleans Parish	\$0.00	\$500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

STTCHC proposes to expand comprehensive preventive and primary care services currently being provided in the Columbia Parc neighborhood of New Orleans, LA. Columbia Parc is located within zip code 70122, the service area for both the health center and this G/I PLAN application, and of which is predominantly comprised of City of New Orleans Planning District No. 6 census tracts 138.00, 33.08, 33.02, 25.04, 133.02, 25.02, and 17.01. The total population of the MUA service area is 29,038. The total zip code low-income population is almost 13,000 based on HRSA's Uniform Data System (UDS) Mapper reporting. The demographics are 79% Black, 4% Hispanic, 16% White, 1% Asian and .21% American Indian/Other. Males and females are 46% and 54% respectively.

Location Description:



Activity Progress Narrative:

9/22/2025: Performance measures and end date were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		500000/50000	

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	-18	0/0	8/8	8/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49DRLG7002-SW La Primary-St Landry
Activity Title: St Landry-SW La Primary-49DRLG7002

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3087

Projected Start Date:

07/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

01/06/2014

Completed Activity Actual End Date:

01/06/2014

Responsible Organization:

Southwest Louisiana Primary Healthcare Center

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$200,000.00
Program Funds Drawdown	\$0.00	\$200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$200,000.00
Southwest Louisiana Primary Healthcare Center	\$200,000.00	\$200,000.00
St. Landry Parish	(\$200,000.00)	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The construction of a new Mental Health Wing.

Location Description:

St. Landry Parish

Activity Progress Narrative:

8/8/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	-2	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	32408	14723	86175	54.69

LMI%:	44.92
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 52DRLG7001 - St Tammany Icebox Activity Title: St Tammany Project Icebox (DRLG)

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3087

Projected Start Date:

11/30/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

01/25/2016

Completed Activity Actual End Date:

01/29/2016

Responsible Organization:

St Tammany Parish Council

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,600,000.00
Total Budget	\$0.00	\$1,600,000.00
Total Obligated	\$0.00	\$1,600,000.00
Total Funds Drawdown	\$0.00	\$1,600,000.00
Program Funds Drawdown	\$0.00	\$1,600,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,600,000.00
St Tammany Parish Council	\$0.00	\$1,600,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

In April 2010, the Parish (St Tammany) was contacted by Associated Wholesale Grocers, Inc. of their interest to construct a 785,000 (sq ft) distribution center in Louisiana; with St. Tammany Parish being one of the sites of interest. With its total expected 246 permanent jobs and an additional 94 permanent jobs from associated companies, St. Tammany and Pearl River will be able to recover from its current economic status. In order for the Parish to accommodate the infrastructure improvements necessary for the location of the AWG distribution center, it will require an estimated \$3.560 million to address sewer, water, drainage, fire protection, and road improvements. The Parish is seeking funding in the amount of \$1,960,000 through the LCDBG ED Program for the sewer, water, drainage, and fire protection improvements. \$1,600,000 for the road improvements are being requested through the OCD DRU Disaster Recovery Economic Revitalization Program.

Location Description:

Cleo Rd, Pearl River, LA
30.353102,-89.746048



Activity Progress Narrative:

8/28/2025: Performance measures and end dates were updated due to reconciliation: Denise Fox

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	37	0	-50	37/37	0/0	50/50	74.00

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	37	0	-16	37/37	0/0	50/50	74.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65DINV7307 - GNO, Inc. Loan - UN
Activity Title: GNO, Inc. Loan - UN (DINV)

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3087

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

07/19/2013

Responsible Organization:

Greater New Orleans Development Foundation

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$63,557.72
Total Budget	\$0.00	\$63,557.72
Total Obligated	\$0.00	\$63,557.72
Total Funds Drawdown	\$0.00	\$63,557.72
Program Funds Drawdown	\$0.00	\$63,557.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$63,557.72
Greater New Orleans Development Foundation	\$0.00	\$63,557.72
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

See 65DINV7307 - GNO, Inc. Loan - LMI

Location Description:

See 65DINV7307 - GNO, Inc. Loan - LMI

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Businesses	0			15/5			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	10/5	0.00
# of Permanent	0	0	0	0/0	0/0	10/5	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65DINV7310 - SCP Loan - UN
Activity Title: SCP Loan - UN (DINV)

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3087

Projected Start Date:

01/01/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

09/18/2017

Completed Activity Actual End Date:

09/18/2017

Responsible Organization:

South Central Planning & Development Commission

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,472,512.65
Total Budget	\$0.00	\$3,472,512.65
Total Obligated	\$0.00	\$3,472,512.65
Total Funds Drawdown	\$0.00	\$3,472,512.65
Program Funds Drawdown	\$0.00	\$3,472,512.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,472,512.65
South Central Planning & Development Commission	\$0.00	\$3,472,512.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

See 65DINV7310 - SCP Loan - LMI

Location Description:

See 65DINV7310 - SCP Loan - LMI

Activity Progress Narrative:

9/25/25: Updated performance measures and end date due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Businesses	-80			19/20			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	-62	0/0	45/45	62/62	72.58
# of Permanent	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	-62	0/0	45/0	62/62	72.58

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65DINV7312 - LANO TA - LMI
Activity Title: LANO Technical Assistance LMI (DINV)

Activity Type:

Public services

Project Number:

3087

Projected Start Date:

12/31/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

05/20/2014

Completed Activity Actual End Date:

02/19/2014

Responsible Organization:

Louisiana Association of Nonprofit Organizations

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$15,324.33
Total Budget	\$0.00	\$15,324.33
Total Obligated	\$0.00	\$15,324.33
Total Funds Drawdown	\$0.00	\$15,324.33
Program Funds Drawdown	\$0.00	\$15,324.33
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,324.33
Louisiana Association of Nonprofit Organizations	\$0.00	\$15,324.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

LANO will provide technical assistance to non-profit organizations serving low to moderate income individuals.

Location Description:

Ascension, East Baton Rouge, and Livingston Parishes

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	0	6/0	12/27	54/27	33.33

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65DINV7314 - TEDFo Loan - UN
Activity Title: TEDFo Loan - UN (DINV)

Activity Type:
 Econ. development or recovery activity that creates/retains

Project Number:
 3087

Projected Start Date:
 01/01/2011

Benefit Type:
 Direct Benefit (Persons)

National Objective:
 Urgent Need

Activity Status:
 Completed

Project Title:
 Economic Revitalization

Projected End Date:
 08/03/2013

Completed Activity Actual End Date:
 01/09/2013

Responsible Organization:
 Terrebonne Economic Development Foundation

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$11,752.93
Total Budget	\$0.00	\$11,752.93
Total Obligated	\$0.00	\$11,752.93
Total Funds Drawdown	\$0.00	\$11,752.93
Program Funds Drawdown	\$0.00	\$11,752.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,752.93
Terrebonne Economic Development Foundation	\$0.00	\$11,752.93
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

See 55DINV7301 - TEDFo Loan - LMI

Location Description:

See 55DINV7301 - TEDFo Loan - LMI

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Businesses	0			18/6			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	12/6	0.00
# of Permanent	0	0	0	0/0	0/0	12/6	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65DINV7320 - JEDCO Loan - UN
Activity Title: JEDCO Loan - UN (DINV)

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3087

Projected Start Date:

10/01/2013

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

01/14/2016

Completed Activity Actual End Date:

01/14/2016

Responsible Organization:

Jefferson Parish Economic Development Commission

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$370,983.08
Total Budget	\$0.00	\$370,983.08
Total Obligated	\$0.00	\$370,983.08
Total Funds Drawdown	\$0.00	\$370,983.08
Program Funds Drawdown	\$0.00	\$370,983.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$370,983.08
Jefferson Parish Economic Development Commission	\$0.00	\$370,983.08
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

JEDCO will provide low interest loans to small businesses in hurricane affected area of Jefferson parish.

Location Description:

Jefferson Parish

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	22/11	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/11	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 65DRLG7002 - AMI Kids

Activity Title: AMI Kids (DRLG)

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3087

Projected Start Date:

11/30/2011

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

09/30/2012

Completed Activity Actual End Date:

09/24/2012

Responsible Organization:

AMIkids Grand Bois

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$2,500,000.00
Total Funds Drawdown	\$0.00	\$2,500,000.00
Program Funds Drawdown	\$0.00	\$2,500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,500,000.00
AMIkids Grand Bois	\$0.00	\$2,500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

AMIkids Grand Bois will be a 36-bed residential facility, located in Terrebonne Parish, and will serve young men between the ages of 14-18. These funds will generate long term employment and 22 of the 33 positions will be accessible to low and moderate income persons.

Location Description:

396 Bourg-Larose Highway 24
Bourg, LA 70343

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of buildings (non-residential)	0			0/0			
# of Businesses	0			0/0			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/22	66/33	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/22	520/33	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65DRLG7003-Boys and Girls Club-Multi Parish

Activity Title: Multi Parish-Boys and Girls Club-65DRLG7003

Activity Type:

Public services

Project Number:

3087

Projected Start Date:

12/31/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Revitalization

Projected End Date:

06/18/2014

Completed Activity Actual End Date:

06/18/2014

Responsible Organization:

Jefferson Parish

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$186,286.39
Total Budget	\$0.00	\$186,286.39
Total Obligated	\$0.00	\$186,286.39
Total Funds Drawdown	\$0.00	\$186,286.39
Program Funds Drawdown	\$0.00	\$186,286.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$186,286.39
East Baton Rouge Parish	\$0.00	\$0.00
Iberia Parish	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$186,286.39
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Louisiana Alliance will expand programs to more youth as well as maintain existing programs struggling to provide services because of loss of funding.

Location Description:

Multi-Parish

Activity Progress Narrative:

8/15/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	550	0	550	100.00

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / 3088 / Pilot Comprehensive Resiliency Program

Grantee Activity Number: 17PCPL1013 - Comp Resil - Central Activity Title: Central - Comp Resil - 17PCPL1013

Activity Type:

Planning

Project Number:

3088

Projected Start Date:

06/01/2010

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Pilot Comprehensive Resiliency Program

Projected End Date:

01/15/2014

Completed Activity Actual End Date:

01/15/2014

Responsible Organization:

City of Central

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$320,125.00
Total Budget	\$0.00	\$320,125.00
Total Obligated	\$0.00	\$320,125.00
Total Funds Drawdown	\$0.00	\$320,125.00
Program Funds Drawdown	\$0.00	\$320,125.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$320,125.00
City of Central	\$0.00	\$320,125.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Development of Master Plan implementation strategies including: integration of floodplain management plan and land use plan/development code; development of code pattern book/design guidelines; city center implementation strategies; community outreach/education

Location Description:

Central, East Baton Rouge Parish, LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	320125/32012

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1597	1696	11875	27.73

LMI%:	26.64
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37PCCE1034- Code Enforce - Monroe
Activity Title: Monroe - Code Enforce - 37PCCE1034

Activity Type:

Code enforcement

Project Number:

3088

Projected Start Date:

01/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Pilot Comprehensive Resiliency Program

Projected End Date:

09/30/2013

Completed Activity Actual End Date:

12/24/2013

Responsible Organization:

City of Monroe

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	\$0.00	\$100,100.00
Total Budget	\$0.00	\$100,100.00
Total Obligated	\$0.00	\$100,100.00
Total Funds Drawdown	\$0.00	\$100,100.00
Program Funds Drawdown	\$0.00	\$100,100.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$100,100.00
City of Monroe	\$0.00	\$100,100.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The grantee will be using the grant funds to pay for/supplement the salary, benefits, and training costs of new code enforcement personnel.

Location Description:

City of Monroe, Ouachita Parish, LA

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	100100/10010
# of People Trained	0	1/2

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	39340	22696	142290	43.60

LMI%:	39.91
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65PCPL1008 - Comp Resil - Global Green
Activity Title: Global Green - Comp Resil - 65PCPL1008

Activity Type: Planning	Activity Status: Completed
Project Number: 3088	Project Title: Pilot Comprehensive Resiliency Program
Projected Start Date: 06/01/2010	Projected End Date: 04/16/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date: 04/16/2015
National Objective: N/A	Responsible Organization: Global Green, USA

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$149,706.80
Total Budget	\$0.00	\$149,706.80
Total Obligated	\$0.00	\$149,706.80
Total Funds Drawdown	\$0.00	\$149,706.80
Program Funds Drawdown	\$0.00	\$149,706.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$149,706.80
Global Green, USA	\$0.00	\$149,706.80
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Development of a plan to market Louisiana's wetlands in existing and emerging voluntary carbon offset/ecological value marketplace to facilitate emerging revenue opportunities, enhance local and national public education, and support for coastal protection and restoration

Location Description:

St. Bernard, Terrebonne, Plaquemine, and and Lafourche Parishes

Activity Progress Narrative:

9/17/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	149706/14970
# of Plans or Planning Products	-1	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	69082	47025	283816	40.91

LMI%:	40.91
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65PCPL1024 - Comp Resil - SWLED
Activity Title: SWLED - Comp Resil - 65PCPL1024

Activity Type: Planning	Activity Status: Completed
Project Number: 3088	Project Title: Pilot Comprehensive Resiliency Program
Projected Start Date: 06/01/2010	Projected End Date: 01/04/2017
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date: 10/27/2016
National Objective: N/A	Responsible Organization: Southwest Louisiana Economic Development

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$377,657.67
Total Budget	\$0.00	\$377,657.67
Total Obligated	\$0.00	\$377,657.67
Total Funds Drawdown	\$0.00	\$377,657.67
Program Funds Drawdown	\$0.00	\$377,657.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$377,657.67
Southwest Louisiana Economic Development Alliance	\$0.00	\$377,657.67
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

A comprehensive housing study and strategic plan for the five parishes of Allen, Beauregard, Calcasieu, Cameron, and Jefferson Davis

Location Description:

Allen, Beauregard, Calcasieu, Cameron, and Jefferson Davis Parishes

Activity Progress Narrative:

9/17/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	378193/37765
# of Plans or Planning Products	-3	3/3

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	67395	45694	273023	41.42

LMI%:	41.42
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3090 / Interoperable Communications



Grantee Activity Number: 65INOP2501 - LWIN Capacity Upgrade

Activity Title: LWIN Capacity Upgrade (INOP)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3090

Projected Start Date:

04/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Interoperable Communications

Projected End Date:

10/04/2013

Completed Activity Actual End Date:

10/04/2013

Responsible Organization:

Louisiana Governor's Office of Homeland Security

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$13,662,251.14
Total Budget	\$0.00	\$13,662,251.14
Total Obligated	\$0.00	\$13,662,251.14
Total Funds Drawdown	\$0.00	\$13,662,251.14
Program Funds Drawdown	\$0.00	\$13,662,251.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,662,251.14
Louisiana Governor's Office of Homeland Security and	\$0.00	\$13,662,251.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Repairing first responder communications infrastructure damaged by Hurricanes Gustav and Ike. LWIN, a complex two-way radio interoperable communications network, provides mission critical communications to more than 59,000 first responders across the state. These improvements will greatly enhance the public welfare and the citizens of Louisiana will be better protected in the event of future floods or hurricanes.

Location Description:

Gustav Ike affected parishes

Activity Progress Narrative:

7/29/2025: Performance measures and end date were updated due to reconciliation. Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1177322	713210	4332884	43.63

LMI%:	43.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65INOP2502 - Redundancy Improvements Activity Title: Redundancy Improvements (INOP)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3090

Projected Start Date:

07/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Interoperable Communications

Projected End Date:

03/25/2013

Completed Activity Actual End Date:

03/25/2013

Responsible Organization:

Louisiana Governor's Office of Homeland Security

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,412,406.00
Total Budget	\$0.00	\$3,412,406.00
Total Obligated	\$0.00	\$3,412,406.00
Total Funds Drawdown	\$0.00	\$3,412,406.00
Program Funds Drawdown	\$0.00	\$3,412,406.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,412,406.00
Louisiana Governor's Office of Homeland Security and	\$0.00	\$3,412,406.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To acquire and install a 4th Master Site to enhance system level redundancy and effectively provide a secondary communication path between the tower sites and an alternate Master Site.

Location Description:

7667 Independence Avenue, Baton Rouge, LA 70806

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1177322	713210	4332884	43.63

LMI%:	42.81
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3091 / Recovery Public Services Program



Grantee Activity Number: 65YLAF9201 - Cecil J. Picard LA 4
Activity Title: Cecil J. Picard LA 4 - 65YLAF9201

Activity Type:

Public services

Project Number:

3091

Projected Start Date:

11/15/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Recovery Public Services Program

Projected End Date:

02/19/2014

Completed Activity Actual End Date:

02/19/2014

Responsible Organization:

Louisiana Division of Administration DBA The

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$19,845,472.07
Total Budget	\$0.00	\$19,845,472.07
Total Obligated	\$0.00	\$19,845,472.07
Total Funds Drawdown	\$0.00	\$19,845,472.07
Program Funds Drawdown	\$0.00	\$19,845,472.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$19,845,472.07
Louisiana Division of Administration DBA The	\$0.00	\$19,845,472.07
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Cecil J. Picard LA 4 Program will provide high-quality early childhood education to children not enrolled in any other publically funded prekindergarten program and who are eligible to attend kindergarten the following year. The targeted population in these programs is children considered to be "at-risk" of achieving later academic success and children who are from low to moderate income families. The program utilizes research-based curricula and assessments to prepare children to enter kindergarten and to ensure they are ready for academic success.

Location Description:

The program will be located statewide and in all Gustav/Ike eligible parishes.

Activity Progress Narrative:

8/12/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	-7272	-21230	0/0	6686/6979	6686/6979	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3092 / Economic Development and Growth Infrastructure

Grantee Activity Number: 10BEDI7301 - Chennault
Activity Title: Chennault Airport (BEDI)

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3092

Projected Start Date:

01/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Economic Development and Growth Infrastructure

Projected End Date:

11/01/2018

Completed Activity Actual End Date:

12/11/2017

Responsible Organization:

Chennault International Airport Authority

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$14,216,516.75
Total Budget	\$0.00	\$14,216,516.75
Total Obligated	\$0.00	\$14,216,516.75
Total Funds Drawdown	\$0.00	\$14,216,516.75
Program Funds Drawdown	\$0.00	\$14,216,516.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$14,216,516.75
Chennault International Airport Authority	\$0.00	\$14,099,677.75
Louisiana Solutions, LLC	\$0.00	\$116,839.00
Office of Community Development (OCD), Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Renovation of Hangar 3 at Chennault International Airport

Location Description:

Chennault International Airport

Activity Progress Narrative:

8/8/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	11775	9383	55195	38.33

LMI%:	37.03
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 36BEDI7201 - University Medical Center

Activity Title: University Medical Center (BEDI)

Activity Type:

Acquisition - general

Project Number:

3092

Projected Start Date:

06/30/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Economic Development and Growth Infrastructure

Projected End Date:

08/07/2012

Completed Activity Actual End Date:

08/07/2012

Responsible Organization:

Division of Administration Facility Planning

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$39,016,071.25
Total Budget	\$0.00	\$39,016,071.25
Total Obligated	\$0.00	\$39,016,071.25
Total Funds Drawdown	\$0.00	\$39,016,071.25
Program Funds Drawdown	\$0.00	\$39,016,071.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$39,016,071.25
Division of Administration Facility Planning	\$0.00	\$39,000,000.00
Louisiana Solutions, LLC	\$0.00	\$16,071.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project is to reimburse the Louisiana Department of Administration, Office of Facility Planning & Control for funds expended in acquiring 59 parcels of property to allow construction of the new University Medical Center, a planned 424-bed facility, in New Orleans.

The University Medical Center (UMC) will replace Charity Hospital which has been closed since Hurricane Katrina in 2005 and will serve as a teaching hospital. The UMC will serve a dual purpose - to provide much needed medical care and to serve as a stimulus for the economic revitalization of New Orleans. The City of New Orleans is one of Louisiana's primary economic centers, still struggling to recover from the physical and economic devastation caused by Hurricane Katrina, the impacts of Hurricanes Gustav and Ike compounded the economic problems making economic revitalization a real need in the City of New Orleans. The UMC is located within the bounds of the New Orleans Urban Renewal Community. The HUD Renewal Community program provides regulatory relief and tax credits to encourage businesses to open, expand, and to hire local residents.

The UMC along with the adjacent Veterans Affairs Medical Center, the Louisiana Cancer Center and the New Orleans BioInnovation Center will serve as anchors for BioDistrict New Orleans.



Location Description:

Lat: 29.9597
Long: -90.0817

Area near and around Palmyra St and S Prieur St Intersection in downtown New Orleans.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired	0	63/59
# of Properties	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	175621	79523	467013	54.63

LMI%:	54.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 58BEDI7201 - Fort Polk - Vernon

Activity Title: Vernon - Fort Polk - 58BEDI7201

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

3092

Projected Start Date:

09/30/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Economic Development and Growth Infrastructure

Projected End Date:

12/05/2023

Completed Activity Actual End Date:

12/05/2023

Responsible Organization:

Vernon Parish Police Jury

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

To Date

\$0.00

\$13,513,947.20

Total Budget

\$0.00

\$13,513,947.20

Total Obligated

\$0.00

\$13,513,947.20

Total Funds Drawdown

\$0.00

\$13,513,947.20

Program Funds Drawdown

\$0.00

\$13,513,947.20

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$13,513,947.20

Louisiana Solutions, LLC

\$0.00

\$374,685.20

Vernon Parish Police Jury

\$0.00

\$13,139,262.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This CDBG project is to provide infrastructure in Vernon Parish to incentivize and stimulate private development of housing and commercial activity between the City of Leesville and Fort Polk. It is CDBG-eligible as a public facilities project according to §24 CFR 570.201(c) and is classified as HUD Matrix Codes 03J, Water/Sewer Improvements and 03K, Street Improvements.

Location Description:

Fort Polk, near Leesville, LA in Vernon Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0
# of Permanent	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1912	1026	6282	46.77

LMI%:	46.77
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / S383-Ag / Program Income-Agriculture

Grantee Activity Number: Agriculture PI

Activity Title: Agriculture PI

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

S383-Ag

Projected Start Date:

12/31/2010

Benefit Type:

N/A

National Objective:

Urgent Need

Program Income Account:

La G/I Agriculture Program Income Account

Activity Status:

Completed

Project Title:

Program Income-Agriculture

Projected End Date:

11/17/2023

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Agriculture and Forestry

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2025

To Date

\$0.00

\$0.00

Total Budget

\$0.00

\$0.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$29,594.64

\$28,254,195.80

Total Funds Expended

\$0.00

\$0.00

Louisiana Department of Agriculture and Forestry

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Program income received for Agriculture loan and grant program.

Location Description:

Across Louisiana

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0
# of Permanent	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / S383-Piggyback / Program Income-Piggyback

Grantee Activity Number: 44WPGY1501- Sared Heart
Activity Title: Sacred Heart - St. Bernard (WPGY)

Activity Type:

Affordable Rental Housing

Project Number:

S383-Piggyback

Projected Start Date:

10/31/2016

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Completed

Project Title:

Program Income-Piggyback

Projected End Date:

05/22/2019

Completed Activity Actual End Date:

05/22/2019

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$90,000.00
Total Budget	\$0.00	\$90,000.00
Total Obligated	\$0.00	\$90,000.00
Total Funds Drawdown	\$0.00	\$90,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$90,000.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$90,000.00
Office of Community Development (OCD), Disaster	\$0.00	\$90,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction/ Historic Rehab of 53 units of mixed income housing. 41 units designated for households between 50-60% AMI, and 3 units designated for households less than 20% AMI and 9 market rate units.

Location Description:

Orleans Parishes

Activity Progress Narrative:

8/28/2025: Performance measures and end date were updated due to reconciliation: Denise Fox



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
Activity funds eligible for DREF	0	45000/22500

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	-53	53/53
# of Multifamily Units	0	0/0
# of Singlefamily Units	-53	53/53

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	-53	13/44	31/0	53/53	83.02
# Renter	0	0	0	13/44	31/0	53/53	83.02

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: GI Piggyback PIA (GIPB)

Activity Title: GI Piggyback PIA (GIPB)

Activity Type:

Affordable Rental Housing

Project Number:

S383-Piggyback

Projected Start Date:

01/01/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Completed

Project Title:

Program Income-Piggyback

Projected End Date:

02/15/2024

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$150,637.50
Total Budget	\$0.00	\$150,637.50
Total Obligated	\$0.00	\$150,637.50
Total Funds Drawdown	\$0.00	\$150,637.50
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$150,637.50
Program Income Received	\$27,793.77	\$2,202,297.88
Total Funds Expended	\$0.00	\$150,637.50
Gold Seal Lofts, LLC	\$0.00	\$0.00
Gulf Coast Housing Partnership Inc.	\$0.00	\$0.00
Historic Restoration Inc., Properties	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$0.00	\$150,637.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Program Income received from G/I Piggyback projects

Location Description:

Throughout Louisiana

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		22127/22127	
# of Properties	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	3586
Monitoring Visits	0	2
Audit Visits	0	0
Technical Assistance Visits	0	3584
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	13

