

# Grantee: Louisiana

## Grant: B-16-DL-22-0001

### January 1, 2025 thru March 31, 2025 Performance

---

<b>Grant Number:</b> B-16-DL-22-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Louisiana	<b>Contract End Date:</b> 04/04/2027	<b>Review by HUD:</b> Original - In Progress
<b>Grant Award Amount:</b> \$1,708,407,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$1,708,407,000.00	<b>Estimated PI/RL Funds:</b> \$0.00	
<b>Total Budget:</b> \$1,708,407,000.00		

## Disasters:

### Declaration Number

FEMA-4263-LA  
FEMA-4277-LA

## Narratives

### Disaster Damage:

In 2016, Louisiana had two separate events that qualified for appropriation under Public Laws 114-223 and 114-254. The state experienced severe storms and flooding in both March (Disaster Number 4263) and August (Disaster Number 4277) 2016 - collectively referred to as the 2016 Severe Storms and Flooding - resulting in 56 of the state's 64 parishes receiving a federal disaster declaration. From the March event, more than 16,462 homes have Federal Emergency Management Agency (FEMA) Verified Loss and 5,222 renters have FEMA Verified Loss (FVL), for a total of 21,684 households. The National Weather Service designated the August flooding event that dropped an unprecedented 7 trillion gallons of rainwater in South Louisiana as a "1,000-year" rainfall event. It resulted in the flooding of more than 68,380 homes with FVL and 23,248 renters with FVL, for a total of 91,628 households. The August storm claimed 13 lives. March Storm (DR-4263) In early March 2016, a storm system brought heavy thunderstorms from west to east across most of Louisiana. In addition to wind damage, record flooding occurred along the Bogue Falaya River in Covington and Bayou Dorcheat at Lake Bistineau. Governor John Bel Edwards declared a state of emergency for several parishes and sent the National Guard to help with search-and-rescue missions. The State of Louisiana estimates that this storm caused damage to more than 21,684 residences, forced 13,000 evacuations and 2,780 rescues, damaged another 6,143 structures, and caused numerous road closures. Road and bridge damage estimates totaled \$20 million. Agricultural losses totaled approximately \$15 million, with long-term impacts to farmers estimated at \$80 million. In addition, more than 40,000 citizens registered for FEMA Individual Assistance (IA). Thirty-six Louisiana parishes were declared eligible for FEMA IA: Allen, Ascension, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Catahoula, Claiborne, DeSoto, East Carroll, Franklin, Grant, Jackson, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Rapides, Red River, Richland, Sabine, St. Helena, St. Tammany, Tangipahoa, Union, Vernon, Washington, Webster, West Carroll and Winn. Seven of these parishes also flooded in August: Ascension, Avoyelles, Livingston, St. Helena, St. Tammany, Tangipahoa and Washington. August Storm (DR-4277) In mid-August 2016, a slow-moving storm impacted multiple South Louisiana parishes with sustained heavy rain. In what was a 1,000-year flood, within two days more than two feet of rain was measured in some areas, causing extensive surface and river flooding. Both the Amite and Comite rivers overtopped, as well as numerous bayous, lakes and canals located within these drainage basins. Governor John Bel Edwards declared a state of emergency for several parishes and sent the National Guard to help with search-and-rescue missions. An estimated 8,000 people were evacuated to emergency shelter sites. The American Red Cross, the state and faith-based organizations operated these sites. A state-operated medical site was established to serve individuals with medical needs. Roughly 30,000 search and rescues were performed, with 11,000 citizens sheltered at the peak of the flood. The damage to infrastructure, businesses and homes across the southern region of the state was extensive. Large sections of state roads remained underwater for extended periods. An estimated 30 state roads washed out and 1,400 bridges require inspection. Along with more than 200 highways that closed during the event, sections of Interstates 10 and 12 closed for multiple days due to floodwaters. Some stretches of I-10 remained closed for nearly a week, significantly interrupting interstate commerce. More than 91,628 homes have documented damages to date. An estimated 31 percent of homes in the declared parishes were impacted by flooding, w

### Recovery Needs:

Combined, these disasters affected 56 of the state's 64 parishes, with 51 parishes declared eligible for FEMA IA. The assessment below estimates unmet needs in three main categories of damage: housing, economy and infrastructure. HUD has identified the 10 most impacted parishes from these two events as Acadia, Ascension, East Baton Rouge, Lafayette, Livingston, Ouachita, St. Tammany, Tangipahoa, Vermilion and Washington.

#### Housing Needs:

Across both disasters, 113,312 households were found to have some level of documented damage, including 84,842 owner-



occupied and 28,470 renter households.

**Homeowners:** Of particular concern is the high proportion of owner-occupied households with damage who did not report carrying insurance through the National Flood Insurance Program (NFIP). In total, 72 percent of all impacted owner-occupied households, or 61,069, did not report having insurance. This represents a unique situation for the state, as in previous significant disaster events – hurricanes Katrina, Rita, Gustav, Ike and Isaac - there was a reasonable anticipation some damages may have been attributable to wind or other events that may have been covered by a homeowner’s hazard insurance policy. As these events were flood-exclusive, the state has no such reasonable anticipation any of the losses incurred by this population were met by other insurance policies. It is important to note 68,319 of the total 84,842 owner-occupied households with damage are located within the ten-parish most impacted area, representing more than 81 percent of the total. Additionally, 51,742 households within that population are likely to have unmet needs, with damage levels at “major-low,” “major-high” or “severe.” This population represents more than 90 percent of the 57,631 affected owner-occupied households likely to have unmet needs.

**Rental Housing:** Like the owner-occupied household population, an unusually high proportion of affected renter households were located outside of a Special Flood Hazard Area (SFHA). Specifically, 12,921 impacted renter households were located outside of the SFHA, representing more than 45 percent of the total affected renter household population. As such, while this may not inherently indicate exacerbated need for the renter population itself, it may indicate an enhanced need for landlords who may not have carried flood insurance. Furthermore, there was a lack of affordable housing stock prior to the 2016 flooding events. It is important to note 25,701 of the total 28,470 renter households with damage are located within the 10-parish most impacted area, representing more than 90 percent of the total.

**Homeless Population:** The state is committed to providing temporary housing solutions and, wherever possible, permanent housing to households that are homeless or at-risk of homelessness. The Point-in-time count is an annual count of sheltered and unsheltered homeless persons on a single night conducted by Continuums of Care (CoC) across the United States. To understand the homeless population prior to flooding within IA parishes and the 10 most impacted parishes, this analysis counts CoCs that contain at least one IA or most impacted parish. Eight CoC’s contain IA parishes, withg, and 1,138 unsheltered). Four CoCs contain the 10 most impacted parishes, with a total of 1,398 people counted as homeless (422 counted in emergency shelter, 719 in transitional housing, and 257 unsheltered). 96 percent of people counted as experiencing homelessness on Jan. 25, 2016 were within IA parishes, and 35 percent of the state’s total people experiencing homelessness were within most impacted parishes.

**Note on Affirmatively Furthering Fair Housing:** The State will comply with Section 104(b) (2) of Title VIII of the Civil Rights Act of 1968 (Public Law 90-284), as amended, administering all programs and activities relating to housing and community development in a manner to affirmatively further fair housing. Title VIII further prohibits discrimination against any person in the sale or rental of housing, or the provision of brokerage services, including in any way making unavailable or denying a dwelling to any person, because of race, color, religion, sex, national origin, handicap or familial status.

**Economy:**

Immediately following the August event, the Louisiana Department of Economic Development (LED) partnered with Louisiana State University (LSU) to conduct an assessment of economic damages resulting from the DR-4277 flooding event. Key details are:

- At the peak of the August event, 19,900 Louisiana businesses or roughly 20 percent of all Louisiana businesses were disrupted by the flooding event. FEMA has since referred approximately 22,000 businesses to SBA for recovery assistance.
- A disruption of 278,500 workers or 14 percent of the Louisiana workforce occurred at the peak of the flooding event.
- An economic loss estimated at roughly \$300 million in labor productivity and \$836 million in terms of value added during the period immediately surrounding the flood.
- Approximately 6,000 businesses experienced flooding.
- The LSU Ag Center estimates Louisiana agricultural losses of over \$110 million.

**Infrastructure:**

The FEMA Public Assistance (PA) Program is designed to provide immediate assistance to the impacted jurisdictions for emergency work and permanent work on infrastructure and community facilities. For DR-4263, the state’s obligation has been established as not less than 25 percent of eligible project costs. For DR-4277, the state’s obligation has been established as not less than 10 percent of eligible project costs.

As of Nov. 21, 2016, \$36,501,492 has been identified in PA need for DR-4263 and \$247,039,464 has been identified for DR-4277. GOHSEP estimates these totals to rise to \$93,751,791 for DR-4263 and \$750,000,000 for DR-4277. Based on these data, the current unmet need is \$12,167,167 for DR-4263 and \$27,448,829 for DR-4277. Long term, based on GOHSEP’s projections, the state estimates this unmet need to grow to \$31,250,597 for DR-4263 and \$83,333,333 for DR-4277, respectively, for a grand total of \$114,583,930.

**Public Service Unmet Needs:**

Leadership and key staff of all impacted communities have identified needs in all service areas handled by a government entity, such as the flooding of fire, police stations and other government buildings, which provide key public services to citizens as well as large-scale infrastructure projects that will need to be implemented in order to recover. Funding is a severe handicap, especially compounded by the fact that sales tax and other revenue streams to local government have declined, or are expected to decline, once the initial buying of cars, building materials, etc., subsides. Therefore, the approved budgets for the upcoming fiscal year are having to be revisited and modified, which includes the deferral of planned projects and a potential decrease in staffing for fire and police and other services to meet the immediate recovery needs of the parishes. For example, in Livingston Parish alone, the parish lost a minimum of 10 firetrucks, 33 police vehicles, 61 school buses and 20 other parish-related vehicles which will need to be replaced, impacting the funding for other projects. Due to the limited funding available to address the full breadth of recovery needs, the state is not prioritizing funding to address the public service needs described above. However, in anticipation of additional funding being made available, OCD-DRU will be implementing a program by which it will provide funding to cover the non-federal share of FEMA Public Assistance projects. Funds will be provided as payment to state or local entities for eligible activities within approved Project Worksheets. The match funding will lessen the financial burden placed on the entities and assist them to continue normal operations and address recovery needs.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	(\$88,420.00)	\$1,706,890,915.39
<b>Total Budget</b>	(\$88,420.00)	\$1,706,890,915.39
<b>Total Obligated</b>	\$134,287.50	\$1,682,122,480.37
<b>Total Funds Drawdown</b>	\$19,129,144.36	\$1,542,028,331.73



<b>Program Funds Drawdown</b>	\$18,870,063.33	\$1,541,211,209.57
<b>Program Income Drawdown</b>	\$259,081.03	\$817,122.16
<b>Program Income Received</b>	\$259,081.03	\$818,966.29
<b>Total Funds Expended</b>	\$19,281,720.23	\$1,556,919,082.81
<b>HUD Identified Most Impacted and Distressed</b>	\$8,048,797.88	\$1,236,804,126.32
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

## Funds Expended

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Capital Region Planning Commission	\$ 0.00	\$ 358,694.58
Louisiana Land Trust	\$ 202,594.46	\$ 35,527,530.83
Louisiana Office of Community Development	\$ 1,314,349.73	\$ 4,538,395.91
Military Affairs, Louisiana Department of	\$ 1,137.50	\$ 9,911,580.00
New Shreveport Renewal, LLC	\$ 0.00	\$ 5,988,770.01
Newcorp, Inc	\$ 0.00	\$ 2,453,681.39
North Delta Regional Planning & Development District	\$ 0.00	\$ 2,894,462.17
Office of Community Development (OCD), Disaster	\$ 8,865,602.26	\$ 94,787,760.45
Office of Community Development (OCD), Disaster	\$ 867,116.38	\$ 8,035,698.45
Office of Community Development - Disaster Recovery Unit	\$ 1,919,657.83	\$ 51,362,169.06
Regional Loan Corp.	\$ 0.00	\$ 1,183,835.71
East Baton Rouge Sheriffs Department	\$ 0.00	\$ 1,200,700.00
South Central Planning & Development Commission	\$ 0.00	\$ 27,423,626.21
The Compass Group, LLC	\$ 0.00	\$ 3,510.00
TruFund Financial Services, Inc	\$ 0.00	\$ 5,086,673.23
University of Louisiana Monroe	\$ 0.00	\$ 0.00
Eastside Fire Protection District Number 5	\$ 0.00	\$ 490,440.00
Innovative Emergency Management	\$ 85,559.15	\$ 1,022,537,018.77
LCTCS (LA Community & Tech College Sys)	\$ 64,330.40	\$ 3,473,408.69
LHC	\$ 0.00	\$ 0.00
Louisiana Department of Agriculture and Forestry	\$ 0.00	\$ 19,864,369.06
Louisiana Department of Health and Hospitals	\$ 0.00	\$ 4,231,989.67
Louisiana Housing Corporation	\$ 5,961,372.52	\$ 255,564,768.62

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Target</b>	<b>Projected</b>	<b>Actual</b>
<b>Overall Benefit Percentage</b>	55.00%	63.88%	58.78%
<b>Minimum Non Federal Match</b>	\$ .00	\$ .00	\$ .00
<b>Overall Benefit Amount</b>	\$860,604,079.04	\$998,631,930.16	\$919,699,904.33
<b>Limit on Public Services</b>	\$256,261,050.00	\$90,625,523.64	\$66,632,415.18
<b>Limit on Admin/Planning</b>	\$341,681,400.00	\$143,672,310.83	\$96,287,910.65
<b>Limit on Admin</b>	\$85,420,350.00	\$82,405,864.18	\$61,829,792.04
<b>Most Impacted and Distressed</b>	\$1,366,725,600.00	\$1,298,490,507.86	\$1,236,804,126.32

## Overall Progress Narrative:

In 2025 Q1, OCD continued progress on Flood grant programs by working with its local, state, regional partners, and stakeholders to assess outstanding unmet recovery needs, as well as develop and amend programs to address those unmet needs. Progress is as follows:



#### Homeowner Assistance

Funds expended in Quarter 1 were for the final homeowner managed reconstruction projects and program activity costs. The last project is complete and the last grant disbursement to an applicant has been made.

#### Solution 4

The RLHP Solution 4 buyout program is complete. Sixty-eight homeowners received buyout/incentive awards. All sites have been demolished and dispositioned. Additionally, thirty-four Silverleaf residents received incentive awards to relocate to areas of lower risk.

#### Pecan Acres

OCD, NRCS and Pointe Coupee parish are working on a disposition plan for the Pecan Acres properties. While thirty-nine properties have been cleared, only one homeowner opted out. Currently, the state is reviewing proposals for the demolition of roads and other infrastructure at Pecan Acres. Once the property is cleared, it will be transferred to the parish and maintained as green space.

#### Interim Housing Assistance

No new activity. Closeout is completed.

#### Insurance Assistance

No new activity. Closeout is completed.

#### Neighborhood Landlord Program

Expecting to award 211 affordable rental units. All but two applications have closed and received a Notice to Proceed. Louisiana Housing Corporation (LHC) has received construction complete notifications representing 135 units to date. Many are leased, while others are in the process of finding income-qualified tenants. Thirty-seven units are under construction. LHC received the environmental clearance for the two remaining pre-closing NLRP applications and received confirmation of 15 new affordable units completed, awarded under three separate NLRP awarded applications for Cypress River Lofts and attended the ribbon cutting ceremony. LHC staff continue to work with applicants to complete annual tenant reviews and order HQS inspections for units that have been completed and leased up.

#### Neighborhood Landlord Program Phase II

Expecting to award 17 affordable rental units. LHC staff has executed the closings and issued a Notice to Proceed for 17 units to date, which are under construction. LHC funded \$375K in draw requests for the rehabilitation of four affordable housing units, which are leased and confirmed initial lease for one of the units completed in the prior reporting quarter. There are three applications representing five units still under construction.

#### Neighborhood Landlord Program Phase III

Expecting to award 24 affordable rental units. LHC staff has executed the closings and issued a Notice to Proceed for all applications. LHC funded \$725K in draw requests for the new construction of five new affordable housing units and completed final HQS inspections for two rehabilitated rental units that are now leased. To date, LHC has funded over \$1.2M for six applications representing eight affordable rental housing units completed and leased. There are 10 applications representing 14 units, which are still in various stages of construction.

#### Multifamily Rental Gap

There are two things left to work on - final closeout packet to OCD for Eunice Housing and LHC Policy on cancelled Awards.

#### Piggyback

Ten developments are 100% completed and expended. Five developments are 100% completed and 95% funded. Four of the five have inquired on final process for full funding. One development is under construction at approximately 60% completion.

#### Rapid Rehousing



All CDBG-DR contracts have been satisfied. This project has moved to Closeout.

#### Permanent Supportive Housing Services

This project has moved to Closeout. Seven hundred seventy-nine households served since the beginning of the program.

#### Resilient and Mixed Income Piggyback

Only one development is not funded, of the total 14, and it has inquired on the process, and should become fully funded by the end of next quarter.

#### Soft Second

LHC has submitted Closeout documentation to OCD.

#### Safe Haven

Project completed, working on closeout packet.

#### Louisiana Military Department – Affordable Rental Housing – Camp Beauregard

Project is completed and all units leased up. Twenty-five single-family residences built inside of Camp Beauregard.

#### Cypress at Ardendale - Affordable Rental Housing

Property is at 71% completion with an estimated completion date of 11/25/2025.

#### Rural Repair and Rehabilitation

Over the last quarter, the grantee has received the clearance from USDA-RD to go ahead with closings. Closing calls have started on a couple and should close the first one by first week of May. The rest should follow shortly thereafter.

#### OCD-CDBG Homeownership (OCHO Pilot)

Construction of the twenty homes is near completion. Walkthroughs were completed in Q1 with minimal punch list items remaining. Jericho Road Episcopal Housing Initiative is in the process of implementing a marketing plan to sell the homes.

#### Middle-Market Loan (MMLP)

Expenditures paid final construction hard costs for one development project. The program funded two new construction multi-family housing projects. Both are more than 95% construction completed and in final construction and lease up stages.

#### Fast Gap

Provided gap funding for the new construction of two multi-unit mixed income development projects with 82 units. Funds expended were final retainage as both projects are 100% completed. Program closeout activities are in progress.

#### Small Business Loan

This Program went to Closeout in December 2022.

#### Farm Recovery Grant

Provided grants to 96 producers. The affected individuals have demonstrated a commitment to remain in the agricultural industry. The aforementioned producers have submitted losses based on the program's design. Funds have allowed said producers to maintain pre-flood employment levels and/or hire new employees. All eligible grants were processed and the close out process has started.



### FEMA Match

OCD continues to work with the Governor’s Office of Homeland Security and Emergency Preparedness (GOHSEP) to provide reimbursement for the Non-Federal Cost Share (Match) of eligible FEMA PA projects. Match payments are made after GOHSEP closes the project. Currently, the program has 246 Grantees and 1,363 projects.

### First Responders Public Service

EBR Sheriff’s Department spent funds towards the purchase of vehicles and equipment and East Side Fire Department towards masks and camera. Both programs and activities currently have a zero balance. CEAs and program are now closed.

### PRO Louisiana Workforce

Two PRO Draws request were paid \$64,330.40.00. Meetings are being scheduled to finalize training program

### WaterShed

The state continues to prioritize watershed modeling, program management support for LWI and strategic data alignment in order to advance mitigation strategies.

### Regional Capacity Building Grant

Twenty-four local engagement and Regional Steering Committee (RSC) meetings held across all regions, contributing progress toward Phase II of the program. During this phase, regional capacity-building efforts have centered on the development of preliminary watershed plans. Each committee worked to identify and prioritize projects within their respective regions that align with the Louisiana Watershed Initiative’s long-term resilience goals. These priorities were submitted for review and have been endorsed for Round 2 funding by the LWI Council of Watershed Management. Most regions have received fully executed Cooperative Endeavor Agreements (CEAs), and are in the process of procuring engineers and grant managers to advance their projects. In addition to hosting RSC meetings, grantees are engaged in a broad range of complementary activities. These include establishing data collection systems for comprehensive project inventories, organizing regional conferences, launching a statewide modeling program, conducting trainings, and electing regional officers. Grantees are also leading community workshops, keeping stakeholders informed, providing technical assistance for grant applications, and engaging with local schools, advocacy groups, and educational organizations to raise awareness about resilience planning. Furthermore, they are convening meetings with Community Rating System (CRS) user groups to foster collaboration and strengthen community-based floodplain management efforts.

Note: For all activities in this QPR without narratives, there were no expenditures in this quarter.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3094, Restore LA Homeowner	\$130,730.15	\$1,055,505,848.52	\$1,048,287,098.59
3095, State Administration and Planning	\$2,048,739.43	\$81,153,880.00	\$61,842,556.13
3096, Restore LA Rental Housing	\$7,892,958.27	\$337,235,494.41	\$287,561,225.19
3097, Restore LA Economic Recovery and Revitalization	\$0.00	\$58,412,885.00	\$58,412,885.00
3098, Restore LA Infrastructure	\$1,919,657.83	\$105,000,000.00	\$45,845,369.73
3099, Public Services Programs	\$64,330.40	\$10,191,140.00	\$5,164,548.69
3100, Watershed Modeling and Planning	\$6,813,647.25	\$60,907,752.07	\$34,097,526.24
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

## Activities





## Grantee Activity Number: 65FDH13801

### Activity Title: Solution 4 General - LMI

**Activity Type:**

Acquisition - general

**Project Number:**

3094

**Projected Start Date:**

03/07/2016

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Land Trust

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$6,234,888.43
<b>Total Budget</b>	\$0.00	\$6,234,888.43
<b>Total Obligated</b>	\$0.00	\$6,234,888.43
<b>Total Funds Drawdown</b>	\$0.00	\$6,234,888.43
<b>Program Funds Drawdown</b>	\$0.00	\$6,234,888.43
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$4,900.85	\$156,671.92
<b>Total Funds Expended</b>	\$0.00	\$6,234,888.43
Louisiana Land Trust	\$0.00	\$6,234,888.43
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$4,468,941.56
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: There was program income activity during the quarter. kp

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of buildings (non-residential)		0		0/0
# of Parcels acquired by admin		0		0/0
# of Parcels acquired by		0		0/0
# of Parcels acquired		0		0/0
# of Properties		0		42/64
Total acquisition compensation		0		26/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

  

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	10/64	16/0	31/64	83.87
# Owner	0	0	0	10/60	16/0	31/60	83.87
# Renter	0	0	0	0/4	0/0	0/4	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 65FDH13802

### Activity Title: Solution 4 General - UN

**Activity Type:**

Acquisition - general

**Project Number:**

3094

**Projected Start Date:**

03/07/2016

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Land Trust

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,865,288.52
<b>Total Budget</b>	\$0.00	\$5,865,288.52
<b>Total Obligated</b>	\$0.00	\$5,865,288.52
<b>Total Funds Drawdown</b>	\$0.00	\$5,865,288.52
<b>Program Funds Drawdown</b>	\$0.00	\$5,865,288.52
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$1,475.58	\$38,043.06
<b>Total Funds Expended</b>	\$155,000.00	\$5,865,288.52
Louisiana Land Trust	\$155,000.00	\$5,865,288.52
<b>Most Impacted and Distressed Expended</b>	\$894.45	\$4,184,960.28
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: There was program income activity during the quarter and an adjustment for a previous quarter. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired	0		0/0	
# of Properties	0		35/40	
Total acquisition compensation	0		25/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/40	10/0	19/40	57.89
# Owner	0	0	0	1/40	10/0	19/40	57.89

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 65FDH15001**  
**Activity Title: Solution 4 Constr New Hsg - LMI**

**Activity Type:**  
 Construction of new housing  
**Project Number:**  
 3094  
**Projected Start Date:**  
 03/07/2016  
**Benefit Type:**  
 Direct Benefit (Households)  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Restore LA Homeowner  
**Projected End Date:**  
 04/04/2025  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Louisiana Land Trust

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$7,931,920.38
<b>Total Budget</b>	\$0.00	\$7,931,920.38
<b>Total Obligated</b>	\$0.00	\$7,931,920.38
<b>Total Funds Drawdown</b>	\$15,997.04	\$7,623,041.38
<b>Program Funds Drawdown</b>	\$13,573.58	\$7,572,195.37
<b>Program Income Drawdown</b>	\$2,423.46	\$50,846.01
<b>Program Income Received</b>	\$173,980.00	\$173,980.00
<b>Total Funds Expended</b>	\$15,997.04	\$7,623,041.38
Louisiana Land Trust	\$15,997.04	\$7,623,041.38
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Neighborhood relocation program for residents of Pecan Acres subdivision in New Roads, LA. Program includes construction of a new neighborhood (land, infrastructure, houses) for residents to relocate to, as well as housing incentives for residents who wish to relocate elsewhere in Louisiana.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for construction activities for new homes; electric, professional, and maintenance services; clerk of court invoices; and there was program income activity during the quarter. There were no performance measures. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# ELI Households (0-30% AMI)	0		0/0	
#Low flow showerheads	0		0/0	
#Low flow toilets	0		0/0	
# of Elevated Structures	0		0/0	
#Sites re-used	0		0/0	
#Units exceeding Energy Star	0		0/0	
#Units with bus/rail access	0		0/0	
#Units with other green	0		0/0	
#Units with solar panels	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		17/24	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		17/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/12	17/24	0.00
# Owner	0	0	0	0/12	0/12	17/24	0.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 65FDH15002**  
**Activity Title: Solution 4 Constr New Hsg - UN**

**Activity Type:**  
 Construction of new housing  
**Project Number:**  
 3094  
**Projected Start Date:**  
 03/07/2016  
**Benefit Type:**  
 Direct Benefit (Households)  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Restore LA Homeowner  
**Projected End Date:**  
 04/04/2025  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Louisiana Land Trust

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,732,759.66
<b>Total Budget</b>	\$0.00	\$2,732,759.66
<b>Total Obligated</b>	\$0.00	\$2,732,759.66
<b>Total Funds Drawdown</b>	\$17,013.78	\$2,668,774.53
<b>Program Funds Drawdown</b>	\$17,013.78	\$2,668,604.53
<b>Program Income Drawdown</b>	\$0.00	\$170.00
<b>Program Income Received</b>	\$43,495.00	\$270,920.81
<b>Total Funds Expended</b>	\$17,013.78	\$2,668,774.53
Louisiana Land Trust	\$17,013.78	\$2,668,774.53
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**  
 Neighborhood relocation program for residents of Pecan Acres subdivision in New Roads, LA. Program includes construction of a new neighborhood (land, infrastructure, houses) for residents to relocate to, as well as housing incentives for residents who wish to relocate elsewhere in Louisiana.

**Location Description:**  
 Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**  
 3/31/2025: Expenditures this quarter were for construction activities for new homes; electric, professional, and maintenance services; clerk of court invoices; and there was program income activity during the quarter. There were no performance measures. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
Activity funds eligible for DREF		0		0/0
# ELI Households (0-30% AMI)		0		0/0
#Low flow showerheads		0		0/0
#Low flow toilets		0		0/0
# of Elevated Structures		0		0/0
#Sites re-used		0		0/0
#Units exceeding Energy Star		0		0/0
#Units with bus/rail access		0		0/0
#Units with other green		0		0/0
#Units with solar panels		0		0/0

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		3/6
# of Multifamily Units		0		0/0
# of Singlefamily Units		0		3/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/6	3/6	0.00
# Owner	0	0	0	0/0	0/6	3/6	0.00
# Renter	0	0	0	0/0	0/0	0/0	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 65FDH15601**  
**Activity Title: Solution 4 Disposition - LMI**

**Activity Type:**

Disposition

**Project Number:**

3094

**Projected Start Date:**

03/07/2016

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Land Trust

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$11,666.91	\$136,052.68
<b>Program Funds Drawdown</b>	\$11,666.91	\$134,892.68
<b>Program Income Drawdown</b>	\$0.00	\$1,160.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$11,666.91	\$136,052.68
Louisiana Land Trust	\$11,666.91	\$136,052.68
<b>Most Impacted and Distressed Expended</b>	\$67.33	\$12,859.66
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for disposition activities, salaries and benefits, insurance, travel, administrative expenses, debris removal, and routine maintenance. There were no performance measures. kp



## Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Properties	0			33/64			

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/32	0/32	33/64	0.00
# Owner	0	0	0	0/32	0/32	33/64	0.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 65FDH15602**  
**Activity Title: Solution 4 Disposition - UN**

**Activity Type:**

Disposition

**Project Number:**

3094

**Projected Start Date:**

03/07/2016

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Land Trust

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$2,916.73	\$68,024.30
<b>Program Funds Drawdown</b>	\$2,916.73	\$68,024.30
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,916.73	\$68,024.30
Louisiana Land Trust	\$2,916.73	\$68,024.30
<b>Most Impacted and Distressed Expended</b>	\$16.83	\$11,464.27
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for disposition activities, payroll, travel, administrative, court reporting, insurance, lease of equipment, and maintenance services. There were no performance measures. kp



## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	35/40

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/40	35/40	0.00
# Owner	0	0	0	0/0	0/40	35/40	0.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Grantee Activity Number: 65FDH16901**  
**Activity Title: Solution 4 Relocation - LMI**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

3094

**Projected Start Date:**

03/07/2016

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Land Trust

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$97,770.80
<b>Total Budget</b>	\$0.00	\$97,770.80
<b>Total Obligated</b>	\$0.00	\$97,770.80
<b>Total Funds Drawdown</b>	\$0.00	\$97,770.80
<b>Program Funds Drawdown</b>	\$0.00	\$97,770.80
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$97,770.80
Louisiana Land Trust	\$0.00	\$97,770.80
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of Businesses	0		0/0	
# of Non-business	0		0/0	
# of Properties	0		6/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/5	2/0	15/5	26.67
# Renter	0	0	0	0/0	2/0	13/0	15.38

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 65FDH16902**  
**Activity Title: Solution 4 Relocation - UN**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

3094

**Projected Start Date:**

03/07/2016

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Land Trust

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$11,344.02
<b>Total Budget</b>	\$0.00	\$11,344.02
<b>Total Obligated</b>	\$0.00	\$11,344.02
<b>Total Funds Drawdown</b>	\$0.00	\$11,344.02
<b>Program Funds Drawdown</b>	\$0.00	\$11,344.02
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$11,344.02
Louisiana Land Trust	\$0.00	\$11,344.02
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of Businesses	0		0/0	
# of Non-business	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/3	1/5	0.00
# Renter	0	0	0	0/0	0/0	1/0	0.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 65FDIA5802

### Activity Title: Flood Insurance Asst-UN

#### Activity Type:

Homeownership Assistance (with waiver only)

#### Project Number:

3094

#### Projected Start Date:

06/27/2019

#### Benefit Type:

Direct Benefit (Households)

#### National Objective:

Urgent Need

#### Activity Status:

Completed

#### Project Title:

Restore LA Homeowner

#### Projected End Date:

09/15/2023

#### Completed Activity Actual End Date:

#### Responsible Organization:

Office of Community Development - Disaster

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$118,576.53
<b>Total Budget</b>	\$0.00	\$118,576.53
<b>Total Obligated</b>	\$0.00	\$118,576.53
<b>Total Funds Drawdown</b>	\$0.00	\$118,576.53
<b>Program Funds Drawdown</b>	\$0.00	\$118,576.53
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$118,576.53
Office of Community Development - Disaster	\$0.00	\$118,576.53
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$105,632.09
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

#### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

#### Activity Description:

There are currently around 200 program participants whose barrier to closeout is the acquisition of the required level of flood insurance, and this number may increase as other lower income applicants make their way through the final stages of recovery. In order to help the nearly 95% of those known program participants whose households are at or below 120% area median income (AMI), the RLHP will provide assistance for one year of flood insurance premium as part of the RLHP grant. The Urgent Need portion of this population is defined as applicants that have an AMI >80% and < 120%.

#### Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

#### Activity Progress Narrative:

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		11/7	
# of Singlefamily Units	0		11/7	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	11/7	11/7	100.00
# Owner	0	0	0	0/0	11/7	11/7	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 65FDTH6902

### Activity Title: Interim Housing Assistance - UN

**Activity Type:**  
Rental Assistance (waiver only)

**Project Number:**  
3094

**Projected Start Date:**  
04/11/2019

**Benefit Type:**  
Direct Benefit (Persons)

**National Objective:**  
Urgent Need

**Activity Status:**  
Completed

**Project Title:**  
Restore LA Homeowner

**Projected End Date:**  
05/16/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development - Disaster

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$901,508.55
<b>Total Budget</b>	\$0.00	\$901,508.55
<b>Total Obligated</b>	\$0.00	\$901,508.55
<b>Total Funds Drawdown</b>	\$0.00	\$901,508.55
<b>Program Funds Drawdown</b>	\$0.00	\$901,508.55
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$901,508.55
Office of Community Development - Disaster	\$0.00	\$901,508.55
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$714,687.40
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

#### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

#### Activity Description:

As different federal funding programs are tapering off and/or are no longer available to reduce or eliminate interim housing costs paid to some program participants, the RLHP will provide assistance related to additional eligible rental or mortgage expenses, for up to 20 months, provided the household is at or below 120% AMI and is an active applicant within the RLHP.

#### Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

#### Activity Progress Narrative:



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	
# of Properties	0		22/2	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	3/5	3/10	100.00
# of Persons	0	0	0	0/5	22/5	22/10	100.00
# Renter	0	0	0	0/5	0/5	0/10	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 66FDHO1101

### Activity Title: Homeowner Rehab - LMI (LY/LX/ML/RL)

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3094

**Projected Start Date:**

04/30/2017

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Innovative Emergency Management

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$562,549,371.50
<b>Total Budget</b>	\$0.00	\$562,549,371.50
<b>Total Obligated</b>	\$0.00	\$562,549,371.50
<b>Total Funds Drawdown</b>	\$85,633.53	\$561,166,849.43
<b>Program Funds Drawdown</b>	\$85,633.53	\$561,097,856.76
<b>Program Income Drawdown</b>	\$0.00	\$68,992.67
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$85,633.53	\$569,046,670.19
Innovative Emergency Management	\$85,633.53	\$569,046,670.19
<b>Most Impacted and Distressed Expended</b>	\$78,344.92	\$515,228,763.82
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The state will enter into grant agreements with homeowners that result in the repair or reconstruction of flood-damaged residential owner-occupied structures. Given the time elapsed from the March and August flooding events, homeowners are in varied states of progress in their rebuilding process depending on the extent of damage and resources available. In response, the state will implement the Restore Louisiana Rehabilitation, Reconstruction and Reimbursement Program to cover eligible costs for the repair or replacement of damage to real property; replacement of disaster-impacted residential appliances; and limited environmental health hazard mitigation costs related to the repair of disaster-impacted property.

Homeowners will have four potential program solutions from which to choose based on their progress in the rebuilding process and their capacity to complete the rebuilding process. The state's programs will give homeowners the option to select their own contractor who will follow the state's requirements for rebuilding or work with a state-managed contractor. Additionally, homeowners that have completed partial or full repairs on their home prior to applying to the program, may be eligible to receive reimbursement for expenses incurred within HUD approved timelines. If homeowners have partially completed repairs or reconstruction of their



homes at the time of application to the program, they may be eligible for assistance for prospective work as well as reimbursement assistance for eligible work completed within the HUD established reimbursement guidelines. Consistent with HUD reimbursement guidelines, certain limited reimbursement may become available for repairs performed after the homeowner has applied to the program.

Elevations will be included for homeowners that meet requirements determined by the program, including substantially damaged properties in the floodplain. Elevation will be evaluated on a case-by- case basis. Elevations will not be conducted on properties outside of the floodplain, with the possible exception where elevation is required by local ordinance.

Homeowners will be eligible for the program if they meet the following criteria:

- Owner occupant at time of disaster event
- Damaged address was the applicant’s primary residence at the time of disaster event
- Located in one of 51 disaster declared parishes
- Suffered major or severe damages(1+ feet of flooding or \$8,000 FEMA Verified Loss)as a result of the 2016 Severe Storms and Flooding events
- Eligible structure as determined by program, including but not exclusive to, one or two family home structures, mobile/manufactured, and modular homes

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277

**Activity Progress Narrative:**

3/31/2025: This quarter included expenditures for final project close-out of rehabilitation or reconstruction projects and program activity costs. Funds were also returned from applicants that are in recapture totaling \$6,772.01 and there is ongoing reconciliation of non-matching amounts. kp

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	0	0/0
<b># of Substantially Rehabilitated</b>	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	2	8621/8514
<b># of Singlefamily Units</b>	2	8621/8514

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
<b># of Households</b>	0	2	2	5579/12187	3042/7001	8621/19188	100.00
<b># Owner</b>	0	2	2	5579/12187	3042/7001	8621/19188	100.00

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None



## Grantee Activity Number: 66FDHO1102

### Activity Title: Homeowner Rehab - UN (UY/UX/MU/RU)

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3094

**Projected Start Date:**

04/30/2017

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Innovative Emergency Management

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$448,151,025.06
<b>Total Budget</b>	\$0.00	\$448,151,025.06
<b>Total Obligated</b>	\$0.00	\$448,151,025.06
<b>Total Funds Drawdown</b>	(\$74.38)	\$446,468,615.53
<b>Program Funds Drawdown</b>	(\$74.38)	\$446,468,534.26
<b>Program Income Drawdown</b>	\$0.00	\$81.27
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$74.38)	\$453,490,348.58
Innovative Emergency Management	(\$74.38)	\$453,490,348.58
<b>Most Impacted and Distressed Expended</b>	(\$68.05)	\$401,691,675.59
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The state will enter into grant agreements with homeowners that result in the repair or reconstruction of flood-damaged residential owner-occupied structures. Given the time elapsed from the March and August flooding events, homeowners are in varied states of progress in their rebuilding process depending on the extent of damage and resources available. In response, the state will implement the Restore Louisiana Rehabilitation, Reconstruction and Reimbursement Program to cover eligible costs for the repair or replacement of damage to real property; replacement of disaster-impacted residential appliances; and limited environmental health hazard mitigation costs related to the repair of disaster-impacted property.

Homeowners will have four potential program solutions from which to choose based on their progress in the rebuilding process and their capacity to complete the rebuilding process. The state's programs will give homeowners the option to select their own contractor who will follow the state's requirements for rebuilding or work with a state-managed contractor. Additionally, homeowners that have completed partial or full repairs on their home prior to applying to the program, may be eligible to receive reimbursement for expenses incurred within HUD approved timelines. If homeowners have partially completed repairs or reconstruction of their homes at the time of application to the program, they may be eligible for assistance for prospective work as



well as reimbursement assistance for eligible work completed within the HUD established reimbursement guidelines. Consistent with HUD reimbursement guidelines, certain limited reimbursement may become available for repairs performed after the homeowner has applied to the program.

Elevations will be included for homeowners that meet requirements determined by the program, including substantially damaged properties in the floodplain. Elevation will be evaluated on a case-by- case basis. Elevations will not be conducted on properties outside of the floodplain, with the possible exception where elevation is required by local ordinance.

Homeowners will be eligible for the program if they meet the following criteria:

- Owner occupant at time of disaster event
- Damaged address was the applicant’s primary residence at the time of disaster event
- Located in one of 51 disaster declared parishes
- Suffered major or severe damages(1+ feet of flooding or \$8,000 FEMA Verified Loss)as a result of the 2016 Severe Storms and Flooding events
- Eligible structure as determined by program, including but not exclusive to, one or two family home structures, mobile/manufactured, and modular homes

**Location Description:**

Throughout the 51 parishes declared under FEMA DR-4263 and DR-4277

**Activity Progress Narrative:**

3/31/2025: This quarter included expenditures consisting of final project close-out of rehabilitation or reconstruction projects and program activity costs. Funds were also returned from applicants that are in recapture creating a net total of (74.38). There is ongoing reconciliation of non-matching amounts. kp

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Substantially Rehabilitated	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	1	8647/7984
# of Singlefamily Units	1	8647/7984

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	0/0	0/0	8647/7984	0.00
# Owner	0	0	1	0/0	0/0	8647/7984	0.00

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None

**Project # / 3095 / State Administration and Planning**



## Grantee Activity Number: 66FDAD1001

### Activity Title: State Administration

**Activity Type:**

Administration

**Project Number:**

3095

**Projected Start Date:**

03/31/2017

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

State Administration and Planning

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$79,206,401.26
<b>Total Budget</b>	\$0.00	\$79,206,401.26
<b>Total Obligated</b>	\$0.00	\$79,151,258.34
<b>Total Funds Drawdown</b>	\$2,050,057.22	\$60,684,829.71
<b>Program Funds Drawdown</b>	\$2,048,739.43	\$60,616,553.76
<b>Program Income Drawdown</b>	\$1,317.79	\$68,275.95
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,050,057.22	\$60,683,315.03
Office of Community Development (OCD), Disaster	\$2,050,057.22	\$60,683,315.03
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This project is for administrative and planning costs on the state level.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for the administration of the Flood grant. There is ongoing reconciliation of non-matching amounts. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # /** 3096 / Restore LA Rental Housing

## Grantee Activity Number: 39FDOC5001

### Activity Title: OCHO Pilot Program

**Activity Type:**

Construction of new replacement housing

**Project Number:**

3096

**Projected Start Date:**

06/17/2021

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,000,000.00
<b>Total Budget</b>	\$0.00	\$8,000,000.00
<b>Total Obligated</b>	\$0.00	\$6,400,000.00
<b>Total Funds Drawdown</b>	\$690,198.41	\$3,077,907.45
<b>Program Funds Drawdown</b>	\$690,198.41	\$3,077,907.45
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$690,198.41	\$3,077,907.45
Office of Community Development (OCD), Disaster	\$690,198.41	\$3,077,907.45
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

LLT will transfer approximately 20 pad-ready lots to the award recipient(s), who will also receive CDBG funding from OCD to cover 100% of home construction. That deep subsidy will allow the grantee to construct approximately 20 single-family units in the new community. Grantees will then sell those homes to qualified home buyers earning between 60% - 80% of AMI.

**Location Description:**

Audubon Estates

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for construction activities for OCHO, construction and professional services, insurance, and payroll. There were no performance measures. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/20	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/20	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/0	0/20	0
# Owner	0	0	0	0/20	0/0	0/20	0
# Renter	0	0	0	0/0	0/0	0/0	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 40FDMD5001

## Activity Title: LA Military Dept - Afford Rental Housing

### Activity Type:

Construction of new replacement housing

### Project Number:

3096

### Projected Start Date:

06/28/2020

### Benefit Type:

Direct Benefit (Households)

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Restore LA Rental Housing

### Projected End Date:

12/31/2024

### Completed Activity Actual End Date:

### Responsible Organization:

Military Affairs, Louisiana Department of

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	(\$88,420.00)	\$9,911,580.00
<b>Total Budget</b>	(\$88,420.00)	\$9,911,580.00
<b>Total Obligated</b>	(\$88,420.00)	\$9,911,580.00
<b>Total Funds Drawdown</b>	\$1,137.50	\$9,911,580.00
<b>Program Funds Drawdown</b>	\$1,137.50	\$9,911,580.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,137.50	\$9,911,580.00
Military Affairs, Louisiana Department of	\$1,137.50	\$9,911,580.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

The project includes construction of at least 40 stand-alone residences, and will consist of a mix of 2, 3 and 4 bedroom units. Housing units will be constructed on a military base and preference will be provided to active duty military first and non-military base workers and contractors second. In conformance with the Fair Housing Act, any unoccupied units, after preference is met, will be open to the general public. For a period not less than ten years, at least 51% of the total housing structures shall be reserved for low to moderate income families. The remaining 49% of the housing structures will be unrestricted.

The replacement housing structures replace modular housing units at Camp Beauregard that date from the late 1970's. The replacement housing will be designed to create a typical residential neighborhood setting that is conducive to sound family life. The replacement housing units will be constructed within the confines of Camp Beauregard.

### Location Description:

1451 15th Street, Camp Beauregard, Pineville, LA 71360



### Activity Progress Narrative:

3/31/2025: Expenditures this quarter were for professional services rendered for grant management task order related to LMD New Housing at Camp Beauregard. kp  
 2/27/2025: 40FDMD5001 budget and obligation reduced by 88,420.00 (from 10M to 9,911,580, total expenditures). kp

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	25/40
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	25/40

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	25/40	0/0	25/40	100.00
# Owner	0	0	0	25/40	0/0	25/40	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



## Grantee Activity Number: 65FDBB6701

### Activity Title: Rural Repair and Rehabilitation Program

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3096

**Projected Start Date:**

06/17/2021

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$11,925,000.00
<b>Total Budget</b>	\$0.00	\$11,925,000.00
<b>Total Obligated</b>	\$0.00	\$11,925,000.00
<b>Total Funds Drawdown</b>	\$9,667.38	\$194,647.26
<b>Program Funds Drawdown</b>	\$9,667.38	\$194,647.26
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$9,667.38	\$194,647.26
Louisiana Housing Corporation	\$9,667.38	\$191,137.26
The Compass Group, LLC	\$0.00	\$3,510.00
<b>Most Impacted and Distressed Expended</b>	\$6,696.60	\$138,424.18
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Clearance, Rehabilitation, Reconstruction, and Construction of Buildings (Including Housing), HCDA Section 105(a)(4).

**Location Description:**

Multiple Sites

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for salaries and benefits. Over the last quarter, grantee has received the clearance from USDA-RD to go ahead with closings. Closing calls have started on a couple and should close the first one by the first week of May, and the rest should follow shortly thereafter. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/82	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/82	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	236/82	0/0	236/82	100.00
# Owner	0	0	0	236/82	0/0	236/82	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 65FDBB6702

### Activity Title: ADMIN - Rural Repair

**Activity Type:**

Administration

**Project Number:**

3096

**Projected Start Date:**

06/17/2023

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$75,000.00
<b>Total Budget</b>	\$0.00	\$75,000.00
<b>Total Obligated</b>	\$0.00	\$75,000.00
<b>Total Funds Drawdown</b>	\$1,096.67	\$3,684.46
<b>Program Funds Drawdown</b>	\$1,096.67	\$3,684.46
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,096.67	\$3,684.46
Louisiana Housing Corporation	\$1,096.67	\$3,684.46
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative costs tied to 65FDBB6701.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Over the last quarter, grantee has received the clearance from USDA-RD to go ahead with closings. Closing calls have started on a couple and should close the first one by first week of May, and the rest should follow shortly thereafter. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

## Grantee Activity Number: 65FDCA4401

### Activity Title: Cypress at Ardendale

**Activity Type:**

Affordable Rental Housing

**Project Number:**

3096

**Projected Start Date:**

03/01/2023

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Office of Community Development

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2025 To Date**

\$0.00 \$8,000,000.00

**Total Budget**

\$0.00 \$8,000,000.00

**Total Obligated**

\$0.00 \$8,000,000.00

**Total Funds Drawdown**

\$1,314,349.73 \$4,538,395.91

**Program Funds Drawdown**

\$1,281,080.13 \$4,505,126.31

**Program Income Drawdown**

\$33,269.60 \$33,269.60

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$1,314,349.73 \$4,538,395.91

Louisiana Office of Community Development

\$1,314,349.73 \$4,538,395.91

**Most Impacted and Distressed Expended**

\$1,314,349.73 \$4,538,395.91

**Other Funds**

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The Cypress at Ardendale – Affordable Rental Housing Program seeks to construct quality affordable housing stock for LMI individuals and families in various flood-impacted communities.

**Location Description:**

Baton Rouge

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for hard construction costs and construction loan insurance for funding of the Cypress at Ardendale project. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	1		1/170	
# of Section 3 Labor Hours	1934		4721/350	
# of Targeted Section 3 Labor	120		855/70	
# of Total Labor Hours	21357		75230/1400	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/170	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/170	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/115	0/55	0/170	0
# Renter	0	0	0	0/115	0/55	0/170	0

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None

## Grantee Activity Number: 65FDGA6701

### Activity Title: Fast Gap A Program

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3096

**Projected Start Date:**

06/17/2021

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,292,296.00
<b>Total Budget</b>	\$0.00	\$5,292,296.00
<b>Total Obligated</b>	\$0.00	\$5,292,296.00
<b>Total Funds Drawdown</b>	\$176,917.97	\$4,957,791.00
<b>Program Funds Drawdown</b>	\$176,917.97	\$4,957,011.00
<b>Program Income Drawdown</b>	\$0.00	\$780.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$176,917.97	\$4,957,791.00
Office of Community Development (OCD), Disaster	\$176,917.97	\$4,957,791.00
<b>Most Impacted and Distressed Expended</b>	\$175,472.91	\$3,033,619.04
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Fast Gap A Program will preserve and create affordable housing units in impacted parishes by providing funding to multi-family projects that require gap financing to close. The program also allows OCD to re-engineer funded projects to require better outcomes for residents, including deeper affordability, resilient design, enhanced resident services, and other housing enrichment. This program will serve projects that are “shovel-ready” and have environmental reviews in process or complete. This program will serve projects that are “shovel-ready” and have environmental reviews in process or complete.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: The flood Fast Gap A provided gap funding for the new construction of two multi-unit mixed income development projects with a total of 82 units. Funds expended in 2025 Q1 were final



retainage as both projects are 100% completed. Program close-out activities are in progress. kp

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Section 3 Labor Hours	0		16225/0	
# of Substantially Rehabilitated	0		0/0	
# of Targeted Section 3 Labor	0		9784/0	
# of Total Labor Hours	0		48334/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		159/20	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		159/20	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	23	37	60	118/20	101/0	219/20	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	23	37	60	118/20	101/0	219/20	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 65FDMM6701

## Activity Title: Middle Market Loan Program

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
3096

**Projected Start Date:**  
06/17/2021

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Restore LA Rental Housing

**Projected End Date:**  
12/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development - Disaster

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$34,264,319.82
<b>Total Budget</b>	\$0.00	\$34,264,319.82
<b>Total Obligated</b>	\$222,707.50	\$33,817,338.50
<b>Total Funds Drawdown</b>	\$3,555,897.83	\$30,455,931.54
<b>Program Funds Drawdown</b>	\$3,335,725.44	\$30,211,098.86
<b>Program Income Drawdown</b>	\$220,172.39	\$244,832.68
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,555,897.83	\$30,455,931.54
Louisiana Housing Corporation	\$3,555,897.83	\$30,455,931.54
Office of Community Development - Disaster	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$3,555,897.83	\$30,455,931.54
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Middle-Market Loan Program will provide gap financing to support the rehab and/or construction of multi-family buildings that serve a range of household incomes, with the goal of using higher-cost units to generate deeper affordability for LMI renters.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277

**Activity Progress Narrative:**

3/31/2025: Expenditures paid final construction hard costs for one development project. The program funded two new construction multi-family housing projects. Both are > 95% construction completed and in final construction and lease up stage. kp



2/21/2025: Responsible Org was updated to Office of Community Development - Disaster Recovery Unit (Restore La Grants) instead of Louisiana Housing Corporation. kp

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Section 3 Labor Hours	1313		5437/0	
# of Substantially Rehabilitated	0		0/0	
# of Targeted Section 3 Labor	0		3658/0	
# of Total Labor Hours	1601		11319/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/82	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/82	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/82	0/0	0/82	0
# Owner	0	0	0	0/82	0/0	0/82	0
# Renter	0	0	0	0/0	0/0	0/0	0

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 65FDR36701

## Activity Title: Neighborhood Landlord Rental III

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
3096

**Projected Start Date:**  
09/10/2021

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Restore LA Rental Housing

**Projected End Date:**  
04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Louisiana Housing Corporation

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,379,999.60
<b>Total Budget</b>	\$0.00	\$5,379,999.60
<b>Total Obligated</b>	\$0.00	\$5,379,999.60
<b>Total Funds Drawdown</b>	\$732,831.61	\$1,666,819.78
<b>Program Funds Drawdown</b>	\$732,831.61	\$1,666,819.78
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$732,831.61	\$1,666,819.78
Louisiana Housing Corporation	\$732,831.61	\$1,666,819.78
<b>Most Impacted and Distressed Expended</b>	\$688,371.31	\$1,488,113.85
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Neighborhood Landlord Rental Program Phase III (NLRP3) will offer a third round of funding for applicants who want to rehabilitate existing affordable housing units or construct new affordable housing units. NLRP3 will also revitalize communities impacted by Great Floods of 2016 by reducing the blight of flood-damaged properties as it redevelops them into affordable rental housing.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Funds expended during this quarter were for activity delivery, admin, salaries, benefits, operating and professional services, and new construction of five affordable rental units (one single family home developed at 106 McElroy Ave., a duplex at 102 McElroy Ave., and a duplex at 104 McElroy Ave. in the city of Monroe). kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	5		8/50	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	5		8/50	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	5	0	5	5/0	3/0	8/50	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	5	0	5	5/0	3/0	8/50	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 65FDR36702

### Activity Title: ADMIN - Neighborhood Landlord Rental III

**Activity Type:**

Administration

**Project Number:**

3096

**Projected Start Date:**

09/10/2021

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$100,000.00
<b>Total Budget</b>	\$0.00	\$100,000.00
<b>Total Obligated</b>	\$0.00	\$100,000.00
<b>Total Funds Drawdown</b>	\$631.76	\$9,199.97
<b>Program Funds Drawdown</b>	\$631.76	\$9,199.97
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$631.76	\$9,199.97
Louisiana Housing Corporation	\$631.76	\$9,199.97
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative costs tied to 65FDR36701

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were administrative costs, salaries, benefits, operating, and professional services. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

## Grantee Activity Number: 65FDRP4401

### Activity Title: Resilient and Mixed Income Piggyback Prog

**Activity Type:**

Affordable Rental Housing

**Project Number:**

3096

**Projected Start Date:**

06/30/2019

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$105,752,725.00
<b>Total Budget</b>	\$0.00	\$105,752,725.00
<b>Total Obligated</b>	\$0.00	\$105,752,725.00
<b>Total Funds Drawdown</b>	\$489,630.43	\$103,862,580.12
<b>Program Funds Drawdown</b>	\$489,630.43	\$103,836,624.48
<b>Program Income Drawdown</b>	\$0.00	\$25,955.64
<b>Program Income Received</b>	\$1,960.00	\$18,938.88
<b>Total Funds Expended</b>	\$489,630.43	\$103,862,580.12
Louisiana Housing Corporation	\$489,630.43	\$103,862,580.12
<b>Most Impacted and Distressed Expended</b>	\$488,854.72	\$103,451,541.41
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Program's objective is to create multifamily rental units by primarily using LHC Tax-Exempt Bonds, CDBG-DR funds (structured as soft first or second mortgages), and equity from the sale of 4% LIHTCs. PRIME is a competitive program and, through its design, requires housing to feature substantial disaster-resilience characteristics and requires mixed-income housing.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277. Projects must be located in the 10 most impacted parishes as determined by HUD.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for construction hard costs, salaries, and benefits and there was program income activity during the quarter. Part of these funds were the final payment for Drakes Landing in the amount of \$472,500. The rest of the disbursement was admin/Delivery of \$17,130.43. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of Properties	0		15/6	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1365/300	
# of Multifamily Units	0		1365/0	
# of Singlefamily Units	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	359/150	1006/150	1365/300	100.00
# Renter	0	0	0	359/150	1006/150	1365/300	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

## Grantee Activity Number: 65FDRP4402

### Activity Title: ADMIN - Resilient and Mixed Income Piggyback Prog

**Activity Type:**

Administration

**Activity Status:**

Under Way

**Project Number:**

3096

**Project Title:**

Restore LA Rental Housing

**Projected Start Date:**

10/07/2020

**Projected End Date:**

04/04/2025

**Benefit Type:**

N/A

**Completed Activity Actual End Date:****National Objective:**

N/A

**Responsible Organization:**

Louisiana Housing Corporation

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$547,275.00
<b>Total Budget</b>	\$0.00	\$547,275.00
<b>Total Obligated</b>	\$0.00	\$547,275.00
<b>Total Funds Drawdown</b>	\$5,813.35	\$60,383.13
<b>Program Funds Drawdown</b>	\$5,813.35	\$60,383.13
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,813.35	\$60,383.13
LHC	\$0.00	\$0.00
Louisiana Housing Corporation	\$5,813.35	\$60,383.13
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative costs tied to 65FDRP4401.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for administrative costs, salaries and benefits. kp

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

## Grantee Activity Number: 65FDSH6301

### Activity Title: Safe Haven Program

**Activity Type:**

Public services

**Project Number:**

3096

**Projected Start Date:**

11/01/2019

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,960,000.00
<b>Total Budget</b>	\$0.00	\$3,960,000.00
<b>Total Obligated</b>	\$0.00	\$3,960,000.00
<b>Total Funds Drawdown</b>	\$394.90	\$3,570,425.45
<b>Program Funds Drawdown</b>	\$394.90	\$3,569,320.45
<b>Program Income Drawdown</b>	\$0.00	\$1,105.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$394.90	\$3,570,425.45
Louisiana Housing Corporation	\$394.90	\$3,570,425.45
<b>Most Impacted and Distressed Expended</b>	\$243.92	\$1,507,130.84
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Provide refuge in 2 properties for individuals experiencing homelessness and have serious mental health issues.

**Location Description:**

Throughout the parishes affective by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for salaries and benefits. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		0/0	
# of Non-business	0		0/0	
# of public facilities	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	0/0	0/0	0/0	0
# of Cases opened	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/150	0/150	0
# of Persons	0	0	0	166/0	0/150	166/150	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 65FDSH6302**  
**Activity Title: ADMIN - Safe Haven Program**

<b>Activity Type:</b> Administration	<b>Activity Status:</b> Under Way
<b>Project Number:</b> 3096	<b>Project Title:</b> Restore LA Rental Housing
<b>Projected Start Date:</b> 10/07/2020	<b>Projected End Date:</b> 04/04/2025
<b>Benefit Type:</b> N/A	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> N/A	<b>Responsible Organization:</b> Louisiana Housing Corporation

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$40,000.00
<b>Total Budget</b>	\$0.00	\$40,000.00
<b>Total Obligated</b>	\$0.00	\$40,000.00
<b>Total Funds Drawdown</b>	\$464.39	\$35,706.17
<b>Program Funds Drawdown</b>	\$464.39	\$35,706.17
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$464.39	\$35,706.17
LHC	\$0.00	\$0.00
Louisiana Housing Corporation	\$464.39	\$35,706.17
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative costs tied to 65FDSH6301.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for salaries and benefits. kp



## **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

## **Activity Locations**

**No Activity Locations found.**

## **Other Funding Sources**

No Other Funding Sources Found

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



## Grantee Activity Number: 65FDSS5901

### Activity Title: Soft Second Program

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

3096

**Projected Start Date:**

11/04/2019

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2025****To Date**

\$0.00

\$5,970,000.00

**Total Budget**

\$0.00

\$5,970,000.00

**Total Obligated**

\$0.00

\$5,970,000.00

**Total Funds Drawdown**

\$0.00

\$5,970,000.00

**Program Funds Drawdown**

\$0.00

\$5,922,428.82

**Program Income Drawdown**

\$0.00

\$47,571.18

**Program Income Received**

\$17,892.41

\$127,526.64

**Total Funds Expended**

\$0.00

\$5,970,000.00

Louisiana Housing Corporation

\$0.00

\$5,970,000.00

**Most Impacted and Distressed Expended**

\$0.00

\$5,813,049.70

**Other Funds**

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

Providing up to \$55,000 in affordability grants/loans for homeownership and up to \$5,000 in closing cost.

**Location Description:**

51 Great Flood Impacted Parishes.

**Activity Progress Narrative:**

3/31/2025: There was program income activity during the quarter. kp

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		61/92	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		61/92	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	28/92	22/0	63/92	79.37
# Owner	0	0	0	28/92	22/0	63/92	79.37

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 66FDPB1501

### Activity Title: Piggyback Rental Program (LY/LX/ML/RL)

**Activity Type:**

Affordable Rental Housing

**Project Number:**

3096

**Projected Start Date:**

11/30/2018

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$68,826,235.99
<b>Total Budget</b>	\$0.00	\$68,826,235.99
<b>Total Obligated</b>	\$0.00	\$68,826,235.99
<b>Total Funds Drawdown</b>	\$771,226.42	\$64,664,906.96
<b>Program Funds Drawdown</b>	\$771,226.42	\$64,664,906.96
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$16,770.00
<b>Total Funds Expended</b>	\$771,226.42	\$64,655,740.51
Louisiana Housing Corporation	\$771,226.42	\$64,655,740.51
<b>Most Impacted and Distressed Expended</b>	\$674,632.06	\$59,005,474.28
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

To address the immediate and long-term housing needs of low-to-moderate income families in the flood impacted areas. Due to the shortage of affordable housing stock, and to meet the unmet needs of renters in the community, it is imperative to provide solutions to address immediate housing needs and provide alternative housing solutions for rental properties in need of long-term recovery. The ability to deliver a variety of rental housing solutions is important. Each program will address rental availability, affordability and quality standards.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for hard construction costs, salaries and benefits, and loan interest for Cypress at Ardendale. There is ongoing reconciliation of non-matching amounts. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		14/6	
# of Section 3 Labor Hours	1934		4721/0	
# of Targeted Section 3 Labor	120		855/0	
# of Total Labor Hours	21357		75230/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		154/500	
# of Multifamily Units	0		112/0	
# of Singlefamily Units	0		42/500	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	389/475	686/25	1200/500	89.58
# Renter	0	0	0	389/475	686/25	1200/500	89.58

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 66FDPB1502**  
**Activity Title: ADMIN - Piggyback Rental Program**

**Activity Type:**

Administration

**Project Number:**

3096

**Projected Start Date:**

10/07/2020

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Housing Corporation

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$350,000.00
<b>Total Budget</b>	\$0.00	\$350,000.00
<b>Total Obligated</b>	\$0.00	\$350,000.00
<b>Total Funds Drawdown</b>	\$4,132.84	\$44,691.31
<b>Program Funds Drawdown</b>	\$4,132.84	\$44,691.31
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,132.84	\$44,691.31
LHC	\$0.00	\$0.00
Louisiana Housing Corporation	\$4,132.84	\$44,691.31
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative costs tied to 66FDPB1501.

**Location Description:**

Admin Activity: No Location To Report

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for administrative costs, salaries and benefits. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: 66FDR26701**  
**Activity Title: Neighborhood Landlord Rental II**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 3096  
**Projected Start Date:**  
 06/30/2019  
**Benefit Type:**  
 Direct Benefit (Households)  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Restore LA Rental Housing  
**Projected End Date:**  
 04/04/2025  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Louisiana Housing Corporation

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,349,923.32
<b>Total Budget</b>	\$0.00	\$3,349,923.32
<b>Total Obligated</b>	\$0.00	\$3,349,923.32
<b>Total Funds Drawdown</b>	\$377,654.90	\$2,185,723.65
<b>Program Funds Drawdown</b>	\$377,654.90	\$2,185,723.65
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$377,654.90	\$2,185,723.65
Louisiana Housing Corporation	\$377,654.90	\$2,185,723.65
<b>Most Impacted and Distressed Expended</b>	\$346,585.64	\$1,902,633.75
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Take out assistance in the form of a five year forgiveable loan will be awarded to applicants for the rehab, reconstruction or new construction of rental properties in return for a five year affordability period.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for activity delivery costs, administrative costs, salaries and benefits, and the rehabilitation of four affordable rental units. Tenant data for the rental unit reported last quarter, which was not leased up then is included in this report along with the tenant data for the four rehabilitated units completed this quarter. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
Activity funds eligible for DREF		0		0/0
#Additional Attic/Roof		0		0/0
#Clothes washers replaced		0		0/0
#Dishwashers replaced		0		0/0
#Efficient AC added/replaced		0		0/0
# ELI Households (0-30% AMI)		0		0/0
#Energy Star Replacement		0		0/0
#High efficiency heating plants		0		0/0
#Light fixtures (outdoors)		0		0/0
#Light Fixtures (indoors)		0		0/0
#Low flow showerheads		0		0/0
#Low flow toilets		0		0/0
# of Elevated Structures		0		0/0
# of Properties		0		0/0
# of Substantially Rehabilitated		0		0/0
#Refrigerators replaced		0		0/0
#Replaced hot water heaters		0		0/0
#Replaced thermostats		0		0/0
#Sites re-used		0		0/0
#Units deconstructed		0		0/0
#Units exceeding Energy Star		0		0/0
#Units with bus/rail access		0		0/0
#Units with other green		0		0/0
#Units with solar panels		0		0/0

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		5		12/75
# of Multifamily Units		0		0/22
# of Singlefamily Units		5		12/53

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	5	0	5	5/75	7/0	12/75	100.00
# Renter	5	0	5	5/75	7/0	12/75	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 66FDR26702

### Activity Title: ADMIN - Neighborhood Landlord Rental II

**Activity Type:**

Administration

**Project Number:**

3096

**Projected Start Date:**

10/07/2020

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$100,000.00
<b>Total Budget</b>	\$0.00	\$100,000.00
<b>Total Obligated</b>	\$0.00	\$100,000.00
<b>Total Funds Drawdown</b>	\$686.87	\$34,439.88
<b>Program Funds Drawdown</b>	\$686.87	\$34,439.88
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$686.87	\$34,439.88
LHC	\$0.00	\$0.00
Louisiana Housing Corporation	\$686.87	\$34,439.88
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative costs tied to 66FDR26701.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for administrative costs, salaries and benefits. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

## Grantee Activity Number: 66FDRG1501

### Activity Title: Multifamily Rental Gap Program (LY/LX/ML/RL)

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3096

**Projected Start Date:**

03/31/2017

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Housing Corporation

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$13,544,433.00
<b>Total Budget</b>	\$0.00	\$13,544,433.00
<b>Total Obligated</b>	\$0.00	\$13,544,433.00
<b>Total Funds Drawdown</b>	\$428.15	\$12,946,031.05
<b>Program Funds Drawdown</b>	\$428.15	\$12,945,293.26
<b>Program Income Drawdown</b>	\$0.00	\$737.79
<b>Program Income Received</b>	\$15,377.19	\$16,114.98
<b>Total Funds Expended</b>	\$428.15	\$12,945,909.45
Louisiana Housing Corporation	\$428.15	\$12,945,909.45
<b>Most Impacted and Distressed Expended</b>	\$355.86	\$11,041,061.30
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Funding will be provided in the form of a loan to the property owners of flood-impacted properties with 20 or more units to cover eligible unmet needs. Owners will be required to sign a completion guaranty, at a minimum. This program will provide assistance for eligible unmet needs related to the hard and soft costs of repair or reconstruction of eligible properties, subject to program policies and procedures. Eligible flood insurance premiums may also be covered through program funds, subject to program limits. Reimbursement of eligible expenses may also be eligible and will be detailed in the program policies and procedures. New construction is not eligible under this program.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were administrative costs, for salaries and benefits and there was program income activity during the quarter. There is ongoing reconciliation of non-matching



amounts. kp

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	913/600
# of Multifamily Units	0	913/600

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	685/300	0/300	685/600	100.00
# Renter	0	0	0	685/300	0/300	685/600	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 66FDRG1502**  
**Activity Title: ADMIN - Multifamily Rental Gap Program**

<b>Activity Type:</b> Administration	<b>Activity Status:</b> Under Way
<b>Project Number:</b> 3096	<b>Project Title:</b> Restore LA Rental Housing
<b>Projected Start Date:</b> 10/07/2020	<b>Projected End Date:</b> 04/04/2025
<b>Benefit Type:</b> N/A	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> N/A	<b>Responsible Organization:</b> Louisiana Housing Corporation

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$71,629.71
<b>Total Budget</b>	\$0.00	\$71,629.71
<b>Total Obligated</b>	\$0.00	\$71,629.71
<b>Total Funds Drawdown</b>	\$1,640.00	\$11,024.08
<b>Program Funds Drawdown</b>	\$1,640.00	\$11,024.08
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,640.00	\$11,024.08
LHC	\$0.00	\$0.00
Louisiana Housing Corporation	\$1,640.00	\$11,024.08
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative costs tied to 66FDRG1501.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for administrative costs, salaries and benefits. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

## Grantee Activity Number: 66FDRN1501

### Activity Title: Neighborhood Landlord Rental Program (LY/LX/ML/RL)

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3096

**Projected Start Date:**

03/31/2017

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$29,350,830.16
<b>Total Budget</b>	\$0.00	\$29,350,830.16
<b>Total Obligated</b>	\$0.00	\$29,350,830.16
<b>Total Funds Drawdown</b>	\$10,923.85	\$19,165,975.33
<b>Program Funds Drawdown</b>	\$10,923.85	\$19,165,975.33
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,499.72	\$19,165,975.33
Louisiana Housing Corporation	\$8,499.72	\$19,165,975.33
<b>Most Impacted and Distressed Expended</b>	\$6,807.64	\$14,706,290.13
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This program seeks to rehabilitate or create new affordable housing units through the creation of a fully or partially forgivable loan program. Awards provided to landlords under the program for the repair or creation of affordable housing for low income families may be issued as a fully or partially forgivable or fully repayable loan for eligible rehabilitation, reconstruction or new construction costs, as defined in the program policies and procedures. Reimbursement of eligible expenses may also be eligible.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were solely for activity delivery costs, salaries and benefits and there is an adjustment for a previous quarter due to voucher 770008 (when the line for 2,424.13 was cancelled it was never deducted from Total Funds Expended on a QPR). kp

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Properties	0		101/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		132/515	
# of Multifamily Units	0		132/515	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	77/258	55/257	132/515	100.00
# Renter	0	0	0	77/258	55/257	132/515	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



## Grantee Activity Number: 66FDRN1502

### Activity Title: ADMIN - Neighborhood Landlord Rental Program

**Activity Type:**

Administration

**Project Number:**

3096

**Projected Start Date:**

10/07/2020

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Housing Corporation

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$296,774.05
<b>Total Budget</b>	\$0.00	\$296,774.05
<b>Total Obligated</b>	\$0.00	\$296,774.05
<b>Total Funds Drawdown</b>	\$675.30	\$48,525.54
<b>Program Funds Drawdown</b>	\$675.30	\$48,525.54
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$675.30	\$48,525.54
LHC	\$0.00	\$0.00
Louisiana Housing Corporation	\$675.30	\$48,525.54
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative costs tied to 66FDRN1501.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were administrative costs, salaries and benefits. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # /** 3098 / Restore LA Infrastructure

## Grantee Activity Number: 65FDFM6402

### Activity Title: Public Improvement Cost Share AREA UN

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

3098

**Projected Start Date:**

05/31/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Infrastructure

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development - Disaster

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,000,000.00
<b>Total Budget</b>	\$0.00	\$3,000,000.00
<b>Total Obligated</b>	\$0.00	\$3,000,000.00
<b>Total Funds Drawdown</b>	\$32,480.83	\$1,207,110.54
<b>Program Funds Drawdown</b>	\$32,480.83	\$1,207,110.54
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$32,480.83	\$1,207,110.54
Office of Community Development - Disaster	\$32,480.83	\$1,207,110.54
<b>Most Impacted and Distressed Expended</b>	\$17,378.21	\$241,124.56
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is to cover the non-federal cost share match for Public Facilities.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for the FEMA Recovery Category C - Roads and Bridges, CDBG Eligible Activity 105(a)(2) - Public Improvements and Replacement of gravel and filter rock as a result of excessive storm water runoff and subsequent flooding along road systems. kp



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of cable feet of public utility	0	0/0
# of Elevated Structures	0	0/0
# of Linear feet of Public	26842	1527047/2500
# of Linear miles of Public	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1	0.00

LMI%:

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 65FDFM6601**  
**Activity Title: Publ Facilities Cost Share DIRB LMI**

**Activity Type:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 3098  
**Projected Start Date:**  
 05/31/2017  
**Benefit Type:**  
 Direct Benefit (Persons)  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Restore LA Infrastructure  
**Projected End Date:**  
 04/04/2025  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Office of Community Development - Disaster

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,000,000.00
<b>Total Budget</b>	\$0.00	\$5,000,000.00
<b>Total Obligated</b>	\$0.00	\$5,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$208,697.78
<b>Program Funds Drawdown</b>	\$0.00	\$208,697.78
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$208,697.78
Office of Community Development - Disaster	\$0.00	\$208,697.78
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$88,253.92
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**  
 This activity is to cover the non-federal cost share match for Public Facilities.

**Location Description:**  
 Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Non-business	0		0/0	
# of public facilities	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/13	0/12	0/25	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

**Activity Supporting Documents:** None



**Grantee Activity Number: 65FDFM6604**  
**Activity Title: Publ Facilities Cost Share AREA UN**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

3098

**Projected Start Date:**

05/31/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Infrastructure

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development - Disaster

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$27,000,000.00
<b>Total Budget</b>	\$0.00	\$27,000,000.00
<b>Total Obligated</b>	\$0.00	\$27,000,000.00
<b>Total Funds Drawdown</b>	\$1,027,115.43	\$5,535,579.46
<b>Program Funds Drawdown</b>	\$1,027,115.43	\$5,535,579.46
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,027,115.43	\$5,535,579.46
Office of Community Development - Disaster	\$1,027,115.43	\$5,535,579.46
<b>Most Impacted and Distressed Expended</b>	\$549,537.17	\$2,386,877.27
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is to cover the non-federal cost share match for Public Facilities.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for the FEMA Recovery Categories: Buildings and Equipment, Emergency Protective Measures, and Water Control Facilities for CDBG Eligible Activities 105(a)(2) - Public Facilities and removal of wet sheetrock, cleanup, disposal, dehumidification and blowers. kp



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	39	184/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1	0.00

LMI%:

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 65FDFM9201

### Activity Title: Emer Serv Cost Share DIRB LMI (LY/LX)

**Activity Type:**

Public services

**Project Number:**

3098

**Projected Start Date:**

05/31/2017

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Infrastructure

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development - Disaster

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,000,000.00
<b>Total Budget</b>	\$0.00	\$2,000,000.00
<b>Total Obligated</b>	\$0.00	\$2,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$459,034.26
<b>Program Funds Drawdown</b>	\$0.00	\$459,034.26
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$459,034.26
Office of Community Development - Disaster	\$0.00	\$459,034.26
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$59,737.57
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is to cover the non-federal cost share match for emergency services.

**Location Description:**

Statewide

**Activity Progress Narrative:**

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1000	0/1000	0
# of Persons	0	0	0	0/500	0/500	0/1000	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 65FDFM9203

### Activity Title: Emer Serv Cost Share DIRB UN (UY/UX)

**Activity Type:**

Public services

**Project Number:**

3098

**Projected Start Date:**

05/31/2017

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Infrastructure

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development - Disaster

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,000,000.00
<b>Total Budget</b>	\$0.00	\$2,000,000.00
<b>Total Obligated</b>	\$0.00	\$2,000,000.00
<b>Total Funds Drawdown</b>	\$33,474.10	\$760,839.97
<b>Program Funds Drawdown</b>	\$33,474.10	\$760,839.97
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$743,958.14	\$760,839.97
Office of Community Development - Disaster	\$743,958.14	\$760,839.97
<b>Most Impacted and Distressed Expended</b>	\$17,909.63	\$22,403.34
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is to cover the non-federal cost share match for emergency services.

**Location Description:**

Statewide

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for the FEMA Recovery Category B - Emergency Protective Measures, CDBG Eligible Activity 105(a)(8) - Public Services. Per Program staff: Activity is maxed out; no performance measures to report. There is an adjustment for a previous quarter due to revised voucher 358517 - the Total Funds Expended were never adjusted accordingly on a QPR. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1000	0/1000	0
# of Persons	0	0	0	0/500	0/500	0/1000	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 65FDFM9204

### Activity Title: Emer Serv Cost Share AREA UN (UY/UX)

**Activity Type:**

Public services

**Project Number:**

3098

**Projected Start Date:**

05/31/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Infrastructure

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development - Disaster

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$30,000,000.00
<b>Total Budget</b>	\$0.00	\$30,000,000.00
<b>Total Obligated</b>	\$0.00	\$30,000,000.00
<b>Total Funds Drawdown</b>	\$824,851.96	\$26,817,384.92
<b>Program Funds Drawdown</b>	\$824,851.96	\$26,589,959.11
<b>Program Income Drawdown</b>	\$0.00	\$227,425.81
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$114,367.92	\$26,817,384.92
Office of Community Development - Disaster	\$114,367.92	\$26,817,384.92
<b>Most Impacted and Distressed Expended</b>	\$61,190.22	\$4,377,569.55
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is to cover the non-federal cost share match for emergency services.

**Location Description:**

Statewide

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for the FEMA Recovery Categories - Emergency Services Cost Share and Protective Measures, CDBG Eligible Activities 105(a)(8) - Public Services - Vehicle Replacement - Vehicles sustained water damages to interior, electrical and engine in flood. Per Program staff: Activity is maxed out; no performance measures to report. There was an adjustment for a previous quarter due to revised voucher 358517 - the Total Funds Expended were never adjusted accordingly on a QPR. kp



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	2/0
# of Non-business	0	0/0
# of public facilities	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	26430	26430	100.00
LMI%:				41.05

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 65FDFM9302

### Activity Title: Debris Removal Cost Share UN (UY/UX)

**Activity Type:**

Debris removal

**Project Number:**

3098

**Projected Start Date:**

05/31/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Infrastructure

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development - Disaster

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$11,000,000.00
<b>Total Budget</b>	\$0.00	\$11,000,000.00
<b>Total Obligated</b>	\$0.00	\$11,000,000.00
<b>Total Funds Drawdown</b>	\$1,735.51	\$8,594,547.49
<b>Program Funds Drawdown</b>	\$1,735.51	\$8,594,547.49
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,735.51	\$8,594,547.49
Office of Community Development - Disaster	\$1,735.51	\$8,594,547.49
<b>Most Impacted and Distressed Expended</b>	\$928.55	\$1,532,320.93
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is to cover the non-federal cost share match for debris removal.

**Location Description:**

Statewide

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for the FEMA Recovery Category A - Debris Removal, CDBG Eligible Activity 105(a)(4) - Clearance. kp



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/0
# of Properties	0	5/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2304	0	2304	100.00

LMI%:	41.05
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3099 / Public Services Programs**



**Grantee Activity Number: 65FDWD6301**  
**Activity Title: PRO Louisiana Workforce Program**

**Activity Type:**

Public services

**Project Number:**

3099

**Projected Start Date:**

10/18/2021

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Public Services Programs

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

LCTCS (LA Community & Tech College Sys)

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,500,000.00
<b>Total Budget</b>	\$0.00	\$8,500,000.00
<b>Total Obligated</b>	\$0.00	\$8,500,000.00
<b>Total Funds Drawdown</b>	\$64,330.40	\$3,473,408.69
<b>Program Funds Drawdown</b>	\$64,330.40	\$3,473,408.69
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$64,330.40	\$3,473,408.69
LCTCS (LA Community & Tech College Sys)	\$64,330.40	\$3,473,408.69
<b>Most Impacted and Distressed Expended</b>	\$64,330.40	\$3,473,408.69
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Workforce development program of the Louisiana Watershed initiative for professional resilience occupations.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for salaries and benefits. Per Program: during this reporting period, the Grantee submitted a list of proposed equipment purchases from each participating college to support the continued implementation of program courses. Upon review, it was determined that not all items met the necessary criteria for approval. As a result, an email was sent to the Grantee requesting clarification and justification for specific equipment items. Additionally, two draw requests were processed and paid during the quarter. A project meeting is scheduled at the end of the month to discuss the overall progress of the program and to



address delays in communication and the timely submission of required documentation to the Office of Community Development (OCD). kp

### Accomplishments Performance Measures

No Accomplishments Performance Measures

### Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	0	318/160	46/0	406/160	89.66

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3100 / Watershed Modeling and Planning**



# Grantee Activity Number: 65FDWS6101

## Activity Title: Watershed Modeling and Planning

**Activity Type:**

Planning

**Project Number:**

3100

**Projected Start Date:**

01/31/2019

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Watershed Modeling and Planning

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jan 1 thru Mar 31, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$53,707,752.07
<b>Total Budget</b>	\$0.00	\$53,707,752.07
<b>Total Obligated</b>	\$0.00	\$32,041,441.29
<b>Total Funds Drawdown</b>	\$6,372,993.36	\$30,536,193.83
<b>Program Funds Drawdown</b>	\$6,372,993.36	\$30,536,193.83
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$6,372,993.36	\$30,536,193.83
Office of Community Development (OCD), Disaster	\$6,372,993.36	\$30,536,193.83
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Planning activities are in response to the Great Floods of March and August of 2016, and include the development and implementation of a statewide, watershed-based floodplain management program that reflects improved, standardized data and Hydrology & Hydraulics (H&H) models that more scientifically address the needs of communities experiencing combined chronic (small frequent storms) and acute (hurricanes and major storms) flood events.

**Location Description:**

Statewide

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for professional services. Planning for this quarter continued to enhance watershed based planning and flood risk determination utilizing science and data. kp



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of community engagement	0	0/0
# of Plans or Planning Products	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: 66FDCB6101

## Activity Title: Regional Cap Bldg Grant

**Activity Type:**

Planning

**Project Number:**

3100

**Projected Start Date:**

09/01/2019

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Watershed Modeling and Planning

**Projected End Date:**

04/04/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$7,200,000.00
<b>Total Budget</b>	\$0.00	\$7,200,000.00
<b>Total Obligated</b>	\$0.00	\$7,200,000.00
<b>Total Funds Drawdown</b>	\$442,551.68	\$3,563,230.20
<b>Program Funds Drawdown</b>	\$440,653.89	\$3,561,332.41
<b>Program Income Drawdown</b>	\$1,897.79	\$1,897.79
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$442,551.68	\$3,563,230.20
Office of Community Development (OCD), Disaster	\$442,551.68	\$3,563,230.20
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

A competitive grant program to increase local capability and capacity to support collaborative efforts of parishes and communities within watershed regions to find more effective ways to support and create more proactive approaches flood and water risk management.

**Location Description:**

Throughtout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

3/31/2025: Expenditures this quarter were for salaries and benefits, operational costs, and travel expenses. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of community engagement	0		0/0	
# of Plans or Planning Products	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	907
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	907
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	2

