

Grantee: Louisiana

Grant: B-16-DL-22-0001

April 1, 2025 thru June 30, 2025 Performance Report

Grant Number: B-16-DL-22-0001	Obligation Date:	Award Date:
Grantee Name: Louisiana	Contract End Date: 04/04/2027	Review by HUD: Original - In Progress
Grant Award Amount: \$1,708,407,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$1,708,407,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$1,708,407,000.00		

Disasters:

Declaration Number

FEMA-4263-LA
FEMA-4277-LA

Narratives

Disaster Damage:

In 2016, Louisiana had two separate events that qualified for appropriation under Public Laws 114-223 and 114-254. The state experienced severe storms and flooding in both March (Disaster Number 4263) and August (Disaster Number 4277) 2016 - collectively referred to as the 2016 Severe Storms and Flooding - resulting in 56 of the state's 64 parishes receiving a federal disaster declaration. From the March event, more than 16,462 homes have Federal Emergency Management Agency (FEMA) Verified Loss and 5,222 renters have FEMA Verified Loss (FVL), for a total of 21,684 households. The National Weather Service designated the August flooding event that dropped an unprecedented 7 trillion gallons of rainwater in South Louisiana as a "1,000-year" rainfall event. It resulted in the flooding of more than 68,380 homes with FVL and 23,248 renters with FVL, for a total of 91,628 households. The August storm claimed 13 lives. March Storm (DR-4263) In early March 2016, a storm system brought heavy thunderstorms from west to east across most of Louisiana. In addition to wind damage, record flooding occurred along the Bogue Falaya River in Covington and Bayou Dorcheat at Lake Bistineau. Governor John Bel Edwards declared a state of emergency for several parishes and sent the National Guard to help with search-and-rescue missions. The State of Louisiana estimates that this storm caused damage to more than 21,684 residences, forced 13,000 evacuations and 2,780 rescues, damaged another 6,143 structures, and caused numerous road closures. Road and bridge damage estimates totaled \$20 million. Agricultural losses totaled approximately \$15 million, with long-term impacts to farmers estimated at \$80 million. In addition, more than 40,000 citizens registered for FEMA Individual Assistance (IA). Thirty-six Louisiana parishes were declared eligible for FEMA IA: Allen, Ascension, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Catahoula, Claiborne, DeSoto, East Carroll, Franklin, Grant, Jackson, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Rapides, Red River, Richland, Sabine, St. Helena, St. Tammany, Tangipahoa, Union, Vernon, Washington, Webster, West Carroll and Winn. Seven of these parishes also flooded in August: Ascension, Avoyelles, Livingston, St. Helena, St. Tammany, Tangipahoa and Washington. August Storm (DR-4277) In mid-August 2016, a slow-moving storm impacted multiple South Louisiana parishes with sustained heavy rain. In what was a 1,000-year flood, within two days more than two feet of rain was measured in some areas, causing extensive surface and river flooding. Both the Amite and Comite rivers overtopped, as well as numerous bayous, lakes and canals located within these drainage basins. Governor John Bel Edwards declared a state of emergency for several parishes and sent the National Guard to help with search-and-rescue missions. An estimated 8,000 people were evacuated to emergency shelter sites. The American Red Cross, the state and faith-based organizations operated these sites. A state-operated medical site was established to serve individuals with medical needs. Roughly 30,000 search and rescues were performed, with 11,000 citizens sheltered at the peak of the flood. The damage to infrastructure, businesses and homes across the southern region of the state was extensive. Large sections of state roads remained underwater for extended periods. An estimated 30 state roads washed out and 1,400 bridges require inspection. Along with more than 200 highways that closed during the event, sections of Interstates 10 and 12 closed for multiple days due to floodwaters. Some stretches of I-10 remained closed for nearly a week, significantly interrupting interstate commerce. More than 91,628 homes have documented damages to date. An estimated 31 percent of homes in the declared parishes were impacted by flooding, w

Recovery Needs:

Combined, these disasters affected 56 of the state's 64 parishes, with 51 parishes declared eligible for FEMA IA. The assessment below estimates unmet needs in three main categories of damage: housing, economy and infrastructure. HUD has identified the 10 most impacted parishes from these two events as Acadia, Ascension, East Baton Rouge, Lafayette, Livingston, Ouachita, St. Tammany, Tangipahoa, Vermilion and Washington.

Housing Needs:

Across both disasters, 113,312 households were found to have some level of documented damage, including 84,842 owner-



occupied and 28,470 renter households.

Homeowners: Of particular concern is the high proportion of owner-occupied households with damage who did not report carrying insurance through the National Flood Insurance Program (NFIP). In total, 72 percent of all impacted owner-occupied households, or 61,069, did not report having insurance. This represents a unique situation for the state, as in previous significant disaster events – hurricanes Katrina, Rita, Gustav, Ike and Isaac - there was a reasonable anticipation some damages may have been attributable to wind or other events that may have been covered by a homeowner’s hazard insurance policy. As these events were flood-exclusive, the state has no such reasonable anticipation any of the losses incurred by this population were met by other insurance policies. It is important to note 68,319 of the total 84,842 owner-occupied households with damage are located within the ten-parish most impacted area, representing more than 81 percent of the total. Additionally, 51,742 households within that population are likely to have unmet needs, with damage levels at “major-low,” “major-high” or “severe.” This population represents more than 90 percent of the 57,631 affected owner-occupied households likely to have unmet needs.

Rental Housing: Like the owner-occupied household population, an unusually high proportion of affected renter households were located outside of a Special Flood Hazard Area (SFHA). Specifically, 12,921 impacted renter households were located outside of the SFHA, representing more than 45 percent of the total affected renter household population. As such, while this may not inherently indicate exacerbated need for the renter population itself, it may indicate an enhanced need for landlords who may not have carried flood insurance. Furthermore, there was a lack of affordable housing stock prior to the 2016 flooding events. It is important to note 25,701 of the total 28,470 renter households with damage are located within the 10-parish most impacted area, representing more than 90 percent of the total.

Homeless Population: The state is committed to providing temporary housing solutions and, wherever possible, permanent housing to households that are homeless or at-risk of homelessness. The Point-in-time count is an annual count of sheltered and unsheltered homeless persons on a single night conducted by Continuums of Care (CoC) across the United States. To understand the homeless population prior to flooding within IA parishes and the 10 most impacted parishes, this analysis counts CoCs that contain at least one IA or most impacted parish. Eight CoC’s contain IA parishes, withg, and 1,138 unsheltered). Four CoCs contain the 10 most impacted parishes, with a total of 1,398 people counted as homeless (422 counted in emergency shelter, 719 in transitional housing, and 257 unsheltered). 96 percent of people counted as experiencing homelessness on Jan. 25, 2016 were within IA parishes, and 35 percent of the state’s total people experiencing homelessness were within most impacted parishes.

Note on Affirmatively Furthering Fair Housing: The State will comply with Section 104(b) (2) of Title VIII of the Civil Rights Act of 1968 (Public Law 90-284), as amended, administering all programs and activities relating to housing and community development in a manner to affirmatively further fair housing. Title VIII further prohibits discrimination against any person in the sale or rental of housing, or the provision of brokerage services, including in any way making unavailable or denying a dwelling to any person, because of race, color, religion, sex, national origin, handicap or familial status.

Economy:

Immediately following the August event, the Louisiana Department of Economic Development (LED) partnered with Louisiana State University (LSU) to conduct an assessment of economic damages resulting from the DR-4277 flooding event. Key details are:

- At the peak of the August event, 19,900 Louisiana businesses or roughly 20 percent of all Louisiana businesses were disrupted by the flooding event. FEMA has since referred approximately 22,000 businesses to SBA for recovery assistance.
- A disruption of 278,500 workers or 14 percent of the Louisiana workforce occurred at the peak of the flooding event.
- An economic loss estimated at roughly \$300 million in labor productivity and \$836 million in terms of value added during the period immediately surrounding the flood.
- Approximately 6,000 businesses experienced flooding.
- The LSU Ag Center estimates Louisiana agricultural losses of over \$110 million.

Infrastructure:

The FEMA Public Assistance (PA) Program is designed to provide immediate assistance to the impacted jurisdictions for emergency work and permanent work on infrastructure and community facilities. For DR-4263, the state’s obligation has been established as not less than 25 percent of eligible project costs. For DR-4277, the state’s obligation has been established as not less than 10 percent of eligible project costs.

As of Nov. 21, 2016, \$36,501,492 has been identified in PA need for DR-4263 and \$247,039,464 has been identified for DR-4277. GOHSEP estimates these totals to rise to \$93,751,791 for DR-4263 and \$750,000,000 for DR-4277. Based on these data, the current unmet need is \$12,167,167 for DR-4263 and \$27,448,829 for DR-4277. Long term, based on GOHSEP’s projections, the state estimates this unmet need to grow to \$31,250,597 for DR-4263 and \$83,333,333 for DR-4277, respectively, for a grand total of \$114,583,930.

Public Service Unmet Needs:

Leadership and key staff of all impacted communities have identified needs in all service areas handled by a government entity, such as the flooding of fire, police stations and other government buildings, which provide key public services to citizens as well as large-scale infrastructure projects that will need to be implemented in order to recover. Funding is a severe handicap, especially compounded by the fact that sales tax and other revenue streams to local government have declined, or are expected to decline, once the initial buying of cars, building materials, etc., subsides. Therefore, the approved budgets for the upcoming fiscal year are having to be revised and modified, which includes the deferral of planned projects and a potential decrease in staffing for fire and police and other services to meet the immediate recovery needs of the parishes. For example, in Livingston Parish alone, the parish lost a minimum of 10 firetrucks, 33 police vehicles, 61 school buses and 20 other parish-related vehicles which will need to be replaced, impacting the funding for other projects. Due to the limited funding available to address the full breadth of recovery needs, the state is not prioritizing funding to address the public service needs described above. However, in anticipation of additional funding being made available, OCD-DRU will be implementing a program by which it will provide funding to cover the non-federal share of FEMA Public Assistance projects. Funds will be provided as payment to state or local entities for eligible activities within approved Project Worksheets. The match funding will lessen the financial burden placed on the entities and assist them to continue normal operations and address recovery needs.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$1,706,890,915.39
Total Budget	\$0.00	\$1,706,890,915.39
Total Obligated	\$21,666,310.78	\$1,703,788,791.15
Total Funds Drawdown	\$15,250,403.11	\$1,557,245,465.24



Program Funds Drawdown	\$15,058,800.95	\$1,556,270,010.52
Program Income Drawdown	\$191,602.16	\$975,454.72
Program Income Received	\$172,285.62	\$975,454.72
Total Funds Expended	\$15,217,133.51	\$1,572,136,216.32
HUD Identified Most Impacted and Distressed	\$3,819,356.30	\$1,240,623,482.62
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
Capital Region Planning Commission	\$ 0.00	\$ 358,694.58
Louisiana Land Trust	\$ 42,893.49	\$ 35,570,424.32
Louisiana Office of Community Development	\$ 791,524.16	\$ 5,329,920.07
Military Affairs, Louisiana Department of	\$ 0.00	\$ 9,911,580.00
New Shreveport Renewal, LLC	\$ 0.00	\$ 5,988,770.01
Newcorp, Inc	\$ 0.00	\$ 2,453,681.39
North Delta Regional Planning & Development District	\$ 0.00	\$ 2,894,462.17
Office of Community Development (OCD), Disaster	\$ 10,028,053.20	\$ 104,815,813.65
Office of Community Development (OCD), Disaster	\$ 389,857.50	\$ 8,425,555.95
Office of Community Development - Disaster Recovery Unit	\$ 1,694,734.41	\$ 53,056,903.47
Regional Loan Corp.	\$ 0.00	\$ 1,183,835.71
East Baton Rouge Sheriffs Department	\$ 0.00	\$ 1,200,700.00
South Central Planning & Development Commission	\$ 0.00	\$ 27,423,626.21
The Compass Group, LLC	\$ 0.00	\$ 3,510.00
TruFund Financial Services, Inc	\$ 0.00	\$ 5,086,673.23
University of Louisiana Monroe	\$ 0.00	\$ 0.00
Eastside Fire Protection District Number 5	\$ 0.00	\$ 490,440.00
Innovative Emergency Management	\$ 39,610.37	\$ 1,022,576,629.14
LCTCS (LA Community & Tech College Sys)	\$ 392,087.71	\$ 3,865,496.40
LHC	\$ 0.00	\$ 0.00
Louisiana Department of Agriculture and Forestry	\$ 0.00	\$ 19,864,369.06
Louisiana Department of Health and Hospitals	\$ 0.00	\$ 4,231,989.67
Louisiana Housing Corporation	\$ 1,838,372.67	\$ 257,403,141.29

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	55.00%	63.88%	59.00%
Minimum Non Federal Match	\$.00	\$.00	\$.00
Overall Benefit Amount	\$860,604,079.04	\$998,631,930.16	\$923,154,205.81
Limit on Public Services	\$256,261,050.00	\$90,625,523.64	\$68,212,347.16
Limit on Admin/Planning	\$341,681,400.00	\$143,672,310.83	\$106,346,597.45
Limit on Admin	\$85,420,350.00	\$82,405,864.18	\$66,005,800.40
Most Impacted and Distressed	\$1,366,725,600.00	\$1,298,490,606.95	\$1,240,623,482.62

Overall Progress Narrative:

In 2025 Q2, OCD continued progress on Flood grant programs by working with its local, state, regional partners, and stakeholders to assess outstanding unmet recovery needs, as well as develop and amend programs to address those unmet needs. Progress is as follows:



Homeowner Assistance

Funds expended in Q2 were for program activity costs. Reconciliation measures are being performed in order to close out the program.

Solution 4

The RLHP Solution 4 buyout program is complete. Sixty-eight homeowners received buyout/incentive awards. All home sites were demolished and dispositioned. Additionally, thirty-four Silverleaf residents received incentive awards to relocate to areas of lower risk.

Pecan Acres

OCD, NRCS, and Pointe Coupee parish are working on a disposition plan for the Pecan Acres properties. While thirty-nine properties have been cleared, only one homeowner opted out. Currently the state is reviewing proposals for the demolition of roads and other infrastructure at Pecan Acres. Once the property is cleared, it will be transferred to the parish and maintained as green space.

Interim Housing Assistance

No new activity. Closeout is completed.

Insurance Assistance

No new activity. Closeout is completed.

Neighborhood Landlord Program

Expecting to award 192 affordable rental units. All applications have closed and received a Notice to Proceed. LHC has received construction complete notifications representing 160 units to date. Many are leased while others are in the process of finding income-qualified tenants. Thirty-two units are under construction. During Q2 2025, LHC submitted the NLRP Take Out draw request for 10 new construction affordable rental units which have been completed and leased, LHC has been working to confirm DBRA and Section 3 compliance before submitting the NLRP Take Out for the Cypress River Lofts development (15 units). LHC staff continue to work with applicants to complete annual tenant reviews and order HQS inspections for units that have been completed and leased.

Neighborhood Landlord Program Phase II

Expecting to award 17 affordable rental units. LHC staff has executed the closings and issued a Notice to Proceed for all applications. During Q2, 2025, LHC worked with three applicants whose properties (six units) are still under construction and near completion. Staff have also continued working with applicants to complete annual tenant reviews as they become due.

Neighborhood Landlord Program Phase III

Expecting to award 23 affordable rental units. LHC staff has executed the closings and issued a Notice to Proceed for all applications. During Q2 2025, the LHC completed final inspections, and worked with applicants to review and approved income-qualified tenants for initial lease of six affordable rental units and begun preparing the NLRP Take Out draw requests. To date, the LHC has funded over \$1.4M for eight applications representing 10 affordable rental housing units completed and leased. There are six applications representing eight units that are still in various stages of construction.

Multifamily Rental Gap

Final closeout in progress. MRLF program funded new construction of 10 multi-family affordable housing developments with 522 total units.

Piggyback

Ten Developments are 100% completed and expended. Five Developments are 100% completed and 95% funded. Four of the five have inquired on the final process for fully funded. One development is under construction at about 60% completion.

Rapid Rehousing

All CDBG-DR contracts have been satisfied. This project has moved to Closeout.

Permanent Supportive Housing Services

This project has moved to Closeout. Seven hundred seventy-nine households served since the beginning of the program.

Resilient and Mixed Income Piggyback

PRIME 1 disbursed the final construction draw in this quarter. Fourteen new construction multi-family affordable housing developments were successfully completed. The majority of them leased, but many currently are in lease-up. In total, the program created 1,233 new affordable housing units and 65 new PSH units.

Soft Second

LHC has submitted Closeout documentation to OCD.

Safe Haven

Project completed, working on closeout packet.

Louisiana Military Department – Affordable Rental Housing – Camp Beauregard

Project is completed and all units leased up. Twenty-five single-family residences built inside of Camp Beauregard.

Cypress at Ardendale - Affordable Rental Housing

The property is at 71% completion with an estimated completion date of 11/25/2025.

Rural Repair and Rehabilitation

TRRRP Program: one deal has closed, one development is having closing calls weekly, one will start weekly closing calls by the end of the month, and 5 are sending due diligence paperwork in to have them ready for closings.

OCD-CDBG Homeownership (OCHO) Pilot

The construction of twenty homes has been completed. Final walkthroughs were conducted this quarter, with only minimal punch list items remaining. Jericho Road Episcopal Housing Initiative held an informational meeting with prospective buyers and will begin the housing counseling process.

Middle-Market Loan (MMLP)

Program funded two new construction multi-family housing projects. Both are > 95% construction completion and in final construction and lease up stage.

Fast Gap

Provided gap funding for the new construction of two multi-unit mixed income development projects with 82 units. Funds expended in 2025 Q1 were final retainage as both projects are 100% completed. Program closeout activities are in progress.

Small Business Loan

This Program went to Closeout in December 2022.

Farm Recovery Grant

Provided grants to 956 producers. The affected individuals have demonstrated a commitment to remain in the agricultural industry. The aforementioned producers have submitted losses based on the programs design. Funds have allowed said producers to maintain pre-flood employment levels and/or hire new employees. All eligible grants were processed and the close out process has



started.

FEMA Match

OCD continues to work with the Governor’s Office of Homeland Security and Emergency Preparedness (GOHSEP) to provide reimbursement for the Non-Federal Cost Share (Match) of eligible FEMA PA projects. The Match payment is made after GOHSEP closes the project. The program budget is \$105M. Currently, the program has 246 Grantees and 1,363 projects.

First Responders Public Service

EBR Sheriff’s Department spent funds towards the purchase of vehicles and equipment and East Side Fire Department towards masks and cameras. Both programs and activities currently have a zero balance. CEAs and program are now closed.

PRO Louisiana Workforce

During this quarter, the Grantee resubmitted their amendment due to changes requested by three of the participating colleges. Additionally, LCTCS submitted updated budgets for the nine participating colleges as part of the project’s second phase. A site visit conducted at SOWELA Technical Community College provided a detailed overview of Phase II activities and offered the college an opportunity to ask questions in a more personalized, one-on-one setting. OCD informed LCTCS that the current OCD Project Manager would be transitioning the project to a new Project Manager. To date, eight of nine college visits have been finished, with one remaining. Additionally, DocuSign documents were executed, extending the project end date from May 31 to June 30, 2026. This quarter has seen several college ramp up programs with 100 students served, 87 being LMI students./span>

WaterShed

The state continues to prioritize watershed modeling, program management support for LWI and strategic data alignment in order to advance mitigation strategies.

Regional Capacity Building Grant

In Q2, 24 local engagement and Regional Steering Committee (RSC) meetings were held across all regions, each contributing meaningful progress toward Phase II of the program. This phase emphasizes regional capacity building through the development of preliminary watershed plans. Each RSC collaborated to identify and prioritize projects aligned with the Louisiana Watershed Initiative’s long-term resilience goals. These priorities were submitted for review and have since been approved for Round 2 funding by the LWI Council of Watershed Management. Most regions have received fully executed Cooperative Endeavor Agreements (CEAs) and actively engaged in procuring engineering and grant management services to advance project implementation. In parallel with convening RSC meetings, grantees are carrying out a range of complementary activities, including establishing systems for comprehensive project data collection, hosting regional conferences, initiating a statewide modeling program, conducting targeted trainings, and electing regional officers. Grantees are also leading community workshops to engage and inform stakeholders, providing technical assistance for grant applications, and collaborating with local schools, advocacy groups, and educational institutions to increase awareness of resilience and watershed planning. Additional efforts include gathering data to support methodologies for identifying high-priority and emerging risk areas, attending relevant conferences and trainings, soliciting stakeholder support through letters of endorsement, and initiating work on grant proposals in alignment with place-based education guidelines. Research into rural and tribal funding opportunities is also underway. Furthermore, many grantees are convening Community Rating System (CRS) user group meetings to promote interagency collaboration and strengthen local floodplain management practices.

Note: For all activities in this QPR without narratives, there were no expenditures in this quarter.

Project Summary

Project #, Project Title

**This Report
Program Funds
Drawdown**

**To Date
Project Funds
Budgeted**

**Program Funds
Drawdown**



3094, Restore LA Homeowner	\$54,477.41	\$1,055,505,848.52	\$1,048,341,576.00
3095, State Administration and Planning	\$4,098,135.95	\$81,153,880.00	\$65,940,692.08
3096, Restore LA Rental Housing	\$3,026,144.82	\$337,235,494.41	\$290,587,370.01
3097, Restore LA Economic Recovery and Revitalization	\$0.00	\$58,412,885.00	\$58,412,885.00
3098, Restore LA Infrastructure	\$1,605,276.62	\$105,000,000.00	\$47,450,646.35
3099, Public Services Programs	\$392,087.71	\$10,191,140.00	\$5,556,636.40
3100, Watershed Modeling and Planning	\$5,882,678.44	\$60,907,752.07	\$39,980,204.68
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Project # / 3094 / Restore LA Homeowner



Grantee Activity Number: 65FDH13801

Activity Title: Solution 4 General - LMI

Activity Type:

Acquisition - general

Project Number:

3094

Projected Start Date:

03/07/2016

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restore LA Homeowner

Projected End Date:

12/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Land Trust

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$6,234,888.43
Total Budget	\$0.00	\$6,234,888.43
Total Obligated	\$0.00	\$6,234,888.43
Total Funds Drawdown	\$0.00	\$6,234,888.43
Program Funds Drawdown	\$0.00	\$6,234,888.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$2,960.11	\$159,212.03
Total Funds Expended	\$0.00	\$6,234,888.43
Louisiana Land Trust	\$0.00	\$6,234,888.43
Most Impacted and Distressed Expended	\$0.00	\$4,468,941.56
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: There was program income activity during the quarter. kp



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired	0		0/0	
# of Properties	0		42/64	
Total acquisition compensation	0		26/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	10/64	16/0	31/64	83.87
# Owner	0	0	0	10/60	16/0	31/60	83.87
# Renter	0	0	0	0/4	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FDH15001
Activity Title: Solution 4 Constr New Hsg - LMI

Activity Type:
 Construction of new housing
Project Number:
 3094
Projected Start Date:
 03/07/2016
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Restore LA Homeowner
Projected End Date:
 12/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 Louisiana Land Trust

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$7,931,920.38
Total Budget	\$0.00	\$7,931,920.38
Total Obligated	\$0.00	\$7,931,920.38
Total Funds Drawdown	\$5,439.88	\$7,628,481.26
Program Funds Drawdown	\$5,439.88	\$7,577,635.25
Program Income Drawdown	\$0.00	\$50,846.01
Program Income Received	\$0.00	\$173,980.00
Total Funds Expended	\$5,439.88	\$7,628,481.26
Louisiana Land Trust	\$5,439.88	\$7,628,481.26
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Neighborhood relocation program for residents of Pecan Acres subdivision in New Roads, LA. Program includes construction of a new neighborhood (land, infrastructure, houses) for residents to relocate to, as well as housing incentives for residents who wish to relocate elsewhere in Louisiana.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for maintenance and insurance of new constructed homes, including Haltran Environmental Services for Audubon Estates (routine grass cuts), advertisements, clerk of court, PC Electric, and Team Title Transfer invoices. There were no performance measures accomplished this quarter. kp



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
Activity funds eligible for DREF		0		0/0
# ELI Households (0-30% AMI)		0		0/0
#Low flow showerheads		0		0/0
#Low flow toilets		0		0/0
# of Elevated Structures		0		0/0
#Sites re-used		0		0/0
#Units exceeding Energy Star		0		0/0
#Units with bus/rail access		0		0/0
#Units with other green		0		0/0
#Units with solar panels		0		0/0

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		17/24
# of Multifamily Units		0		0/0
# of Singlefamily Units		0		17/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/12	17/24	0.00
# Owner	0	0	0	0/12	0/12	17/24	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FDH15002
Activity Title: Solution 4 Constr New Hsg - UN

Activity Type:
Construction of new housing
Project Number:
3094
Projected Start Date:
03/07/2016
Benefit Type:
Direct Benefit (Households)
National Objective:
Urgent Need

Activity Status:
Under Way
Project Title:
Restore LA Homeowner
Projected End Date:
12/31/2025
Completed Activity Actual End Date:

Responsible Organization:
Louisiana Land Trust

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,732,759.66
Total Budget	\$0.00	\$2,732,759.66
Total Obligated	\$0.00	\$2,732,759.66
Total Funds Drawdown	\$1,359.97	\$2,670,134.50
Program Funds Drawdown	\$1,359.97	\$2,669,964.50
Program Income Drawdown	\$0.00	\$170.00
Program Income Received	\$0.00	\$270,920.81
Total Funds Expended	\$1,359.97	\$2,670,134.50
Louisiana Land Trust	\$1,359.97	\$2,670,134.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Neighborhood relocation program for residents of Pecan Acres subdivision in New Roads, LA. Program includes construction of a new neighborhood (land, infrastructure, houses) for residents to relocate to, as well as housing incentives for residents who wish to relocate elsewhere in Louisiana.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for maintenance and insurance of new constructed homes, including Haltran Environmental Services for Audubon Estates (routine grass cuts), advertisements, clerk of court, PC Electric, and Team Title Transfer invoices. There were no performance measures accomplished this quarter. kp



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# ELI Households (0-30% AMI)	0		0/0	
#Low flow showerheads	0		0/0	
#Low flow toilets	0		0/0	
# of Elevated Structures	0		0/0	
#Sites re-used	0		0/0	
#Units exceeding Energy Star	0		0/0	
#Units with bus/rail access	0		0/0	
#Units with other green	0		0/0	
#Units with solar panels	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/6	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		3/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/6	3/6	0.00
# Owner	0	0	0	0/0	0/6	3/6	0.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 65FDH15601
Activity Title: Solution 4 Disposition - LMI

Activity Type:

Disposition

Project Number:

3094

Projected Start Date:

03/07/2016

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restore LA Homeowner

Projected End Date:

12/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Land Trust

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$27,510.37	\$163,563.05
Program Funds Drawdown	\$27,510.37	\$162,403.05
Program Income Drawdown	\$0.00	\$1,160.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$27,510.37	\$163,563.05
Louisiana Land Trust	\$27,510.37	\$163,563.05
Most Impacted and Distressed Expended	\$158.75	\$13,018.41
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for disposition activities, including salaries and benefits, insurance renewal, and Haltran Environmental Services for routine grass cuts and maintenance of Audubon Estates Subdivision. There were no performance measures accomplished this quarter. kp



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Properties	0			33/64			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/32	0/32	33/64	0.00
# Owner	0	0	0	0/32	0/32	33/64	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FDH15602
Activity Title: Solution 4 Disposition - UN

Activity Type:

Disposition

Project Number:

3094

Projected Start Date:

03/07/2016

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Restore LA Homeowner

Projected End Date:

12/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Land Trust

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$8,583.27	\$76,607.57
Program Funds Drawdown	\$8,583.27	\$76,607.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,583.27	\$76,607.57
Louisiana Land Trust	\$8,583.27	\$76,607.57
Most Impacted and Distressed Expended	\$49.53	\$11,513.80
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for disposition activities including costs for salaries and benefits and Haltran Environmental Services for maintenance of Audubon Estates Subdivision and Pecan Acres common areas (routine grass cuts). There were no performance measures accomplished this quarter. kp



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	35/40

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/40	35/40	0.00
# Owner	0	0	0	0/0	0/40	35/40	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FDH16001
Activity Title: Solution 4 Hsg Incentives - LMI

Activity Type:
Housing incentives to encourage resettlement
Project Number:
3094
Projected Start Date:
03/07/2016
Benefit Type:
Direct Benefit (Households)
National Objective:
Low/Mod

Activity Status:
Under Way
Project Title:
Restore LA Homeowner
Projected End Date:
12/31/2025
Completed Activity Actual End Date:

Responsible Organization:
Louisiana Land Trust

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,198,522.50
Total Budget	\$0.00	\$3,198,522.50
Total Obligated	\$0.00	\$3,198,522.50
Total Funds Drawdown	\$0.00	\$3,198,522.50
Program Funds Drawdown	\$0.00	\$3,198,522.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,198,522.50
Louisiana Land Trust	\$0.00	\$3,198,522.50
Most Impacted and Distressed Expended	\$0.00	\$2,397,832.91
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 65FDH16002
Activity Title: Solution 4 Hsg Incentives - UN

Activity Type:

Housing incentives to encourage resettlement

Project Number:

3094

Projected Start Date:

03/07/2016

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Restore LA Homeowner

Projected End Date:

12/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Land Trust

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$2,732,807.00
Total Budget	\$0.00	\$2,732,807.00
Total Obligated	\$0.00	\$2,732,807.00
Total Funds Drawdown	\$0.00	\$2,732,807.00
Program Funds Drawdown	\$0.00	\$2,732,807.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,732,807.00
Louisiana Land Trust	\$0.00	\$2,732,807.00
Most Impacted and Distressed Expended	\$0.00	\$2,050,531.29
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 65FDIA5802

Activity Title: Flood Insurance Asst-UN

Activity Type:

Homeownership Assistance (with waiver only)

Project Number:

3094

Projected Start Date:

06/27/2019

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Restore LA Homeowner

Projected End Date:

09/15/2023

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development - Disaster

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$118,576.53
Total Budget	\$0.00	\$118,576.53
Total Obligated	\$0.00	\$118,576.53
Total Funds Drawdown	\$0.00	\$118,576.53
Program Funds Drawdown	\$0.00	\$118,576.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$118,576.53
Office of Community Development - Disaster	\$0.00	\$118,576.53
Most Impacted and Distressed Expended	\$0.00	\$105,632.09
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

There are currently around 200 program participants whose barrier to closeout is the acquisition of the required level of flood insurance, and this number may increase as other lower income applicants make their way through the final stages of recovery. In order to help the nearly 95% of those known program participants whose households are at or below 120% area median income (AMI), the RLHP will provide assistance for one year of flood insurance premium as part of the RLHP grant. The Urgent Need portion of this population is defined as applicants that have an AMI >80% and < 120%.

Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

Activity Progress Narrative:

5/13/2025: Adjusted MID budget to match actual MID Expended since activity is now at Completed status. The MID budget was slightly lower than actual and it created a flag for ACTIVITY MID REQUIREMENT EXPENDITURE and this adjustment cleared the flag. kp



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/7
# of Singlefamily Units	0	11/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	11/7	11/7	100.00
# Owner	0	0	0	0/0	11/7	11/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 66FDHO1101

Activity Title: Homeowner Rehab - LMI (LY/LX/ML/RL)

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3094

Projected Start Date:

04/30/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restore LA Homeowner

Projected End Date:

10/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Innovative Emergency Management

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2025****To Date**

\$0.00

\$562,549,371.50

Total Budget

\$0.00

\$562,549,371.50

Total Obligated

\$0.00

\$562,549,371.50

Total Funds Drawdown

\$34,758.64

\$561,201,608.07

Program Funds Drawdown

\$6,732.19

\$561,104,588.95

Program Income Drawdown

\$28,026.45

\$97,019.12

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$34,758.64

\$569,081,428.83

Innovative Emergency Management

\$34,758.64

\$569,081,428.83

Most Impacted and Distressed Expended

\$31,800.18

\$515,260,564.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The state will enter into grant agreements with homeowners that result in the repair or reconstruction of flood-damaged residential owner-occupied structures. Given the time elapsed from the March and August flooding events, homeowners are in varied states of progress in their rebuilding process depending on the extent of damage and resources available. In response, the state will implement the Restore Louisiana Rehabilitation, Reconstruction and Reimbursement Program to cover eligible costs for the repair or replacement of damage to real property; replacement of disaster-impacted residential appliances; and limited environmental health hazard mitigation costs related to the repair of disaster-impacted property.

Homeowners will have four potential program solutions from which to choose based on their progress in the rebuilding process and their capacity to complete the rebuilding process. The state's programs will give homeowners the option to select their own contractor who will follow the state's requirements for rebuilding or work with a state-managed contractor. Additionally, homeowners that have completed partial or full repairs on their home prior to applying to the program, may be eligible to receive reimbursement for expenses incurred within HUD approved timelines. If homeowners have partially completed repairs or reconstruction of their

homes at the time of application to the program, they may be eligible for assistance for prospective work as well as reimbursement assistance for eligible work completed within the HUD established reimbursement guidelines. Consistent with HUD reimbursement guidelines, certain limited reimbursement may become available for repairs performed after the homeowner has applied to the program.

Elevations will be included for homeowners that meet requirements determined by the program, including substantially damaged properties in the floodplain. Elevation will be evaluated on a case-by- case basis. Elevations will not be conducted on properties outside of the floodplain, with the possible exception where elevation is required by local ordinance.

Homeowners will be eligible for the program if they meet the following criteria:

- Owner occupant at time of disaster event
- Damaged address was the applicant’s primary residence at the time of disaster event
- Located in one of 51 disaster declared parishes
- Suffered major or severe damages(1+ feet of flooding or \$8,000 FEMA Verified Loss)as a result of the 2016 Severe Storms and Flooding events
 - Eligible structure as determined by program, including but not exclusive to, one or two family home structures, mobile/manufactured, and modular homes

Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277

Activity Progress Narrative:

6/30/2025: Funds expended were for program activity costs. Reconciliation measures are being performed in order to close out the program. kp

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8621/8514
# of Singlefamily Units	0	8621/8514

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5579/12187	3042/7001	8621/19188	100.00
# Owner	0	0	0	5579/12187	3042/7001	8621/19188	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 66FDHO1102

Activity Title: Homeowner Rehab - UN (UY/UX/MU/RU)

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3094

Projected Start Date:

04/30/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Restore LA Homeowner

Projected End Date:

10/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Innovative Emergency Management

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2025****To Date**

\$0.00

\$448,151,025.06

Total Budget

\$0.00

\$448,151,025.06

Total Obligated

\$0.00

\$448,151,025.06

Total Funds Drawdown

\$4,851.73

\$446,473,467.26

Program Funds Drawdown

\$4,851.73

\$446,473,385.99

Program Income Drawdown

\$0.00

\$81.27

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$4,851.73

\$453,495,200.31

Innovative Emergency Management

\$4,851.73

\$453,495,200.31

Most Impacted and Distressed Expended

\$4,438.78

\$401,696,114.37

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The state will enter into grant agreements with homeowners that result in the repair or reconstruction of flood-damaged residential owner-occupied structures. Given the time elapsed from the March and August flooding events, homeowners are in varied states of progress in their rebuilding process depending on the extent of damage and resources available. In response, the state will implement the Restore Louisiana Rehabilitation, Reconstruction and Reimbursement Program to cover eligible costs for the repair or replacement of damage to real property; replacement of disaster-impacted residential appliances; and limited environmental health hazard mitigation costs related to the repair of disaster-impacted property.

Homeowners will have four potential program solutions from which to choose based on their progress in the rebuilding process and their capacity to complete the rebuilding process. The state's programs will give homeowners the option to select their own contractor who will follow the state's requirements for rebuilding or work with a state-managed contractor. Additionally, homeowners that have completed partial or full repairs on their home prior to applying to the program, may be eligible to receive reimbursement for expenses incurred within HUD approved timelines. If homeowners have partially completed repairs or reconstruction of their homes at the time of application to the program, they may be eligible for assistance for prospective work as



well as reimbursement assistance for eligible work completed within the HUD established reimbursement guidelines. Consistent with HUD reimbursement guidelines, certain limited reimbursement may become available for repairs performed after the homeowner has applied to the program.

Elevations will be included for homeowners that meet requirements determined by the program, including substantially damaged properties in the floodplain. Elevation will be evaluated on a case-by- case basis. Elevations will not be conducted on properties outside of the floodplain, with the possible exception where elevation is required by local ordinance.

Homeowners will be eligible for the program if they meet the following criteria:

- Owner occupant at time of disaster event
- Damaged address was the applicant’s primary residence at the time of disaster event
- Located in one of 51 disaster declared parishes
- Suffered major or severe damages(1+ feet of flooding or \$8,000 FEMA Verified Loss)as a result of the 2016 Severe Storms and Flooding events
- Eligible structure as determined by program, including but not exclusive to, one or two family home structures, mobile/manufactured, and modular homes

Location Description:

Throughout the 51 parishes declared under FEMA DR-4263 and DR-4277

Activity Progress Narrative:

6/30/2025: Funds expended were for program activity costs. Reconciliation measures are being performed in order to close out the program. kp

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		8647/7984	
# of Singlefamily Units	0		8647/7984	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	8647/7984	0.00
# Owner	0	0	0	0/0	0/0	8647/7984	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3095 / State Administration and Planning



Grantee Activity Number: 66FDAD1001

Activity Title: State Administration

Activity Type:

Administration

Project Number:

3095

Projected Start Date:

03/31/2017

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration and Planning

Projected End Date:

04/04/2027

Completed Activity Actual End Date:**Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2025****To Date**

\$0.00

\$79,206,401.26

Total Budget

\$0.00

\$79,206,401.26

Total Obligated

\$0.00

\$79,151,258.34

Total Funds Drawdown

\$4,145,374.76

\$64,830,204.47

Program Funds Drawdown

\$4,093,030.04

\$64,709,583.80

Program Income Drawdown

\$52,344.72

\$120,620.67

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$4,145,374.76

\$64,828,689.79

Office of Community Development (OCD), Disaster

\$4,145,374.76

\$64,828,689.79

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This project is for administrative and planning costs on the state level.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for the administration of the Flood grant. There is ongoing reconciliation of non-matching amounts. kp

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 66FDAD1501
Activity Title: Louisiana Housing Corporation - AD

Activity Type: Administration	Activity Status: Under Way
Project Number: 3095	Project Title: State Administration and Planning
Projected Start Date: 03/31/2017	Projected End Date: 12/31/2025
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,090,000.00
Total Budget	\$0.00	\$1,090,000.00
Total Obligated	\$0.00	\$1,090,000.00
Total Funds Drawdown	\$5,105.91	\$373,629.54
Program Funds Drawdown	\$5,105.91	\$373,629.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,105.91	\$373,629.54
Louisiana Housing Corporation	\$5,105.91	\$373,629.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 Administrative support of Louisiana Housing Corporation's rental programs.

Location Description:
 Throughout parishes affected by the disasters where Louisiana Housing Corporation is rehabilitating and reconstructing residential rental structures.

Activity Progress Narrative:
 6/30/2025: Expenditures this quarter were for the administration of the Flood grant. kp



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3096 / Restore LA Rental Housing

Grantee Activity Number: 09FDPB4401

Activity Title: Lee Hardware and United Jewelers Apts

Activity Type:

Affordable Rental Housing

Project Number:

3096

Projected Start Date:

06/15/2021

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Restore LA Rental Housing

Projected End Date:

12/31/2024

Completed Activity Actual End Date:**Responsible Organization:**

New Shreveport Renewal, LLC

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2025****To Date**

\$0.00

\$5,988,770.01

Total Budget

\$0.00

\$5,988,770.01

Total Obligated

\$0.00

\$5,988,770.01

Total Funds Drawdown

\$0.00

\$5,988,770.01

Program Funds Drawdown

\$0.00

\$5,988,770.01

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$43,156.06

\$43,156.06

Total Funds Expended

\$0.00

\$5,988,770.01

New Shreveport Renewal, LLC

\$0.00

\$5,988,770.01

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Mixed unit apartment complexes that will support multifamily buildings that serve a range of household incomes, with the goal of affordable LMI housing for renters.

Note: This activity is a Piggyback Program project.

Location Description:

719 Edwards St. and 301 Crockett St. Shreveport, LA

Activity Progress Narrative:

6/30/2025: There was program income activity during the quarter. kp



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		109/109	
# of Multifamily Units	0		109/109	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	56/109	32/0	88/109	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	56/109	32/0	88/109	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39FDOC5001

Activity Title: OCHO Pilot Program

Activity Type:

Construction of new replacement housing

Project Number:

3096

Projected Start Date:

06/17/2021

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restore LA Rental Housing

Projected End Date:

12/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$8,000,000.00
Total Budget	\$0.00	\$8,000,000.00
Total Obligated	\$0.00	\$6,400,000.00
Total Funds Drawdown	\$389,857.50	\$3,467,764.95
Program Funds Drawdown	\$389,277.50	\$3,467,184.95
Program Income Drawdown	\$580.00	\$580.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$389,857.50	\$3,467,764.95
Office of Community Development (OCD), Disaster	\$389,857.50	\$3,467,764.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

LLT will transfer approximately 20 pad-ready lots to the award recipient(s), who will also receive CDBG funding from OCD to cover 100% of home construction. That deep subsidy will allow the grantee to construct approximately 20 single-family units in the new community. Grantees will then sell those homes to qualified home buyers earning between 60% - 80% of AMI.

Location Description:

Audubon Estates

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for construction activities for OCHO, including work performed on lots in Audubon Estates, invoices to Team Title, Pointe Coupee Parish Clerk of Court, Haltran Environmental Services for maintenance, Pointe Coupee Parish Public Utilities System, and Quadiant Leasing; costs for healthcare coverage, salaries, benefits, travel, and insurance



renewal. There were no performance measures accomplished this quarter. kp

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/20	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/20	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/0	0/20	0
# Owner	0	0	0	0/20	0/0	0/20	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FDBB6701

Activity Title: Rural Repair and Rehabilitation Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
3096

Projected Start Date:
06/17/2021

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Restore LA Rental Housing

Projected End Date:
12/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$11,925,000.00
Total Budget	\$0.00	\$11,925,000.00
Total Obligated	\$0.00	\$11,925,000.00
Total Funds Drawdown	\$0.00	\$194,647.26
Program Funds Drawdown	\$0.00	\$194,647.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$194,647.26
Louisiana Housing Corporation	\$0.00	\$191,137.26
The Compass Group, LLC	\$0.00	\$3,510.00
Most Impacted and Distressed Expended	\$0.00	\$138,424.18
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Clearance, Rehabilitation, Reconstruction, and Construction of Buildings (Including Housing), HCDA Section 105(a)(4).

Location Description:

Multiple Sites

Activity Progress Narrative:

6/17/2025: Projections and accomplishments were updated via reconciliation. kp



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/82	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/82	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	236/82	0/0	236/82	100.00
# Owner	-236	0	-236	0/0	0/0	0/0	0
# Renter	236	0	236	236/82	0/0	236/82	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 65FDCA4401

Activity Title: Cypress at Ardendale

Activity Type:

Affordable Rental Housing

Project Number:

3096

Projected Start Date:

03/01/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restore LA Rental Housing

Projected End Date:

04/15/2026

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Office of Community Development

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2025****To Date**

\$0.00

\$8,000,000.00

Total Budget

\$0.00

\$8,000,000.00

Total Obligated

\$0.00

\$8,000,000.00

Total Funds Drawdown

\$824,793.76

\$5,329,920.07

Program Funds Drawdown

\$806,901.35

\$5,312,027.66

Program Income Drawdown

\$17,892.41

\$17,892.41

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$791,524.16

\$5,329,920.07

Louisiana Office of Community Development

\$791,524.16

\$5,329,920.07

Most Impacted and Distressed Expended

\$791,524.16

\$5,329,920.07

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The Cypress at Ardendale – Affordable Rental Housing Program seeks to construct quality affordable housing stock for LMI individuals and families in various flood-impacted communities.

Location Description:

Baton Rouge

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for hard construction costs for Cypress at Ardendale (Ardenwood). Also, there was an adjustment for last quarter, (related LaGov invoice/reference 17FDCA440112) in the amount of 33,269.60, due to voucher 781063 that was processed on 3/28/2025, was cancelled during this quarter. Voucher 785277 was created in its place. kp



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/170	
# of Section 3 Labor Hours	3185		7906/350	
# of Targeted Section 3 Labor	66		921/70	
# of Total Labor Hours	17459		92689/1400	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/170	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/170	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/115	0/55	0/170	0
# Renter	0	0	0	0/115	0/55	0/170	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 65FDMM6701

Activity Title: Middle Market Loan Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
3096

Projected Start Date:
06/17/2021

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Restore LA Rental Housing

Projected End Date:
12/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Office of Community Development - Disaster

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$34,264,319.82
Total Budget	\$0.00	\$34,264,319.82
Total Obligated	\$0.00	\$33,817,338.50
Total Funds Drawdown	\$389,850.87	\$30,845,782.41
Program Funds Drawdown	\$389,850.87	\$30,600,949.73
Program Income Drawdown	\$0.00	\$244,832.68
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$389,850.87	\$30,845,782.41
Louisiana Housing Corporation	\$389,850.87	\$30,845,782.41
Office of Community Development - Disaster	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$389,850.87	\$30,845,782.41
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Middle-Market Loan Program will provide gap financing to support the rehab and/or construction of multi-family buildings that serve a range of household incomes, with the goal of using higher-cost units to generate deeper affordability for LMI renters.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277

Activity Progress Narrative:

6/30/2025: Expenditures this quarter included costs for developer fees, administrative, architect fees, civil, ALTA survey, traffic impact fee, bank draw inspections, interest, and lease up/marketing/initial working capital. YMCA and Denham Springs projects are both 100% completed. For



YMCA, 16 units were leased during the quarter out of 100 completed units. Denham Springs has 26 units leased as of this quarter out of 102 completed units. Performance measures were updated via reconciliation. After QPR is submitted, projections will be updated to correctly capture activity description and actual accomplishments recorded this quarter (i.e. from single-family to multi-family and owner to renter). kp

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Section 3 Labor Hours	20173		25610/0	
# of Substantially Rehabilitated	0		0/0	
# of Targeted Section 3 Labor	5847		9505/0	
# of Total Labor Hours	40540		51859/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	42		42/82	
# of Multifamily Units	42		42/0	
# of Singlefamily Units	0		0/82	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	40	42	2/82	40/0	42/82	100.00
# Owner	0	0	0	0/82	0/0	0/82	0
# Renter	2	40	42	2/0	40/0	42/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FDR36701
Activity Title: Neighborhood Landlord Rental III

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3096
Projected Start Date:
 09/10/2021
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Restore LA Rental Housing
Projected End Date:
 12/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$5,379,999.60
Total Budget	\$0.00	\$5,379,999.60
Total Obligated	\$0.00	\$5,379,999.60
Total Funds Drawdown	\$336,960.05	\$2,003,779.83
Program Funds Drawdown	\$336,960.05	\$2,003,779.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$336,960.05	\$2,003,779.83
Louisiana Housing Corporation	\$336,960.05	\$2,003,779.83
Most Impacted and Distressed Expended	\$316,431.56	\$1,804,545.41
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 The Neighborhood Landlord Rental Program Phase III (NLRP3) will offer a third round of funding for applicants who want to rehabilitate existing affordable housing units or construct new affordable housing units. NLRP3 will also revitalize communities impacted by Great Floods of 2016 by reducing the blight of flood-damaged properties as it redevelops them into affordable rental housing.

Location Description:
 Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:
 6/30/2025: Expenditures this quarter were for activity delivery and admin costs (salaries, benefits, and professional services) and the rehabilitation of two affordable rental units (single family homes located at 325 and 327 South 21st St. Baton Rouge, Louisiana). One of the units has been leased up, and tenant data is reflected on this QPR, but the other unit is still in the process of lease-up. kp



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		9/50	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	1		9/50	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	6/0	3/0	9/50	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	1	0	1	6/0	3/0	9/50	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 65FDR36702

Activity Title: ADMIN - Neighborhood Landlord Rental III

Activity Type:

Administration

Project Number:

3096

Projected Start Date:

09/10/2021

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Restore LA Rental Housing

Projected End Date:

12/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$2,755.58	\$11,955.55
Program Funds Drawdown	\$2,755.58	\$11,955.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,755.58	\$11,955.55
Louisiana Housing Corporation	\$2,755.58	\$11,955.55
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Administrative costs tied to 65FDR36701

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for administrative costs, salaries and benefits. kp

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 65FDRP4401

Activity Title: Resilient and Mixed Income Piggyback Prog

Activity Type:

Affordable Rental Housing

Project Number:

3096

Projected Start Date:

06/30/2019

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restore LA Rental Housing

Projected End Date:

12/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Housing Corporation

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2025****To Date**

\$0.00

\$105,752,725.00

Total Budget

\$0.00

\$105,752,725.00

Total Obligated

\$0.00

\$105,752,725.00

Total Funds Drawdown

\$242,798.21

\$104,105,378.33

Program Funds Drawdown

\$242,798.21

\$104,079,422.69

Program Income Drawdown

\$0.00

\$25,955.64

Program Income Received

\$59,225.00

\$78,163.88

Total Funds Expended

\$242,798.21

\$104,105,378.33

Louisiana Housing Corporation

\$242,798.21

\$104,105,378.33

Most Impacted and Distressed Expended

\$242,408.42

\$103,693,949.83

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The Program's objective is to create multifamily rental units by primarily using LHC Tax-Exempt Bonds, CDBG-DR funds (structured as soft first or second mortgages), and equity from the sale of 4% LIHTCs. PRIME is a competitive program and, through its design, requires housing to feature substantial disaster-resilience characteristics and requires mixed-income housing.

Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277. Projects must be located in the 10 most impacted parishes as determined by HUD.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for salaries, benefits, and costs of the final draw on the Sandal Family Apartments project in West Monroe, LA that included interest reserve, attorney, accounting & professional, title & recording, 3rd Party, and development fees. There was also program income activity during the quarter. kp



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
Activity funds eligible for DREF		0		0/0
# of Properties		0		15/6

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		1365/300
# of Multifamily Units		0		1365/0
# of Singlefamily Units		0		0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	359/150	1006/150	1365/300	100.00
# Renter	0	0	0	359/150	1006/150	1365/300	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 65FDRP4402

Activity Title: ADMIN - Resilient and Mixed Income Piggyback Prog

Activity Type:

Administration

Activity Status:

Under Way

Project Number:

3096

Project Title:

Restore LA Rental Housing

Projected Start Date:

10/07/2020

Projected End Date:

12/31/2025

Benefit Type:

N/A

Completed Activity Actual End Date:**National Objective:**

N/A

Responsible Organization:

Louisiana Housing Corporation

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2025****To Date**

\$0.00

\$547,275.00

Total Budget

\$0.00

\$547,275.00

Total Obligated

\$0.00

\$547,275.00

Total Funds Drawdown

\$2,584.38

\$62,967.51

Program Funds Drawdown

\$2,584.38

\$62,967.51

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$2,584.38

\$62,967.51

LHC

\$0.00

\$0.00

Louisiana Housing Corporation

\$2,584.38

\$62,967.51

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Administrative costs tied to 65FDRP4401.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for administrative costs, salaries and benefits. kp



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 65FDSH6301

Activity Title: Safe Haven Program

Activity Type:

Public services

Project Number:

3096

Projected Start Date:

11/01/2019

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restore LA Rental Housing

Projected End Date:

12/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,960,000.00
Total Budget	\$0.00	\$3,960,000.00
Total Obligated	\$0.00	\$3,960,000.00
Total Funds Drawdown	\$1,876.66	\$3,572,302.11
Program Funds Drawdown	\$0.00	\$3,569,320.45
Program Income Drawdown	\$1,876.66	\$2,981.66
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,876.66	\$3,572,302.11
Louisiana Housing Corporation	\$1,876.66	\$3,572,302.11
Most Impacted and Distressed Expended	\$1,159.17	\$1,508,290.01
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Provide refuge in 2 properties for individuals experiencing homelessness and have serious mental health issues.

Location Description:

Throughout the parishes affective by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: The 1,876.66 is an adjusting entry from a previous quarter. Voucher 725654 drawn in DRGR on 3/9/2023 for 1,876.66 less than LaGov invoice 65FDSH630133 for construction costs paid to LHC. By reconciling LaGov to DRGR and discussing with OFSS, Voucher 782356 was processed on 4/10/2025 for the 1,876.66. kp
6/17/2025: By reconciliation, projected beneficiaries was confirmed to be 0 for # of households. Per OCD Program staff, Danielle Gardner, the first time the beds were filled the program met all qualifications and has started the closeout process. kp



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		0/0	
# of Non-business	0		0/0	
# of public facilities	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	0/0	0/0	0/0	0
# of Cases opened	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	166/0	0/150	166/150	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 66FDPB1501

Activity Title: Piggyback Rental Program (LY/LX/ML/RL)

Activity Type:

Affordable Rental Housing

Project Number:

3096

Projected Start Date:

11/30/2018

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restore LA Rental Housing

Projected End Date:

12/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$68,826,235.99
Total Budget	\$0.00	\$68,826,235.99
Total Obligated	\$0.00	\$68,826,235.99
Total Funds Drawdown	\$674,478.71	\$65,339,385.67
Program Funds Drawdown	\$674,478.71	\$65,339,385.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$38,918.00	\$55,688.00
Total Funds Expended	\$674,478.71	\$65,330,219.22
Louisiana Housing Corporation	\$674,478.71	\$65,330,219.22
Most Impacted and Distressed Expended	\$590,716.50	\$59,596,190.78
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

To address the immediate and long-term housing needs of low-to-moderate income families in the flood impacted areas. Due to the shortage of affordable housing stock, and to meet the unmet needs of renters in the community, it is imperative to provide solutions to address immediate housing needs and provide alternative housing solutions for rental properties in need of long-term recovery. The ability to deliver a variety of rental housing solutions is important. Each program will address rental availability, affordability and quality standards.

Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for the final payment to Cypress at Gardere (Pinchback) and ongoing draw to Cypress at Ardenale (Ardenwood) for salaries, benefits, professional services, construction loan costs, and completion of the property at Cypress. There was also program income



activity during the quarter. Via reconciliation Section 3, Targeted Section 3 and Total Labor Hours were reduced from activity 66FDPB1501, due to same hours were already captured in activity 65FDCA4401. The Cypress at Ardentale project is funded by both activities. kp

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		14/6	
# of Section 3 Labor Hours	-4721		0/0	
# of Targeted Section 3 Labor	-855		0/0	
# of Total Labor Hours	-75230		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		154/500	
# of Multifamily Units	0		112/0	
# of Singlefamily Units	0		42/500	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	389/475	686/25	1200/500	89.58
# Renter	0	0	0	389/475	686/25	1200/500	89.58

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 66FDPB1502
Activity Title: ADMIN - Piggyback Rental Program

Activity Type: Administration	Activity Status: Under Way
Project Number: 3096	Project Title: Restore LA Rental Housing
Projected Start Date: 10/07/2020	Projected End Date: 12/31/2025
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$350,000.00
Total Budget	\$0.00	\$350,000.00
Total Obligated	\$0.00	\$350,000.00
Total Funds Drawdown	\$4,041.37	\$48,732.68
Program Funds Drawdown	\$4,041.37	\$48,732.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,041.37	\$48,732.68
LHC	\$0.00	\$0.00
Louisiana Housing Corporation	\$4,041.37	\$48,732.68
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Administrative costs tied to 66FDPB1501.

Location Description:

Admin Activity: No Location To Report

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for administrative costs, salaries and benefits. kp



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 66FDR26701
Activity Title: Neighborhood Landlord Rental II

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 3096
Projected Start Date:
 06/30/2019
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Restore LA Rental Housing
Projected End Date:
 12/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,349,923.32
Total Budget	\$0.00	\$3,349,923.32
Total Obligated	\$0.00	\$3,349,923.32
Total Funds Drawdown	\$21,498.93	\$2,207,222.58
Program Funds Drawdown	\$21,498.93	\$2,207,222.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,498.93	\$2,207,222.58
Louisiana Housing Corporation	\$21,498.93	\$2,207,222.58
Most Impacted and Distressed Expended	\$19,658.75	\$1,922,292.50
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 Take out assistance in the form of a five year forgiveable loan will be awarded to applicants for the rehab, reconstruction or new construction of rental properties in return for a five year affordability period.

Location Description:
 Throughtout the parishes affected by DR-4263 and DR4277.

Activity Progress Narrative:
 6/30/2025: Expenditures this quarter were solely for activity delivery, salaries, benefits, and professional services.
 kp



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
#Additional Attic/Roof	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Efficient AC added/replaced	0	0/0
# ELI Households (0-30% AMI)	0	0/0
#Energy Star Replacement	0	0/0
#High efficiency heating plants	0	0/0
#Light fixtures (outdoors)	0	0/0
#Light Fixtures (indoors)	0	0/0
#Low flow showerheads	0	0/0
#Low flow toilets	0	0/0
# of Elevated Structures	0	0/0
# of Properties	0	0/0
# of Substantially Rehabilitated	0	0/0
#Refrigerators replaced	0	0/0
#Replaced hot water heaters	0	0/0
#Replaced thermostats	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units exceeding Energy Star	0	0/0
#Units with bus/rail access	0	0/0
#Units with other green	0	0/0
#Units with solar panels	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/75
# of Multifamily Units	0	0/22
# of Singlefamily Units	0	12/53

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5/75	7/0	12/75	100.00
# Renter	0	0	0	5/75	7/0	12/75	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 66FDR26702

Activity Title: ADMIN - Neighborhood Landlord Rental II

Activity Type:

Administration

Project Number:

3096

Projected Start Date:

10/07/2020

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Restore LA Rental Housing

Projected End Date:

12/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Housing Corporation

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2025****To Date**

\$0.00

\$100,000.00

Total Budget

\$0.00

\$100,000.00

Total Obligated

\$0.00

\$100,000.00

Total Funds Drawdown

\$5,383.86

\$39,823.74

Program Funds Drawdown

\$5,383.86

\$39,823.74

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$5,383.86

\$39,823.74

LHC

\$0.00

\$0.00

Louisiana Housing Corporation

\$5,383.86

\$39,823.74

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Administrative costs tied to 66FDR26701.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for administrative costs, salaries and benefits. kp



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 66FDRG1501

Activity Title: Multifamily Rental Gap Program (LY/LX/ML/RL)

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3096

Projected Start Date:

03/31/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restore LA Rental Housing

Projected End Date:

12/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$13,544,433.00
Total Budget	\$0.00	\$13,544,433.00
Total Obligated	\$0.00	\$13,544,433.00
Total Funds Drawdown	(\$12,324.43)	\$12,933,706.62
Program Funds Drawdown	(\$12,324.43)	\$12,932,968.83
Program Income Drawdown	\$0.00	\$737.79
Program Income Received	\$0.00	\$737.79
Total Funds Expended	(\$12,324.43)	\$12,933,585.02
Louisiana Housing Corporation	(\$12,324.43)	\$12,933,585.02
Most Impacted and Distressed Expended	(\$10,237.38)	\$11,030,823.92
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Funding will be provided in the form of a loan to the property owners of flood-impacted properties with 20 or more units to cover eligible unmet needs. Owners will be required to sign a completion guaranty, at a minimum. This program will provide assistance for eligible unmet needs related to the hard and soft costs of repair or reconstruction of eligible properties, subject to program policies and procedures. Eligible flood insurance premiums may also be covered through program funds, subject to program limits. Reimbursement of eligible expenses may also be eligible and will be detailed in the program policies and procedures. New construction is not eligible under this program.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for administrative costs, salaries, benefits, operating costs and there was a refund. kp



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	913/600
# of Multifamily Units	0	913/600

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	685/300	0/300	685/600	100.00
# Renter	0	0	0	685/300	0/300	685/600	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 66FDRG1502
Activity Title: ADMIN - Multifamily Rental Gap Program

Activity Type: Administration	Activity Status: Under Way
Project Number: 3096	Project Title: Restore LA Rental Housing
Projected Start Date: 10/07/2020	Projected End Date: 12/31/2025
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$71,629.71
Total Budget	\$0.00	\$71,629.71
Total Obligated	\$0.00	\$71,629.71
Total Funds Drawdown	\$3,905.17	\$14,929.25
Program Funds Drawdown	\$3,905.17	\$14,929.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,905.17	\$14,929.25
LHC	\$0.00	\$0.00
Louisiana Housing Corporation	\$3,905.17	\$14,929.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Administrative costs tied to 66FDRG1501.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for administrative costs, salaries and benefits. kp



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 66FDRN1501

Activity Title: Neighborhood Landlord Rental Program (LY/LX/ML/RL)

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

3096

Projected Start Date:

03/31/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Restore LA Rental Housing

Projected End Date:

12/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Housing Corporation

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2025****To Date**

\$0.00

\$29,350,830.16

Total Budget

\$0.00

\$29,350,830.16

Total Obligated

\$0.00

\$29,350,830.16

Total Funds Drawdown

\$152,600.07

\$19,318,575.40

Program Funds Drawdown

\$151,175.94

\$19,317,151.27

Program Income Drawdown

\$1,424.13

\$1,424.13

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$152,600.07

\$19,318,575.40

Louisiana Housing Corporation

\$152,600.07

\$19,318,575.40

Most Impacted and Distressed Expended

\$122,109.28

\$14,828,399.41

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This program seeks to rehabilitate or create new affordable housing units through the creation of a fully or partially forgivable loan program. Awards provided to landlords under the program for the repair or creation of affordable housing for low income families may be issued as a fully or partially forgivable or fully repayable loan for eligible rehabilitation, reconstruction or new construction costs, as defined in the program policies and procedures. Reimbursement of eligible expenses may also be eligible.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for activity delivery and administrative, salaries, benefits, travel, operating costs, professional services, and costs relating to the Claiborne Creek, MAHCHDO, and South Pointe IV Development projects. kp

4/10/2025: There was an adjusting entry made for 1,424.13 on voucher 782367 for a previous quarter, via reconciliation of LaGov to DRGR and discussions with OFSS, to correct voucher 770521 processed on 12/12/2024. kp

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Properties	0		101/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		132/515	
# of Multifamily Units	0		132/515	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	77/258	55/257	132/515	100.00
# Renter	0	0	0	77/258	55/257	132/515	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 66FDRN1502

Activity Title: ADMIN - Neighborhood Landlord Rental Program

Activity Type:

Administration

Activity Status:

Under Way

Project Number:

3096

Project Title:

Restore LA Rental Housing

Projected Start Date:

10/07/2020

Projected End Date:

12/31/2025

Benefit Type:

N/A

Completed Activity Actual End Date:**National Objective:**

N/A

Responsible Organization:

Louisiana Housing Corporation

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2025 To Date**

\$0.00 \$296,774.05

Total Budget

\$0.00 \$296,774.05

Total Obligated

\$0.00 \$296,774.05

Total Funds Drawdown

\$6,857.33 \$55,382.87

Program Funds Drawdown

\$6,857.33 \$55,382.87

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$6,857.33 \$55,382.87

LHC

\$0.00 \$0.00

Louisiana Housing Corporation

\$6,857.33 \$55,382.87

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Administrative costs tied to 66FDRN1501.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for administrative costs, salaries, benefits, travel, operating costs, professional services. kp

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 66FDRR1601
Activity Title: Rapid Rehousing (LY/LX/ML/RL)

Activity Type:
 Rental Assistance (waiver only)
Project Number:
 3096
Projected Start Date:
 03/31/2017
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Restore LA Rental Housing
Projected End Date:
 07/10/2024
Completed Activity Actual End Date:
 07/10/2024
Responsible Organization:
 Louisiana Housing Corporation

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,248,347.36
Total Budget	\$0.00	\$10,248,347.36
Total Obligated	\$0.00	\$10,248,347.36
Total Funds Drawdown	\$0.00	\$10,248,347.36
Program Funds Drawdown	\$0.00	\$10,248,347.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$10,248,347.36
Louisiana Housing Corporation	\$0.00	\$10,248,347.36
Most Impacted and Distressed Expended	\$0.00	\$10,019,995.25
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Rapid Rehousing Program will address the needs of the homeless and persons at risk of becoming homeless by providing a combined solution of affordable housing and support services that assist displaced households in their endeavors to become self-sufficient.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/9/2025: Updated performance measures, added end dates, marked as completed. GM



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-563	76	-431	813/600	76/0	945/600	94.07
# of Persons	0	0	0	761/600	160/0	921/600	100.00
# Renter	-563	76	-431	813/600	76/0	945/600	94.07

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3097 / Restore LA Economic Recovery and Revitalization

Grantee Activity Number: 65FDLG7009
Activity Title: TruFund Loan - LMI (LY/LX/ML/RL)

Activity Type:
 Econ. development or recovery activity that creates/retains

Project Number:
 3097

Projected Start Date:
 03/31/2017

Benefit Type:
 Direct Benefit (Persons)

National Objective:
 Low/Mod

Activity Status:
 Completed

Project Title:
 Restore LA Economic Recovery and Revitalization

Projected End Date:
 09/01/2023

Completed Activity Actual End Date:

Responsible Organization:
 TruFund Financial Services, Inc

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$3,420,503.10
Total Budget	\$0.00	\$3,420,503.10
Total Obligated	\$0.00	\$3,420,503.10
Total Funds Drawdown	\$0.00	\$3,420,503.10
Program Funds Drawdown	\$0.00	\$3,420,503.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$15,414.55	\$15,414.55
Total Funds Expended	\$0.00	\$3,420,503.10
TruFund Financial Services, Inc	\$0.00	\$3,420,503.10
Most Impacted and Distressed Expended	\$0.00	\$3,034,756.75
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Provide low interest loans to small businesses affected by the 2016 flood events.
 (Note: Performance Measures from associated Activity 65FDLG7010 are consolidated in this Activity.)

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: There was program income activity during the quarter. kp



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Businesses	0			11/27			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	98/0	14/0	112/5	100.00
# of Permanent	0	0	0	47/7	42/0	89/7	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	4/5	42/0	201/5	22.89

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FDLG7010
Activity Title: TruFund Loan - UN (UY/UX/MU/RU)

Activity Type:
 Econ. development or recovery activity that creates/retains

Project Number:
 3097

Projected Start Date:
 03/31/2017

Benefit Type:
 Direct Benefit (Persons)

National Objective:
 Urgent Need

Activity Status:
 Completed

Project Title:
 Restore LA Economic Recovery and Revitalization

Projected End Date:
 01/17/2019

Completed Activity Actual End Date:

Responsible Organization:
 TruFund Financial Services, Inc

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$1,606,170.13
Total Budget	\$0.00	\$1,606,170.13
Total Obligated	\$0.00	\$1,606,170.13
Total Funds Drawdown	\$0.00	\$1,606,170.13
Program Funds Drawdown	\$0.00	\$1,606,170.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$12,611.90	\$12,611.90
Total Funds Expended	\$0.00	\$1,606,170.13
TruFund Financial Services, Inc	\$0.00	\$1,606,170.13
Most Impacted and Distressed Expended	\$0.00	\$1,344,330.76
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Provide low interest loans to small businesses affected by the 2016 flood events.
 (Note: Performance Measures from this Activity are consolidated in associated Activity 65FDLG7009.)

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: There was program income activity during the quarter. kp



Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Businesses	0			23/4			

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	93/3	0.00
# of Permanent	0	0	0	0/0	0/0	243/4	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	336/3	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3098 / Restore LA Infrastructure

Grantee Activity Number: 65FDFM6402

Activity Title: Public Improvement Cost Share AREA UN

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

3098

Projected Start Date:

05/31/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Restore LA Infrastructure

Projected End Date:

04/04/2026

Completed Activity Actual End Date:**Responsible Organization:**

Office of Community Development - Disaster

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2025****To Date**

\$0.00

\$3,000,000.00

Total Budget

\$0.00

\$3,000,000.00

Total Obligated

\$0.00

\$3,000,000.00

Total Funds Drawdown

\$39,203.35

\$1,246,313.89

Program Funds Drawdown

\$39,203.35

\$1,246,313.89

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$39,203.35

\$1,246,313.89

Office of Community Development - Disaster

\$39,203.35

\$1,246,313.89

Most Impacted and Distressed Expended

\$21,448.40

\$262,572.96

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is to cover the non-federal cost share match for Public Facilities.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for the FEMA Recovery Category C - CDBG Eligible Activity 105(a)(2) - Public Improvements - Replace surface materials on roadways. kp



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of cable feet of public utility	0	0/0
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	1527047/2500
# of Linear miles of Public	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1	0.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FDFM6603
Activity Title: Publ Facilities Cost Share AREA LMI

Activity Type:
 Rehabilitation/reconstruction of public facilities
Project Number:
 3098
Projected Start Date:
 05/31/2017
Benefit Type:
 Area Benefit (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Restore LA Infrastructure
Projected End Date:
 04/04/2026
Completed Activity Actual End Date:

Responsible Organization:
 Office of Community Development - Disaster

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$6,000,000.00
Total Budget	\$0.00	\$6,000,000.00
Total Obligated	\$0.00	\$6,000,000.00
Total Funds Drawdown	\$5,384.15	\$191,338.18
Program Funds Drawdown	\$5,384.15	\$191,338.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,384.15	\$191,338.18
Office of Community Development - Disaster	\$5,384.15	\$191,338.18
Most Impacted and Distressed Expended	\$2,945.70	\$68,977.80
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 This activity is to cover the non-federal cost share match for Public Facilities.

Location Description:
 Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:
 6/30/2025: Expenditures this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for the FEMA Recovery Category F - Utilities, CDBG Eligible Activity 105(a)(2) - Public Facilities. kp



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	0	29/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	1	0	1	100.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FDFM6604
Activity Title: Publ Facilities Cost Share AREA UN

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3098

Projected Start Date:

05/31/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Restore LA Infrastructure

Projected End Date:

04/04/2026

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development - Disaster

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$27,000,000.00
Total Budget	\$0.00	\$27,000,000.00
Total Obligated	\$0.00	\$27,000,000.00
Total Funds Drawdown	\$464,179.30	\$5,999,758.76
Program Funds Drawdown	\$374,721.51	\$5,910,300.97
Program Income Drawdown	\$89,457.79	\$89,457.79
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$464,179.30	\$5,999,758.76
Office of Community Development - Disaster	\$464,179.30	\$5,999,758.76
Most Impacted and Distressed Expended	\$253,955.46	\$2,640,832.73
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is to cover the non-federal cost share match for Public Facilities.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets which included costs for FEMA Recovery Category E - Emergency Protective Measures, CDBG Eligible Activity 105(a)(2) - Public Facilities - replacement of items for information technology, curriculum, office and classroom equipment, supplies, furnishings, kitchen, cleaning supplies, recreation, extracurricular equipment and supplies. kp



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	0	184/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1	0.00

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FDFM9204

Activity Title: Emer Serv Cost Share AREA UN (UY/UX)

Activity Type:

Public services

Project Number:

3098

Projected Start Date:

05/31/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Restore LA Infrastructure

Projected End Date:

04/04/2026

Completed Activity Actual End Date:**Responsible Organization:**

Office of Community Development - Disaster

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$30,000,000.00
Total Budget	\$0.00	\$30,000,000.00
Total Obligated	\$0.00	\$30,000,000.00
Total Funds Drawdown	\$1,142,921.84	\$27,960,306.76
Program Funds Drawdown	\$1,142,921.84	\$27,732,880.95
Program Income Drawdown	\$0.00	\$227,425.81
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,142,921.84	\$27,960,306.76
Office of Community Development - Disaster	\$1,142,921.84	\$27,960,306.76
Most Impacted and Distressed Expended	\$625,299.84	\$5,002,869.39
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is to cover the non-federal cost share match for emergency services.

Location Description:

Statewide

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets including FEMA Recovery Category B - Emergency Protective Measures, CDBG Eligible Activity 105(a)(8) - Public Services and Category E - Central Plant-Monastery. kp

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	2/0
# of Non-business	0	0/0
# of public facilities	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	26430	26430	100.00

LMI%:	41.05
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65FDFM9302

Activity Title: Debris Removal Cost Share UN (UY/UX)

Activity Type:

Debris removal

Project Number:

3098

Projected Start Date:

05/31/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Restore LA Infrastructure

Projected End Date:

04/04/2026

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development - Disaster

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$11,000,000.00
Total Budget	\$0.00	\$11,000,000.00
Total Obligated	\$0.00	\$11,000,000.00
Total Funds Drawdown	\$43,045.77	\$8,637,593.26
Program Funds Drawdown	\$43,045.77	\$8,637,593.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$43,045.77	\$8,637,593.26
Office of Community Development - Disaster	\$43,045.77	\$8,637,593.26
Most Impacted and Distressed Expended	\$23,550.62	\$1,555,871.55
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is to cover the non-federal cost share match for debris removal.

Location Description:

Statewide

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for the FEMA Recovery Category A - Emergency Protective Measures, CDBG Eligible Activity 105(a)(4) - Clearance - Debris Removal - Stormwater Drainage System. kp



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/0
# of Properties	0	5/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2304	0	2304	100.00

LMI%:	41.05
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3099 / Public Services Programs



Grantee Activity Number: 65FDWD6301

Activity Title: PRO Louisiana Workforce Program

Activity Type: Public services	Activity Status: Under Way
Project Number: 3099	Project Title: Public Services Programs
Projected Start Date: 10/18/2021	Projected End Date: 12/31/2025
Benefit Type: Direct Benefit (Persons)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: LCTCS (LA Community & Tech College Sys)

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$8,500,000.00
Total Budget	\$0.00	\$8,500,000.00
Total Obligated	\$0.00	\$8,500,000.00
Total Funds Drawdown	\$392,087.71	\$3,865,496.40
Program Funds Drawdown	\$392,087.71	\$3,865,496.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$392,087.71	\$3,865,496.40
LCTCS (LA Community & Tech College Sys)	\$392,087.71	\$3,865,496.40
Most Impacted and Distressed Expended	\$392,087.71	\$3,865,496.40
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Workforce development program of the Louisiana Watershed initiative for professional resilience occupations.

Location Description:

Throughout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: During this quarter, the Grantee was asked to resubmit their amendment due to changes requested by three of the participating colleges. Additionally, LCTCS submitted updated budgets for the nine participating colleges as part of the project's second phase. A site visit was conducted at SOWELA Technical Community College to provide a detailed overview of Phase II activities and to offer the college an opportunity to ask questions in a more personalized, one-on-one setting. OCD Program staff informed LCTCS that the current OCD Project Manager will be transitioning the project to a new Project Manager. LCTCS submitted two Draw Requests totaling



392,087.71 (for salaries and benefits) — one for 30,559.67 and another for 361,528.04. To date, eight of the nine college visits have been completed, with one final visit remaining. Additionally, executed DocuSign documents were finalized to extend the project contract end date from May 31, 2026, to June 30, 2026. This quarter has seen several college ramp up programs with 100 students served - 87 being LMI students. kp

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	61	26	100	379/160	72/0	506/160	89.13

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3100 / Watershed Modeling and Planning



Grantee Activity Number: 65FDWS6101

Activity Title: Watershed Modeling and Planning

Activity Type: Planning	Activity Status: Under Way
Project Number: 3100	Project Title: Watershed Modeling and Planning
Projected Start Date: 01/31/2019	Projected End Date: 12/31/2025
Benefit Type: Area Benefit (Survey)	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: Office of Community Development (OCD), Disaster

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$53,707,752.07
Total Budget	\$0.00	\$53,707,752.07
Total Obligated	\$21,666,310.78	\$53,707,752.07
Total Funds Drawdown	\$5,457,474.41	\$35,993,668.24
Program Funds Drawdown	\$5,457,474.41	\$35,993,668.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,457,474.41	\$35,993,668.24
Office of Community Development (OCD), Disaster	\$5,457,474.41	\$35,993,668.24
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Planning activities are in response to the Great Floods of March and August of 2016, and include the development and implementation of a statewide, watershed-based floodplain management program that reflects improved, standardized data and Hydrology & Hydraulics (H&H) models that more scientifically address the needs of communities experiencing combined chronic (small frequent storms) and acute (hurricanes and major storms) flood events.

Location Description:

Statewide

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for professional engineering services. Planning for this quarter continued to enhance watershed based planning and flood risk determination utilizing science and data.



5/6/2025: Obligation was increased to match the total budget to process invoices. kp

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of community engagement	24	24/0
# of Plans or Planning Products	7	7/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 66FDCB6101

Activity Title: Regional Cap Bldg Grant

Activity Type:

Planning

Project Number:

3100

Projected Start Date:

09/01/2019

Benefit Type:

Direct Benefit (Households)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Watershed Modeling and Planning

Projected End Date:

12/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Apr 1 thru Jun 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$7,200,000.00
Total Budget	\$0.00	\$7,200,000.00
Total Obligated	\$0.00	\$7,200,000.00
Total Funds Drawdown	\$425,204.03	\$3,988,434.23
Program Funds Drawdown	\$425,204.03	\$3,986,536.44
Program Income Drawdown	\$0.00	\$1,897.79
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$425,204.03	\$3,988,434.23
Office of Community Development (OCD), Disaster	\$425,204.03	\$3,988,434.23
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

A competitive grant program to increase local capability and capacity to support collaborative efforts of parishes and communities within watershed regions to find more effective ways to support and create more proactive approaches flood and water risk management.

Location Description:

Throughtout the parishes affected by DR-4263 and DR-4277.

Activity Progress Narrative:

6/30/2025: Expenditures this quarter were for salaries, benefits, professional services, travel, training, supplies, materials, and operational costs. kp In the second quarter of 2025, a total of 24 local engagement and Regional Steering Committee (RSC) meetings were held across all regions, each contributing meaningful progress toward Phase II of the program. This phase emphasizes regional capacity building through the development of preliminary watershed plans. Each RSC



collaborated to identify and prioritize projects aligned with the Louisiana Watershed Initiative’s long-term resilience goals. These priorities were submitted for review and have since been approved for Round 2 funding by the LWI Council of Watershed Management. Most regions have received fully executed Cooperative Endeavor Agreements (CEAs) and are actively engaged in procuring engineering and grant management services to advance project implementation. In parallel with convening RSC meetings, grantees are carrying out a range of complementary activities, including establishing systems for comprehensive project data collection, hosting regional conferences, initiating a statewide modeling program, conducting targeted trainings, and electing regional officers. Grantees are also leading community workshops to engage and inform stakeholders, providing technical assistance for grant applications, and partnering with local schools, advocacy groups, and educational institutions to increase awareness of resilience and watershed planning. Additional efforts include gathering data to support methodologies for identifying high-priority and emerging risk areas, attending relevant conferences and trainings, soliciting stakeholder support through letters of endorsement, and initiating work on grant proposals in alignment with place-based education guidelines. Research into rural and tribal funding opportunities is also underway. Furthermore, many grantees are convening Community Rating System (CRS) user group meetings to promote interagency collaboration and strengthen local floodplain management practices.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of community engagement	24	24/0
# of Plans or Planning Products	7	7/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	1	910
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	1	910
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	2

