

# Grantee: Louisiana

## Grant: B-16-DL-22-0001

### July 1, 2025 thru September 30, 2025 Performance

---

<b>Grant Number:</b> B-16-DL-22-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Louisiana	<b>Contract End Date:</b> 04/04/2027	<b>Review by HUD:</b> Original - In Progress
<b>Grant Award Amount:</b> \$1,708,407,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$1,708,407,000.00	<b>Estimated PI/RL Funds:</b> \$1,500,000.00	
<b>Total Budget:</b> \$1,709,907,000.00		

## Disasters:

### Declaration Number

FEMA-4263-LA  
FEMA-4277-LA

## Narratives

### Disaster Damage:

In 2016, Louisiana had two separate events that qualified for appropriation under Public Laws 114-223 and 114-254. The state experienced severe storms and flooding in both March (Disaster Number 4263) and August (Disaster Number 4277) 2016 - collectively referred to as the 2016 Severe Storms and Flooding - resulting in 56 of the state's 64 parishes receiving a federal disaster declaration. From the March event, more than 16,462 homes have Federal Emergency Management Agency (FEMA) Verified Loss and 5,222 renters have FEMA Verified Loss (FVL), for a total of 21,684 households. The National Weather Service designated the August flooding event that dropped an unprecedented 7 trillion gallons of rainwater in South Louisiana as a "1,000-year" rainfall event. It resulted in the flooding of more than 68,380 homes with FVL and 23,248 renters with FVL, for a total of 91,628 households. The August storm claimed 13 lives. March Storm (DR-4263) In early March 2016, a storm system brought heavy thunderstorms from west to east across most of Louisiana. In addition to wind damage, record flooding occurred along the Bogue Falaya River in Covington and Bayou Dorcheat at Lake Bistineau. Governor John Bel Edwards declared a state of emergency for several parishes and sent the National Guard to help with search-and-rescue missions. The State of Louisiana estimates that this storm caused damage to more than 21,684 residences, forced 13,000 evacuations and 2,780 rescues, damaged another 6,143 structures, and caused numerous road closures. Road and bridge damage estimates totaled \$20 million. Agricultural losses totaled approximately \$15 million, with long-term impacts to farmers estimated at \$80 million. In addition, more than 40,000 citizens registered for FEMA Individual Assistance (IA). Thirty-six Louisiana parishes were declared eligible for FEMA IA: Allen, Ascension, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Catahoula, Claiborne, DeSoto, East Carroll, Franklin, Grant, Jackson, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Rapides, Red River, Richland, Sabine, St. Helena, St. Tammany, Tangipahoa, Union, Vernon, Washington, Webster, West Carroll and Winn. Seven of these parishes also flooded in August: Ascension, Avoyelles, Livingston, St. Helena, St. Tammany, Tangipahoa and Washington. August Storm (DR-4277) In mid-August 2016, a slow-moving storm impacted multiple South Louisiana parishes with sustained heavy rain. In what was a 1,000-year flood, within two days more than two feet of rain was measured in some areas, causing extensive surface and river flooding. Both the Amite and Comite rivers overtopped, as well as numerous bayous, lakes and canals located within these drainage basins. Governor John Bel Edwards declared a state of emergency for several parishes and sent the National Guard to help with search-and-rescue missions. An estimated 8,000 people were evacuated to emergency shelter sites. The American Red Cross, the state and faith-based organizations operated these sites. A state-operated medical site was established to serve individuals with medical needs. Roughly 30,000 search and rescues were performed, with 11,000 citizens sheltered at the peak of the flood. The damage to infrastructure, businesses and homes across the southern region of the state was extensive. Large sections of state roads remained underwater for extended periods. An estimated 30 state roads washed out and 1,400 bridges require inspection. Along with more than 200 highways that closed during the event, sections of Interstates 10 and 12 closed for multiple days due to floodwaters. Some stretches of I-10 remained closed for nearly a week, significantly interrupting interstate commerce. More than 91,628 homes have documented damages to date. An estimated 31 percent of homes in the declared parishes were impacted by flooding, w

### Recovery Needs:

Combined, these disasters affected 56 of the state's 64 parishes, with 51 parishes declared eligible for FEMA IA. The assessment below estimates unmet needs in three main categories of damage: housing, economy and infrastructure. HUD has identified the 10 most impacted parishes from these two events as Acadia, Ascension, East Baton Rouge, Lafayette, Livingston, Ouachita, St. Tammany, Tangipahoa, Vermilion and Washington.

#### Housing Needs:

Across both disasters, 113,312 households were found to have some level of documented damage, including 84,842 owner-



occupied and 28,470 renter households.

**Homeowners:** Of particular concern is the high proportion of owner-occupied households with damage who did not report carrying insurance through the National Flood Insurance Program (NFIP). In total, 72 percent of all impacted owner-occupied households, or 61,069, did not report having insurance. This represents a unique situation for the state, as in previous significant disaster events – hurricanes Katrina, Rita, Gustav, Ike and Isaac – there was a reasonable anticipation some damages may have been attributable to wind or other events that may have been covered by a homeowner’s hazard insurance policy. As these events were flood-exclusive, the state has no such reasonable anticipation any of the losses incurred by this population were met by other insurance policies. It is important to note 68,319 of the total 84,842 owner-occupied households with damage are located within the ten-parish most impacted area, representing more than 81 percent of the total. Additionally, 51,742 households within that population are likely to have unmet needs, with damage levels at “major-low,” “major-high” or “severe.” This population represents more than 90 percent of the 57,631 affected owner-occupied households likely to have unmet needs.

**Rental Housing:** Like the owner-occupied household population, an unusually high proportion of affected renter households were located outside of a Special Flood Hazard Area (SFHA). Specifically, 12,921 impacted renter households were located outside of the SFHA, representing more than 45 percent of the total affected renter household population. As such, while this may not inherently indicate exacerbated need for the renter population itself, it may indicate an enhanced need for landlords who may not have carried flood insurance. Furthermore, there was a lack of affordable housing stock prior to the 2016 flooding events. It is important to note 25,701 of the total 28,470 renter households with damage are located within the 10-parish most impacted area, representing more than 90 percent of the total.

**Homeless Population:** The state is committed to providing temporary housing solutions and, wherever possible, permanent housing to households that are homeless or at-risk of homelessness. The Point-in-time count is an annual count of sheltered and unsheltered homeless persons on a single night conducted by Continuums of Care (CoC) across the United States. To understand the homeless population prior to flooding within IA parishes and the 10 most impacted parishes, this analysis counts CoCs that contain at least one IA or most impacted parish. Eight CoC’s contain IA parishes, withg, and 1,138 unsheltered). Four CoCs contain the 10 most impacted parishes, with a total of 1,398 people counted as homeless (422 counted in emergency shelter, 719 in transitional housing, and 257 unsheltered). 96 percent of people counted as experiencing homelessness on Jan. 25, 2016 were within IA parishes, and 35 percent of the state’s total people experiencing homelessness were within most impacted parishes.

**Note on Affirmatively Furthering Fair Housing:** The State will comply with Section 104(b) (2) of Title VIII of the Civil Rights Act of 1968 (Public Law 90-284), as amended, administering all programs and activities relating to housing and community development in a manner to affirmatively further fair housing. Title VIII further prohibits discrimination against any person in the sale or rental of housing, or the provision of brokerage services, including in any way making unavailable or denying a dwelling to any person, because of race, color, religion, sex, national origin, handicap or familial status.

**Economy:**

Immediately following the August event, the Louisiana Department of Economic Development (LED) partnered with Louisiana State University (LSU) to conduct an assessment of economic damages resulting from the DR-4277 flooding event. Key details are:

- At the peak of the August event, 19,900 Louisiana businesses or roughly 20 percent of all Louisiana businesses were disrupted by the flooding event. FEMA has since referred approximately 22,000 businesses to SBA for recovery assistance.
- A disruption of 278,500 workers or 14 percent of the Louisiana workforce occurred at the peak of the flooding event.
- An economic loss estimated at roughly \$300 million in labor productivity and \$836 million in terms of value added during the period immediately surrounding the flood.
- Approximately 6,000 businesses experienced flooding.
- The LSU Ag Center estimates Louisiana agricultural losses of over \$110 million.

**Infrastructure:**

The FEMA Public Assistance (PA) Program is designed to provide immediate assistance to the impacted jurisdictions for emergency work and permanent work on infrastructure and community facilities. For DR-4263, the state’s obligation has been established as not less than 25 percent of eligible project costs. For DR-4277, the state’s obligation has been established as not less than 10 percent of eligible project costs.

As of Nov. 21, 2016, \$36,501,492 has been identified in PA need for DR-4263 and \$247,039,464 has been identified for DR-4277. GOHSEP estimates these totals to rise to \$93,751,791 for DR-4263 and \$750,000,000 for DR-4277. Based on these data, the current unmet need is \$12,167,167 for DR-4263 and \$27,448,829 for DR-4277. Long term, based on GOHSEP’s projections, the state estimates this unmet need to grow to \$31,250,597 for DR-4263 and \$83,333,333 for DR-4277, respectively, for a grand total of \$114,583,930.

**Public Service Unmet Needs:**

Leadership and key staff of all impacted communities have identified needs in all service areas handled by a government entity, such as the flooding of fire, police stations and other government buildings, which provide key public services to citizens as well as large-scale infrastructure projects that will need to be implemented in order to recover. Funding is a severe handicap, especially compounded by the fact that sales tax and other revenue streams to local government have declined, or are expected to decline, once the initial buying of cars, building materials, etc., subsides. Therefore, the approved budgets for the upcoming fiscal year are having to be revisited and modified, which includes the deferral of planned projects and a potential decrease in staffing for fire and police and other services to meet the immediate recovery needs of the parishes. For example, in Livingston Parish alone, the parish lost a minimum of 10 firetrucks, 33 police vehicles, 61 school buses and 20 other parish-related vehicles which will need to be replaced, impacting the funding for other projects. Due to the limited funding available to address the full breadth of recovery needs, the state is not prioritizing funding to address the public service needs described above. However, in anticipation of additional funding being made available, OCD-DRU will be implementing a program by which it will provide funding to cover the non-federal share of FEMA Public Assistance projects. Funds will be provided as payment to state or local entities for eligible activities within approved Project Worksheets. The match funding will lessen the financial burden placed on the entities and assist them to continue normal operations and address recovery needs.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	(\$1,447,160.61)	\$1,695,071,630.84
<b>Total Budget</b>	(\$1,447,160.61)	\$1,695,071,630.84
<b>Total Obligated</b>	(\$1,000,179.29)	\$1,702,788,611.86
<b>Total Funds Drawdown</b>	\$19,894,301.38	\$1,577,139,766.62



<b>Program Funds Drawdown</b>	\$19,832,965.59	\$1,576,102,976.11
<b>Program Income Drawdown</b>	\$61,335.79	\$1,036,790.51
<b>Program Income Received</b>	\$61,335.79	\$1,036,790.51
<b>Total Funds Expended</b>	\$19,894,301.38	\$1,592,030,517.70
<b>HUD Identified Most Impacted and Distressed</b>	\$6,937,408.38	\$1,247,560,891.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

## Funds Expended

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Capital Region Planning Commission	\$ 0.00	\$ 358,694.58
Louisiana Land Trust	\$ 79,542.92	\$ 35,649,967.24
Louisiana Office of Community Development	\$ 1,001,883.02	\$ 6,331,803.09
Military Affairs, Louisiana Department of	\$ 0.00	\$ 9,911,580.00
New Shreveport Renewal, LLC	\$ 0.00	\$ 5,988,770.01
Newcorp, Inc	\$ 0.00	\$ 2,453,681.39
North Delta Regional Planning & Development District	\$ 0.00	\$ 2,894,462.17
Office of Community Development (OCD), Disaster	\$ 8,908,789.91	\$ 113,724,603.56
Office of Community Development (OCD), Disaster	\$ 2,260,712.88	\$ 10,686,268.83
Office of Community Development - Disaster Recovery Unit	\$ 1,382,943.03	\$ 54,439,846.50
Regional Loan Corp.	\$ 0.00	\$ 1,183,835.71
East Baton Rouge Sheriffs Department	\$ 0.00	\$ 1,200,700.00
South Central Planning & Development Commission	\$ 0.00	\$ 27,423,626.21
The Compass Group, LLC	\$ 0.00	\$ 3,510.00
TruFund Financial Services, Inc	\$ 0.00	\$ 5,086,673.23
University of Louisiana Monroe	\$ 0.00	\$ 0.00
Eastside Fire Protection District Number 5	\$ 0.00	\$ 490,440.00
Innovative Emergency Management	-\$ 22,944.06	\$ 1,022,553,685.08
LCTCS (LA Community & Tech College Sys)	\$ 33,600.36	\$ 3,899,096.76
LHC	\$ 0.00	\$ 0.00
Louisiana Department of Agriculture and Forestry	\$ 0.00	\$ 19,864,369.06
Louisiana Department of Health and Hospitals	\$ 0.00	\$ 4,231,989.67
Louisiana Housing Corporation	\$ 6,249,773.32	\$ 263,652,914.61

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Target</b>	<b>Projected</b>	<b>Actual</b>
<b>Overall Benefit Percentage</b>	55.00%	63.65%	59.49%
<b>Minimum Non Federal Match</b>	\$ .00	\$ .00	\$ .00
<b>Overall Benefit Amount</b>	\$861,916,307.75	\$988,038,428.59	\$932,246,007.10
<b>Limit on Public Services</b>	\$256,261,050.00	\$90,237,825.75	\$69,331,944.19
<b>Limit on Admin/Planning</b>	\$341,681,400.00	\$142,786,440.45	\$115,745,196.28
<b>Limit on Admin</b>	\$85,420,350.00	\$81,521,891.59	\$69,748,000.09
<b>Most Impacted and Distressed</b>	\$1,366,725,600.00	\$1,289,791,504.19	\$1,247,560,891.00

## Overall Progress Narrative:

In 2025 Q3, OCD continued progress on Flood grant programs by working with its local, state, regional partners, and stakeholders to assess outstanding unmet recovery needs, as well as develop and amend programs to address those unmet needs. Progress is as follows:



#### Homeowner Assistance

Funds returned in Q3 were due to reconciliation measures being performed to close out the program.

#### Solution 4

The RLHP Solution 4 buyout program is complete. Sixty-eight homeowners received buyout/incentive awards. All home sites have been demolished and dispositioned. Additionally, thirty-four Silverleaf residents received incentive awards to relocate to areas of lower risk.

#### Pecan Acres

Demolition of roads and other infrastructure is underway at Pecan Acres. Once the property is cleared, it will be transferred to the parish and maintained as green space.

#### Interim Housing Assistance

No new activity. Closeout is completed.

#### Insurance Assistance

No new activity. Closeout is completed.

#### Neighborhood Landlord Program

Expecting to award a total of 192 affordable rental units. All applications have closed and received a Notice to Proceed. LHC has received construction complete notifications representing 166 units to date. Many are leased up while others are in the process of finding income-qualified tenants. Twenty-six (26) units are under construction. During Q3, LHC submitted the NLRP I Take-Out draw requests for reimbursement of the costs associated with the new construction of five developments, each consisting of a five-plex structure, for a total of 25 affordable rental units. The remaining 25 units are expected to be completed by the end of the year. LHC staff continue to work with applicants to complete annual tenant reviews and order HQS inspections for units that have been completed and leased up.

#### Neighborhood Landlord Program Phase II

Expecting to award a total of 13 affordable rental units. LHC staff has executed the closings and issued a Notice to Proceed for all applications. During Q3, LHC worked with the remaining two applicants whose properties (two units) are still under construction and near completion. Staff have also continued working with applicants to complete annual tenant reviews as they become due.

#### Neighborhood Landlord Program Phase III

Expecting to award a total of 23 affordable rental units. LHC staff has executed the closings and issued a Notice to Proceed for all applications. During Q3, LHC submitted the NLRP III Take-Out draw requests for reimbursement of costs associated with new construction of four single family homes and the rehabilitation of a single-family home, for a total of five affordable rental units. To date, LHC has funded over \$2.3 M for 11 applications representing 15 affordable rental housing units completed and leased up. There are six applications representing eight units which have been completed and the final and HQS inspections were completed during Q4. Staff are working with applicants to review and approve initial lease-up before submitting the NLRP III Take-Out draw requests.

#### Multifamily Rental Gap

Final close-out in progress. MRLF program funded new construction of ten multi-family affordable housing developments with 522 units total. Q3 expenses are for close-out activities.

#### Piggyback

Ten Developments 100% complete and expended. Five Developments are 100% complete and 95% Funded. Four of the five have inquired about the final process for fully funded. One development under construction is about 99% complete. Funds expended in Q3 were for final



construction and admin.

#### Rapid Rehousing

All CDBG-DR contracts have been satisfied. This project has moved to Closeout.

#### Permanent Supportive Housing Services

This project has moved to Closeout. Seven hundred seventy-nine households served since the beginning of the program.

#### Resilient and Mixed Income Piggyback

PRIME 1 disbursed the final construction draw last quarter. Funds expended were for ADC and Admin for close-out activities. A total of 14 new multi-family affordable housing developments have been successfully completed. The majority are fully leased, but many are currently in lease up. In total, this program created 1233 new affordable housing units and 65 new PSH units.

#### Soft Second

LHC has submitted Closeou documentation to OCD.

#### Safe Haven

Project completed, working on closeout packet.

#### Louisiana Military Department – Affordable Rental Housing – Camp Beauregard

Project is completed and all units leased up. Twenty-five single-family residences built inside of Camp Beauregard.

#### Cypress at Ardentale - Affordable Rental Housing

Property is 71% complete with an estimated completion date of 11/25/2025. Funds in Q3 were construction draws.

#### Rural Repair and Rehabilitation

Flatlands, Casa II and Pinecrest – Developer will move to set closings once construction is completed on Casa, Hagewood and Oak Grove. False River - Developer is working through due diligence.  
Casa Apartments - First Draw Submitted, Hagewood - First Draw Submitted, Oak Grove - First Draw Submitted, and Wisner Apartments - Process of Setting up as Vendor

#### OCD-CDBG Homeownership (OCHO) Pilot

Jericho Road Episcopal Housing Initiative provided a marketing plan for the sale of OCHO homes. Representatives are working with prospective buyers to achieve mortgage readiness.

#### Middle-Market Loan (MMLP)

The program funded two new construction multi-family housing projects. Both are > 99% construction complete and in final construction and lease up stage. Funds expended were on close-out activities

#### Fast Gap

Funds expended in 2025 Q1 were final retainage as both projects are 100% completed. Program closeout activities are in progress.

#### Small Business Loan



This Program went to Closeout in December 2022.

#### Farm Recovery Grant

Provided grants to 956 producers. The affected individuals have demonstrated a commitment to remain in the agricultural industry. The aforementioned producers have submitted losses based on the program's design. Funds have allowed said producers to maintain pre-flood employment levels and/or hire new employees. All eligible grants were processed and the close out process has started.

#### FEMA Match

OCD continues to work with the Governor's Office of Homeland Security and Emergency Preparedness (GOHSEP) to provide reimbursement for the Non-Federal Cost Share (Match) of eligible FEMA PA projects. The Match payment is made after GOHSEP closes the project. The program budget is \$105 million. Currently, the program has 246 Grantees and 1,768 projects.

#### First Responders Public Service

EBR Sheriff's Department spent funds towards the purchase of vehicles and equipment and East Side Fire Department on masks and cameras. Both programs and activities currently have a zero balance. CEAs and program are now closed.

#### PRO Louisiana Workforce

This quarter expenditures were in support of activity delivery costs consisting of operating supplies, salaries, and benefits for Louisiana Community & Technical College Systems (LCTCS), Northshore Technical Community College (NTCC), and South Louisiana Community College (SoLACC) to support the workforce training and development initiative of this project.

#### WaterShed

The state continues to prioritize watershed modeling, program management support for LWI and strategic data alignment to advance mitigation strategies.

#### Regional Capacity Building Grant

During Q3, 24 local engagement and Regional Steering Committee (RSC) meetings were held across all regions, each contributing to meaningful progress in Phase II of the program. This phase focuses on strengthening regional capacity through the development of preliminary watershed plans.

Each RSC collaborated to identify and prioritize projects that align with the Louisiana Watershed Initiative's (LWI) long-term resilience objectives. These regional priorities were submitted for review and have since been approved for Round 2 funding by the LWI Council of Watershed Management. Most regions have received fully executed Cooperative Endeavor Agreements (CEAs) and are actively procuring engineering and grant management services to advance project implementation. In support of continued progress, all regional contracts will be extended through December 31, 2026.

In addition to hosting RSC meetings, grantees continued to conduct a wide range of complementary activities. These include developing systems for comprehensive project data collection, hosting regional conferences, initiating a statewide modeling program, and conducting targeted trainings. Grantees also facilitated the election of regional officers and organized community workshops to engage and inform stakeholders.

Further efforts include providing technical assistance for grant applications, partnering with local schools, advocacy groups, and educational institutions to expand awareness of resilience and watershed planning, and collecting data to support methodologies for identifying high-priority and emerging risk areas. Grantees also participated in relevant conferences and trainings, sought stakeholder support through letters of endorsement, and began work on grant proposals aligned with place-based education guidelines. In addition, research into rural and tribal funding opportunities is ongoing.

Many grantees also convened Community Rating System (CRS) user group meetings to encourage interagency collaboration and strengthen local floodplain management practices. Region-specific assessments are underway to analyze local flood patterns, vulnerabilities, and community needs.

The LWI remains dedicated to adaptive strategies, data-driven decision-making, and collaborative community partnerships. Through this regional watershed planning process, LWI continues to build



a safer and more sustainable Louisiana.

During this quarter, outreach and coordination efforts were carried out through both in-person meetings and phone discussions with municipal and regional stakeholders to validate data, gather insights, and integrate information collected from multiple sources. These efforts were supplemented by more than 100 email and phone communications dedicated to additional information gathering. Pre-planning efforts and exploration of various approaches, including the potential use of crowdsourcing solutions are ongoing.

Staff and grantees also participated in multiple workshops and webinars to further enhance knowledge, share best practices, and strengthen program delivery across all regions.

Note: For all activities in this QPR without narratives, there were no expenditures in this quarter.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3094, Restore LA Homeowner	\$55,281.07	\$1,055,505,848.52	\$1,048,396,857.07
3095, State Administration and Planning	\$3,737,471.94	\$81,153,880.00	\$69,678,164.02
3096, Restore LA Rental Housing	\$8,967,850.05	\$337,235,494.41	\$299,555,220.06
3097, Restore LA Economic Recovery and Revitalization	\$0.00	\$58,412,885.00	\$58,412,885.00
3098, Restore LA Infrastructure	\$1,382,363.03	\$105,000,000.00	\$48,833,009.38
3099, Public Services Programs	\$33,600.36	\$10,191,140.00	\$5,590,236.76
3100, Watershed Modeling and Planning	\$5,656,399.14	\$60,905,854.28	\$45,636,603.82
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

## Activities

**Project # / 3094 / Restore LA Homeowner**



## Grantee Activity Number: 65FDH13801

### Activity Title: Solution 4 General - LMI

**Activity Type:**

Acquisition - general

**Project Number:**

3094

**Projected Start Date:**

03/07/2016

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Land Trust

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$6,234,888.43
<b>Total Budget</b>	\$0.00	\$6,234,888.43
<b>Total Obligated</b>	\$0.00	\$6,234,888.43
<b>Total Funds Drawdown</b>	\$0.00	\$6,234,888.43
<b>Program Funds Drawdown</b>	\$0.00	\$6,234,888.43
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$4,691.16	\$163,903.19
<b>Total Funds Expended</b>	\$0.00	\$6,234,888.43
Louisiana Land Trust	\$0.00	\$6,234,888.43
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$4,468,941.56
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: There was program income activity during the quarter. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of buildings (non-residential)	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired	0		0/0	
# of Properties	0		42/64	
Total acquisition compensation	0		26/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

  

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	10/64	16/0	31/64	83.87
# Owner	0	0	0	10/60	16/0	31/60	83.87
# Renter	0	0	0	0/4	0/0	0/4	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 65FDH14601**  
**Activity Title: Solution 4 Clearance - LMI**

**Activity Type:**  
 Clearance and Demolition

**Project Number:**  
 3094

**Projected Start Date:**  
 03/07/2016

**Benefit Type:**  
 Direct Benefit (Households)

**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way

**Project Title:**  
 Restore LA Homeowner

**Projected End Date:**  
 12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 Louisiana Land Trust

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,698,080.00
<b>Total Budget</b>	\$0.00	\$1,698,080.00
<b>Total Obligated</b>	\$0.00	\$1,698,080.00
<b>Total Funds Drawdown</b>	\$25,531.78	\$1,210,200.44
<b>Program Funds Drawdown</b>	\$25,531.78	\$1,175,144.67
<b>Program Income Drawdown</b>	\$0.00	\$35,055.77
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$25,531.78	\$1,210,200.44
Louisiana Land Trust	\$25,531.78	\$1,210,200.44
<b>Most Impacted and Distressed Expended</b>	\$147.33	\$631,765.88
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for demolition activities. There were no performance measures accomplished this quarter. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of buildings (non-residential)	0		0/0	
# of Businesses	0		0/0	
# of Non-business	0		0/0	
# of Properties	0		58/64	
# of public facilities	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		3/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	36/32	20/32	58/64	96.55

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 65FDH14602**  
**Activity Title: Solution 4 Clearance - UN**

**Activity Type:**  
 Clearance and Demolition  
**Project Number:**  
 3094  
**Projected Start Date:**  
 03/07/2016  
**Benefit Type:**  
 Direct Benefit (Households)  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Restore LA Homeowner  
**Projected End Date:**  
 12/31/2025  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Louisiana Land Trust

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$862,020.00
<b>Total Budget</b>	\$0.00	\$862,020.00
<b>Total Obligated</b>	\$0.00	\$862,020.00
<b>Total Funds Drawdown</b>	\$6,382.94	\$748,547.25
<b>Program Funds Drawdown</b>	\$6,382.94	\$740,162.25
<b>Program Income Drawdown</b>	\$0.00	\$8,385.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$6,382.94	\$748,547.25
Louisiana Land Trust	\$6,382.94	\$748,547.25
<b>Most Impacted and Distressed Expended</b>	\$36.83	\$475,976.27
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for demolition activities. There were no performance measures accomplished this quarter. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
Activity funds eligible for DREF		0		0/0
# of buildings (non-residential)		0		0/0
# of Businesses		0		0/0
# of Non-business		0		0/0
# of Properties		0		47/39
# of public facilities		0		0/0

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		47/39
# of Multifamily Units		0		0/19
# of Singlefamily Units		0		47/20

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/39	47/39	0.00

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: 65FDH15001**  
**Activity Title: Solution 4 Constr New Hsg - LMI**

**Activity Type:**  
Construction of new housing

**Project Number:**  
3094

**Projected Start Date:**  
03/07/2016

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Restore LA Homeowner

**Projected End Date:**  
12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Louisiana Land Trust

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$7,931,920.38
<b>Total Budget</b>	\$0.00	\$7,931,920.38
<b>Total Obligated</b>	\$0.00	\$7,931,920.38
<b>Total Funds Drawdown</b>	\$9,664.72	\$7,638,145.98
<b>Program Funds Drawdown</b>	\$9,664.72	\$7,587,299.97
<b>Program Income Drawdown</b>	\$0.00	\$50,846.01
<b>Program Income Received</b>	\$0.00	\$173,980.00
<b>Total Funds Expended</b>	\$9,664.72	\$7,638,145.98
Louisiana Land Trust	\$9,664.72	\$7,638,145.98
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Neighborhood relocation program for residents of Pecan Acres subdivision in New Roads, LA. Program includes construction of a new neighborhood (land, infrastructure, houses) for residents to relocate to, as well as housing incentives for residents who wish to relocate elsewhere in Louisiana.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for Audubon Estates maintenance and insurance of newly constructed homes. There were no performance measures accomplished this quarter. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# ELI Households (0-30% AMI)	0		0/0	
#Low flow showerheads	0		0/0	
#Low flow toilets	0		0/0	
# of Elevated Structures	0		0/0	
#Sites re-used	0		0/0	
#Units exceeding Energy Star	0		0/0	
#Units with bus/rail access	0		0/0	
#Units with other green	0		0/0	
#Units with solar panels	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		17/24	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		17/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/12	0/12	17/24	0.00
# Owner	0	0	0	0/12	0/12	17/24	0.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 65FDH15002**  
**Activity Title: Solution 4 Constr New Hsg - UN**

**Activity Type:**  
 Construction of new housing  
**Project Number:**  
 3094  
**Projected Start Date:**  
 03/07/2016  
**Benefit Type:**  
 Direct Benefit (Households)  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Restore LA Homeowner  
**Projected End Date:**  
 12/31/2025  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Louisiana Land Trust

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,732,759.66
<b>Total Budget</b>	\$0.00	\$2,732,759.66
<b>Total Obligated</b>	\$0.00	\$2,732,759.66
<b>Total Funds Drawdown</b>	\$2,416.17	\$2,672,550.67
<b>Program Funds Drawdown</b>	\$2,416.17	\$2,672,380.67
<b>Program Income Drawdown</b>	\$0.00	\$170.00
<b>Program Income Received</b>	\$0.00	\$270,920.81
<b>Total Funds Expended</b>	\$2,416.17	\$2,672,550.67
Louisiana Land Trust	\$2,416.17	\$2,672,550.67
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Neighborhood relocation program for residents of Pecan Acres subdivision in New Roads, LA. Program includes construction of a new neighborhood (land, infrastructure, houses) for residents to relocate to, as well as housing incentives for residents who wish to relocate elsewhere in Louisiana.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for Audubon Estates maintenance and insurance of newly constructed homes. There were no performance measures accomplished this quarter. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# ELI Households (0-30% AMI)	0		0/0	
#Low flow showerheads	0		0/0	
#Low flow toilets	0		0/0	
# of Elevated Structures	0		0/0	
#Sites re-used	0		0/0	
#Units exceeding Energy Star	0		0/0	
#Units with bus/rail access	0		0/0	
#Units with other green	0		0/0	
#Units with solar panels	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/6	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		3/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/6	3/6	0.00
# Owner	0	0	0	0/0	0/6	3/6	0.00
# Renter	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Grantee Activity Number: 65FDH15601**  
**Activity Title: Solution 4 Disposition - LMI**

**Activity Type:**

Disposition

**Project Number:**

3094

**Projected Start Date:**

03/07/2016

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Land Trust

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$400,000.00
<b>Total Budget</b>	\$0.00	\$400,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$28,437.83	\$192,000.88
<b>Program Funds Drawdown</b>	\$27,120.04	\$189,523.09
<b>Program Income Drawdown</b>	\$1,317.79	\$2,477.79
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$28,437.83	\$192,000.88
Louisiana Land Trust	\$28,437.83	\$192,000.88
<b>Most Impacted and Distressed Expended</b>	\$164.10	\$13,182.51
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for disposition activities, administrative, Pecan Acres maintenance, professional services, salaries, benefits, and travel. There were no performance measures accomplished this quarter. kp



## Accomplishments Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Total			Total			
# of Properties	0			33/64			

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/32	0/32	33/64	0.00
# Owner	0	0	0	0/32	0/32	33/64	0.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 65FDH15602**  
**Activity Title: Solution 4 Disposition - UN**

**Activity Type:**

Disposition

**Project Number:**

3094

**Projected Start Date:**

03/07/2016

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Land Trust

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$323,481.38
<b>Total Budget</b>	\$0.00	\$323,481.38
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$7,109.48	\$83,717.05
<b>Program Funds Drawdown</b>	\$7,109.48	\$83,717.05
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$7,109.48	\$83,717.05
Louisiana Land Trust	\$7,109.48	\$83,717.05
<b>Most Impacted and Distressed Expended</b>	\$41.03	\$11,554.83
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for disposition activities, administrative, Pecan Acres maintenance, professional services, salaries, benefits, and travel. There were no performance measures accomplished this quarter. kp



## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	35/40

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/40	35/40	0.00
# Owner	0	0	0	0/0	0/40	35/40	0.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Grantee Activity Number: 65FDH16001**  
**Activity Title: Solution 4 Hsg Incentives - LMI**

**Activity Type:**  
Housing incentives to encourage resettlement  
**Project Number:**  
3094  
**Projected Start Date:**  
03/07/2016  
**Benefit Type:**  
Direct Benefit (Households)  
**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way  
**Project Title:**  
Restore LA Homeowner  
**Projected End Date:**  
12/31/2025  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
Louisiana Land Trust

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,198,522.50
<b>Total Budget</b>	\$0.00	\$3,198,522.50
<b>Total Obligated</b>	\$0.00	\$3,198,522.50
<b>Total Funds Drawdown</b>	\$0.00	\$3,198,522.50
<b>Program Funds Drawdown</b>	\$0.00	\$3,198,522.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,198,522.50
Louisiana Land Trust	\$0.00	\$3,198,522.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$2,397,832.91
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**

7/25/2025: Projections and accomplishments were updated via reconciliation. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	51		51/51	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	51		51/51	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	28	23	51	28/28	23/23	51/51	100.00
# Owner	28	23	51	28/28	23/23	51/51	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Grantee Activity Number: 65FDH16002**  
**Activity Title: Solution 4 Hsg Incentives - UN**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

3094

**Projected Start Date:**

03/07/2016

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Land Trust

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,732,807.00
<b>Total Budget</b>	\$0.00	\$2,732,807.00
<b>Total Obligated</b>	\$0.00	\$2,732,807.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,732,807.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,732,807.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,732,807.00
Louisiana Land Trust	\$0.00	\$2,732,807.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$2,050,531.29
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Voluntary buyout & housing incentive program that encourages homeowners located in areas at high risk of flooding to relocate to areas of lower flood risk.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277.

**Activity Progress Narrative:**

7/25/2025: Projections and accomplishments were updated via reconciliation. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	70		70/70	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	70		70/70	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	70	0/0	0/0	70/70	0.00
# Owner	0	0	70	0/0	0/0	70/70	0.00
# Renter	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

## Grantee Activity Number: 66FDHO1101

### Activity Title: Homeowner Rehab - LMI (LY/LX/ML/RL)

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3094

**Projected Start Date:**

04/30/2017

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

10/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Innovative Emergency Management

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$562,356,654.33
<b>Total Budget</b>	\$0.00	\$562,356,654.33
<b>Total Obligated</b>	\$0.00	\$562,549,371.50
<b>Total Funds Drawdown</b>	(\$27,993.70)	\$561,173,614.37
<b>Program Funds Drawdown</b>	(\$27,993.70)	\$561,076,595.25
<b>Program Income Drawdown</b>	\$0.00	\$97,019.12
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$27,993.70)	\$569,053,435.13
Innovative Emergency Management	(\$27,993.70)	\$569,053,435.13
<b>Most Impacted and Distressed Expended</b>	(\$25,610.97)	\$515,234,953.03
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The state will enter into grant agreements with homeowners that result in the repair or reconstruction of flood-damaged residential owner-occupied structures. Given the time elapsed from the March and August flooding events, homeowners are in varied states of progress in their rebuilding process depending on the extent of damage and resources available. In response, the state will implement the Restore Louisiana Rehabilitation, Reconstruction and Reimbursement Program to cover eligible costs for the repair or replacement of damage to real property; replacement of disaster-impacted residential appliances; and limited environmental health hazard mitigation costs related to the repair of disaster-impacted property.

Homeowners will have four potential program solutions from which to choose based on their progress in the rebuilding process and their capacity to complete the rebuilding process. The state's programs will give homeowners the option to select their own contractor who will follow the state's requirements for rebuilding or work with a state-managed contractor. Additionally, homeowners that have completed partial or full repairs on their home prior to applying to the program, may be eligible to receive reimbursement for expenses incurred within HUD approved timelines. If homeowners have partially completed repairs or reconstruction of their



homes at the time of application to the program, they may be eligible for assistance for prospective work as well as reimbursement assistance for eligible work completed within the HUD established reimbursement guidelines. Consistent with HUD reimbursement guidelines, certain limited reimbursement may become available for repairs performed after the homeowner has applied to the program.

Elevations will be included for homeowners that meet requirements determined by the program, including substantially damaged properties in the floodplain. Elevation will be evaluated on a case-by- case basis. Elevations will not be conducted on properties outside of the floodplain, with the possible exception where elevation is required by local ordinance.

Homeowners will be eligible for the program if they meet the following criteria:

- Owner occupant at time of disaster event
- Damaged address was the applicant’s primary residence at the time of disaster event
- Located in one of 51 disaster declared parishes
- Suffered major or severe damages(1+ feet of flooding or \$8,000 FEMA Verified Loss)as a result of the 2016 Severe Storms and Flooding events
- Eligible structure as determined by program, including but not exclusive to, one or two family home structures, mobile/manufactured, and modular homes

### Location Description:

Throughout the parishes declared under FEMA DR-4263 and DR-4277

### Activity Progress Narrative:

9/30/2025: Funds were returned due to reconciliation measures being performed in order to close out the program. kp

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Substantially Rehabilitated	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8621/8514
# of Singlefamily Units	0	8621/8514

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5579/12187	3042/7001	8621/19188	100.00
# Owner	0	0	0	5579/12187	3042/7001	8621/19188	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



## Grantee Activity Number: 66FDHO1102

### Activity Title: Homeowner Rehab - UN (UY/UX/MU/RU)

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3094

**Projected Start Date:**

04/30/2017

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Homeowner

**Projected End Date:**

10/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Innovative Emergency Management

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$448,151,025.06
<b>Total Budget</b>	\$0.00	\$448,151,025.06
<b>Total Obligated</b>	\$0.00	\$448,151,025.06
<b>Total Funds Drawdown</b>	\$5,049.64	\$446,478,516.90
<b>Program Funds Drawdown</b>	\$5,049.64	\$446,478,435.63
<b>Program Income Drawdown</b>	\$0.00	\$81.27
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,049.64	\$453,500,249.95
Innovative Emergency Management	\$5,049.64	\$453,500,249.95
<b>Most Impacted and Distressed Expended</b>	\$4,619.83	\$401,700,734.20
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The state will enter into grant agreements with homeowners that result in the repair or reconstruction of flood-damaged residential owner-occupied structures. Given the time elapsed from the March and August flooding events, homeowners are in varied states of progress in their rebuilding process depending on the extent of damage and resources available. In response, the state will implement the Restore Louisiana Rehabilitation, Reconstruction and Reimbursement Program to cover eligible costs for the repair or replacement of damage to real property; replacement of disaster-impacted residential appliances; and limited environmental health hazard mitigation costs related to the repair of disaster-impacted property.

Homeowners will have four potential program solutions from which to choose based on their progress in the rebuilding process and their capacity to complete the rebuilding process. The state's programs will give homeowners the option to select their own contractor who will follow the state's requirements for rebuilding or work with a state-managed contractor. Additionally, homeowners that have completed partial or full repairs on their home prior to applying to the program, may be eligible to receive reimbursement for expenses incurred within HUD approved timelines. If homeowners have partially completed repairs or reconstruction of their homes at the time of application to the program, they may be eligible for assistance for prospective work as



well as reimbursement assistance for eligible work completed within the HUD established reimbursement guidelines. Consistent with HUD reimbursement guidelines, certain limited reimbursement may become available for repairs performed after the homeowner has applied to the program.

Elevations will be included for homeowners that meet requirements determined by the program, including substantially damaged properties in the floodplain. Elevation will be evaluated on a case-by- case basis. Elevations will not be conducted on properties outside of the floodplain, with the possible exception where elevation is required by local ordinance.

Homeowners will be eligible for the program if they meet the following criteria:

- Owner occupant at time of disaster event
- Damaged address was the applicant’s primary residence at the time of disaster event
- Located in one of 51 disaster declared parishes
- Suffered major or severe damages(1+ feet of flooding or \$8,000 FEMA Verified Loss)as a result of the 2016 Severe Storms and Flooding events
- Eligible structure as determined by program, including but not exclusive to, one or two family home structures, mobile/manufactured, and modular homes

**Location Description:**

Throughout the 51 parishes declared under FEMA DR-4263 and DR-4277

**Activity Progress Narrative:**

9/30/2025: Funds expended were for activity delivery costs. Reconciliation measures are being performed in order to close out the program. kp

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Elevated Structures</b>	0	0/0
<b># of Substantially Rehabilitated</b>	0	0/0

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	8647/7984
<b># of Singlefamily Units</b>	0	8647/7984

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod%</b>
<b># of Households</b>	0	0	0	0/0	0/0	8647/7984	0.00
<b># Owner</b>	0	0	0	0/0	0/0	8647/7984	0.00

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 3095 / State Administration and Planning**



## Grantee Activity Number: 66FDAD1001

### Activity Title: State Administration

**Activity Type:**

Administration

**Project Number:**

3095

**Projected Start Date:**

03/31/2017

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

State Administration and Planning

**Projected End Date:**

04/04/2027

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$79,206,401.26
<b>Total Budget</b>	\$0.00	\$79,206,401.26
<b>Total Obligated</b>	\$0.00	\$79,151,258.34
<b>Total Funds Drawdown</b>	\$3,252,390.77	\$68,082,595.24
<b>Program Funds Drawdown</b>	\$3,250,915.19	\$67,960,498.99
<b>Program Income Drawdown</b>	\$1,475.58	\$122,096.25
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,252,390.77	\$68,081,080.56
Office of Community Development (OCD), Disaster	\$3,252,390.77	\$68,081,080.56
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This project is for administrative and planning costs on the state level.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for the administration of the Flood grant. There is ongoing reconciliation of non-matching amounts. kp

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None

## Grantee Activity Number: 66FDAD1501

### Activity Title: Louisiana Housing Corporation - AD

**Activity Type:**

Administration

**Activity Status:**

Under Way

**Project Number:**

3095

**Project Title:**

State Administration and Planning

**Projected Start Date:**

03/31/2017

**Projected End Date:**

12/31/2025

**Benefit Type:**

N/A

**Completed Activity Actual End Date:****National Objective:**

N/A

**Responsible Organization:**

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,090,000.00
<b>Total Budget</b>	\$0.00	\$1,090,000.00
<b>Total Obligated</b>	\$0.00	\$1,090,000.00
<b>Total Funds Drawdown</b>	\$486,556.75	\$860,186.29
<b>Program Funds Drawdown</b>	\$486,556.75	\$860,186.29
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$486,556.75	\$860,186.29
Louisiana Housing Corporation	\$486,556.75	\$860,186.29
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative support of Louisiana Housing Corporation's rental programs.

**Location Description:**

Throughout parishes affected by the disasters where Louisiana Housing Corporation is rehabilitating and reconstructing residential rental structures.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for the administration of the Flood grant. kp

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # /** 3096 / Restore LA Rental Housing

## Grantee Activity Number: 09FDPB4401

### Activity Title: Lee Hardware and United Jewelers Apts

**Activity Type:**

Affordable Rental Housing

**Project Number:**

3096

**Projected Start Date:**

06/15/2021

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2024

**Completed Activity Actual End Date:****Responsible Organization:**

New Shreveport Renewal, LLC

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,988,770.01
<b>Total Budget</b>	\$0.00	\$5,988,770.01
<b>Total Obligated</b>	\$0.00	\$5,988,770.01
<b>Total Funds Drawdown</b>	\$0.00	\$5,988,770.01
<b>Program Funds Drawdown</b>	\$0.00	\$5,988,770.01
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$2,474.51	\$45,630.57
<b>Total Funds Expended</b>	\$0.00	\$5,988,770.01
New Shreveport Renewal, LLC	\$0.00	\$5,988,770.01
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Mixed unit apartment complexes that will support multifamily buildings that serve a range of household incomes, with the goal of affordable LMI housing for renters.

Note: This activity is a Piggyback Program project.

**Location Description:**

719 Edwards St. and 301 Crockett St. Shreveport, LA

**Activity Progress Narrative:**

9/30/2025: There was program income activity during the quarter. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		109/109	
# of Multifamily Units	0		109/109	
# of Singlefamily Units	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	56/109	32/0	88/109	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	56/109	32/0	88/109	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

# Grantee Activity Number: 39FDOC5001

## Activity Title: OCHO Pilot Program

**Activity Type:**

Construction of new replacement housing

**Project Number:**

3096

**Projected Start Date:**

06/17/2021

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2026

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,000,000.00
<b>Total Budget</b>	\$0.00	\$8,000,000.00
<b>Total Obligated</b>	\$0.00	\$6,400,000.00
<b>Total Funds Drawdown</b>	\$2,254,395.38	\$5,722,160.33
<b>Program Funds Drawdown</b>	\$2,202,021.65	\$5,669,206.60
<b>Program Income Drawdown</b>	\$52,373.73	\$52,953.73
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,254,395.38	\$5,722,160.33
Office of Community Development (OCD), Disaster	\$2,254,395.38	\$5,722,160.33
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

LLT will transfer approximately 20 pad-ready lots to the award recipient(s), who will also receive CDBG funding from OCD to cover 100% of home construction. That deep subsidy will allow the grantee to construct approximately 20 single-family units in the new community. Grantees will then sell those homes to qualified home buyers earning between 60% - 80% of AMI.

**Location Description:**

Audubon Estates

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for construction activities for OCHO, activity delivery, salaries, benefits, operational, travel, utilities, maintenance, building/construction management services, and professional services. There were no performance measures accomplished this quarter. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		0/20
# of Multifamily Units		0		0/0
# of Singlefamily Units		0		0/20

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/0	0/20	0
# Owner	0	0	0	0/20	0/0	0/20	0
# Renter	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

## Grantee Activity Number: 65FDBB6701

### Activity Title: Rural Repair and Rehabilitation Program

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3096

**Projected Start Date:**

06/17/2021

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$11,925,000.00
<b>Total Budget</b>	\$0.00	\$11,925,000.00
<b>Total Obligated</b>	\$0.00	\$11,925,000.00
<b>Total Funds Drawdown</b>	\$3,251.57	\$197,898.83
<b>Program Funds Drawdown</b>	\$3,251.57	\$197,898.83
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,251.57	\$197,898.83
Louisiana Housing Corporation	\$3,251.57	\$194,388.83
The Compass Group, LLC	\$0.00	\$3,510.00
<b>Most Impacted and Distressed Expended</b>	\$2,242.74	\$140,666.92
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Clearance, Rehabilitation, Reconstruction, and Construction of Buildings (Including Housing), HCDA Section 105(a)(4).

**Location Description:**

Multiple Sites

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for planning and direct activity costs (salaries and benefits). kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/82	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/82	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	236/82	0/0	236/82	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	236/82	0/0	236/82	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

**Activity Supporting Documents:** None

## Grantee Activity Number: 65FDBB6702

### Activity Title: ADMIN - Rural Repair

**Activity Type:**

Administration

**Project Number:**

3096

**Projected Start Date:**

06/17/2023

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$75,000.00
<b>Total Budget</b>	\$0.00	\$75,000.00
<b>Total Obligated</b>	\$0.00	\$75,000.00
<b>Total Funds Drawdown</b>	\$757.81	\$4,442.27
<b>Program Funds Drawdown</b>	\$757.81	\$4,442.27
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$757.81	\$4,442.27
Louisiana Housing Corporation	\$757.81	\$4,442.27
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative costs tied to 65FDBB6701.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for salaries and benefits. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 65FDCA4401

### Activity Title: Cypress at Ardendale

**Activity Type:**

Affordable Rental Housing

**Project Number:**

3096

**Projected Start Date:**

03/01/2023

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

04/15/2026

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Office of Community Development

**Overall****Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2025****To Date**

(\$33,269.60)

\$7,966,730.40

**Total Budget**

(\$33,269.60)

\$7,966,730.40

**Total Obligated**

(\$33,269.60)

\$7,966,730.40

**Total Funds Drawdown**

\$1,001,883.02

\$6,331,803.09

**Program Funds Drawdown**

\$1,001,883.02

\$6,313,910.68

**Program Income Drawdown**

\$0.00

\$17,892.41

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$1,001,883.02

\$6,331,803.09

Louisiana Office of Community Development

\$1,001,883.02

\$6,331,803.09

**Most Impacted and Distressed Expended**

\$1,001,883.02

\$6,331,803.09

**Other Funds**

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

**Other Funds:****Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

**Activity Description:**

The Cypress at Ardendale – Affordable Rental Housing Program seeks to construct quality affordable housing stock for LMI individuals and families in various flood-impacted communities.

**Location Description:**

Baton Rouge

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for hard construction costs for this OCD Run Program, expenditures should be from their funds to Cypress at Ardendale. kp

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/170	
# of Section 3 Labor Hours	2183		10089/350	
# of Targeted Section 3 Labor	75		996/70	
# of Total Labor Hours	10511		103200/1400	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/170	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/170	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/115	0/55	0/170	0
# Renter	0	0	0	0/115	0/55	0/170	0

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None

## Grantee Activity Number: 65FDGA6701

### Activity Title: Fast Gap A Program

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3096

**Projected Start Date:**

06/17/2021

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	(\$328,187.50)	\$4,964,108.50
<b>Total Budget</b>	(\$328,187.50)	\$4,964,108.50
<b>Total Obligated</b>	(\$328,187.50)	\$4,964,108.50
<b>Total Funds Drawdown</b>	\$6,317.50	\$4,964,108.50
<b>Program Funds Drawdown</b>	\$6,317.50	\$4,963,328.50
<b>Program Income Drawdown</b>	\$0.00	\$780.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$6,317.50	\$4,964,108.50
Office of Community Development (OCD), Disaster	\$6,317.50	\$4,964,108.50
<b>Most Impacted and Distressed Expended</b>	\$6,257.92	\$3,039,876.96
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Fast Gap A Program will preserve and create affordable housing units in impacted parishes by providing funding to multi-family projects that require gap financing to close. The program also allows OCD to re-engineer funded projects to require better outcomes for residents, including deeper affordability, resilient design, enhanced resident services, and other housing enrichment. This program will serve projects that are "shovel-ready" and have environmental reviews in process or complete. This program will serve projects that are "shovel-ready" and have environmental reviews in process or complete.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: There was no construction activity. Expenditures this quarter were for admin activities by Pan American invoices (professional services rendered for labor compliance related to the



Government Corridor and Nathan's Village projects). kp  
 9/24/2025: 65FDGA6701 budget and obligation reduced by 328,187.50 (from 5,292,296 to 4,964,108.50, amount disbursed) to deobligate remaining budget. MID budget adjusted accordingly. kp

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Section 3 Labor Hours	0		16225/0	
# of Substantially Rehabilitated	0		0/0	
# of Targeted Section 3 Labor	0		9784/0	
# of Total Labor Hours	0		48334/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		159/20	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		159/20	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	118/20	101/0	219/20	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	118/20	101/0	219/20	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 65FDMM6701

## Activity Title: Middle Market Loan Program

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
3096

**Projected Start Date:**  
06/17/2021

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Restore LA Rental Housing

**Projected End Date:**  
12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Office of Community Development - Disaster

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	(\$691,814.00)	\$33,572,505.82
<b>Total Budget</b>	(\$691,814.00)	\$33,572,505.82
<b>Total Obligated</b>	(\$244,832.68)	\$33,572,505.82
<b>Total Funds Drawdown</b>	\$1,334,100.00	\$32,179,882.41
<b>Program Funds Drawdown</b>	\$1,333,362.21	\$31,934,311.94
<b>Program Income Drawdown</b>	\$737.79	\$245,570.47
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,334,100.00	\$32,179,882.41
Louisiana Housing Corporation	\$1,334,100.00	\$32,179,882.41
Office of Community Development - Disaster	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$1,334,100.00	\$32,179,882.41
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Middle-Market Loan Program will provide gap financing to support the rehab and/or construction of multi-family buildings that serve a range of household incomes, with the goal of using higher-cost units to generate deeper affordability for LMI renters.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for the release of retainage and professional services rendered for labor compliance related to the YMCA and Denham Springs Townhome projects including payroll review, employee interviews, and communication with contractors. YMCA 12 units



leased and Denham Townhomes leased 25 units. kp  
 7/25/2025: Projections were updated via reconciliation. kp

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Elevated Structures		0		0/0
# of Section 3 Labor Hours		0		25610/0
# of Substantially Rehabilitated		0		0/0
# of Targeted Section 3 Labor		0		9505/0
# of Total Labor Hours		0		51859/0

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		37		79/82
# of Multifamily Units		37		79/82
# of Singlefamily Units		0		0/0

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	37	37	2/82	77/0	79/82	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	37	37	2/82	77/0	79/82	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: 65FDR36701

## Activity Title: Neighborhood Landlord Rental III

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
3096

**Projected Start Date:**  
09/10/2021

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Restore LA Rental Housing

**Projected End Date:**  
12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,514,537.99
<b>Total Budget</b>	\$0.00	\$4,514,537.99
<b>Total Obligated</b>	\$0.00	\$5,379,999.60
<b>Total Funds Drawdown</b>	\$929,844.72	\$2,933,624.55
<b>Program Funds Drawdown</b>	\$929,844.72	\$2,933,624.55
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$929,844.72	\$2,933,624.55
Louisiana Housing Corporation	\$929,844.72	\$2,933,624.55
<b>Most Impacted and Distressed Expended</b>	\$887,524.48	\$2,692,069.89
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**  
The Neighborhood Landlord Rental Program Phase III (NLRP3) will offer a third round of funding for applicants who want to rehabilitate existing affordable housing units or construct new affordable housing units. NLRP3 will also revitalize communities impacted by Great Floods of 2016 by reducing the blight of flood-damaged properties as it redevelops them into affordable rental housing.

**Location Description:**  
Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**  
9/30/2025: Expenditures this quarter were for activity delivery, admin (salaries, related benefits and professional services) and new construction of 4 single family homes and rehabilitation of a single family home. One of the units has been leased up, and tenant date is reflected on this QPR, but the other unit is still in the process of lease-up. The rehabilitation of a single family home located at



5277 Sherwood Street in Baton Rouge; new construction for 1) a single family home developed at 2407 Outlet Street and 2) a single family home developed at 2408 Powell Avenue, in the city of Monroe; new construction for 1) a single family home developed at 2405 Outlet Street and 2) a single family home developed at 2406 Powell Avenue, in the city of Monroe. kp

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	5		14/50	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	5		14/50	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	5	5	6/0	8/0	14/50	100.00
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	5	5	6/0	8/0	14/50	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 65FDRP4401

### Activity Title: Resilient and Mixed Income Piggyback Prog

**Activity Type:**

Affordable Rental Housing

**Project Number:**

3096

**Projected Start Date:**

06/30/2019

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$104,331,653.73
<b>Total Budget</b>	\$0.00	\$104,331,653.73
<b>Total Obligated</b>	\$0.00	\$105,752,725.00
<b>Total Funds Drawdown</b>	\$1,859.36	\$104,107,237.69
<b>Program Funds Drawdown</b>	\$1,859.36	\$104,081,282.05
<b>Program Income Drawdown</b>	\$0.00	\$25,955.64
<b>Program Income Received</b>	\$50,078.41	\$128,242.29
<b>Total Funds Expended</b>	\$1,859.36	\$104,107,237.69
Louisiana Housing Corporation	\$1,859.36	\$104,107,237.69
<b>Most Impacted and Distressed Expended</b>	\$1,856.39	\$103,695,806.22
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The Program's objective is to create multifamily rental units by primarily using LHC Tax-Exempt Bonds, CDBG-DR funds (structured as soft first or second mortgages), and equity from the sale of 4% LIHTCs. PRIME is a competitive program and, through its design, requires housing to feature substantial disaster-resilience characteristics and requires mixed-income housing.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277. Projects must be located in the 10 most impacted parishes as determined by HUD.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for admin/delivery, final payment to West Park, hard construction costs for West Park Apartments, and there was program income activity during the quarter. The last development, West Park Apartments, was fully funded this quarter. All developments were leased up in previous quarters. kp



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of Properties	0	15/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1365/300
# of Multifamily Units	0	1365/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	359/150	1006/150	1365/300	100.00
# Renter	0	0	0	359/150	1006/150	1365/300	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

## Grantee Activity Number: 65FDSH6301

### Activity Title: Safe Haven Program

**Activity Type:**

Public services

**Project Number:**

3096

**Projected Start Date:**

11/01/2019

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	(\$387,697.89)	\$3,572,302.11
<b>Total Budget</b>	(\$387,697.89)	\$3,572,302.11
<b>Total Obligated</b>	(\$387,697.89)	\$3,572,302.11
<b>Total Funds Drawdown</b>	\$0.00	\$3,572,302.11
<b>Program Funds Drawdown</b>	\$0.00	\$3,569,320.45
<b>Program Income Drawdown</b>	\$0.00	\$2,981.66
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,572,302.11
Louisiana Housing Corporation	\$0.00	\$3,572,302.11
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,508,290.01
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Provide refuge in 2 properties for individuals experiencing homelessness and have serious mental health issues.

**Location Description:**

Throughout the parishes affective by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/10/2025: 65FDSH6301 budget and obligation reduced by 387,697.89 (from 3,960,000 to 3,572,302.11, amount disbursed) due to Safe Haven Program is a completed activity with unspent funds remaining. MID budget adjusted accordingly. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		0/0	
# of Non-business	0		0/0	
# of public facilities	0		0/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	0/0	0/0	0/0	0
# of Cases opened	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	166/0	0/150	166/150	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 65FDSH6302**  
**Activity Title: ADMIN - Safe Haven Program**

<b>Activity Type:</b> Administration	<b>Activity Status:</b> Under Way
<b>Project Number:</b> 3096	<b>Project Title:</b> Restore LA Rental Housing
<b>Projected Start Date:</b> 10/07/2020	<b>Projected End Date:</b> 12/31/2025
<b>Benefit Type:</b> N/A	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> N/A	<b>Responsible Organization:</b> Louisiana Housing Corporation

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	(\$4,293.83)	\$35,706.17
<b>Total Budget</b>	(\$4,293.83)	\$35,706.17
<b>Total Obligated</b>	(\$4,293.83)	\$35,706.17
<b>Total Funds Drawdown</b>	\$0.00	\$35,706.17
<b>Program Funds Drawdown</b>	\$0.00	\$35,706.17
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$35,706.17
LHC	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$35,706.17
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative costs tied to 65FDSH6301.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/10/2025: 65FDSH6302 budget and obligation reduced by 4,293.83 (from 40,000 to 35,706.17, amount disbursed) due to ADMIN - Safe Haven Program is a completed activity with unspent funds remaining. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None



## Grantee Activity Number: 66FDPB1501

### Activity Title: Piggyback Rental Program (LY/LX/ML/RL)

**Activity Type:**

Affordable Rental Housing

**Project Number:**

3096

**Projected Start Date:**

11/30/2018

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$67,618,177.92
<b>Total Budget</b>	\$0.00	\$67,618,177.92
<b>Total Obligated</b>	\$0.00	\$68,826,235.99
<b>Total Funds Drawdown</b>	\$939,524.18	\$66,278,909.85
<b>Program Funds Drawdown</b>	\$934,673.28	\$66,274,058.95
<b>Program Income Drawdown</b>	\$4,850.90	\$4,850.90
<b>Program Income Received</b>	\$4,091.71	\$59,779.71
<b>Total Funds Expended</b>	\$939,524.18	\$66,269,743.40
Louisiana Housing Corporation	\$939,524.18	\$66,269,743.40
<b>Most Impacted and Distressed Expended</b>	\$824,305.75	\$60,420,496.53
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

To address the immediate and long-term housing needs of low-to-moderate income families in the flood impacted areas. Due to the shortage of affordable housing stock, and to meet the unmet needs of renters in the community, it is imperative to provide solutions to address immediate housing needs and provide alternative housing solutions for rental properties in need of long-term recovery. The ability to deliver a variety of rental housing solutions is important. Each program will address rental availability, affordability and quality standards.

**Location Description:**

Throughout the parishes declared under FEMA DR-4263 and DR-4277

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for final payment Hollywood Acres and Hollywood Heights along with Cypress at Ardenwood ongoing draws (salaries, benefits, construction costs) and there was program income activity during the quarter. kp

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		14/6	
# of Section 3 Labor Hours	2183		2183/0	
# of Targeted Section 3 Labor	75		75/0	
# of Total Labor Hours	10511		10511/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		154/500	
# of Multifamily Units	0		112/0	
# of Singlefamily Units	0		42/500	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	389/475	686/25	1200/500	89.58
# Renter	0	0	0	389/475	686/25	1200/500	89.58

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

## Grantee Activity Number: 66FDRN1501

### Activity Title: Neighborhood Landlord Rental Program (LY/LX/ML/RL)

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3096

**Projected Start Date:**

03/31/2017

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Louisiana Housing Corporation

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$26,813,057.67
<b>Total Budget</b>	\$0.00	\$26,813,057.67
<b>Total Obligated</b>	\$0.00	\$29,350,830.16
<b>Total Funds Drawdown</b>	\$2,551,384.57	\$21,869,959.97
<b>Program Funds Drawdown</b>	\$2,551,384.57	\$21,868,535.84
<b>Program Income Drawdown</b>	\$0.00	\$1,424.13
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,551,384.57	\$21,869,959.97
Louisiana Housing Corporation	\$2,551,384.57	\$21,869,959.97
<b>Most Impacted and Distressed Expended</b>	\$2,097,953.18	\$16,926,352.59
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This program seeks to rehabilitate or create new affordable housing units through the creation of a fully or partially forgivable loan program. Awards provided to landlords under the program for the repair or creation of affordable housing for low income families may be issued as a fully or partially forgivable or fully repayable loan for eligible rehabilitation, reconstruction or new construction costs, as defined in the program policies and procedures. Reimbursement of eligible expenses may also be eligible.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for activity delivery, admin (salaries, benefits, operating costs), and professional services and new construction of five five-plex developments. One of the units has been leased up, and tenant date is reflected on this QPR, but the other unit is still in the

process of lease-up. kp

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Properties	0		101/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	25		157/515	
# of Multifamily Units	25		157/515	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	5	20	25	82/258	75/257	157/515	100.00
# Renter	5	20	25	82/258	75/257	157/515	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



## Grantee Activity Number: 66FDRN1502

### Activity Title: ADMIN - Neighborhood Landlord Rental Program

**Activity Type:**

Administration

**Project Number:**

3096

**Projected Start Date:**

10/07/2020

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Restore LA Rental Housing

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Louisiana Housing Corporation

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$80,000.00
<b>Total Budget</b>	\$0.00	\$80,000.00
<b>Total Obligated</b>	\$0.00	\$296,774.05
<b>Total Funds Drawdown</b>	\$2,494.36	\$57,877.23
<b>Program Funds Drawdown</b>	\$2,494.36	\$57,877.23
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,494.36	\$57,877.23
LHC	\$0.00	\$0.00
Louisiana Housing Corporation	\$2,494.36	\$57,877.23
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Administrative costs tied to 66FDRN1501.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for administrative, salaries, benefits, operating, and professional services. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

**Project # /** 3098 / Restore LA Infrastructure

## Grantee Activity Number: 65FDFM6402

### Activity Title: Public Improvement Cost Share AREA UN

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

3098

**Projected Start Date:**

05/31/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Infrastructure

**Projected End Date:**

04/04/2026

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development - Disaster

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,000,000.00
<b>Total Budget</b>	\$0.00	\$3,000,000.00
<b>Total Obligated</b>	\$0.00	\$3,000,000.00
<b>Total Funds Drawdown</b>	\$193,493.93	\$1,439,807.82
<b>Program Funds Drawdown</b>	\$193,493.93	\$1,439,807.82
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$193,493.93	\$1,439,807.82
Office of Community Development - Disaster	\$193,493.93	\$1,439,807.82
<b>Most Impacted and Distressed Expended</b>	\$107,494.49	\$370,067.45
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is to cover the non-federal cost share match for Public Facilities.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for FEMA Recovery Category C - CDBG Eligible Activity 105(a)(2) - Public Improvements, Public Facilities, Roads and Bridges, and Emergency Protective Measures. kp



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of cable feet of public utility	0	0/0
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	1527047/2500
# of Linear miles of Public	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1	0.00

LMI%:

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



**Grantee Activity Number: 65FDFM6604**  
**Activity Title: Publ Facilities Cost Share AREA UN**

**Activity Type:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 3098  
**Projected Start Date:**  
 05/31/2017  
**Benefit Type:**  
 Area Benefit (Census)  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Restore LA Infrastructure  
**Projected End Date:**  
 04/04/2026  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Office of Community Development - Disaster

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$27,000,000.00
<b>Total Budget</b>	\$0.00	\$27,000,000.00
<b>Total Obligated</b>	\$0.00	\$27,000,000.00
<b>Total Funds Drawdown</b>	\$103,452.43	\$6,103,211.19
<b>Program Funds Drawdown</b>	\$103,452.43	\$6,013,753.40
<b>Program Income Drawdown</b>	\$0.00	\$89,457.79
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$103,452.43	\$6,103,211.19
Office of Community Development - Disaster	\$103,452.43	\$6,103,211.19
<b>Most Impacted and Distressed Expended</b>	\$57,472.43	\$2,698,305.16
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is to cover the non-federal cost share match for Public Facilities.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditure this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for the FEMA Recovery Category E - Buildings and Equipment, CDBG Eligible Activity 105(a)(2) - Public Facilities. kp



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	0	184/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1	0.00

LMI%:	
-------	--

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 65FDFM9204

### Activity Title: Emer Serv Cost Share AREA UN (UY/UX)

**Activity Type:**

Public services

**Project Number:**

3098

**Projected Start Date:**

05/31/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Infrastructure

**Projected End Date:**

04/04/2026

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development - Disaster

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$30,000,000.00
<b>Total Budget</b>	\$0.00	\$30,000,000.00
<b>Total Obligated</b>	\$0.00	\$30,000,000.00
<b>Total Funds Drawdown</b>	\$1,022,886.95	\$28,983,193.71
<b>Program Funds Drawdown</b>	\$1,022,306.95	\$28,755,187.90
<b>Program Income Drawdown</b>	\$580.00	\$228,005.81
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,022,886.95	\$28,983,193.71
Office of Community Development - Disaster	\$1,022,886.95	\$28,983,193.71
<b>Most Impacted and Distressed Expended</b>	\$568,259.21	\$5,571,128.60
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is to cover the non-federal cost share match for emergency services.

**Location Description:**

Statewide

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for FEMA Recovery Category B - Emergency Protective Measures, CDBG Eligible Activity 105(a)(8) - Public Services. kp



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	2/0
# of Non-business	0	0/0
# of public facilities	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	26430	26430	100.00
LMI%:				41.05

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 65FDFM9302

### Activity Title: Debris Removal Cost Share UN (UY/UX)

**Activity Type:**

Debris removal

**Project Number:**

3098

**Projected Start Date:**

05/31/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Restore LA Infrastructure

**Projected End Date:**

04/04/2026

**Completed Activity Actual End Date:****Responsible Organization:**

Office of Community Development - Disaster

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$11,000,000.00
<b>Total Budget</b>	\$0.00	\$11,000,000.00
<b>Total Obligated</b>	\$0.00	\$11,000,000.00
<b>Total Funds Drawdown</b>	\$63,109.72	\$8,700,702.98
<b>Program Funds Drawdown</b>	\$63,109.72	\$8,700,702.98
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$63,109.72	\$8,700,702.98
Office of Community Development - Disaster	\$63,109.72	\$8,700,702.98
<b>Most Impacted and Distressed Expended</b>	\$35,060.26	\$1,590,931.81
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity is to cover the non-federal cost share match for debris removal.

**Location Description:**

Statewide

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for the release of funds to meet the OCD non-federal cost share match program of rebuilding damaged assets for FEMA Recovery Category A - Debris Removal - CDBG Eligible Activity 105(a)(4) - Clearance. kp

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/0
# of Properties	0	5/0

## Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2304	0	2304	100.00

LMI%:	41.05
-------	-------

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3099 / Public Services Programs**



**Grantee Activity Number: 65FDWD6301**  
**Activity Title: PRO Louisiana Workforce Program**

**Activity Type:**

Public services

**Project Number:**

3099

**Projected Start Date:**

10/18/2021

**Benefit Type:**

Direct Benefit (Persons)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Public Services Programs

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

LCTCS (LA Community & Tech College Sys)

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,500,000.00
<b>Total Budget</b>	\$0.00	\$8,500,000.00
<b>Total Obligated</b>	\$0.00	\$8,500,000.00
<b>Total Funds Drawdown</b>	\$33,600.36	\$3,899,096.76
<b>Program Funds Drawdown</b>	\$33,600.36	\$3,899,096.76
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$33,600.36	\$3,899,096.76
LCTCS (LA Community & Tech College Sys)	\$33,600.36	\$3,899,096.76
<b>Most Impacted and Distressed Expended</b>	\$33,600.36	\$3,899,096.76
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Workforce development program of the Louisiana Watershed initiative for professional resilience occupations.

**Location Description:**

Throughout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were in support of activity delivery costs consisting of operating supplies, salaries and benefits for Louisiana Community & Technical College Systems (LCTCS), Northshore Technical Community College (NTCC), and South Louisiana Community College (SoLACC) in order to support the workforce training and development initiative of this project. kp



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	59	24	83	438/160	96/0	589/160	90.66

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 3100 / Watershed Modeling and Planning**

# Grantee Activity Number: 65FDWS6101

## Activity Title: Watershed Modeling and Planning

<b>Activity Type:</b> Planning	<b>Activity Status:</b> Under Way
<b>Project Number:</b> 3100	<b>Project Title:</b> Watershed Modeling and Planning
<b>Projected Start Date:</b> 01/31/2019	<b>Projected End Date:</b> 12/31/2025
<b>Benefit Type:</b> Area Benefit (Survey)	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> N/A	<b>Responsible Organization:</b> Office of Community Development (OCD), Disaster

Overall	Jul 1 thru Sep 30, 2025	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$53,707,752.07
<b>Total Budget</b>	\$0.00	\$53,707,752.07
<b>Total Obligated</b>	\$0.00	\$53,707,752.07
<b>Total Funds Drawdown</b>	\$4,908,756.54	\$40,902,424.78
<b>Program Funds Drawdown</b>	\$4,908,756.54	\$40,902,424.78
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,908,756.54	\$40,902,424.78
Office of Community Development (OCD), Disaster	\$4,908,756.54	\$40,902,424.78
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**  
 Planning activities are in response to the Great Floods of March and August of 2016, and include the development and implementation of a statewide, watershed-based floodplain management program that reflects improved, standardized data and Hydrology & Hydraulics (H&H) models that more scientifically address the needs of communities experiencing combined chronic (small frequent storms) and acute (hurricanes and major storms) flood events.

**Location Description:**  
 Statewide

**Activity Progress Narrative:**  
 9/30/2025: Expenditures this quarter was for Planning to continue to enhance watershed based planning and flood risk determination utilizing science and data. kp



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of community engagement	0	24/0
# of Plans or Planning Products	3	10/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

**Grantee Activity Number: 66FDCB6101**  
**Activity Title: Regional Cap Bldg Grant**

**Activity Type:**

Planning

**Project Number:**

3100

**Projected Start Date:**

09/01/2019

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Watershed Modeling and Planning

**Projected End Date:**

12/31/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Office of Community Development (OCD), Disaster

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2025</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	(\$1,897.79)	\$7,198,102.21
<b>Total Budget</b>	(\$1,897.79)	\$7,198,102.21
<b>Total Obligated</b>	(\$1,897.79)	\$7,198,102.21
<b>Total Funds Drawdown</b>	\$747,642.60	\$4,736,076.83
<b>Program Funds Drawdown</b>	\$747,642.60	\$4,734,179.04
<b>Program Income Drawdown</b>	\$0.00	\$1,897.79
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$747,642.60	\$4,736,076.83
Office of Community Development (OCD), Disaster	\$747,642.60	\$4,736,076.83
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

A competitive grant program to increase local capability and capacity to support collaborative efforts of parishes and communities within watershed regions to find more effective ways to support and create more proactive approaches flood and water risk management.

**Location Description:**

Throughtout the parishes affected by DR-4263 and DR-4277.

**Activity Progress Narrative:**

9/30/2025: Expenditures this quarter were for outreach, meetings, salaries, benefits, travel, training, professional services, and operational costs. kp



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of community engagement	24		48/0	
# of Plans or Planning Products	0		7/0	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

**Activity Supporting Documents:** None

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	37	991
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	37	991
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	2